STORMWATER POLLUTION PREVENTION PLAN (SWPPP)

For

MARMEN-WELCON TOWER MANUFACTURING PLANT

PREPARED FOR:



ALBANY PORT DISTRICT COMMISSION 106 SMITH BOULEVARD ALBANY, NY 12202 (518) 463-8763 www.portofalbany.us



60 RAILROAD PLACE, SUITE 402 SARATOGA SPRINGS, NY 12866

PRELIMINARY SITE PLAN SUBMISSION

AUGUST 2021 UPDATED – OCTOBER 2021 UPDATED – JANUARY 2022

TABLE OF CONTENTS

INTRODUCTION	2
PROJECT MAPS AND PLANS	5
PROJECT SOILS	5
CONSTRUCTION PHASING	7
EROSION AND SEDIMENT CONSTROL MEASURES	8
POLLUTION PREVENTION MEASURES	11
EXISTING SITE CONDITIONS	14
STORMWATER MANAGEMENT ASSESSMENT	15
POST CONSTRUCTION STORMWATER CONTROL PRACTICES	19
	PROJECT MAPS AND PLANS PROJECT SOILS CONSTRUCTION PHASING EROSION AND SEDIMENT CONSTROL MEASURES POLLUTION PREVENTION MEASURES EXISTING SITE CONDITIONS STORMWATER MANAGEMENT ASSESSMENT

APPENDIX LIST

APPENDIX	A – LOCATION	MAP

- APPENDIX B EROSION & SEDIMENT CONTROL PLANS, DETAILS, & NOTES
- APPENDIX C DRAINAGE DESIGN REPORT
- APPENDIX D MAINTENANCE INSPECTION CHECKLISTS
- APPENDIX E SPDES PERMIT
- APPENDIX F New York State Historic Preservation Office (SHPO) "No Effect Letter"
- APPENDIX G DRAFT WHARF AND DREDGING E&SC PLANS
- APPENDIX H SOIL MANAGEMENT PLAN
- APPENDIX I SEDIMENT BASIN CALCULATIONS
- APPENDIX J DRAFT NOTICE OF INTENT (NOI)



1. INTRODUCTION

A stormwater management assessment has been conducted for the proposed project in order to protect the waters of the State of New York from the adverse impacts of stormwater runoff. This report presents an analysis of the project in accordance with the *New York State Department of Environmental Conservation SPDES General Permit for Stormwater Discharges from Construction Activity Permit No. GP-0-20-001.* A separate Drainage Design Report (Appendix C) has been developed to address the *New York State Stormwater Management Design Manual* ("The Manual"). As required, the Stormwater Pollution Prevention Plan is designed, where appropriate, to incorporate green infrastructure techniques that preserve natural resources and utilize the existing hydrology of the site, provide runoff reduction practices, water quality treatment practices, apply volume and peak control practices for channel protection, overbank flood control, and extreme flood control as appropriate.

In accordance with Appendix B, Table 2 of the SPDES General Permit for Construction Activity, GP-0-20-001, industrial facilities that involve a soil disturbance of one or more acres require the preparation of a full SWPPP that includes post-construction stormwater management practices. In total, approximately 69.3 acres of soil disturbance is expected during the construction of this project. Therefore, this project includes the development of erosion and sediment controls, green infrastructure site planning techniques, runoff reduction volume practices and post-construction stormwater management practices.

The general contractor and subcontractors performing any activity that involves soil disturbance will be required to comply with the terms and conditions of the SWPPP for the project identified as a condition of authorization to discharge stormwater. The Contractor shall provide signed certifications (Form CONR 5) for itself and all applicable subcontractors at the preconstruction meeting. These signed certifications shall be included as part of the SWPPP. The SPDES General Permit and SWPPP must be kept on file at the Project Field Office. As required by the conditions described in the SPDES general permit, the SWPPP shall be kept current, and updates will be made to reflect changes in the design, construction and operation, or maintenance of the project.

The complete set of construction drawings and specifications are provided as separate documents; however, they should be considered an integral component of the SWPPP and are referenced throughout this document. The applicant must retain all documentation for 5 years after NYSDEC accepts the Notice of Termination (NOT).

1.1 Scope of the Project

The proposed development is an offshore wind (OSW) manufacturing operation that will produce wind turbine tower components. The site development includes 603,791 +/- square feet of OSW manufacturing spread over four (4) buildings with ancillary impervious areas including parking for automobiles and trucks, roadway, bridge, and a maritime wharf. The remainder of the site will be used for tower storage and be made up of compacted gravel. There will also be small pervious areas of grass and unaltered brush and trees.

1.2 Location of Project

The Project is situated on 81.62 acres of land on Beacon Island ("Expansion Site"), located at the confluence of the Normans Kill and Hudson River. The project also includes development within 4.4 acres of the adjoining parcel owned by National Grid, the extension and improvement of Normanskill Street (Normanskill St. Improvements) and widening of Rt. 144 (Offsite Improvements). The project owner,

Albany Port District Commission (APDC), is proposing to develop the vacant parcels of land (tax parcels 98.00-2-10.23 and 98.01-2-1.0) to expand the existing Port of Albany in the Town of Bethlehem, Albany County, New York. Refer to the Location Map in Appendix A.

The project is not located within a TMDL and does not discharge into a 303(d) listed waterbody.

Approximate Coordinate Position @ Center of Project		
Latitude 42° 36' 10.8" N		
Longitude	73° 45′ 57.0″ W	

Table 1 - Location Table

1.3 Project Type and Size

The project is a new development construction project that has a disturbance area of approximately 72.7 +/- acres. The new impervious area is approximately 65.9 acres.

1.4 Project Description

The proposed project will include development of an OSW tower manufacturing (Marmen-Welcon) facility consisting of five (5) separate buildings totaling up to 625,539+/- square feet of floor space. The following is a breakdown of the function and size of each building:

- Building A Plate Preparation & Welding (299,250 SF)
- Building B Welding Finishing (111,023 SF)
- Building C Blast Metallization Plant (131,968 SF)
- Building D Internal Assembly Finishing (61,550 SF)
- Building E Material Receiving (21,748 SF)

Tower production will occur within four (4) buildings (Buildings A-D) at the main facility on the Port Expansion property located in the Town of Bethlehem. The 5th building (Building E) will be located at 700 Smith Boulevard within the existing Port District in the City of Albany. A proposed gated bridge over the Normans Kill will provide a truck transportation route in and out of the main facility, by connecting Beacon Island and the 14.7-acre offsite parcel at 700 Smith Boulevard. In conjunction with the proposed bridge, Normanskill street is to be extended from its existing end point to the bridge. The existing pavement will be improved to accommodate the proposed trucking route. River Road (Rt. 144) will be widened to accommodate the employee entrance. Employee parking will be situated on the adjoining land owned by National Grid with access from River Road. A proposed 500 LF wharf and associated dredging along the Hudson River will be used to load and ship completed tower sections. A separate stormwater analysis and SWPPP has been prepared for the 14.7-acre Building E site at 700 Smith Boulevard and the portion of Normanskill St. located in the City of Albany, as the sites are separated by approximately 1-mile and are under separate MS4 jurisdictions.

The purpose of this report is to assess the stormwater quality, quantity, and erosion and sediment control for the development of the site. This report has been developed in accordance with the New York State Department of Environmental Conservation (NYSDEC) State Pollution Discharge Elimination System (SPDES) General Permit for Stormwater Discharges from Construction Activity, GP-0-20-001 (Permit) and the NYSDEC Stormwater Management Design Manual (The Manual). The project site is located within the Town of Bethlehem, Albany County, New York, which is an MS4 community, requiring this report and project to receive approval from the Town.

The soil disturbance area addressed in this is report is contained within the Town of Bethlehem. This report does not include coverage for work within the Mean High Water (MHW) elevation of the Hudson River or the Normans Kill. Work within the MHW line will be covered under a separate permit.

The total disturbance area is 72.7 +/- acres and includes the Expansion Site, Normanskill St. Improvements and Offsite Improvement. The existing impervious area is approximately 5.16 +/- acres, 7.09% of the total disturbance area. The proposed site development will consist of 65.9 +/- acres of impervious cover, 90.6% of the total disturbance area.

Due to the amount of soil disturbance proposed for this project, a 5-acre disturbance waiver will be requested. The 5-acre waiver request along with all required documentation will be submitted to the MS4 (Town of Bethlehem) as a separate document from the SWPPP.

1.5 Cultural Resources

A Supplemental Environmental Impact Statement (SEIS) has been developed as part of the SEQR process for the Port of Albany Expansion Project. A SHPO review was conducted, and the current status reflects "No Adverse Effect". The SHPO review letter, dated September 13, 2019, is included as Appendix F to this SWPPP. An additional SEIS has been submitted to the lead agency for the specific tenant on the site Marmen-Welcon.

1.6 On-site Wetlands

As part of the Draft Generic Environmental Impact Statement (DGEIS) and SEIS, impact to aquatic resources, including wetlands, were evaluated. The New York State Freshwater Wetland and Tidal Wetlands mapping of the project site indicates there are no NYSDEC jurisdictional wetlands within or adjacent to the project area. Review of USFWS National Wetlands Inventory (NWI) mapping of the project site indicates that the majority of the project area is mapped as palustrine emergent wetlands (PEM) and palustrine forested wetlands (PFO). It should be noted that NWI mapping does not have any regulatory consequence, but rather indicates areas that may meet federal wetland criteria as identified by the USFWS using aerial photography.

A wetland delineation was conducted in April 2019 by McFarland Johnson for the FGEIS. The results of the delineation indicated that there are 8 freshwater wetlands located within the project limits. These wetlands are hereafter referred to as Wetlands 1, 3, 4, 5, 6, 7, 8, and 9. Wetlands within the original study are totaled approximately 2.33 acres. A Supplemental Wetland Delineation was performed by MJ in April 2021 of the 18.22 acres on the National Grid Parcel. One contiguous wetland, comprising a total of approximately 7.13 acres, was delineated within the 18.22-acre area. The delineated wetland represents an extension of the 2019 wetland delineation and previously identified as Wetland 1. Wetland 1 drains in a northerly direction into 40-inch corrugated metal pipe (CMP) which discharges directly to the Normans Kill.

The Project will result in direct impacts to 0.81 acres of Wetland 1 located in Beacon Island (original Project Area) and 0.01 acres of direct impact to Wetland 1 on National Grid property for the construction of a retaining wall. In addition, there is a 0.04-acre impact to Wetland 9 for the bridge over the Normans Kill and a 0.02-acre impact to Wetland 7 for roadway improvements. There will also be approximately 0.33 acres of temporary impacts to wetlands during construction. Total permanent wetland impacts are estimated to be approximately 0.86 acre.

Compensatory wetland mitigation will be satisfied through a federally approved In-Lieu Fee Mitigation Program or off-site mitigation bank (The Wetland Trust). Mitigation in accordance with USACE rules and regulations will ensure no net loss of wetlands and will be included as part of the Joint application Permit submitted to the USACE and NYSDEC.

2. PROJECT MAPS AND PLANS

2.1 Location Map

See Appendix A

2.2 Soil Maps

See Drainage Design Report (Appendix C)

2.3 Erosion and Sediment Control Plans

See Appendix B

2.4 Existing and Proposed Subcatchment Maps

See Drainage Design Report (Appendix C)

3. PROJECT SOILS

3.1 NRCS Soil Map

See Drainage Design Report (Appendix C)

3.2 Soil Types

The following soil type(s) and hydrologic group(s) are present within the project area of disturbance:

Table 2 – Soil Types		
Symbol	Soil Name	Hydrologic Soil Group
HuE	Hudson silt loam, 25 to 45 percent slopes	C/D
NrD	Nassau very channery silt loam, hilly, very rocky	D
Ug	Udorthents, loamy	А
Ur	Urban land	
Wo	Wayland soils complex, non- calcareous substratum, 0 to 3 percent slopes, frequently flooded	B/D

3.3 Discussion of Soil Characteristics and Soil Erosion Hazard Potential

According to the Natural Resources Conservation Service (NRCS) web soil survey, there are five (5) mapped soil units identified within the project boundary (see Appendix E). The majority of the soil at the

expansion site falls within the hydrologic soil group B/D. The first letter corresponds to drained soil's properties under drained conditions and the second to saturated conditions. Group B soils have moderate infiltration and runoff rates while group D have a low infiltration rate and a high runoff rate. The soils with dual group identifiers have been modeled with the more conservative of the two, in this case a D soils group. Most of the soil adjacent to Normanskill Street is within soil group A. Group A soils have a high infiltration rate.

Geotechnical studies have been undertaken to evaluate the subsurface conditions of the site. These investigations have been summarized in the following reports:

- Preliminary Geotechnical Evaluation and Interpretive Report, CME Associates, Inc., April 5, 2017
- Supplemental Geotechnical Report, Dente Group, July 20, 2017

Copies of these reports were included in the TOWN OF BETHLEHEM PLANNING BOARD, DRAFT GENERIC ENVIRONMENTAL IMPACT STATEMENT For ALBANY PORT DISTRICT COMMISSION PORT OF ALBANY EXPANSION PROJECT, Appendix E.

• Draft Geotechnical Engineering Report, Terracon, October 15, 2021

A copy of this reports is included in the TOWN OF BETHLEHEM PLANNING BOARD, SUPPLEMENTAL ENVIRONMENTAL IMPACT STATEMENT For ALBANY PORT DISTRICT COMMISSION PORT OF ALBANY EXPANSION PROJECT.

Based on these previous investigations, the subsurface conditions of the Expansion site are generally characterized by historic fills of various depths overlying, in sequence with depth; river sediments, alluvial sands, glaciolacustrine silt/ clay, glacial till, and shale bedrock. The fill was noted at specific boring locations ranging from 6 to 23 feet below existing grade. The fill material is characterized as a random landfill deposit containing natural and solid waste deposits such as, but not limited to, foundry sand waste, sand, silt, coal ash, gravel, and organic matter. A predominant component of the fill was reported as coal ash.

Shale bedrock was found beneath the glacial till soils at select boring locations. The depth to rock ranged from approximately 61 feet below grade near the northwest portion of the site, to greater than 148 feet at the southeast portion of the site. The rock depths appear shallowest on the north and west sides of the site and increase to the east towards the Hudson River and in a south direction across the site. Based on the New York State Museum and Science Service's Geologic Map of New York: State Hudson-Mohawk Sheet, and the geotechnical rock core samples, the bedrock appears to be consistent with the Normans kill Shale Formation.

According to the geotechnical reports, shallow groundwater was observed at depths ranging from approximately 1.5 to 13.7 feet below existing grade. However, due to the subsurface conditions, the shallower observations could be representative of perched groundwater zones due to discontinuous impermeable layers. Shallow groundwater fluctuations should be expected to occur at this site depending on several factors such as rainfall, seasonal changes, prevailing climate, ambient weather conditions, and the tidal influences of the Hudson River.

Historically, the project site was composed of small islands and river channels subject to natural shifts due to flows associated with the Hudson River and the former Island Creek, a side channel of the Hudson River. Island Creek historically flowed along the western side of the site through the current power line corridor and discharged to the Hudson River at the southern end of the site. Based on available mapping, sometime

between 1936 and 1961, Island Creek channel was diverted at the north end of the site directly to the Hudson River, whereupon it was referred to solely as Normans Kill, the main tributary to this former channel. The site was subject to historic filling operations to create usable lands and a portion of the site was operated as a coal ash (fly ash) disposal site by Niagara Mohawk from approximately 1952 to 1970. As such, there are large areas of fly ash deposits on the site that must be considered during the design and construction of the site infrastructure and stormwater management facilities. Excavated fly ash material will need to be appropriately handled and properly disposed of.

Due to the presence of fly ash on the Expansion Site, in addition to a NYSDEC SPDES, a Site Management Plan (SMP) has been prepared in accordance with 6 NYCRR Part 375 and DER Technical Guidance for Site Investigation and Remediation and submitted to the NYSDEC, Division of Environmental Remediation and the NYSDOH. The SMP includes: a Health and Safety Plan (HASP), to inform and protect the contractor and their work force; a Community Air Monitoring Plan (CAMP), to monitor and protect the surrounding communities; and an Excavation Work Plan (EWP), to direct the activities of the contractor during construction. The EWP includes a detailed description of the work to be performed, the anticipated environmental conditions, and engineering controls to mitigate the movement of fly ash. The SMP pertains only to the Expansion Site portion of the project (see Appendix H).

4. CONSTRUCTION PHASING

4.1 Sequence of Construction Activities

The Contractor's work schedule and methods shall be consistent with the SWPPP or amended SWPPP. Once approved, the progress schedule shall become a part of the SWPPP. It should be noted that there is a NYSDEC approved SMP for this site, which is included as Appendix H. Any disturbance of the site must comply with the SMP.

The following list is a suggested sequence of major construction activities for the project to meet the NYSDEC Phase II erosion control requirements:

- 1. Conduct a pre-construction meeting with the MS4 and Engineer to review the SWPPP.
- 2. Notify the NYSDEC within 14 days, and no less than 3 days, prior to commencing work activities that may affects areas of the subject site that are impacted with ash, as required by Section 3.2 of the SMP.
- 3. Clearly identify project work limits, identifying all areas where construction disturbance shall be permitted.
- 4. Install erosion control measures prior to commencing earthwork operations. Construct temporary earthen berms, diversion swales, sediment control dams and associated erosion control measures necessary to divert runoff from entering planned areas of disturbance and to protect the adjacent waterway.
- 5. All installed erosion and sediment control measures are to be inspected and certified as correctly installed by the owner's qualified inspector and Town of Bethlehem staff.
- 6. Establish temporary/permanent storm water management ponds/erosion control basins.
 - a. Consult the SMP for the appropriate measures to handle or dispose of any encountered contaminated soils.
- 7. Remove vegetation and dispose of off-site.
- 8. Strip and stockpile topsoil from proposed pavement, structural fill and cut areas (stockpile materials in locations as directed by owner's representative).

- a. Consult the SMP for appropriate measures to handle or dispose of any encountered contaminated soils.
- 9. Establish mass earthwork subgrade elevations.
 - a. Consult the SMP the appropriate measures to handle or dispose of any encountered contaminated soils.
- 10. All temporary erosion and sediment control measures as well as stockpiles are to be mulched and seeded for temporary vegetative cover immediately following grading.
- 11. Import the aggregate fill material to serve as a surcharge for the proposed building and concrete pad areas.
- 12. After surcharging compaction is completed, places fabric and geogrid on the subgrade and spread the aggregate material in layers with additional geogrid as specified.
- 13. Construct utility lines (water/electric/gas/communications/sanitary sewers/storm sewers), construct building and install infrastructure improvements.
- 14. Box out roadway and pavement areas and install concrete curbing.
- 15. Construct asphalt pavement section, up to binder course.
- 16. Fine grade and spread topsoil, install landscaping plantings and hardscapes, site amenities and permanent seeding.
- 17. Town of Bethlehem (MS4) shall conduct a site inspection to determine (1) that the site has achieved 80% stabilization and (2) the installed stormwater facilities are operational.
- 18. Remove temporary erosion and sediment control features upon establishment of permanent ground cover and inspection/approval from a Town official or representative.
- 19. Notify owner's representative of completion of final site stabilization.
- 20. File Notice of Termination.

5. EROSION AND SEDIMENT CONSTROL MEASURES

5.1 Erosion Control Plan

An erosion control plan has been developed in accordance with the "New York Standards and Specifications for Erosion and Sediment Control". The erosion control plan employs permanent and temporary erosion and sediment control methods including silt fence, erosion control matting, construction entrances, and other appropriate measures. It should be noted that there is a NYSDEC approved SMP for the Expansion Site, which is included as Appendix I. Any disturbance of this area must comply with the SMP. As stated in Section 3.2 of the SMP, NYSDEC must be notified within 14 days, and no less than 3 days, prior to commencing work activities that may affect areas of the subject site that are impacted with ash.

5.1.1 Temporary Surface Stabilization

All work and prior NYSDEC notification shall be in accordance with the SMP. Areas within the project limits that may be disturbed more than once during the construction activities will be stabilized using temporary seed and mulch item or as directed by the Engineer. Areas remaining unpaved and undisturbed for more than seven (7) days during construction operations shall be stabilized temporarily. Other areas that might need to be stabilized temporarily will be at the discretion of the Engineer.

5.1.2 Drainage Pipe Inlet / Outlet Stabilization

As part of the permanent erosion control measure, the inlet and outlet of the culvert pipes will be

provided with either stone riprap apron or an apron consisting of erosion control product with vegetation to provide the required erosion control which blends in with the surrounding natural features and topography. The location and type of stabilization to be provided is shown on project plans.

5.1.3 De-watering

Any groundwater that is suspected of being contaminated shall be handled in accordance with Section 4.2 of the SMP. If required, de-watering of miscellaneous areas within the site will be performed utilizing a pump and filter bag system. The filter bags should be made of non-woven geotextile material capable of trapping particles larger than 150 microns. Filter bags should be replaced when they are half full or a no longer functioning per the manufacturer's requirements. Filter bags should be located in a well vegetated/grassy area and discharge into stable erosions resistant areas. Where this is not possible a geotextile flow path should be established. Bags shall not be placed on slopes greater than 5%. The pump discharge hose shall be inserted into the bags in the manner specified by the manufacturer and securely clamped. Pumping rate shall not be greater than 750 GPM or ½ the maximum specified by the manufacturer, whichever is less. Pump intakes shall be floated and screened.

5.1.4 Construction Entrance

As required, at least one (1) stabilized construction entrance will be constructed to access the Contractors Staging/Storage Area. This entrance/area shall conform to the details. See plans for location of construction entrance(s).

5.1.5 Concrete Truck Washout / Concrete Batch Plant Protection

As required, a temporary excavated or above ground lined pit where concrete truck mixers and equipment can be washed after their loads have been discharged, to prevent highly alkaline runoff from entering storm drainage systems or leaching into soil shall be constructed. See plans for location of concrete washout. If a concrete batch plant is installed at the site, temporary containment to prevent discharge of runoff from entering storm drainage systems or leaching into soil shall be constructed.

5.1.6 Permanent Stabilization

Stabilizing of the graded surfaces will be accomplished by using various seed mix for vegetation.

5.1.7 Dust Control

Dust shall be controlled and monitored in accordance with Section 4.3 of the SMP. The contractor will be required to minimize dust generation during the construction activities. Provisions such as applying water on haul roads, wetting equipment, and excavation faces, spraying water on buckets during excavation and dumping, hauling materials in properly tarped or watertight containers, restricting vehicle speeds to 10 mph, covering excavated areas and material after excavation activity ceases, and reducing the excavation size and/or number of excavations have proven effective in dust control.

5.1.8 Silt Fence

Silt fence will be placed per the Erosion and Sediment Control Plans, down slope of all disturbed areas, soil stockpiles, and spoil areas. Along the bank of the Normans Kill, two layers of silt fence are to be installed due to the proximity to the Mean Higher High Water (MHHW) level. The purpose of the silt fence is to remove sediment from sheet flow in these areas. Silt fence shall remain in place and functional until the contributing area has been permanently stabilized. Sediment socks or mulch dikes may be used in lieu of silt fence, where approved by the Engineer of Record. Erosion Control shall be in accordance with the SMP.

5.1.9 Temporary Sediment Basins

Temporary sediment basins have been designed to store sediment runoff from the Expansion Site. Basin #1 will be converted into a permanent stormwater quality pond. All basins have been designed in accordance with Section 5 of the NYS Standards and Specifications for Erosion and Sediment Control (Blue Book). Calculations for the basins are included as Appendix I. Locations and a detail of the basins are included in the E&SC Plans (Appendix B).

5.1.10 Weekly Inspections

A qualified inspector shall conduct site inspections at least once every seven (7) calendar days. After a 5acre waiver is granted; site inspections shall occur at least twice every seven (7) calendar days while there are more than 5 acres of soil disturbance. The qualified inspector shall inspect all erosion and sediment control practices and pollution prevention measures to ensure integrity and effectiveness, all postconstruction stormwater management practices under construction to ensure that they are constructed in conformance with the SWPPP, all areas of disturbance that have not achieved final stabilization, all points of discharge to natural surface waterbodies located within, or immediately adjacent to, the property boundaries of the construction site, and all points of discharge from the construction site. The qualified construction inspector shall also prepare an inspection report after every inspection. Complete inspection and maintenance requirements can be found in Part IV of the SPDES General Permit GP-0-20-001 (Appendix E).

5.1.11 Final Inspection

Prior to the project being finally accepted, it shall be inspected for any evidence of erosion or slope failure. If any such condition becomes apparent upon final inspection, temporary soil erosion and sediment controls shall be installed immediately as directed by the Engineer. The situation shall be corrected per a schedule agreed to by the MS4 (Town of Bethlehem), NYSDEC, Owner, and the Contractor.

The Erosion Control Plans are included in Appendix B.

5.1.12 Wharf E&SC

Erosion and sediment control measures associated with the construction of the wharf and dredging of the Hudson River are to be designed and approved prior to disturbance below the Mean High High Water (MHHW) elevation. These E&SC measures are being designed in conjunction with the NYSDEC, USACE and other State agencies through a separate permitting process. All additional permits required for the wharf and dredging will also be in place prior to disturbance below MHHW. Draft conceptual E&SC Plans associated with the wharf construction and dredging are included in Appendix G.

5.2	Permanent Erosion and Sediment Control Measures	

Permanent Feature	Converted	Location: ESC Plan	Receiving Waterbody Protected
	Temporary		(where applicable)
	Practice?		
Riprap outlet protection	Yes	See Plans	Hudson River, Normans Kill
Soil Stabilization	Yes	See Plans	Hudson River, Normans Kill
Check Dam	Yes	See Plans	N/A
Diversion Dike	Yes	See Plans	N/A

Table 3 – List of Permanent Erosion & Sediment Control Measures

5.3 Installation Sequence

See the intended sequence of construction activities noted in Section 4 above.

5.4 Maintenance Schedule

The Contractor is required to inspect all E&SC devices in their active work area daily and repair any deficiencies in accordance with the SPDES permit.

5.5 SWPPP Implementation Responsibilities

Implementation of all E&SC devices will be by the Contractor as indicated in the contract documents.

6. POLLUTION PREVENTION MEASURES

6.1 Material Management Practices

All waste materials, including construction debris and trash that occur onsite shall be handled and disposed of in a lawful manner that is in accordance with state and local regulations. No waste material shall be buried on site.

- An effort will be made to store only enough products required for the project.
- All materials stored within the site will be stored in a neat orderly manner in their appropriate containers and if possible, an enclosed area.
- Products shall be kept in their original containers with the original manufacturer's labels. Manufacturer's recommendations for proper use and disposal shall be followed.
- Hazardous materials shall be disposed of in a lawful manner and in accordance with State and Local regulations.
- Sanitary waste will be collected from portable units as required and shall be disposed of in a lawful manner.

The following materials are expected to be on-site during construction:

- Concrete
- o Asphalt
- Paints (Enamel and Latex)
- Petroleum based products
- Fertilizers
- Metal building components
- Detergents
- Cleaning Solvents
- Roofing Materials
- o Tar

These materials and other materials used during construction with the potential to impact stormwater will be stored, managed, used, and disposed of in a lawful manner that minimizes the potential for releases to the environment and especially into stormwater.

Emergency contacts for the project will be posted at the project office and are included at the end of this section.

6.2 Spill Control Practices

The contractor will be responsible for preparing a project area specific spill control plan in accordance with Local and NYSDEC regulations. At a minimum, this plan shall:

- 1. Stop the source of the spill.
- 2. Contain the spill.
- 3. Reduce stormwater contact if there is a spill.
- 4. Dispose of contaminated material in lawful manner and in accordance with manufacturer's procedures and NYSDEC regulations.
- 5. Identify responsible trained personnel.
- 6. Ensure spill area is well ventilated.

6.3 General Material Handling Practices

The following general practices will be used throughout the project to reduce the potential for spills:

- Potential pollutants will be stored and used in a manner consistent with the manufacturer's instructions in a secure location. To the extent practicable, material storage areas should not be located near storm drain inlets and should be equipped with covers, roofs, or secondary containment as needed to prevent stormwater from contacting stored materials. Potential pollutants should not be stored within 100 feet of a water course or wetland. Chemicals that are not compatible shall be stored in segregated areas so that spilled materials cannot combine and react.
- 2. Materials disposal will be in accordance with manufacturer's instructions and applicable local state and federal regulations.
- 3. Materials no longer required for construction will be removed from the site as soon as practicable.
- 4. Adequate garbage, construction waste, and sanitary waste handling and disposal facilities will be provided/utilized to the extent necessary to keep the site clear of obstruction and BMPs clear and functional.

6.4 Product Specific Practices

The following product specific practices will be followed within the project area.

6.4.1 *Petroleum Products*

All project related vehicles shall be monitored for leaks and receive regular preventative maintenance to reduce chance of leakage. Petroleum products shall be stored in tightly sealed containers, which are clearly labeled. Any asphalt substances used during construction shall be applied according to manufacturer's recommendations.

6.4.2 Fertilizers

Fertilizers used shall be applied only in the minimum amounts recommended by the manufacturer. Once applied, fertilizer shall be worked into the soil to limit exposure to stormwater. Fertilizers shall be stored in covered or other contained areas.

6.4.3 Paints

All containers shall be tightly sealed and stored when not required for use. Excess paint shall not be discharged into the storm sewer system but shall be disposed of according to manufacturer's instructions or State regulations.

6.4.4 Concrete Trucks

Concrete Trucks shall be allowed to wash out within project areas provided that the contractor provides an area which collects and contains any concrete / slurry material washed from trucks for recovery and disposal at a later time. No concrete or slurry shall be discharged from the property at any time of construction. The concrete washout area shall conform to the detail found on sheet ESC-06 (Appendix B).

6.5 Spill Response

The primary objective in responding to a spill is to quickly contain the material(s) and prevent or minimize their migration into stormwater runoff or conveyance systems. If the release has impacted on-site stormwater, it is critical to contain the released material on-site and prevent their release into receiving waters.

If a spill of pollutants threatens stormwater on-site, the spill response procedures outline below must be implemented in a timely manner to prevent release of the pollutant:

- 1. The site superintendent will be notified immediately when a spill or the threat of a spill is observed. The superintendent will assess the situation and determine the appropriate response.
- 2. If spills represent an imminent threat of escaping ESC facilities and entering the receiving waters, facility personnel will respond immediately to contain the release and notify the superintendent after the situation has been stabilized.
- 3. Spill kits containing materials and equipment for spill response and clean-up will be maintained onsite. Each spill kit may contain:
 - Oil absorbent pads (one bale)
 - Oil absorbent booms (40 feet)
 - 55-gallon drums (2)
 - 9-mil plastic bags (10)
 - Personal protective equipment including gloves and goggles
- 4. If an oil sheen is observed on surface water, absorbent pads and/or booms will be applied to contain and remove the oil. The source of the oil sheen will also be identified and removed or repaired as necessary to prevent further releases.
- 5. The site superintendent, or their designee, will be responsible for completing a spill reporting form to the appropriate state or local agency.
- 6. Spill response equipment will be inspected and maintained as necessary to replace any materials used in spill response activities.

6.6 Notification

In the event of a spill, make the appropriate notification(s) consistent with the following procedures:

- Any spill of oil which a) violates water quality standards, b) produces a sheen on a surface water, c) causes a sludge or emulsion must be reported immediately by telephone to the National Response Center Hotline at (800) 424-8802.
- 2. Any oil, hazardous substance, or hazardous waste release which exceeds the reportable quantity must be reported immediately by telephone to the National Response Center Hotline at (800) 424-8802.
- 3. Any spill of oil or hazardous substance to waters of the state must be reported immediately by telephone to the NYSDEC.
- 4. Any release of hazardous substance that may be a threat to human health or the environment must be reported to the NYSDEC immediately upon discovery.

7. EXISTING SITE CONDITIONS

The existing site is Beacon Island, located in the Town of Bethlehem, Albany County, New York. The site is currently vacant and consists primarily of brush and trees with a small gravel area as well as abandoned railroad tracks.

7.1 Existing Watershed Information

The project area is in close proximity and includes shorelines to both the Hudson River and Normans Kill, which are the receiving waterbodies for runoff from the current site.

The existing drainage condition is split up into seven (7) drainage areas. Drainage areas DR-A, DR-B and DR-F drain to analysis point #1, drainage areas DR-D and DR-E drain to analysis point #2. Drainage area DR-G drains to analysis point #3. Drainage area DR-C drains to a self-contained depression for storage.

Runoff from DR-A site travels via sheet and shallow concentrated flow directly to a wetland located in the northwest corner of the site (Wetland 1). During large storm events the wetland overflows into an existing 40" pipe with direct outlet to the Normans Kill. Analysis of the existing capacity of the outlet pipe is provided in section IV below. Runoff from areas DR-B, DR-D, DR-E, and DR-F travel via sheet and concentrated flow to low areas with eventual outfall directly to the Normans Kill and Hudson River. An approximately 30-acre internal portion of the site (DR-C) was determined to be self-contained within the site capable of storing and infiltrating the 100-year storm event. Runoff from area DR-G sheet flows to the west side of River Road and travels to a low spot adjacent to the roadway where it is stored and eventually infiltrated.

See the Drainage Design Report (Appendix C) for the Pre-Development Site Drainage Areas Map.

The existing site falls within the Normans Kill watershed of the Middle Hudson Sub-Basin for the Lower Hudson River Basin (HUC10: 0202000602, Water Index No H-221-4) which is listed as a Class C water. Neither the Normans Kill nor the Hudson River are listed in the Manual's Appendix C as a watershed where enhanced phosphorus removal standards are required. Additionally, neither are listed in the Manual's Appendix E as a watershed impaired by pollutants related to construction activity.

7.2 Table of Receiving Waterbodies

Stormwater Structure	Receiving Waterbody	NYSDEC Regulated	
None	Hudson River	Yes – Class C	
40" Outlet Pipe	Normans Kill	Yes – Class C	

Table 4: Receiving Waterbodies

8. STORMWATER MANAGEMENT ASSESSMENT

8.1 Methodology

To analyze the hydrologic impacts of the proposed development, a storm water management model was developed in accordance with the Manual. HydroCAD[™], by HydroCAD Software Solutions LLC was used to model both the existing and proposed conditions: soil data from the NRCS Web Soil Survey was entered into the software; land coverage areas were estimated using aerial photography and site visits; watershed areas were developed using the surveyed topography; time of concentrations were estimated using USDA, Urban Hydrology for Small Watersheds, TR-55 (TR-55) methodology; and finally runoff and routing calculations were performed using the SCS Unit Hydrograph method.

Green Infrastructure practices were designed in accordance with the Manual using the NYSDEC Runoff Reduction Worksheets available through the NYSDEC's Construction Stormwater Toolbox, available on their website.

The following general steps are followed when conducting a stormwater design:

- 1. **Site Planning:** The existing natural resource areas and drainage patterns including wetlands, waterways, floodplains, and soils are identified. Conservation of natural resources are maximized given the proposed site.
- 2. **Pre and Post-Development Conditions Analysis:** The pre and post-development stormwater runoff conditions for the 1, 10, and 100-year storm events are determined using HydroCAD (detailed HydroCAD reports for this project can be found in the Drainage Design Report, provided in Appendix C).
- 3. Water Quality: The Water Quality Volume and Runoff Reduction Volume are calculated using Chapter 4 of the Manual and Green Infrastructure Worksheets (see the Drainage Design Report, provided in Appendix C).
- 4. Water Quantity: Peak runoff and stormwater retention/detention are evaluated using the Manual.

8.1.1 Water Quality Volume (WQv) / Runoff Reduction Volume (RRv)

Section 4.2 of the Manual states that Water Quality Volume (WQv) is intended to improve the water quality by capturing and treating runoff from small, frequent storm events that contain higher pollutant levels created through the increase of impervious surfaces. Impervious surfaces accumulate pollutants that quickly wash off and rapidly enter downstream waters as well as prevent natural groundwater recharge.

The WQv required for the proposed site is based upon the 90% rainfall event number, percent of impervious cover, and the total site area. Calculations were done using the Green Infrastructure worksheets and can be found in the Drainage Report (Appendix C). The total WQv required is 273,007 cubic feet.

Runoff Reduction Volume (RRv) is the reduction of the total WQv by application of green infrastructure techniques and stormwater management practices to replicate pre-development hydrology more closely. The intent of RRv is to recognize the water quality benefits of certain site design practices to address flow as a pollutant of concern. Calculations were done using the Green Infrastructure worksheets and can be found in the Drainage Report (Appendix C). The minimum RRv was determined to be 57,313 cubic feet.

As noted in the SMP, due to the level of contamination present in the existing soils across the Expansion Site, stormwater infiltration is not a permissible practice for this portion of the project. Without the capability to infiltrate stormwater runoff, all treatment practices selected for the Expansion Site do not include RRv.

However, for both the Normanskill St. and Offsite Improvements, treatment practices selected utilize infiltration and therefore include RRv. Neither of these areas contain contaminated soil and are not part of the Site Management Plan. While the minimum RRv cannot be achieved, the total WQv requirement is met.

8.1.2 Channel Protection Volume (CPv)

Stream Channel Protection Volume Requirements (CPv) are designed to protect stream channels from erosion. The Manual was used to determine the water quantity requirements of CPv; specifically, providing 24-hour extended detention for the 1-year storm event or discharging directly to tidal waters.

According to Section 4.4 of the Manual, the Stream Channel Protection Volume (CPV) requirement does not apply when the site discharges to a tidal waterbody.

The CPv requirement does not apply in certain conditions, including the following:

- Reduction of the entire CPv volume is achieved at a site through green infrastructure or infiltration systems.
- The site discharges directly tidal waters or fifth order (fifth downstream) or larger streams.

The Hudson River and Normans Kill are classified as tidal waters at the project site. Therefore, 24-hour extended detention of the 1-year storm event is not required for all drainage areas that outlet directly to the Hudson River or Normans Kill. Hydrologic analysis for the 1-year storm event is provided in the Drainage Report (Appendix C).

8.1.3 Overbank Flood Control (Qp)

The primary purpose of the overbank flood control sizing criterion is to prevent an increase in the frequency and magnitude of out-of-bank flooding generated by urban development. The Manual was used to determine the water quantity requirements of Qp; specifically, providing sufficient retention volume to discharge all runoff from the proposed 10-year storm event at a rate equal to or less than the existing peak 10-year runoff rate or discharging directly to tidal waters.

According to Section 4.5 of the Manual, the Overbank Flood Control Criteria (Qp) requirement does not apply when the site discharges to a tidal waterbody.

The overbank flood control requirement (Qp) does not apply in certain conditions, including:

• The site discharges directly tidal waters or fifth order (fifth downstream) or larger streams.

The Hudson River and Normans Kill are classified as tidal waters at the project site. Therefore, 24-hour extended detention of the 10-year storm event is not required for all drainage areas that outlet directly to the Hudson River or Normans Kill. Hydrologic analysis for the 1-year storm event is provided in the Drainage Report (Appendix C).

8.1.4 Extreme Flood Control (Qf)

The intent of the extreme flood criteria is to prevent the increased risk of flood damage from large storm events, maintain the boundaries of the predevelopment 100-year floodplain, and protect the physical integrity of stormwater management practices. The Manual was used to determine the water quantity requirements of Qf; specifically, providing sufficient retention volume to discharge all runoff from the proposed 100-year storm event at a rate equal to or less than the existing peak 100-year runoff rate or discharging directly to tidal waters.

According to Section 4.6 of the Manual, the Extreme Flood Control Criteria (Qf) requirement does not apply when the site discharges to a tidal waterbody.

The 100-year storm control requirement can be waived if:

• The site discharges directly tidal waters or fifth order (fifth downstream) or larger streams.

The Hudson River and Normans Kill are classified as tidal waters at the project site. Therefore, 24-hour extended detention of the 100-year storm event is not required for all drainage areas that outlet directly to the Hudson River or Normans Kill. Hydrologic analysis for the 100-year storm event is provided in the Drainage Report (Appendix C).

8.2 Evaluation of Green Infrastructure

According to Section 4.3 of the Manual, meeting the RRv (through green infrastructure) may not be feasible due to limitations that prevent the use of an infiltration technique and/or infiltration of the total WQv. The Beacon Island portion of the project site does not allow for the infiltration of any stormwater runoff due to the presence of fly ash across the site. However, green infrastructure practices were evaluated for potential use.

8.2.1 Conservation of Natural Areas

The existing vegetation located along the bank of the Hudson River is conserved in the proposed plan. No credit has been applied.

8.2.2 Sheetflow to Riparian Buffers and Filter Strips

Riparian Buffers and Filter Strips were not utilized, due to the lack of space on the Port Authority owned land.

8.2.3 Vegetated Swales

The developed site contains vegetated swales where there is sufficient room. Due to the inability to infiltrate on the Expansion Site, no credit has been applied.

8.2.4 Tree Planting / Tree Pits

New landscaping will complement the existing environment and provide aesthetics for the buildings and parking areas. No credit has been applied for proposed tree plantings.

8.2.5 Disconnection of Rooftop Runoff

Rooftop disconnection was not considered for this project, as the buildings will have large sloped roofs in a single direction and are located within large, compacted gravel areas that would potentially cause erosion, unstable soil saturation of the dense graded aggregate as well as encourage infiltration into the

fly ash sub-surface layer.

8.2.6 Stream Daylighting

Stream daylighting is not available for the proposed project.

8.2.7 Rain Gardens / Bioretention

The developed site does not have sufficient room for Rain Gardens or Bioretention. These practices also promote infiltration potentially into the fly ash sub-surface layer.

8.2.8 Green Roofs

Green roofs were not considered to be feasible for this project due to the nature of the proposed preengineered metal buildings.

8.2.9 Stormwater Planter

Stormwater Planters were not considered due to the poor soils and rooftop runoff volume.

8.2.10 Rain Barrels and Cisterns

The developed site does not have sufficient room for Rain Barrels or Cisterns to accommodate the amount of roof runoff.

8.2.11 Porous Pavement

Porous pavement was not considered due to the large loads associated with the Tower sections being moved and stored on site that would cause the porous pavement surface to crumble. This practice also promotes infiltration, which is not allowed.

8.2.12 Infiltration System

Two infiltration basins were designed to treat runoff from a portion of the Normanskill St. Improvements. Two dry swales were also designed to treat runoff from the Offsite and a port of the Normanskill St. Improvements. An infiltration system was not considered on the Expansion Site due to the presence of fly ash.



9. POST CONSTRUCTION STORMWATER CONTROL PRACTICES

9.1 Table of Post Construction Practices

See Table 5 below.

9.2 Post Construction Practices Plan

Locations of Post Construction Practices are found in the Erosion & Sediment Control Plans and Details (Appendix B).

To best mitigate the water quality requirements of the proposed site, two (2) stormwater ponds, seven (7) manufactured stormwater filtering systems, two (2) infiltration basins, and two (2) dry swales were designed. All practices were designed in accordance with the Manual. Each practice was sized to provide WQv; however, they do not all provide storm event flow mitigation (see sections 8.1.2 through 8.1.4 above).

Drainage Areas DR-1 through DR-7 will provide WQv using manufactured water quality systems. Drainage Areas DR-8 and DR-9 will drain to stormwater ponds providing WQv. The total of practices providing water quality volume is 269,431 cubic feet (cf). A full description of the designed stormwater treatment practices is provided in Section III.B of the Drainage Design Report (Appendix C). The WQv is summarized in Table 5 below:

Drainage Area	Stormwater Practice	WQv Provided (cf)
DR-1	Filter Type 2	42,218
DR-2	Filter Type 2	21,971
DR-3	Filter Type 2	43,938
DR-4	Filter Type 1	35,666
DR-5	Filter Type 2	20,342
DR-6	Filter Type 2	48,059
DR-7	Filter Type 1	34,826
DR-8	Stormwater Pond #1	8,437
DR-9	Stormwater Pond #2	13,361
DR-15	Dry Swale	129
DR-17	Dry Swale	484
	Total WQv	269,431

Table 5 – Water Quality Volume Practice Summary

Due to the presence of fly ash across the Expansion Site, infiltration is not a permissible RRv technique.

However, the Normanskill St. and Offsite Improvement portions of this project are in an area of uncontaminated soil with high infiltration rates. Therefore, all treatment practices selected infiltrate into the ground and provide RRv. The minimum RRv as required by the entire project is not met, however the total volume of water to be treated (WQV) is satisfied.

Table 6 – Runoff Reduction Practice Summary		
Drainage Area	Practice	RRv (cf)
DR-13	Infiltration Basin	1,995
DR-14	Infiltration Basin	2,245
DR-15	Dry Swale	87
DR-17	Dry Swale	127
	Total RRv	4,454

The total RRv provided is 4,454 CF. The RRv is summarized in Table 6 below:

Drainage Areas DR-10, DR-11, DR-12, and DR-16 are to remain as naturally vegetated and therefore do not require water quality treatment.

9.3 Hydraulic Analysis of Pre- and Post-Development Conditions

In analyzing pre- and post-construction stormwater conditions, the Normans Kill and Hudson River were used as comparison points. Both the pre- and post-construction stormwater is discharged into the receiving water bodies. Using Chapter 4 of the Manual for new development, the project meets the total water quality volume required. Table 7 below summarizes the impervious cover of the pre- and post-development conditions.

	Pre-Development	Post-Development
Impervious Area	5.16 ac	65.9 ac
% Impervious Cover	7.1%	90.6%

Table 7 – Impervious Cover

The existing site has no water quality treatment measures. A portion of all stormwater not stored within the site is directly discharged into the Hudson River and Normans Kill. Per Chapter 4 of the Manual, new development projects are required to provide water quality treatment. As shown below, the project can meet the total water quality volume required. The peak discharge for the 1-year, 10-year and 100-year storm events exceed the existing value; however, as described in Section 8.1 above, this requirement is waived when discharging directly to tidal waters. A summary of the stormwater management plan is shown in the table below.

Table 8 - Stormwater Management Plan Summary		
Storm Event	Pre-Development	Post-Development
Ana	alysis Point #1	
1-yr Discharge	3.25 cfs	71.54 cfs
10-yr Discharge	14.97 cfs	125.39 cfs
100-yr Discharge	43.43 cfs	218.14 cfs
Ana	alysis Point #2	
1-yr Discharge	7.17 cfs	93.18 cfs
10-yr Discharge	20.65 cfs	166.49 cfs
100-yr Discharge	48.06 cfs	293.07 cfs
Ana	alysis Point #3	
1-yr Discharge	0.60 cfs	1.20 cfs
10-yr Discharge	1.84 cfs	2.62 cfs
100-yr Discharge	4.39 cfs	5.25 cfs
Wetland #1 Inflow		
1-yr Discharge	27.32 cfs	4.67 cfs
10-yr Discharge	73.24 cfs	12.12 cfs
100-yr Discharge	163.6 cfs	30.29 cfs
Total Area of Soil Disturbance	72.7 acres	
WQv Target	273,007 cf	
WQv Provided	273,885 cf	

Table 8 - Stormwater Management Plan Summary

In the post-development condition, Analysis Point #1 has a total drainage area of 0.12 square miles (75.28 acres). This point drains to the Normans Kill with a drainage area of 162 square miles (103,680 acres). The project makes up approximately 0.07% of the total drainage area of the Normans Kill. With an overall project time of concentration of around 10 minutes, the proposed project will have a negligible impact on the total Normans Kill hydrology as the site-produced runoff will be conveyed prior to the Normans Kill peak and not have an impact on the overall flood conditions of the Normans Kill.

In the post-development condition, Analysis Point #2 has a total drainage area of 0.04 square miles (23.6 acres). This point drains to the Hudson River with a drainage area of 8,090 square miles (5,177,600 acres). The project makes up approximately 0.0005% of the total drainage area of the Hudson. With an overall project time of concentration of around 10 minutes, the proposed project will have a negligible impact on the total Hudson River hydrology, as the site-produced runoff will be conveyed prior to the Hudson River peak and not have an impact on the overall flood conditions of the Hudson River.

In larger storm events, stormwater pond #1 and #2 will provide a "first flush" treatment for up to a 10year storm event with stabilized emergency spillways to direct flow to the surrounding area for storms greater than the 10-year event. Due to the topography of the surrounding undisturbed area, water will flow toward Wetland #1. A pre- and post-development analysis of the inflow to Wetland #1 is shown above. The post-development runoff going to Wetland #1 does not exceed the pre-development condition.

At Analysis Point #3, the post-development discharge rates are higher than the pre-development

condition. However, analysis point #3 drains to the surrounding area which stores runoff to be gradually infiltrated. Runoff from this analysis point does not flow to a stream or wetland.

9.4 Deviation from NYS Stormwater Management Design Manual

The proposed stormwater management design deviates from The Manual in two areas. The first being the use of manufactured stormwater filtering systems for new development, and the second being the inability to meet the minimum RRv.

The need for alternative stormwater management practices is rooted in the extremely limited space available as well as the current site conditions. The proposed Offshore Wind Manufacturing Facility requires 85 acres of usable manufacturing and storage space along the Hudson River. It also requires close proximity to an existing port. Such requirements narrow the available project locations to a select few plots of unoccupied land in the entire state and this site was selected through a solicitation process by the state for off-shore wind development. This site was chosen given it is located adjacent to the existing Port of Albany and is directly on the Hudson River. However, the usable portion of the site adjacent to the Hudson River, is only 66-acre area. Therefore, the entirety of the site is needed for the OSW manufacturing process, with an ancillary receiving site located at 700 Smith Boulevard. In typical space restrictive scenarios, infiltration is a commonly used practice. However, the Expansion Site is a historic fly ash disposal area, containing highly contaminated soil. According to the site specific SMP, developed in coordination with the NYSDEC, infiltration is not recommended.

To adequately satisfy the WQv requirements of the Manual, manufactured systems are needed. The Contech Jellyfish units designed meet both the performance and sizing requirements of Chapter 4 of the Manual. The units are also certified by Washington State Department of Ecology (TAPE) and the Maryland Department of the Environment, adequate sources accepted by the NYSDEC. Specifications and details for the proposed units are provided in Appendix D.

The second deviation is a result of the need for manufactured stormwater management units. These units handle the majority of the WQv for the site, and do not provide RRv. Additionally, as stated above, infiltration is not an acceptable practice for the Expansion site, eliminating a majority of RRv techniques. See Section 8.2 of the SWPPP for an evaluation of green infrastructure practices. The Normanskill Street improvement and Offsite Improvement portions of this project are in areas of uncontaminated soil with high infiltration rates. Therefore, all treatment practices selected for these areas infiltrate into the ground and provide all treatment as RRv. While the minimum RRv requirement cannot be met given the site restrictions, 4,454 cf of runoff is reduced per the proposed plan.

9.5 Maintenance Schedule of Post-Construction Stormwater Control Practices

Maintained By	Name of Entity
Name, Address, Phone of Responsible Party	Albany Port District Commission 106 Smith Boulevard Albany, NY 12202 (518) 463-8763
Facilities to be Maintained	Jellyfish Filter (12 units at 7 locations) Stormwater Ponds (2) Infiltration Basins (2) Dry Swales (2) Stormwater Collection & Conveyance Systems
Description of Maintenance Activity for each Facility and Frequency	See Appendix F for maintenance guidelines, as recommended by the manufacturer and NYSDEC.
Description of Applicable Easements	N/A
Access and Safety Issues	Maintenance forces have access to all drainage facilities within the site.
Local and Non-Local Permits	Joint Permit Application
Legal Agreements	N/A

Table 9 – Maintenance Schedule of Post-Construction Stormwater Management Facilities

9.6 Drainage Structure Catchment Areas

See Drainage Design Report (Appendix C).


9.7 Hydraulic Analysis of Stormwater Sewer System

All elements of the closed drainage system have been designed to be non-erosive during a 2-year storm event and capable of conveying a 10-year storm event. The profiles were created in AutoCAD Civil 3D which incorporates the rational method and Manning's Equation to iteratively calculate the hydraulic capacity, grade lines, and inlet spreads. Printouts of the closed drainage system analysis are in the Drainage Design Report (Appendix C).




APPENDIX A

LOCATION MAP




APPENDIX B

EROSION & SEDIMENT CONTROL PLANS, DETAILS & NOTES





1.00 ALBANY PORT EXPANSIONIDRAWIDRAWINGSISHEET FILES(18641.00-ESC-PHS1.DWG


	2						
— LOD ———	WETLAND AREA PROPOSED DRAINAGE PIPE		60 F SARATOGA S P:518-580	McFarland Johnson 60 RAILROAD PLACE SUITE 402 SARATOGA SPRINGS, NEW YORK 12866 P:518-580-9380 F:518-580-9383 SaratogaROM@mjinc.com			
SF 12 12	STONE CHECK DAM TEMPORARY GRAVEL ROAD STAGING AND STOCKPILE AREA CONSTRUCTION ENTRANCE PROPOSED RIP RAP		PROJECT MILE FINAL C	STONE DESIGN PLANS DESCRIPTION			
	ST OD PH ST OD PH ST ST OD PH ST OD PH		CLIENT: ALBANY PORT DISTRICT COMMISSION	PROJECT: PROJECT: PORT OF ALBANY EXPANSION SITE			
			DRAWN DESIGNED CHECKED SCALE DATE PROJECT	JES NSO AJF 1"=40' JANUARY 2022 18641.00			
			N	R REVIEW OT FOR STRUCTION			
AREAS TO BE TEMPOR	E IN THIS AREA FOR THIS PHASE, ALL ARILY STABILIZED. CONTRACTOR SHALL AND SEDIMENT CONTROL MEASURES		ARE ACTING UNDER PROFESSIONAL EI ARCHITECT, OR LAND WAY. IF AN ITEM PROFESSIONAL IS ARCHITECT, LANDSC/ SHALL STAMP THE I	F LAW FOR ANY PERSON, UNLESS THEY THE DIRECT DIRECTION OF A LICENSED NGINEER, ARCHITECT, LANDSCAPE SURVEYOR, TO ALTER AN ITEM IN ANY BEARING THE STAMP OF A LICENSED ALTERED, THE ALTERING ENGINEER, APE ARCHITECT, OR LAND SURVEYOR DOCUMENT AND INCLUDE THE NOTATION DWED BY THEIR SIGNATURE, THE DATE IN, AND A SPECIFIC DESCRIPTION OF			
ENT CONTROL NO	TES.	40 80 120 FT SCALE		N & SEDIMENT ROL PLAN-PH.1			
			5	51 OF 62			



LEANY PORT EXPANSION/DRAW/DRAWINGS/SHEET FILES/18641.00-ESC-PI







EROSION AND SEDIMENT CONTROL PLAN NOTES:

- 1. THE EROSION AND SEDIMENT CONTROL PLAN IS INTENDED TO REPRESENT A CONCEPTUAL APPROACH TO EROSION AND SEDIMENT CONTROL. IT IS FURTHER INTENDED THAT THE OWNER AND CONTRACTOR SHALL IMPLEMENT PRACTICES, AS REQUIRED, TO CONTROL EROSION AND SEDIMENT IN ACCORDANCE WITH THE NEW YORK STANDARDS AND SPECIFICATIONS FOR EROSION AND SEDIMENT CONTROL AND SWPPP.
- 2. INSTALL SILT FENCE, AND ALL OTHER EROSION CONTROL MEASURES AS INDICATED ON THE PLAN PRIOR TO THE START OF ANY EXCAVATION WORK. EROSION CONTROL MEASURES WILL BE IMPLEMENTED IN ACCORDANCE WITH THE NEW YORK STANDARDS AND SPECIFICATIONS FOR EROSION AND SEDIMENT CONTROL, NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION AND THE GOVERNING MUNICIPALITY REQUIREMENTS.
- 3. REMOVE AND STOCKPILE TOPSOIL IN ACCORDANCE WITH THE EROSION AND SEDIMENT CONTROL PLAN. REPLACE TOPSOIL TO A MINIMUM 4" DEPTH. ALL DISTURBED AREAS ARE TO BE HYDROSEEDED IN ACCORDANCE WITH THE EROSION AND SEDIMENT CONTROL PLANS.
- 4. CONTRACTOR SHALL BE RESPONSIBLE FOR THE MAINTENANCE AND REMOVAL OF TEMPORARY SEDIMENTATION CONTROLS, INCLUDING INLET PROTECTION AND SILT FENCE. EROSION CONTROL MEASURES SHALL NOT BE REMOVED BEFORE AREAS HAVE BEEN PROPERLY STABILIZED.
- 5. CONTRACTOR SHALL MAINTAIN A STOCK PILE OF EROSION AND SEDIMENT CONTROL MEASURES ON SITE AS INDICATED ON THE PLAN.
- 6. NO PETROLEUM PRODUCTS ARE TO BE STORED ON SITE WITHOUT PRIOR APPROVAL OF THE LOCAL STORMWATER INSPECTOR. ANY PETROLEUM ON SITE WILL COMPLY WITH ALL LOCAL, STATE, AND FEDERAL GOVERNMENT REGULATIONS.
- 7. WRAP YARD INLET GRATES IN FILTER FABRIC PROGRESSIVELY AS STORM SEWER AND YARD INLETS ARE INSTALLED.
- 8. ALL EROSION CONTROL MEASURES ARE TO BE REPLACED WHENEVER THEY BECOME CLOGGED OR INOPERABLE AND SHALL BE REPLACED AT A MINIMUM OF EVERY 3 MONTHS.
- 9. JUTE MESH WILL BE USED ON SLOPES STEEPER THAN 3:1 AND WHEREVER NECESSARY TO CONTROL EROSION AND SILTATION OF EXISTING DRAINAGE SYSTEMS AS ORDERED BY THE ENGINEER.
- 10. ALL DISTURBED AREAS SHALL BE FINISH GRADED TO PROMOTE VEGETATION ON ALL EXPOSED AREAS AS SOON AS PRACTICABLE. STABILIZATION PRACTICES (TEMPORARY/PERMANENT SEEDING, MULCHING, GEOTEXTILES, ETC.) MUST BE IMPLEMENTED WITHIN SEVEN (7) DAYS WHERE CONSTRUCTION ACTIVITIES HAVE TEMPORARILY OR PERMANENTLY CEASED, AND NOT EXPECTED TO RESUME WITHIN FOURTEEN (14) DAYS.
- 11. ALL RIP-RAP OUTLET PROTECTION TO BE CONSTRUCTED PER NYSDEC STANDARDS AND SPECIFICATIONS FOR EROSION AND SEDIMENT CONTROL.
- 12. CONTRACTOR SHALL TAKE THE NECESSARY MEASURES, INCLUDING WATER SPRINKLING, TO PROVIDE DUST CONTROL DURING CONSTRUCTION.
- 13. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE MAINTENANCE OF ALL TEMPORARY AND PERMANENT EROSION CONTROL FEATURES THROUGHOUT THE DURATION OF CONSTRUCTION.
- A. ALL SEDIMENT TRAPPING DEVICES AND INLET PROTECTION DEVICES SHALL BE CLEANED OF ACCUMULATED SILT WHEN STORAGE CAPACITY HAS BEEN REDUCED BY 50% OF THEIR DESIGN CAPACITY.
- B. ALL SEDIMENT SHALL BE REMOVED FROM BEHIND SILT FENCE AND STRAW BALES WHEN IT ACCUMULATES TO A MAXIMUM HEIGHT OF 6".
- C. AFTER VEGETATION HAS BEEN SUBSTANTIALLY ESTABLISHED, EXCAVATE SWALES OF ACCUMULATED SILT. RE-ESTABLISHED VEGETATION ON DISTURBED AREAS.
- D. SEDIMENT COLLECTED BY EROSION CONTROL MEASURES SHALL BE DISPOSED OF BY SPREADING ON-SITE OR HAULED AWAY IF DETERMINED TO BE UNSUITABLE FOR FILL.
- 12. ALL DISTURBED AREAS SHALL BE STABILIZED, SEEDED AND MULCHED WITHIN 7 DAYS OF CEASED CONSTRUCTION ACTIVITY.
- 13. TOTAL PROJECT DISTURBANCE AREA PER THE NYSDEC SPDES STANDARDS IS 79 ACRES.
- 14. ALL AREAS TO REMAIN AS PERVIOUS VEGETATED AREAS SHALL BE RESTORED IN ACCORDANCE WITH THE NYS STORMWATER MANAGEMENT DESIGN MANUAL TABLE 5.3 SOIL RESTORATION REQUIREMENTS.

PERMANENT SEEDING NON-SLOPED AREAS:

- 1. IF SOILS ARE COMPACTED, SCARIFY UPPER TWO INCHES BY BACKBLADING WITH DOZER, RAKING, OR DISKING.
- 2. PLACE TOPSOIL TO A MINIMUM DEPTH OF 4 INCHES.
- 3. SEED PER SCHEDULE SPECIFIED ON LANDSCAPE PLANS.
- 4. FERTILIZE WITH 600 POUNDS PER ACRE OF 10-10-10. LIME TO ACHIEVE A PH OF NOT LESS THAN 5.5 OR GREATER THAN 7.6. IF HYDROSEEDER IS NOT USED, SEED AND FERTILIZER SHOULD BE LIGHTLY RAKED INTO SOIL.
- 5. MULCH WITH CLEAN (WEED FREE) STRAW IF SPECIFIED ON PLANS.

PERMANENT SEEDING SLOPED AREAS:

- 1. IF SOILS ARE COMPACTED, SCARIFY UPPER TWO INCHES BY BACKBLADING WITH DOZER, RAKING, OR DISKING.
- 2. PLACE TOPSOIL TO A MINIMUM DEPTH OF 4 INCHES.
- 3. FERTILIZE WITH 600 POUNDS PER ACRE OF 10-10-10. LIME TO ACHIEVE A PH OF NOT LESS THAN 5.5 OR GREATER THAN 7.6. IF HYDROSEEDER IS NOT USED, SEED AND FERTILIZER SHOULD BE LIGHTLY RAKED INTO SOIL.
- 4. IMMEDIATELY SEED PER SEED SCHEDULE SPECIFIED ON LANDSCAPE PLAN.
- 5. PROVIDE JUTE MESH IF SPECIFIED ON PLANS OR MULCH WITH CLEAN (WEED FREE) STRAW.

EROSION AND SEDIMENT CONTROL SEQUENCE:

PHASE I:

PHASE II:

PHASE III:

- BALANCE CUT AND FILLS IN THE SITE
- PHASE IV:

<u>PHASE V:</u>

- INSTALL SITE UTILITIES • SPREAD AGGREGATE MATERIAL TO STORAGE AREAS
- PAVE PARKING LOT AREAS
- FACILITIES BY EXCAVATING THE PERMANENT POOL AND FOREBAYS DOWN TO FINAL GRADE
- REMOVE CONSTRUCTION STAGING AREA CONVERT TEMPORARY SEDIMENT BASIN TO PERMANENT STORMWATER MANAGEMENT AND CONVERTING THE OUTLET STRUCTURE.
- PERMANENT PRACTICES

TEMPORARY SEEDING:

- 1. IF SOILS ARE COMPACTED, SCARIFY UPPER TWO INCHES BY BACKBLADING WITH DOZER, RAKING, OR DISKING. FERTILIZE WITH 300 POUNDS PER ACRE OF 10-10-10.
- 2. NOTE: NO FERTILIZER SHOULD BE USED AFTER OCTOBER 1ST IF THERE IS DANGER OF LEACHING INTO WATER RESOURCE.

SOIL RESTORATION NOTES

PLANTS.

THE TOWN OF BETHLEHEM SHOULD BE NOTIFIED PRIOR TO CONSTRUCTION ACTIVITIES STARTING AND CEASING DISTURBANCE OF OVER 5 ACRES AT ONE TIME.

INSTALL CONSTRUCTION ENTRANCE ROADS

- ESTABLISH THE PROJECT CONSTRUCTION STAGING/OFFICE AREA • USE ANY ACCESS ROAD CUT MATERIAL AS FILL FOR THE CONSTRUCTION STAGING AREA
- TEMPORARILY STABILIZE ALL DISTURBED AREAS INSTALL SILT FENCE DOWNSTREAM OF ALL DISTURBED AREAS
- CONSTRUCT SEDIMENTATION BASIN #1 FOREBAYS TO 1' HIGHER THEN PROPOSED GRADING FOR THE PERMANENT STORM WATER MANAGEMENT POND #2 FOREBAYS. STABILIZE THE CONSTRUCTION ACCESS ROAD DISTURBANCE AREA PRIOR TO PROGRESSING TO PHASE II

INSTALL PERIMETER CONTROLS

• INSTALL CONSTRUCTION ACCESS ROAD AROUND THE PERIMETER OF THE SITE CONSTRUCT SEDIMENTATION BASINS STABILIZE ALL DISTURBED AREAS BEFORE PROGRESSING INTO PHASE III

• SITE TO BE CLEARED AND GRUBBED

 COMPACT/IMPROVE EXISTING GROUND CONDITIONS ACCORDING TO GEOTECHNICAL REPORT IMPORT MATERIAL TO RAISE THE SITE TO PROPOSED SUBGRADE ELEVATIONS STABILIZE ALL DISTURBED AREAS BEFORE PROGRESSING INTO PHASE IV

 HAUL IN PROPOSED AGGREGATE MATERIAL TO SURCHARGE THE BUILDING FOOTPRINTS AND CONCRETE AREAS MAINTAIN EXISTING PHASE III EROSIONAL AND SEDIMENT CONTROL MEASURES

• INSTALL STORM SEWER SYSTEM WITH INLET PROTECTION FOR DRAINAGE STRUCTURES AND STONE LINING OUTLET PROTECTION

- POUR ALL PROPOSED CONCRETE RAIL PADS AND SIDEWALKS INSTALL PROPOSED CONCRETE CURBING
- REMOVE TEMPORARY SEDIMENT BASINS, WHICH ARE NOT TO BE CONVERTED TO
- •TEMPIORARY AND TO FOR EMBANKMENT SLOPES ALONG THE NORMANS KILL AND HUDSON
- 1. IF SOILS ARE COMPACTED, SCARIFY UPPER TWO INCHES BY BACKBLADING WITH DOZER, RAKING, OR DISKING. FERTILIZE WITH 300 POUNDS PER ACRE OF 10-10-10.
- 2. NOTE: NO FERTILIZER SHOULD BE USED AFTER OCTOBER 1ST IF THERE IS DANGER OF LEACHING INTO WATER RESOURCE.
- 3. IMMEDIATELY SEED PER SEED SCHEDULE SPECIFIED BELOW.
- 4. APPLY STRAW MULCH AS NECESSARY TO HOLD IN MOISTURE, PROTECT SOIL FROM EROSION, HOLD SEED IN PLACE, AND KEEP SOIL TEMPERATURES MORE CONSTANT; 2 TONS PER ACRE.
- 3. IMMEDIATELY SEED PER SEED SCHEDULE SPECIFIED ON LANDSCAPE PLAN.
- 4. APPLY STRAW MULCH AS NECESSARY TO HOLD IN MOISTURE, PROTECT SOIL FROM EROSION, HOLD SEED IN PLACE, AND KEEP SOIL TEMPERATURES MORE CONSTANT: 2 TONS PER ACRE.
- SOIL RESTORATION PROCEDURE:
- DURING PERIODS OF RELATIVELY LOW TO MODERATE SUBSOIL MOISTURE, THE DISTURBED SUBSOILS ARE RETURNED TO ROUGH GRADE AND THE FOLLOWING SOIL RESTORATION STEPS APPLIED:
- 1. APPLY 3 INCHES OF COMPOST OVER SUBSOIL
- 2. TILL COMPOST INTO SUBSOIL TO A DEPTH OF AT LEAST 12 INCHES USING A CAT-MOUNTED RIPPER, TRACTOR-MOUNTED DISC, OR TILLER, MIXING, AND CIRCULATING AIR AND COMPOST INTO SUBSOILS
- 3. ROCK-PICK UNTIL UPLIFTED STONE/ROCK MATERIALS OF FOUR INCHES AND LARGER SIZE ARE CLEANED OFF THE SITE
- 4. APPLY TOPSOIL TO A DEPTH OF 6 INCHES
- 5. VEGETATE AS REQUIRED BY APPROVED PLAN.
- AT THE END OF THE PROJECT AN INSPECTOR SHOULD BE ABLE TO PUSH A 3/8" METAL BAR 12 INCHES INTO THE SOIL JUST WITH BODY WEIGHT. TILLING (STEP 2 ABOVE) SHOULD NOT BE PERFORMED WITHIN THE DRIP LINE OF ANY EXISTING TREES OR OVER UTILITY INSTALLATIONS THAT ARE WITHIN 24 INCHES OF THE SURFACE.
- COMPOST SPECIFICATIONS:
- COMPOST SHALL BE AGED, FROM PLANT DERIVED MATERIALS, FREE OF VIABLE WEED SEEDS, HAVE NO VISIBLE FREE WATER OR DUST PRODUCED WHEN HANDLING, PASS THROUGH A HALF INCH SCREEN AND HAVE A PH SUITABLE TO GROW DESIRED


WINTER STABILIZATION:


- 1. PREPARE A SNOW MANAGEMENT PLAN WITH ADEQUATE STORA AND CONTROL OF MELT WATER, REQUIRING CLEARED SNOW TO MANNER NOT AFFECTING ONGOING CONSTRUCTION ACTIVITIES 2. TO ENSURE ADEQUATE STABILIZATION OF DISTURBED SOIL IN A
- MELT EVENT, AREAS OF DISTURBED SOIL SHOULD BE STABILIZE EACH WORK DAY UNLESS:
 - A. WORK WILL RESUME WITHIN 24 HOURS IN THE SAME PRECIPITATION IS FORECAST OR; B. THE WORK IS IN DISTURBED AREAS THAT COLLECT AI RUNOFF, SUCH AS OPEN UTILITY TRENCHES, FOUNDATIC OR WATER MANAGEMENT AREAS.
- 3. IF THE SITE WILL NOT HAVE EARTH DISTURBING ACTIVITIES ON THE "WINTER SEASON", ALL BARE EXPOSED SOIL MUST BE STA ESTABLISHED VEGETATION, STRAW OR OTHER ACCEPTABLE M ROCK OR OTHER APPROVED MATERIAL SUCH AS ROLLED ERO PRODUCTS. SEEDING OF AREAS WITH MULCH COVER IS PREFE SEEDING ALONE IS NOT ACCEPTABLE FOR PROPER STABILIZATION

SOIL DISTU	SOIL DISTURBANCE PHASING					
PHASE	DISTURBANCE AREA					
1	5.6 ACRES					
2	11.4 ACRES					
3	60.8 ACRES					
4	42.2 ACRES					
5	5.1 ACRES					

NOTE: A 5-ACRE WAIVER REQUEST MUST BE APPROVED BY THE TOWN OF BETHLEHEM (MS4) PRIOR TO DISTURBING MORE THAN 5 ACRES.


AGE FOR SNOW D BE STORED IN A S. ADVANCE OF A	McFarland Johnson
ADVANCE OF A ED AT THE END OF AREA AND NO	60 RAILROAD PLACE SUITE 402 SARATOGA SPRINGS, NEW YORK 12866
ND RETAIN DN EXCAVATIONS,	P:518-580-9380 F:518-580-9383 SaratogaROM@mjinc.com
NGOING DURING ABILIZED BY	PROJECT MILESTONE
/ULCH, MATTING, SION CONTROL ERRED BUT	FINAL DESIGN PLANS
TION.	NO. DATE DESCRIPTION
	CLIENT: BANY PORT DISTRICT COMMISSI BANY DISTRICT COMMISSI ALBANY, NEW YORK PROJECT:
	RT DISTRICT CO ALBANY, NEW YORK ALBANY EXPANSI
	PA X
	ALE ALE
	CLIENT: BANY PROJECT: POR
	DRAWN JES
	DESIGNED NSO CHECKED AJF
	SCALE N.T.S.
	DATE JANUARY 2022 PROJECT 18641.00
	FOR REVIEW
	NOT FOR
	CONSTRUCTION
	IT IS A VIOLATION OF LAW FOR ANY PERSON, UNLESS THEY ARE ACTING UNDER THE DIRECT DIRECTION OF A LICENSED PROFESSIONAL ENGINEER, ARCHITECT, LANDSCAPE ARCHITECT, OR LAND SURVEYOR, TO ALTER AN ITEM IN ANY
	WAY. IF AN ITEM BEARING THE STAMP OF A LICENSED PROFESSIONAL IS ALTERED, THE ALTERING ENGINEER, ARCHITECT, LANDSCAPE ARCHITECT, OR LAND SURVEYOR
	SHALL STAMP THE DOCUMENT AND INCLUDE THE NOTATION "ALTERED BY" FOLLOWED BY THEIR SIGNATURE, THE DATE OF SUCH ALTERATION, AND A SPECIFIC DESCRIPTION OF THE ALTERATION.
	DRAWING TITLE
	EROSION & SEDIMENT
	CONTROL NOTES
	DRAWING NUMBER
	ESC-06






BASIN NUMBER	BOTTOM ELEV. (FT)	TOP OF DAM ELEV. (FT)	TOP OF RISER ELEV. (FT)	INV. OUT (FT)	SEDIMENT STORAGE ZONE VOLUME REQ'D (FT ³)	SEDIMENT STORAGE ZONE VOLUME PROVIDED (FT ³)	SEDIMENT STORAGE ZONE ELEV. (FT)	DEWATERING ZONE VOLUME REQ'D (FT ³)	DEWATERING ZONE VOLUME PROVIDED (FT ³)	DEWAT ZONE (F
1	10	14	-	-	5300	5300	-	19080	19080	-
2	6	14	11	6.5	15200	16370	7.5	54720	55416	1
3	6	14	11	6.5	33000	36859	7.5	118800	119226	1

 NOTES: SOCK FABRIC SHALL MEET STANDARDS OF TABLE 5.1 OF NYS STANDARDS AND SPECIFICATIONS FOR EROSION AND SEDIMENT CONTROL. COMPOST SHALL MEET THE STANDARDS LISTED ON TABLE 5.2 OF NYS STANDARDS AND SPECIFICATIONS FOR EROSION AND SEDIMENT CONTROL. COMPOST FILTER SOCK SHALL BE PLACED AT EXISTING LEVEL GRADE. BOTH ENDS OF THE SOCK SHALL BE EXTENDED AT LEAST 8 FEET UP SLOPE AT 45° TO THE MAIN SOCK ALIGNMENT. MAXIMUM SLOPE LENGTH ABOVE ANY SOCK SHALL NOT EXCEED 	McFarland Johnson 60 RAILROAD PLACE SUITE 402 SARATOGA SPRINGS, NEW YORK 12866 P:518-580-9380 F:518-580-9383 SaratogaROM@mjinc.com			
 THAT SHOWN ON FIGURE X.X OF NYS STANDARDS AND SPECIFICATIONS FOR EROSION AND SEDIMENT CONTROL. STAKES MAY BE INSTALLED IMMEDIATELY DOWNSLOPE OF THE SOCK IF SO SPECIFIED BY THE MANUFACTURER. TRAFFIC SHALL NOT BE PERMITTED TO CROSS FILTER SOCKS. 		IAL [GN PLANS
 ACCUMULATED SEDIMENT SHALL BE REMOVED WHEN IT REACHES HALF THE ABOVEGROUND HEIGHT OF THE SOCK AND DISPOSED IN THE MANNER DESCRIBED ELSEWHERE IN THE PLAN. SOCKS SHALL BE INSPECTED WEEKLY AND AFTER EACH 	NO.	DATE	DE	SCRIPTION
 RUNOFF EVENT. DAMAGED SOCKS SHALL BE REPAIRED ACCORDING TO MANUFACTURER'S SPECIFICATIONS OR REPLACED WITHIN 24 HOURS OF INSPECTION. BIODEGRADABLE FILTER SOCKS SHALL BE REPLACED AFTER 6 MONTHS; PHOTODEGRADABLE SOCKS AFTER 1 YEAR. POLYPROPYLENE SOCKS SHALL BE REPLACED ACCORDING TO MANUFACTURER'S RECOMMENDATIONS. 				
VEON STABILIZATION OF THE AREA TRIBUTARY TO THE SOCKS STAKES SHALL BE REMOVED. IN THE LATTER CASE, THE MESH SHALL BE CUT OPEN AND THE MULCH SPREAD AS A SOIL SUPPLEMENT.			ALBANY, NEW YORK	PROJECT: PORT OF ALBANY EXPANSION SITE
FLEXIBLE HOSE	DRAW DESIG CHECI SCALE DATE		J <i>A</i>	JES NSO AJF N.T.S. ANUARY 2022
ARM LENGTH SCHEDULE 40 PVC PIPE (BARREL OR ARM)	FOR REVIEW NOT FOR CONSTRUCTION			
TES: SKIMMER SHALL BE CONSTRUCTED WITH A 4 FOOT LONG FLEXIBLE PIPE ELBOW TO ALLOW FOR VERTICAL MOVEMENT OF THE SKIMMER FOR ITS DESIGNATED RANGE OF OPERATION. THE SKIMMER WILL BE PROVIDED WITH VERTICAL TRAVEL GUIDES AND A LANDING DEVICE CONSTRUCTED OF STONE. EMBANKMENT MUST BE COMPACTED TO DESIGN SPECIFICATIONS. EROSION PROTECTION MUST BE INSTALLED ALONG THE EMBANKMENT AND AT THE DISCHARGE END OF THE PIPE. INSPECT SYSTEM REGULARLY TO ENSURE IT IS FUNCTIONING IN A CORRECT MANNER.	ARE ACT PROFESS ARCHITEC WAY. IF PROFESS ARCHITEC SHALL S "ALTERED OF SUC THE ALTI DRAW	ING UNDER IONAL I AN ITEM IONAL IS IT, LANDS(TAMP THE BY" FOLI H ALTERAT ERATION. ING TITI	THE DIRE ENGINEER, D SURVEYC BEARING ALTERED, CAPE ARCI DOCUMENT OWED BY ON, AND LE	R ANY PERSON, UNLESS THEY CCT DIRECTION OF A LICENSED ARCHITECT, LANDSCAPE OR, TO ALTER AN ITEM IN ANY THE STAMP OF A LICENSED THE ALTERING ENGINEER, HITECT, OR LAND SURVEYOR AND INCLUDE THE NOTATION THEIR SIGNATURE, THE DATE A SPECIFIC DESCRIPTION OF SEDIMENT DETAILS
<u>/ICE DETAILS</u>	DRAW	ING NUI	ESC	C-08 DF 62



641.00 ALBANY PORT EXPANSION/DRAW/DRAW/NGS/SHEET FILES - NORMANSKILL ST/18641.00-GRAD.DWG



1.00 ALBANY PORT EXPANSIONIDRAWIDRAWINGSISHEET FILES - NORMANSKILL STI 18641.00-GRAD.DWG



		-	እፈ-ጉ		d Tobacco
			6 SARATOG/ P:518-5	0 RAILRC SUIT A SPRING 80-9380	d Johnson AD PLACE E 402 SS, NEW YORK 12866 F:518-580-9383 M@mjinc.com
	WALL	ł	PROJECT M		E GN PLANS
а ик <u>EENCE</u> 			NO. DATE	DES	SCRIPTION
	BELOW				
62+00 15.47 63+00 15.48 15	ead brown of the second			ALBANY, NEW YORK	PROJECT: NORMANSKILL ST. REHAB
$\begin{array}{c} +14.93 \\ +14.114 \\ +14.114 \\ +14.20 \\ +14.55 \\ +14.55 \\ +16.93 \\ +16$			DRAWN DESIGNED		JES NSO
14.64 14.56 14.90 4.97 14.69 14.56 14.90 4.97 14.69 14.92 14.93 4.97		\$	CHECKED SCALE		AJF 1"=40'
890.48 EDG	CONC. WALL		DATE PROJECT	JA	18641.00
			N	ΤΟΙ	EVIEW FOR RUCTION
Strange State Stat			ARE ACTING UNE PROFESSIONAL ARCHITECT, OR L WAY. IF AN ITE PROFESSIONAL ARCHITECT, LAN SHALL STAMP TH "ALTERED BY" F	DER THE DIRE ENGINEER, AND SURVEYC M BEARING IS ALTERED, DSCAPE ARCH TE DOCUMENT OLLOWED BY RATION, AND	R ANY PERSON, UNLESS THEY CT DIRECTION OF A LICENSED ARCHITECT, LANDSCAPE DR, TO ALTER AN ITEM IN ANY THE STAMP OF A LICENSED THE ALTERING ENGINEER, HITECT, OR LAND SURVEYOR AND INCLUDE THE NOTATION THEIR SIGNATURE, THE DATE A SPECIFIC DESCRIPTION OF
	431.2 ***		EF SEDIN	ROSIC MENT	DRAINAGE, DN AND CONTROL
	40 80	120 FT	DRAWING N	UMBER GR:	-03
	SCALE			12 (DF 16

APPENDIX C

DRAINAGE DESIGN REPORT

DRAINAGE DESIGN REPORT

FOR

MARMEN-WELCON TOWER MANUFACTURING PLANT

TOWN OF BETHLEHEM ALBANY COUNTY NEW YORK

AUGUST 2021

UPDATED – OCTOBER 2021 UPDATED – JANUARY 2022

CREATED FOR:



ALBANY PORT DISTRICT COMMISSION 106 Smith Boulevard Albany, NY 12202 518-463-8763 www.portofalbany.us

CREATED BY:



60 Railroad Place, Suite 402 Saratoga Springs, NY 12866 518-580-9380 www.mjinc.com

Table of Contents

I. General Information

- A. Project Description
- B. Soil Classification

II. Hydrology

- A. Existing Conditions
- B. Proposed Conditions

III. Stormwater Management & SPDES Requirements

- A. Methodology
- B. Water Quality Volume (WQv) / Runoff Reduction Volume (RRv)
- C. Channel Protection Volume (CPv)
- D. Overbank Flood (Qp)
- E. Extreme Storm (Qf)

IV. Summary of Findings

- A. Summary of Results
- B. Conclusion

Appendix A – Existing Conditions Drainage Map and HydroCAD Report

- Appendix B Proposed Conditions Drainage Map and HydroCAD Report
- Appendix C Water Quality and Runoff Reduction Volume Calculations
- **Appendix D Alternative Stormwater Practice Specifications**
- **Appendix E NRCS Soils Report**

I. General Information

A. Project Description

This Stormwater Management Report has been developed for a Supplemental Environmental Impact Statement (SEIS) regarding a proposed development at the Port of Albany. The proposed development is an offshore wind (OSW) manufacturing facility that will produce wind turbine tower components. The Project is situated on 81.62 acres of land at the Beacon Island site, located at the confluence of the Normans Kill and Hudson River. The project also includes development within 4.4 acres of the adjoining parcel owned by National Grid, the extension and improvement of Normanskill Street, and widening of Rt. 144. The project owner, Albany Port District Commission (APDC), is proposing to develop the vacant parcels of land (tax parcels 98.00-2-10.23 and 98.01-2-1.0) to expand the existing Port of Albany in the Town of Bethlehem, Albany County, New York.

The proposed project will include development of an OSW tower manufacturing (Marmen-Welcon) facility consisting of five (5) separate buildings totaling up to 625,539+/- square feet of floor space. The following is a breakdown of the function and size of each building:

- Building A Plate Preparation & Welding (299,250 SF)
- Building B Welding Finishing (111,023 SF)
- Building C Blast Metallization Plant (131,968 SF)
- Building D Internal Assembly Finishing (61,550 SF)
- Building E Material Receiving (21,748 SF)

Tower production will occur within four (4) buildings (Buildings A-D) at the main facility on the Port Expansion property located in the Town of Bethlehem. The 5th building (Building E) will be located at 700 Smith Boulevard within the existing Port District in the City of Albany. A proposed gated bridge over the Normans Kill will provide a truck transportation route in and out of the main facility, by connecting Beacon Island and the 14.7-acre offsite parcel at 700 Smith Boulevard. In conjunction with the proposed bridge, Normanskill street is to be extended from its existing end point to the bridge. The existing pavement will be improved to accommodate the proposed trucking route. River Road (Rt. 144) will be widened to accommodate the employee entrance. Employee parking will be situated on the adjoining land owned by National Grid with access from River Road. A proposed 500 LF wharf and associated dredging along the Hudson River will be used to load and ship completed tower sections. A separate stormwater analysis and SWPPP has been prepared for the 14.7-acre Building E site at 700 Smith Boulevard and the portion of Normanskill St. located in the City of Albany, as the sites are separated by approximately 1-mile and are under separate MS4 jurisdictions.

Historically, the Port Expansion site was composed of small islands and river channels subject to natural shifts due to flows associated with the Hudson River and the former Island Creek, a side channel of the Hudson River. Island Creek historically flowed along the western side of the site

through the current power line corridor and discharged to the Hudson River at the southern end of the site. Based on available mapping, sometime between 1936 and 1961, Island Creek channel was diverted at the north end of the site directly to the Hudson River, whereupon it was referred to solely as Normans Kill, the main tributary to this former channel. The site was subject to historic filling operations to create usable lands and a portion of the site was operated as a coal ash (fly ash) disposal site by Niagara Mohawk from approximately 1952 to 1970. As such, there are large areas of fly ash deposits on the site that must be considered during the design and construction of the site infrastructure and stormwater management facilities. Excavated fly ash material will need to be appropriately handled and properly disposed of as discussed in Section B below. A soil management plan has been developed and will require a cap over the site.

The purpose of this report is to assess the stormwater quality, quantity, and erosion and sediment control for the development of the site. This report has been developed in accordance with the New York State Department of Environmental Conservation (NYSDEC) State Pollution Discharge Elimination System (SPDES) General Permit for Stormwater Discharges from Construction Activity, GP-0-20-001 (Permit) and the NYSDEC Stormwater Management Design Manual (The Manual). The project site is located within the Town of Bethlehem, Albany County, New York, which is an MS4 community, requiring this report and project to receive approval from the Town. A separate stormwater analysis and SWPPP has been prepared for the 14.7-acre Building E site at 700 Smith Boulevard and the portion of Normanskill St. located in the City of Albany, as the sites are separated by approximately 1-mile and are under separate MS4 jurisdictions.

The overall project limits analyzed in this Drainage Report are broken up into three (3) areas, hereafter referred to as (1) "Expansion Site", (2) "Normanskill Street Improvements", (3) "Offsite Improvements". See Existing Conditions Map (Appendix A) for the location of each of these areas. The Expansion Site is the portion of the project area that is located on Beacon Island. The Normanskill St. Improvement portion begins on the north end of the proposed bridge over the Normans Kill and extends north to the border of the Town of Bethlehem and City of Albany. The Offsite Improvements portion refers to the widening of Rt. 144 adjacent to the employee entrance.

B. Soil Classification

According to the Natural Resources Conservation Service (NRCS) web soil survey, there are five (5) mapped soil units identified within the project boundary (see Appendix E). The majority of the soil at the expansion site falls within the hydrologic soil group B/D. The first letter corresponds to drained soil's properties under drained conditions and the second to saturated conditions. Group B soils have moderate infiltration and runoff rates while group D have a low infiltration rate and a high runoff rate. The soils with dual group identifiers have been modeled with the more conservative of the two, in this case a D soils group. Most of the soil adjacent to Normanskill Street is within soil group A. Group A soils have a high infiltration rate.

The complete list of soils found on the project site is identified in the table below (see Appendix E for NRCS Soils Report).

Symbol	Soil Name	Hydrologic Soil Group
HuE	Hudson silt loam, 25 to 45 Percent slopes	C/D
NrD	Nassau very channery silt loam, hilly, very rocky	D
Ug	Udorthents, loamy	А
Ur	Urban land	-
Wo	Wayland soils complex, non- calcareous substratum, 0 to 3 percent slopes, frequently flooded	B/D

Table I – Soils Summary

Geotechnical studies have been undertaken to evaluate the subsurface conditions of the site. These investigations have been summarized in the following reports:

- *Preliminary Geotechnical Evaluation and Interpretive Report,* CME Associates, Inc., April 5, 2017
- Supplemental Geotechnical Report, Dente Group, July 20, 2017

Copies of these reports were included in the TOWN OF BETHLEHEM PLANNING BOARD, DRAFT GENERIC ENVIRONMENTAL IMPACT STATEMENT For ALBANY PORT DISTRICT COMMISSION PORT OF ALBANY EXPANSION PROJECT, Appendix E.

• Draft Geotechnical Engineering Report, Terracon, October 15, 2021

A copy of this reports is included in the TOWN OF BETHLEHEM PLANNING BOARD, SUPPLEMENTAL ENVIRONMENTAL IMPACT STATEMENT FOR ALBANY PORT DISTRICT COMMISSION PORT OF ALBANY EXPANSION PROJECT.

Based on these previous investigations, the subsurface conditions of the Expansion Site portion of the project site are generally characterized by historic fills of various depths overlying, in sequence with depth; river sediments, alluvial sands, glaciolacustrine silt/ clay, glacial till, and shale bedrock. The fill was noted at specific boring locations ranging from 6 to 23 feet below existing grade. The fill material is characterized as a random landfill deposit containing natural and solid waste deposits such as, but not limited to, foundry sand waste, sand, silt, coal ash, gravel, and organic matter. A predominant component of the fill was reported as coal ash.

Shale bedrock was found beneath the glacial till soils at select boring locations. The depth to rock ranged from approximately 61 feet below grade near the northwest portion of the site, to greater than 148 feet at the southeast portion of the site. The rock depths appear shallowest on the

north and west sides of the site and increase to the east towards the Hudson River and in a south direction across the site. Based on the New York State Museum and Science Service's Geologic Map of New York: State Hudson-Mohawk Sheet, and the geotechnical rock core samples, the bedrock appears to be consistent with the Normans kill Shale Formation.

According to the geotechnical reports, shallow groundwater was observed at depths ranging from approximately 1.5 to 13.7 feet below existing grade. However, due to the subsurface conditions, the shallower observations could be representative of perched groundwater zones due to discontinuous impermeable layers. Shallow groundwater fluctuations should be expected to occur at this site depending on several factors such as rainfall, seasonal changes, prevailing climate, ambient weather conditions, and the tidal influences of the Hudson River.

A soil management plan (SMP) has been prepared in accordance with the NYSDEC regulations. The SMP is included in SWPPP. The SMP pertains only to the Expansion Site portion of the project.

II. Hydrology

A. Existing Conditions

The existing drainage area totals 108.4 +/- acres, separated by the Normans Kill. The drainage area is bordered by the Hudson River to the east. At the south boundary there is a Public Service Energy Group (PSEG) power plant, and to the west a parcel owned by National Grid that conveys overhead electric transmission lines as well as an underground gas main. The Port Expansion site consists primarily of brush and trees with a small gravel area as well as abandoned railroad tracks. The Normanskill St. site consists of an existing road as well as brush and trees to the west. The Offsite Improvements consist of the existing roadway as well as brush and trees to the east and west.

The existing drainage condition is split up into seven (7) drainage areas. Drainage areas DR-A, DR-B and DR-F drain to analysis point #1, drainage areas DR-D and DR-E drain to analysis point #2. Drainage area DR-G drains to analysis point #3. Drainage area DR-C drains to a self-contained depression for storage. See Appendix A for the Existing Conditions Drainage Map.

Runoff from DR-A site travels via sheet and shallow concentrated flow directly to a wetland located in the northwest corner of the site (Wetland 1). During large storm events the wetland overflows into an existing 40" pipe with direct outlet to the Normans Kill. Analysis of the existing capacity of the outlet pipe is provided in section IV below. Runoff from areas DR-B, DR-D, DR-E, and DR-F travel via sheet and concentrated flow to low areas with eventual outfall directly to the Normans Kill and Hudson River. An approximately 30-acre internal portion of the site (DR-C) was determined to be self-contained within the site capable of storing and infiltrating the 100-year storm event. Runoff from area DR-G sheet flows to the west side of River Road and travels to a low spot adjacent to the roadway where it is stored and eventually infiltrated.

A wetland delineation was conducted in April 2019 by McFarland Johnson for the FGEIS. The results of the delineation indicated that there are 8 freshwater wetlands located within the project limits. These wetlands are hereafter referred to as Wetlands 1, 3, 4, 5, 6, 7, 8, and 9. Wetlands within the original study are totaled approximately 2.33 acres.

A Supplemental Wetland Delineation was performed by MJ in April 2021 of the 18.22 acres on the National Grid Parcel. One contiguous wetland, comprising a total of approximately 7.13 acres, was delineated within the 18.22-acre area. The delineated wetland represents an extension of the 2019 wetland delineation and previously identified as Wetland 1. Wetland 1 drains in a northerly direction into 40-inch corrugated metal pipe (CMP) which discharges directly to the Normans Kill.

The existing site falls within the Normans Kill watershed of the Middle Hudson Sub-Basin for the Lower Hudson River Basin (HUC10: 0202000602, Water Index No H-221-4) which is listed as a Class C water. Neither the Normans Kill nor the Hudson River are listed in the Manual's Appendix C as a watershed where enhanced phosphorus removal standards are required. Additionally, neither are listed in the Manual's Appendix E as a watershed impaired by pollutants related to construction activity.

B. Proposed Conditions

The proposed Port Expansion Site development includes 603,791 +/- square feet of OSW manufacturing facility space spread out over four (4) separate buildings. Ancillary impervious areas include parking for automobiles and trucks, a roadway, bridge, and a maritime wharf. The remainder of the site will be used for tower storage and be made up of dense graded aggregate. There will also be small pervious areas of grass and unaltered brush and trees.

The Normanskill Street improvements are along a 0.52 mile stretch of roadway within the Town of Bethlehem. A new portion of Normanskill Street is to be constructed from the proposed vehicle bridge north to the existing roadway. This extension is approximately 925 feet long and will be dense graded aggregate. The existing portion of Normanskill Street to be widened on the west side of the roadway. The remaining portion of the existing roadway will be re-paved and not disturbed, as subbase will remain. A top course mill and fill of 1.11 acres is proposed. The improvements also include the required corresponding stormwater conveyance and treatment.

The Offsite Improvements consist of widening an approximately 600 LF stretch of Rt. 144 adjacent to the expansion site employee entrance. The roadway is to be widened by 7 +/- ft on the east side. The new impervious area is 0.14 acres. Corresponding grading is also part of the offsite improvements.

The total post-development drainage area will be 108.6 acres. The post-development drainage area is larger than the pre-development area by 0.2 acres due to the proposed bridge over the Normans Kill. The total disturbance for construction of the site will be approximately 72.7 +/-

acres.

The proposed drainage condition is split up into seventeen (17) drainage areas. Drainage areas DR-1, DR-2, DR-3, DR-4 and DR-11 drain to analysis point #1 and Drainage areas DR-5, DR-6, DR-7, DR-8, DR-9, DR-10, DR-12, DR-13, DR-14, DR-15, and DR-16 drain to analysis point #2. Drainage area DR-17 drains to analysis point #3. Each analysis point remains the same in the pre- and post-development condition for comparison. See Appendix B for the Proposed Conditions Drainage Map.

On the Expansion Site, runoff from the proposed impervious areas will travel via sheet and shallow concentrated flow to one of seven (7) closed drainage networks. Drainage networks 1-7 will be conveyed through a NYSDEC approved stormwater filtering system which will provide water quality volume treatment prior to being discharged into the Normans Kill or Hudson River.

Runoff from DR-8 and DR-9 will be conveyed via vegetated swales to Micropool Extended Detention Ponds (Type P-1 per the Manual). The ponds will provide water quality volume treatment. The portion of the water held above the wet pool will be slowly discharged to the surrounding area over a 24-hour period. The ponds will also hold larger storm events up to the 10-year storm. During the 10-year storm and larger, emergency spillways outlet to the surrounding vegetated area, eventually flowing to Wetland #1.

Drainage Areas DR-10, DR-11, and DR-12 maintain their existing drainage patterns.

Drainage areas 13 and 14 correspond to sections of new Normanskill St roadway. In each area, stormwater is collected via roadside swales and directed into a sedimentation basin which overflows into an infiltration basin. The basins are designed to infiltrate the WQv as well as smaller storm events. During large storm events water will overflow to the Normans Kill.

Drainage area 15 corresponds to a section of Normanskill St that is being expanded to the west. Stormwater is collected via a roadside swale with a dry swale at the end. In large storm events, water will flow through the dry swale to an overflow trench to be discharged to the surrounding vegetated area, eventually flowing into the Normans Kill. Drainage Area DR-16 will not be disturbed in the development of this project and will continue to drain into the Normans Kill.

Drainage area 17 will collect runoff on Rt. 144 via a roadside swale with a dry swale at the end. In large storm events, water will flow through the dry swale to an overflow trench to be discharged to the surrounding area. The surround area is self-contained and eventually infiltrates stormwater runoff.

The overall drainage plan incorporates multiple separate systems with outlets to the Normans Kill and/or Hudson River to avoid a more concentrated larger outlet for the site. See Appendix B for proposed conditions plans and watershed mapping.

III. Stormwater Management & SPDES Requirements

The Proposed Development Project will have land disturbance of more than 1-acre, a full SPDES permit will be required, and a Stormwater Pollution Prevention Plan (SWPPP) will be developed in accordance with the Permit regulations and MS4 requirements as part of the Town of Bethlehem site plan approval process. A 5-acre waiver will also be requested in order to disturb more than 5 acres at one time.

Due to the presence of fly ash on the Expansion Site, in addition to a NYSDEC SPDES, a Site Management Plan (SMP) has been prepared in accordance with 6 NYCRR Part 375 and DER Technical Guidance for Site Investigation and Remediation and submitted to the NYSDEC, Division of Environmental Remediation and the NYSDOH. The SMP includes: a Health and Safety Plan (HASP), to inform and protect the contractor and their work force; a Community Air Monitoring Plan (CAMP), to monitor and protect the surrounding communities; and an Excavation Work Plan (EWP), to direct the activities of the contractor during construction. The EWP includes a detailed description of the work to be performed, the anticipated environmental conditions, and engineering controls to mitigate the movement of fly ash. The SMP has been included in the SEIS and SWPPP.

The SWPPP will be prepared in coordination with the Manual and meet the following criteria as the principal objectives contained in an approved SWPPP:

- Reduction or elimination of erosion and sediment loading to waterbodies during construction activities. Controls will be designed in accordance with the NYSDEC's New York State Standards and Specifications for Erosion and Sediment Control.
- Mitigate the impact of stormwater runoff on the water quality of the receiving waters.
- Maintenance of stormwater controls during and after completion of construction.

These objectives will be accomplished by incorporating design criteria outlined within the Technical Guidelines provided by The Manual and summarized below.

A. Methodology

To analyze the hydrologic impacts of the proposed development, a storm water management model was developed in accordance with the Manual. HydroCAD[™], by HydroCAD Software Solutions LLC was used to model both the existing and proposed conditions: soil data from the NRCS Web Soil Survey was entered into the software; land coverage areas were estimated using aerial photography and site visits; watershed areas were developed using the surveyed topography; time of concentrations were estimated using USDA, Urban Hydrology for Small Watersheds, TR-55 (TR-55) methodology; and finally runoff and routing calculations were performed using the SCS Unit Hydrograph method.

The following rainfall depths were utilized in the analysis of the 1, 10, and 100-year storm events:

Table II IIyu	ologic Analysis Data
Storm Event	Rainfall Depth (in.)
1-year	2.20
10-year	3.63
100-year	6.11

Table II – Hydrologic Analysis Data

Rainfall depths were determined using the Northeast Regional Climate Center (NRCC) data for Albany County. The rainfall intensity utilized is the Type II-24 hour storm. This data is pre-programed in the HydroCAD software.

Green Infrastructure practices were designed in accordance with the Manual using the NYSDEC Runoff Reduction Worksheets available through the NYSDEC's Construction Stormwater Toolbox, available on their website.

The following general steps are followed when conducting a stormwater design:

- 1. Site Planning: The existing natural resource areas and drainage patterns including wetlands, waterways, floodplains, and soils are identified. Conservation of natural resources are maximized given the proposed site.
- 2. Pre and Post-Development Conditions Analysis: The pre and post-development stormwater runoff conditions for the 1, 10, and 100-year storm events are determined using HydroCAD (detailed HydroCAD reports for this project can be found in Appendices A and B).
- 3. Water Quality: The Water Quality Volume and Runoff Reduction Volume are calculated using Chapter 4 of the Manual and Green Infrastructure Worksheets (provided in Appendix C).
- 4. Water Quantity: Peak runoff and stormwater retention/detention are evaluated using the Manual.

B. Water Quality Volume (WQv) / Runoff Reduction Volume (RRv)

Section 4.2 of the Manual states that Water Quality Volume (WQv) is intended to improve the water quality by capturing and treating runoff from small, frequent storm events that contain higher pollutant levels created through the increase of impervious surfaces. Impervious surfaces accumulate pollutants that quickly wash off and rapidly enter downstream waters as well as prevent natural groundwater recharge.

The WQv required for the proposed site is based upon the 90% rainfall event number, percent of impervious cover, and the total site area. Calculations were done using the Green Infrastructure worksheets and can be found in Appendix C. The total WQv required is 273,007 cubic feet.

Runoff Reduction Volume (RRv) is the reduction of the total WQv by application of green infrastructure techniques and stormwater management practices to replicate pre-development hydrology more closely. The intent of RRv is to recognize the water quality benefits of certain site

design practices to address flow as a pollutant of concern.

According to Section 4.3 of the Manual, RRv may be calculated based on three methods:

- 1. Reduction of the practice contributing area in WQv
- 2. Reduction of runoff volume by storage capacity of the practice
- 3. Reduction using standard SMPs with runoff reduction capacity

The minimum RRv required by the proposed site is based on the total area of new impervious cover and the Hydrologic Soil Group (HSG) Specific Reduction Factor (S). The specific reduction factor is based on the HSGs present at the existing site. Calculations were done using the Green Infrastructure worksheets and can be found in Appendix C. The minimum RRv was determined to be 57,313 cubic feet.

As noted in the SMP, due to the level of contamination present in the existing soils across the Expansion Site, stormwater infiltration is not a permissible practice for this portion of the overall project. Without the capability to infiltrate stormwater runoff, all treatment practices selected for the expansion site do not include RRv.

However, for both the Normanskill St. and Offsite Improvements, treatment practices selected utilize infiltration and therefore include RRv. Neither of these areas contain contaminated soil and are not part of the Site Management Plan.

The minimum RRv as required by the entire project is not met, however the total volume of water to be treated (WQV) is satisfied. The RRv is summarized in Table II below:

Drainage Area	Practice	RRv (cf)
DR-13	Infiltration Basin	1,995
DR-14	Infiltration Basin	2,245
DR-15	Dry Swale	87
DR-17	Dry Swale	127
	Total RRv	4,454

Table III – Practices Providing Runoff Reduction

The following stormwater treatment practices were designed to meet the WQv requirements of the Manual:

Stormwater Ponds

Two stormwater ponds (Pond #1 and Pond #2) have been designed as Micropool Extended Detention Ponds (P-1) in accordance with the Manual. Ponds #1 and #2 treat stormwater runoff from drainage areas DR-8 and DR-9 respectively. Runoff from these areas sheet flow to a vegetated swale and outlet into the forebay of the pond. As required by the manual, the permanent pool volume is a minimum 20% of the WQv. Any stormwater held above the permanent pool elevation will be slowly discharged from the pond over a period of 24 hours. In

larger storm events, the ponds will provide a "first flush" treatment for up to a 10-year storm event with stabilized emergency spillways to direct flow from larger event greater than a 10-year event to the surrounding area. Due to the topography of the surrounding undisturbed area, water will flow toward Wetland #1. A pre- and post-development analysis of the inflow to Wetland #1 has been included in Section IV below. The post-development runoff going to Wetland #1 does not exceed the pre-development condition. Detailed design of the stormwater ponds can be found on page GR-13 of the Expansion Site plan set.

Manufactured Stormwater Filtering Units

Seven stormwater filtering systems have been designed to treat runoff from drainage areas DR-1, DR-2, DR-3, DR-4, DR-5, DR-6, and DR-7. Runoff from these areas sheet flows to its respective closed drainage system and is treated through a filtering manhole unit(s) before the outfall. Details of the proposed systems are located on sheet GR-14 of the Expansion Site plan set. All systems meet the minimum criteria as defined in Chapter 4 of the Manual and are certified by Washington State Department of Ecology (TAPE) the Maryland Department of the Environment. The systems provide 89% TSS removal and 40% TP removal, which exceed the performance requirements defined in section 3.3.2 of the Manual. Usage of the manufactured stormwater systems is documented in section 9 of the SWPPP.

Infiltration Basins

Two infiltration basins (Basin #1 and Basin #2) have been designed in accordance with the manual. Basin #1 and #2 treat stormwater runoff from drainage areas DR-13 and DR-14 respectively. Runoff from these areas sheet flow to an open roadside swale which outlets into the forebay of the pond. Both ponds have been designed to infiltrate the WQv as required by each catchment area. Because both ponds outlet directly to the Normans Kill, detention of large storm events is not required (see section III.C through III.E below). The basins do not have additional capacity for the Channel Protection Volume (CPv), Overbank Flood Control (Qp), or Extreme Flood Control (Qf). In large storm events, the basin will provide a "first flush" treatment with stabilized emergency spillways to direct flow to the Normans Kill. All stormwater within the basin will be infiltrated within 48 hours of a rain event.

Dry Swale

Two dry swales have been designed to treat the new impervious area within DR-15 and DR-17 respectively. Runoff from each area will sheet flow to a roadside swale with the end segment constructed as a dry swale. In large storm events, water not infiltrated into the swale will overflow to a stabilized overflow which drains to the surrounding area. Design of the dry swales is provided in the GI Worksheets (Appendix C).

Sizing of the above practices were designed in accordance with Chapter 4 of the Manual. The WQv provided for each drainage area is summarized in Table III below:

Table IV – Practices Providing Water Quality Volume						
Drainage Area	Stormwater Practice	WQv Provided (cf)				
DR-1	Filter Type 2	42,218				
DR-2	Filter Type 2	21,971				
DR-3	Filter Type 2	43,938				
DR-4	Filter Type 1	35,666				
DR-5	Filter Type 2	20,342				
DR-6	Filter Type 2	48,059				
DR-7	Filter Type 1	34,826				
DR-8	Stormwater Pond #1	8,437				
DR-9	Stormwater Pond #2	13,361				
DR-15	Dry Swale	129				
DR-17	Dry Swale	484				
	Total WQv	269,431				

Table IV – Practices Providing Water Quality Volume

C. Channel Protection Volume (CPv)

Stream Channel Protection Volume Requirements (CPv) are designed to protect stream channels from erosion. The Manual was used to determine the water quantity requirements of CPv; specifically, providing 24-hour extended detention for the 1-year storm event or discharging directly to tidal waters.

According to Section 4.4 of the Manual, the Stream Channel Protection Volume (CPV) requirement does not apply when the site discharges to a tidal waterbody.

The CPv requirement does not apply in certain conditions, including the following:

- Reduction of the entire CPv volume is achieved at a site through green infrastructure or infiltration systems.
- The site discharges directly tidal waters or fifth order (fifth downstream) or larger streams.

The Hudson River and Normans Kill are classified as tidal waters at the project site. Therefore, 24-hour extended detention of the 1-year storm event is not required for all drainage areas that outlet directly to the Hudson River or Normans Kill.

Drainage areas DR-8 and DR-9 convey large storm events to Wetland # 1. A pre-and postdevelopment analysis of the inflow to Wetland #1 was performed. The existing 40" outlet pipe from the existing wetland 1 was also analyzed to confirm that adequate capacity was present for the proposed drainage conditions prior to being discharged to the Normans Kill. See Section IV.

The change in hydrology for the 1-year storm event from existing to proposed is shown in the HydroCAD Report printouts provided in Appendix B.

D. Overbank Flood Control (Qp)

The primary purpose of the overbank flood control sizing criterion is to prevent an increase in the frequency and magnitude of out-of-bank flooding generated by urban development. The Manual was used to determine the water quantity requirements of Qp; specifically, providing sufficient retention volume to discharge all runoff from the proposed 10-year storm event at a rate equal to or less than the existing peak 10-year runoff rate or discharging directly to tidal waters.

According to Section 4.5 of the Manual, the Overbank Flood Control Criteria (Qp) requirement does not apply when the site discharges to a tidal waterbody.

The overbank flood control requirement (Qp) does not apply in certain conditions, including:

• The site discharges directly tidal waters or fifth order (fifth downstream) or larger streams. Refer to Section 4.3 of the Manual for instructions.

The Hudson River and Normans Kill are classified as tidal waters at the project site. Therefore, retention the 10-year storm event is not required for all drainage areas that outlet directly to the Hudson River or Normans Kill.

Drainage areas DR-8 and DR-9 convey large storm events to Wetland # 1. A pre-and postdevelopment analysis of the inflow to Wetland #1 was performed. The existing 40" outlet pipe from the existing wetland 1 was also analyzed to confirm that adequate capacity was present for the proposed drainage conditions prior to being discharged to the Normans Kill. See Section IV.

The change in hydrology for the 10-year storm event from existing to proposed is shown in the HydroCAD Report printouts provided in Appendix B.

E. Extreme Flood Control (Qf)

The intent of the extreme flood criteria is to prevent the increased risk of flood damage from large storm events, maintain the boundaries of the predevelopment 100-year floodplain, and protect the physical integrity of stormwater management practices. The Manual was used to determine the water quantity requirements of Qf; specifically, providing sufficient retention volume to discharge all runoff from the proposed 100-year storm event at a rate equal to or less than the existing peak 100-year runoff rate or discharging directly to tidal waters.

According to Section 4.6 of the Manual, the Extreme Flood Control Criteria (Qf) requirement does not apply when the site discharges to a tidal waterbody.

The 100-year storm control requirement can be waived if:

• The site discharges directly tidal waters or fifth order (fifth downstream) or larger streams. Refer to Section 4.3 of the Manual for instructions.

The Hudson River and Normans Kill are classified as tidal waters at the project site. Therefore, retention the 100-year storm event is not required for all drainage areas that outlet directly to the Hudson River or Normans Kill.

Drainage areas DR-8 and DR-9 convey large storm events to Wetland # 1. A pre-and postdevelopment analysis of the inflow to Wetland #1 was performed. The existing 40" outlet pipe from the existing wetland 1 was also analyzed to confirm that adequate capacity was present for the proposed drainage conditions prior to being discharged to the Normans Kill. See Section IV.

The change in hydrology for the 10-year storm event from existing to proposed is shown in the HydroCAD Report printouts provided in Appendix B.

IV. Summary of Findings

A. Summary of Results

Table V lists the required and provided RRv and WQv for the project. As shown, the project is capable of meeting the total water quality volume required by the Manual.

Table V - Stormwater Management Fractice Summary							
Drainage Area	RRv (cf)	WQv Provided (cf)	Total (RRv + WQv)				
DR-1	-	42,218	42,218				
DR-2	-	21,971	21,971				
DR-3	-	43,938	43,938				
DR-4	-	35,666	35,666				
DR-5	-	20,342	20,342				
DR-6	-	48,059	48,059				
DR-7	-	34,826	34,826				
DR-8	-	8,437	8,437				
DR-9	-	13,361	13,361				
DR-13	1,995	-	1,995				
DR-14	2,245	-	2,245				
DR-15	87	129	216				
DR-17	127	484	611				
Totals	4,454	269,431	273,885				
Required	57,313	-	273,007				

 Table V – Stormwater Management Practice Summary

Table VI below depicts the peak discharge in the existing and proposed conditions for the 1-year, 10-year and 100-year design storms. The peak discharge for all storm events exceeds the existing value; however, as described in Sections III, C through E above, this requirement does not apply to analysis points 1 (Hudson River) and 2 (Normans Kill).

Analysis Point	Storm Event	Existing (cfs)	Proposed (cfs)
	1-year	3.25	71.54
1	10-year	14.97	125.39
	100-year	43.43	218.14
	1-year	7.17	93.18
2	10-year	20.65	166.49
	100-year	48.06	293.07
	1-year	0.60	1.20
3	10-year	1.84	2.62
	100-year	4.39	5.25

Table VI – Peak Discharge Storm Analysis

In the post-development condition, Analysis Point #1 has a total drainage area of 0.12 square miles (75.28 acres). This point drains to the Normans Kill with a drainage area of 162 square miles (103,680 acres). The project makes up approximately 0.07% of the total drainage area of the Normans Kill. With an overall project time of concentration of around 10 minutes, the proposed project will have a negligible impact on the total Normans Kill hydrology as the site-produced runoff will be conveyed prior to the Normans Kill peak and not have an impact on the overall flood conditions of the Normans Kill.

In the post-development condition, Analysis Point #2 has a total drainage area of 0.04 square miles (23.6 acres). This point drains to the Hudson River with a drainage area of 8,090 square miles (5,177,600 acres). The project makes up approximately 0.0005% of the total drainage area of the Hudson. With an overall project time of concentration of around 10 minutes, the proposed project will have a negligible impact on the total Hudson River hydrology, as the site-produced runoff will be conveyed prior to the Hudson River peak and not have an impact on the overall flood conditions of the Hudson River.

In the post-development condition, Analysis Point #3 discharge rates are higher than the predevelopment condition. However, analysis point #3 drains to the surrounding area which stores runoff to be gradually infiltrated. Runoff from this analysis point does not flow to a stream or wetland.

In large storm events greater than 10-year, ponds #1 and #2 will overflow to an emergency spillway that outlets to the area surrounding Wetland #1. The inflow to Wetland #1 was analyzed in the pre- and post- development condition to ensure compliance with Cpv, Qp, and Qf requirements. The existing 40" outlet pipe from Wetland #1 was also analyzed for capacity. The analysis is summarized in tables VII and VIII below.

	we change initia	ow Analysis
Storm Event	Existing (cfs)	Proposed (cfs)
1-year	27.32	4.78
10-year	73.24	12.46
100-year	163.6	31.39

Table VII – Wetland Inflow Analysis

Table VIII – Outlet Pipe Capacity Comparison

Storm Event	Existing (cfs)	Proposed (cfs)	Capacity (cfs)
1-year	3.19	1.61	70.83
10-year	14.53	5.16	70.83
100-year	41.52	18.25	70.83

B. Deviation from NYS Stormwater Management Design Manual

The proposed stormwater management design deviates from The Manual in two areas. The first being the use of manufactured stormwater filtering systems for new development, and the second being the inability to meet the minimum RRv.

The need for alternative stormwater management practices is rooted in the extremely limited space available as well as the current site conditions. The proposed Offshore Wind Manufacturing Facility requires 85 acres of usable manufacturing and storage space along the Hudson River. It also requires close proximity to an existing port. Such requirements narrow the available project locations to a select few plots of unoccupied land in the entire state and this site was selected through a solicitation process by the state for off-shore wind development. This site was chosen given it is located adjacent to the existing Port of Albany and is directly on the Hudson River. However, the usable portion of the site adjacent to the Hudson River, is only 66-acre area. Therefore, the entirety of the site is needed for the OSW manufacturing process, with an ancillary receiving site located at 700 Smith Boulevard. In typical space restrictive scenarios, infiltration is a commonly used practice. However, the Expansion Site is a historic fly ash disposal area, containing highly contaminated soil. According to the site specific SMP, developed in coordination with the NYSDEC, infiltration is not recommended.

To adequately satisfy the WQv requirements of the Manual, manufactured systems are needed. The Contech Jellyfish units designed meet both the performance and sizing requirements of Chapter 4 of the Manual. The units are also certified by Washington State Department of Ecology (TAPE) and the Maryland Department of the Environment, adequate sources accepted by the NYSDEC. Specifications and details for the proposed units are provided in Appendix D.

The second deviation is a result of the need for manufactured stormwater management units. These units handle the majority of the WQv for the site, and do not provide RRv. Additionally, as stated above, infiltration is not an acceptable practice for the Expansion site, eliminating a majority of RRv techniques. See Section 8.2 of the SWPPP for an evaluation of green

infrastructure practices. The Normanskill Street improvement and Offsite Improvement portions of this project are in areas of uncontaminated soil with high infiltration rates. Therefore, all treatment practices selected for these areas infiltrate into the ground and provide all treatment as RRv. While the minimum RRv requirement cannot be met given the site restrictions, 4,454 cf of runoff is reduced per the proposed plan.


C. Conclusion


Based upon the analysis provided in this report, the proposed development can meet the sizing and performance requirements as defined in Chapter 4 of the Manual. During construction, Erosion and Sediment Control activities will be designed and enforced in accordance with the NYSDEC New York State Standards and Specifications for Erosion and Sediment Control. Stormwater management practices can provide the required WQv for the proposed conditions. The elements of the Manual and the SPDES Permit that relate to stormwater quantity controls, specifically CPv (1-year), Qp (10-year), and Qf (100-year), are not applicable for portions of the site that discharge directly to a tidal water. A downstream analysis was completed for the existing Wetland #1 and its outlet pipe to confirm adequate capacity prior to discharging into the tidal waters of the Normans Kill. All elements of the closed drainage system have been designed to be non-erosive during a 2-year storm event and capable of conveying a 10-year storm event. Analysis of all closed drainage pipe networks is included in Appendix C. After construction, a maintenance and operation report program and agreement will be made between the site operator and MS4 (Town of Bethlehem) to ensure all stormwater management practices are maintained over the life of the site's operations.



Appendix A

Existing Conditions Drainage Map and HydroCAD Report





Event#	Event Name	Storm Type	Curve	Mode	Duration (hours)	B/B	Depth (inches)	AMC
1	1-Year	Type II 24-hr		Default	24.00	1	2.20	2
2	10-Year	Type II 24-hr		Default	24.00	1	3.63	2
3	100-Year	Type II 24-hr		Default	24.00	1	6.11	2

Rainfall Events Listing (selected events)

Area Listing (all nodes)

Area	CN	Description
(acres)		(subcatchment-numbers)
0.300	39	>75% Grass cover, Good, HSG A (DR-G)
3.970	77	Brush, Fair, HSG D (DR-C)
1.100	98	Existing Railroad (DR-A)
2.500	96	Gravel surface, HSG D (DR-C)
1.100	98	Pavement (DR-F)
0.460	98	Roadway (DR-G)
87.730	79	Woods, Fair, HSG D (DR-A, DR-B, DR-C, DR-D, DR-E)
11.200	43	Woods/grass comb., Fair, HSG A (DR-F)
108.360	76	TOTAL AREA


Summary for Subcatchment DR-A: Overland

Runoff = 27.32 cfs @ 12.16 hrs, Volume= 2.040 af, Depth> 0.62"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type II 24-hr 1-Year Rainfall=2.20"

	Area	(ac) C	N Des	cription		
38.700 79 Woods, Fair, HSG D				ods, Fair, ⊢	ISG D	
	* 1.	100 9	98 Exis	ting Railro	ad	
	39.	800 8	30 Wei	ghted Aver	age	
	38.	700	97.2	4% Pervio	us Area	
	1.	100	2.76	% Impervi	ous Area	
	Tc	Length	Slope	Velocity	Capacity	Description
	(min)	(feet)	(ft/ft)	(ft/sec)	(cfs)	
	14.5	150	0.1500	0.17		Sheet Flow, Sheet Flow
						Woods: Light underbrush n= 0.400 P2= 2.67"
	4.8	575	0.1600	2.00		Shallow Concentrated Flow, Shallow Concentrated
						Woodland Kv= 5.0 fps
	2.2	130	0.0400	1.00		Shallow Concentrated Flow, Shallow Concentrated
						Woodland Kv= 5.0 fps
	21.5	855	Total			

Subcatchment DR-A: Overland



Runoff 2.64 cfs @ 11.98 hrs, Volume= 0.115 af, Depth> 0.58" =

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type II 24-hr 1-Year Rainfall=2.20"

Area	(ac) CN	Desc	cription		
	400 79		ds, Fair, ⊦		
2.	400	100.	00% Pervi	ous Area	
Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	
6.0	132		0.37		Direct Entry, Sheet Flow
			S		ment DR-B: Overland
				Hydro	rograph
[2.64	
					Type II 24-hr 1-Year Rainfall=2.20"
	/				Runoff Area=2.400 ac
2-					Runoff Volume=0.115 af
cfs)					Runoff Depth>0.58"
Flow (cfs)					Flow Length=132'
-	/				Tc=6.0 min
1-					CN=79
-					
0- 5	6	7 8	9 10		12 13 14 15 16 17 18 19 20 ime (hours)

Page 5

Printed 1/20/2022


Summary for Subcatchment DR-C: Depression

Runoff = 34.89 cfs @ 11.98 hrs, Volume= 1.523 af, Depth> 0.62"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type II 24-hr 1-Year Rainfall=2.20"

Area	(ac)	CN	Desc	cription		
3.	970	77	Brus	h, Fair, HS	SG D	
2.	500	96	Grav	el surface	, HSG D	
23.	.030	79	Woo	ods, Fair, F	ISG D	
29.	500	80	Weig	ghted Aver	age	
29.	500		100.	00% Pervi	ous Area	
Tc	Leng	th	Slope	Velocity	Capacity	Description
(min)	(fee	et)	(ft/ft)	(ft/sec)	(cfs)	
6.0						Direct Entry, Min
						•

Subcatchment DR-C: Depression




Summary for Subcatchment DR-D: Overland

Runoff = 2.18 cfs @ 12.96 hrs, Volume= 0.416 af, Depth> 0.55"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type II 24-hr 1-Year Rainfall=2.20"

_	Area	(ac) C	N Dese	cription		
	9.	000 7	'9 Woo	ods, Fair, F	ISG D	
	9.	000	100.	00% Pervi	ous Area	
	Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
	56.6	150	0.0050	0.04		Sheet Flow, Sheet Flow
	23.9	507	0.0050	0.35		Woods: Light underbrush n= 0.400 P2= 2.67" Shallow Concentrated Flow, Shallow Concentrated
	0.9	100	0.1300	1.80		Woodland Kv= 5.0 fps Shallow Concentrated Flow, Shallow Concentrated Woodland Kv= 5.0 fps
	81.4	757	Total			·

Subcatchment DR-D: Overland




Summary for Subcatchment DR-E: Overland

6.22 cfs @ 12.38 hrs, Volume= 0.691 af, Depth> 0.57" Runoff =

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type II 24-hr 1-Year Rainfall=2.20"

_	Area	(ac) C	N Dese	cription		
	14.	600 7	'9 Woo	ods, Fair, ⊦	ISG D	
	14.	600	100.	00% Pervi	ous Area	
	Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
	27.6	150	0.0300	0.09		Sheet Flow, Sheet Flow
	9.8	510	0.0300	0.87		Woods: Light underbrush n= 0.400 P2= 2.67" Shallow Concentrated Flow, Shallow Concentrated
	0.7	75	0.1200	1.73		Woodland Kv= 5.0 fps Shallow Concentrated Flow, Shallow Concentrated Woodland Kv= 5.0 fps
_	38.1	735	Total			

Subcatchment DR-E: Overland



Hydrograph


Summary for Subcatchment DR-F: Overland

Runoff = 0.00 cfs @ 5.00 hrs, Volume= 0.000 af, Depth= 0.00"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type II 24-hr 1-Year Rainfall=2.20"

	Area	(ac)	CN	Desc	cription				
*	1.	100	98	Pave	ement				
	11.	200	43	Woo	ds/grass c	omb., Fair,	HSG A		
	12.	300	48	Weig	ghted Aver	age			
	11.	200		91.0	6% Pervio	us Area			
	1.100 8.94% Impervious Area								
	Tc	Lengt		Slope	Velocity	Capacity	Description		
	(min)	(fee	/	(ft/ft)	(ft/sec)	(cfs)			
	52.8	27	'5 (0.0200	0.09		Sheet Flow, Woods: Light underbrush	n= 0.400	P2= 2.67"





0.2-0.15 0.1 0.05 0

5

6

7

8

ģ

10

11

12

13 Time (hours)

Summary for Subcatchment DR-G: Roadway

Runoff 0.60 cfs @ 11.99 hrs, Volume= 0.027 af, Depth> 0.43" =

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type II 24-hr 1-Year Rainfall=2.20"

	Area (a	ac) (CN	Desc	cription										
*	0.4	60	98	Road	dway										
	0.3	00	39	>75%	% Grass c	over, Good	I, HSG	А							
	0.7		75		ghted Aver										
	0.3				7% Pervio										
	0.4	60		60.5	3% Imper	vious Area									
	Tc l (min)	Length (feet)		Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Desc	cription							
	6.0						Direc	ct Entry	, Min	imun	ו				
					Su	ubcatchn	nent D	DR-G:	Road	dway	,				
			1	1		Hydro	ograph							1	1
	0.65	1													Runoff
	0.6					0.60	0 cfs				Tv	pe II	24-	.hr	-
	0.55							-	_Vo	ar F		fall=			
	0.5								-	-	-	-		-	~
	0.45	/						K	unc	dtt A	rea	=0.7	60	ac	-
	0.4	/					/	Run	off	Vol	ume	∋=0 .	027	af	-
	cts)	/							Ru	noff	De	pth>	>0 4	3"	-
	(cts) 0.35 0.35	/							IVU			-			
	음 0.3 ·										l	c=6.	u m	nin	-
	0.25	Í										(CN=	75	_

14

15

16

17

18

19

20

Summary for Reach 1W: Wetland #1

 Inflow Area =
 39.800 ac,
 2.76% Impervious, Inflow Depth >
 0.62" for
 1-Year event


 Inflow =
 27.32 cfs @
 12.16 hrs, Volume=
 2.040 af

 Outflow =
 3.19 cfs @
 17.12 hrs, Volume=
 0.898 af, Atten= 88%, Lag= 297.3 min

Routing by Stor-Ind+Trans method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Max. Velocity= 0.07 fps, Min. Travel Time= 232.8 min Avg. Velocity = 0.05 fps, Avg. Travel Time= 304.0 min

Peak Storage= 44,519 cf @ 13.24 hrs Average Depth at Peak Storage= 0.22', Surface Width= 201.33' Bank-Full Depth= 0.50' Flow Area= 100.8 sf, Capacity= 12.36 cfs

200.00' x 0.50' deep channel, n= 0.240 Sheet flow over Dense Grass Side Slope Z-value= 3.0 '/' Top Width= 203.00' Length= 1,000.0' Slope= 0.0010 '/' Inlet Invert= 6.00', Outlet Invert= 5.00'



Reach 1W: Wetland #1

Summary for Reach 2R: Outlet Pipe

 Inflow Area =
 39.800 ac,
 2.76% Impervious, Inflow Depth >
 0.27" for 1-Year event


 Inflow =
 3.19 cfs @
 17.12 hrs, Volume=
 0.898 af


 Outflow =
 3.19 cfs @
 17.13 hrs, Volume=
 0.896 af, Atten= 0%, Lag= 0.5 min

Routing by Stor-Ind+Trans method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Max. Velocity= 4.10 fps, Min. Travel Time= 0.3 min Avg. Velocity = 3.35 fps, Avg. Travel Time= 0.3 min

Peak Storage= 54 cf @ 17.12 hrs Average Depth at Peak Storage= 0.48', Surface Width= 2.34' Bank-Full Depth= 3.33' Flow Area= 8.7 sf, Capacity= 70.83 cfs

40.0" Round Pipe n= 0.013 Corrugated PE, smooth interior Length= 70.0' Slope= 0.0064 '/' Inlet Invert= 4.25', Outlet Invert= 3.80'






Reach 2R: Outlet Pipe

Summary for Pond 1P: Infiltration

Inflow Area =		29.500 ac,	0.00% Impervious,	Inflow Depth >	0.62"	for 1-Year event
Inflow	=	34.89 cfs @	11.98 hrs, Volume	= 1.523 a	af	
Primary	=	34.89 cfs @	11.98 hrs, Volume	e= 1.523 a	af, Atte	en= 0%, Lag= 0.0 min

Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs




Pond 1P: Infiltration

Summary for Pond AP-1: Analysis Point #1

Inflow Area =	54.500 ac,	4.04% Impervious,	Inflow Depth > 0.22'	' for 1-Year event
Inflow =	3.25 cfs @	17.12 hrs, Volume=	: 1.012 af	
Primary =	3.25 cfs @	17.12 hrs, Volume=	= 1.012 af, A	tten= 0%, Lag= 0.0 min

Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs




Pond AP-1: Analysis Point #1

Summary for Pond AP-2: Analysis Point #2

Inflow Area =	23.600 ac,	0.00% Impervious, Inflo	w Depth > 0.56"	for 1-Year event
Inflow =	7.17 cfs @	12.42 hrs, Volume=	1.107 af	
Primary =	7.17 cfs @	12.42 hrs, Volume=	1.107 af, Atte	en= 0%, Lag= 0.0 min

Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs




Pond AP-2: Analysis Point #2

Summary for Pond AP-3: Analysis Point #3

Inflow Area	a =	0.760 ac, 60.53% Impervious, Inflow Depth > 0.43" for 1-Year even	t
Inflow	=	0.60 cfs @ 11.99 hrs, Volume= 0.027 af	
Primary	=	0.60 cfs @ 11.99 hrs, Volume= 0.027 af, Atten= 0%, Lag= 0.0) min

Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs



Pond AP-3: Analysis Point #3


Summary for Subcatchment DR-A: Overland

Runoff 73.24 cfs @ 12.15 hrs, Volume= 5.272 af, Depth> 1.59" =

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

_	Area	(ac) C	N Dese	cription		
-	38.700 79 Woods, Fair, HSG D					
3	* 1.	100 9	98 Exis	ting Railro	ad	
	39.	800 8	30 Weig	ghted Aver	age	
	38.700 97.24% Perviou				us Area	
	1.100		2.76% Impervious Area			
	Tc	Length	Slope	Velocity	Capacity	Description
_	(min)	(feet)	(ft/ft)	(ft/sec)	(cfs)	
	14.5	150	0.1500	0.17		Sheet Flow, Sheet Flow
						Woods: Light underbrush n= 0.400 P2= 2.67"
	4.8	575	0.1600	2.00		Shallow Concentrated Flow, Shallow Concentrated
						Woodland Kv= 5.0 fps
	2.2	130	0.0400	1.00		Shallow Concentrated Flow, Shallow Concentrated
_						Woodland Kv= 5.0 fps
	21.5	855	Total			

Subcatchment DR-A: Overland



Summary for Subcatchment DR-B: Overland

Runoff = 6.90 cfs @ 11.97 hrs, Volume= 0.306 af, Depth> 1.53"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

Area 2	1 (a 2.40			cription ds, Fair,	HSG D									
2	2.40	00	100.	00% Per	vious Ar	ea								
Tc (min)	L	ength (feet)	Slope (ft/ft)	Velocity (ft/sec		city De cfs)	scripti	on						
6.0		132		0.37	7	Di	rect Er	ntry, Sh	neet Fl	ow				
				Ś	Subcate	chment	t DR-E	B: Ove	erland	ł				
	4		1	1	F	lydrograp	h		1	1				7
	$\left(\right)$													Runof
7-						6.90 cfs				Ту	pe l	1 24	-hr	
6-								10-Y	ear F	-	T			
								Run	off /	Area	a=2.	400	ac	-
5-							R	unof	f Vol	um	e=0	.306	af	
-1 (cts)									Inof		-			
									Flow		-			
3-												6.0 m		
2-												CN=	79	
1-														-
					mm					/////			1111	5
0-	5	6	7 8	9	10 11	12	13 1	4 15	16		18	19	20	


Summary for Subcatchment DR-C: Depression

Runoff = 88.48 cfs @ 11.97 hrs, Volume= 3.930 af, Depth> 1.60"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

	Area	(ac)	CN	Desc	cription		
	3.	970	77	Brus	h, Fair, HS	SG D	
	2.	500	96	Grav	el surface	, HSG D	
	23.	030	79	Woo	ods, Fair, <mark>⊢</mark>	ISG D	
	29.	500	80	Weig	ghted Aver	age	
	29.	500		100.	00% Pervi	ous Area	
	Тс	Leng	th	Slope	Velocity	Capacity	Description
((min)	(fee	et)	(ft/ft)	(ft/sec)	(cfs)	
	6.0						Direct Entry, Min

Subcatchment DR-C: Depression



Summary for Subcatchment DR-D: Overland


Page 20

6.25 cfs @ 12.93 hrs, Volume= 1.110 af, Depth> 1.48" Runoff =

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

_	Area	(ac) C	N Dese	cription		
	9.	000 7	'9 Woo	ods, Fair, ⊦	ISG D	
	9.	000	100.	00% Pervi	ous Area	
	Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
	56.6	150	0.0050	0.04		Sheet Flow, Sheet Flow
	23.9	507	0.0050	0.35		Woods: Light underbrush n= 0.400 P2= 2.67" Shallow Concentrated Flow, Shallow Concentrated
	0.9	100	0.1300	1.80		Woodland Kv= 5.0 fps Shallow Concentrated Flow, Shallow Concentrated Woodland Kv= 5.0 fps
_	81.4	757	Total			

Subcatchment DR-D: Overland



Hydrograph

Summary for Subcatchment DR-E: Overland


17.64 cfs @ 12.35 hrs, Volume= 1.837 af, Depth> 1.51" Runoff =

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

_	Area	(ac) C	N Des	cription		
	14.	600 7	79 Woo	ods, Fair, ⊦	ISG D	
	14.	600	100.	00% Pervi	ous Area	
	Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
	27.6	150	0.0300	0.09		Sheet Flow, Sheet Flow
	9.8	510	0.0300	0.87		Woods: Light underbrush n= 0.400 P2= 2.67" Shallow Concentrated Flow, Shallow Concentrated Woodland Kv= 5.0 fps
	0.7	75	0.1200	1.73		Shallow Concentrated Flow, Shallow Concentrated Woodland Kv= 5.0 fps
	20.1	725	Total			

38.1 735 Total

Subcatchment DR-E: Overland




Summary for Subcatchment DR-F: Overland

0.34 cfs @ 13.10 hrs, Volume= 0.132 af, Depth> 0.13" Runoff =

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

	Area	(ac)	CN	Desc	cription				
*	1.	100	98	Pave	ement				
_	11.	200	43	Woo	ds/grass c	omb., Fair,	HSG A		
	12.	300	48	Weig	ghted Aver	age			
	11.	200		91.0	6% Pervio	us Area			
	1.	100		8.94	% Impervi	ous Area			
	_			~		•			
	Tc	Lengt		Slope	Velocity	Capacity	Description		
	(min)	(fee	t)	(ft/ft)	(ft/sec)	(cfs)			
	52.8	27	5 0).0200	0.09		Sheet Flow, Woods: Light underbrush	n= 0.400	P2= 2.67"



Subcatchment DR-F: Overland

Summary for Subcatchment DR-G: Roadway

Runoff = 1.84 cfs @ 11.98 hrs, Volume= 0.080 af, Depth> 1.27"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

Area	(ac)	CN	Desc	cription										
	460	98	Road											
-	300	39		∕₀ Grass c		od, HSG	A							
	760	75		phted Ave										
	300 460			7% Pervio 3% Imperv		-								
0.	400		00.5	5% imperv	nous Area	a								
Тс	Lengtl	h S	Slope	Velocity	Capacit	y Desc	ription	l						
(min)	(feet		(ft/ft)	(ft/sec)	(cfs		•							
6.0						Direc	t Entr	y, Mi	nimun	n				
				0.	·la a t a la			Dee		_				
				51	ubcatch		PR-G:	коа	idway					
					Hyd	lrograph								
2-	/													Runoff
2					1.	84 cfs				_	_		.	
-										Iy	pe II	24-	hr	
-							1	D-Ye	ear F	Rain	fall	=3.6	3"	
							F	Run	off A	roa	=0 7	760	ac	
-														
<u> </u>							Rui	ηοττ	Vol	ume	e= ∪.	080	ar	
- ⊢L (cfs)								Ru	inof	f De	pth:	>1.2	7"	
<u>∧</u> 1–										т	c=6	0 m	in	
ш.										•				
												CN=	10	
-														
1							111		m			TTTT		
0-	//////	///												
5	6	7	8	9 10		12 13 ime (hours	14)	15	16	17	18	19	20	

Summary for Reach 1W: Wetland #1

 Inflow Area =
 39.800 ac,
 2.76% Impervious, Inflow Depth >
 1.59" for 10-Year event


 Inflow =
 73.24 cfs @
 12.15 hrs, Volume=
 5.272 af

 Outflow =
 14.53 cfs @
 14.82 hrs, Volume=
 3.841 af, Atten= 80%, Lag= 160.3 min

Routing by Stor-Ind+Trans method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Max. Velocity= 0.13 fps, Min. Travel Time= 127.8 min Avg. Velocity = 0.07 fps, Avg. Travel Time= 239.5 min

Peak Storage= 111,494 cf @ 12.69 hrs Average Depth at Peak Storage= 0.55', Surface Width= 203.32' Bank-Full Depth= 0.50' Flow Area= 100.8 sf, Capacity= 12.36 cfs

200.00' x 0.50' deep channel, n= 0.240 Sheet flow over Dense Grass Side Slope Z-value= 3.0 '/' Top Width= 203.00' Length= 1,000.0' Slope= 0.0010 '/' Inlet Invert= 6.00', Outlet Invert= 5.00'



Reach 1W: Wetland #1

Summary for Reach 2R: Outlet Pipe

 Inflow Area =
 39.800 ac,
 2.76% Impervious, Inflow Depth >
 1.16"
 for 10-Year event


 Inflow =
 14.53 cfs @
 14.82 hrs, Volume=
 3.841 af

 Outflow =
 14.53 cfs @
 14.83 hrs, Volume=
 3.838 af, Atten= 0%, Lag= 0.3 min


Routing by Stor-Ind+Trans method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Max. Velocity= 6.38 fps, Min. Travel Time= 0.2 min Avg. Velocity = 3.89 fps, Avg. Travel Time= 0.3 min

Peak Storage= 159 cf @ 14.82 hrs Average Depth at Peak Storage= 1.02', Surface Width= 3.08' Bank-Full Depth= 3.33' Flow Area= 8.7 sf, Capacity= 70.83 cfs

40.0" Round Pipe n= 0.013 Corrugated PE, smooth interior Length= 70.0' Slope= 0.0064 '/' Inlet Invert= 4.25', Outlet Invert= 3.80'




Reach 2R: Outlet Pipe



Summary for Pond 1P: Infiltration

Inflow Are	a =	29.500 ac,	0.00% Impervious,	Inflow Depth >	1.60"	for 10-Year event
Inflow	=	88.48 cfs @	11.97 hrs, Volume	= 3.930	af	
Primary	=	88.48 cfs @	11.97 hrs, Volume	= 3.930	af, Atte	en= 0%, Lag= 0.0 min

Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs




Pond 1P: Infiltration

Summary for Pond AP-1: Analysis Point #1

Inflow Area =	54.500 ac,	4.04% Impervious, I	nflow Depth > 0.94"	for 10-Year event
Inflow =	14.97 cfs @	14.82 hrs, Volume=	4.276 af	
Primary =	14.97 cfs @	14.82 hrs, Volume=	4.276 af, Att	en= 0%, Lag= 0.0 min

Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs




Pond AP-1: Analysis Point #1

Summary for Pond AP-2: Analysis Point #2

Inflow Area	a =	23.600 ac,	0.00% Impervious, Ir	nflow Depth > 1.50"	for 10-Year event
Inflow	=	20.65 cfs @	12.40 hrs, Volume=	2.947 af	
Primary	=	20.65 cfs @	12.40 hrs, Volume=	2.947 af, Atte	en= 0%, Lag= 0.0 min

Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs




Pond AP-2: Analysis Point #2

Summary for Pond AP-3: Analysis Point #3

Inflow Are	a =	0.760 ac, 60.53% Impervious, Inflow Depth > 1.27" for 10-Year event	
Inflow	=	1.84 cfs @ 11.98 hrs, Volume= 0.080 af	
Primary	=	1.84 cfs $\overline{@}$ 11.98 hrs, Volume= 0.080 af, Atten= 0%, Lag= 0.0 min	

Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs



Pond AP-3: Analysis Point #3


Summary for Subcatchment DR-A: Overland

Runoff = 163.60 cfs @ 12.14 hrs, Volume= 11.919 af, Depth> 3.59"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type II 24-hr 100-Year Rainfall=6.11"

	Area	(ac) C	N Dese	cription		
	38.	700	79 Woo	ods, Fair, ⊢	ISG D	
*	1.	100 9	98 Exis	ting Railro	ad	
	39.	800 8	30 Weig	ghted Aver	age	
	38.	700	97.2	4% Pervio	us Area	
	1.	100	2.76	% Impervi	ous Area	
	-				• ••	
	Тс	Length	Slope	Velocity	Capacity	Description
	(min)	(feet)	(ft/ft)	(ft/sec)	(cfs)	
	14.5	150	0.1500	0.17		Sheet Flow, Sheet Flow
						Woods: Light underbrush n= 0.400 P2= 2.67"
	4.8	575	0.1600	2.00		Shallow Concentrated Flow, Shallow Concentrated
						Woodland Kv= 5.0 fps
	2.2	130	0.0400	1.00		Shallow Concentrated Flow, Shallow Concentrated
						Woodland Kv= 5.0 fps
	21.5	855	Total			

Subcatchment DR-A: Overland




Summary for Subcatchment DR-B: Overland

Page 31

15.35 cfs @ 11.97 hrs, Volume= Runoff 0.702 af, Depth> 3.51" =

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type II 24-hr 100-Year Rainfall=6.11"




Summary for Subcatchment DR-C: Depression

193.14 cfs @ 11.97 hrs, Volume= 8.878 af, Depth> 3.61" Runoff =

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type II 24-hr 100-Year Rainfall=6.11"

Area	(ac)	CN	Desc	cription		
3.	970	77	Brus	h, Fair, HS	SG D	
2.	500	96	Grav	el surface	, HSG D	
23.	.030	79	Woo	ods, Fair, <mark>⊢</mark>	ISG D	
29.	500	80	Weig	ghted Aver	age	
29.	500		100.	00% Pervi	ous Area	
Tc	Leng	th	Slope	Velocity	Capacity	Description
(min)	(fee	et)	(ft/ft)	(ft/sec)	(cfs)	
6.0						Direct Entry, Min
						•

Subcatchment DR-C: Depression




Summary for Subcatchment DR-D: Overland

Runoff = 14.49 cfs @ 12.90 hrs, Volume= 2.563 af, Depth> 3.42"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type II 24-hr 100-Year Rainfall=6.11"

Area	(ac) C	N Dese	cription		
9.	.000 7	'9 Woo	ods, Fair, F	ISG D	
9.	.000	100.	00% Pervi	ous Area	
Tc _(min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
56.6	150	0.0050	0.04		Sheet Flow, Sheet Flow
23.9	507	0.0050	0.35		Woods: Light underbrush n= 0.400 P2= 2.67" Shallow Concentrated Flow, Shallow Concentrated Woodland Kv= 5.0 fps
0.9	100	0.1300	1.80		Shallow Concentrated Flow, Shallow Concentrated Woodland Kv= 5.0 fps
81.4	757	Total			

Subcatchment DR-D: Overland



Hydrograph

Summary for Subcatchment DR-E: Overland


Runoff = 40.67 cfs @ 12.34 hrs, Volume= 4.227 af, Depth> 3.47"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type II 24-hr 100-Year Rainfall=6.11"

	Area	(ac) C	N Dese	cription		
	14.	600 7	'9 Woo	ods, Fair, ⊦	ISG D	
_	14.	600	100.	00% Pervi	ous Area	
	Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
_	27.6	150	0.0300	0.09		Sheet Flow, Sheet Flow
	9.8	510	0.0300	0.87		Woods: Light underbrush n= 0.400 P2= 2.67" Shallow Concentrated Flow, Shallow Concentrated Woodland Kv= 5.0 fps
	0.7	75	0.1200	1.73		Shallow Concentrated Flow, Shallow Concentrated Woodland Kv= 5.0 fps
	20.4	725	Tatal			

38.1 735 Total

Subcatchment DR-E: Overland




Summary for Subcatchment DR-F: Overland

5.45 cfs @ 12.64 hrs, Volume= 0.912 af, Depth> 0.89" Runoff =

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type II 24-hr 100-Year Rainfall=6.11"

	Area	(ac)	CN	Desc	cription				
*	1.	100	98	Pave	ement				
	11.	200	43	Woo	ds/grass c	omb., Fair,	HSG A		
	12.	300	48	Weig	ghted Aver	age			
	11.	200		91.0	6% Pervio	us Area			
	1.100 8.94% Impervious Area					ous Area			
	_								
	Tc	Leng		Slope	Velocity	Capacity	Description		
	(min)	(fee	et)	(ft/ft)	(ft/sec)	(cfs)			
	52.8	27	' 5 (0.0200	0.09		Sheet Flow,		
							Woods: Light underbrush	n= 0.400	P2= 2.67"



Subcatchment DR-F: Overland

Summary for Subcatchment DR-G: Roadway

Runoff = 4.39 cfs @ 11.97 hrs, Volume= 0.198 af, Depth> 3.12"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type II 24-hr 100-Year Rainfall=6.11"

0 0 0	(ac) .460 .300 .760 .300 .460 Leng (fee		Road >759 Weiq 39.4	ghted Ave 7% Pervio	ous Area vious Area	ı v Deso	A							
6.0		<u></u>	(1011)	(10300)	(013)		ct Entr	y, Mir	nimum	n				
				S	ubcatchı _{Hydi}	nent [^{rograph}	DR-G:	Road	dway					
-					4.3	erts				Ту	oe II	24-	hr	Runoff
4 - -							F	0-Ye Runc	off A	rea	=0.7	760	ac	
Flow (cfs)							Rui	noff Ru	Vol noff	De	pth	>3.1	2"	
임 - - - - -											с=6 С	.0 m CN=		
1- - - - 0-				///////////////////////////////////////		2 13				/////				

Summary for Reach 1W: Wetland #1

 Inflow Area =
 39.800 ac,
 2.76% Impervious, Inflow Depth >
 3.59" for 100-Year event


 Inflow =
 163.60 cfs @
 12.14 hrs, Volume=
 11.919 af

 Outflow =
 41.52 cfs @
 14.21 hrs, Volume=
 9.967 af, Atten= 75%, Lag= 123.8 min

Routing by Stor-Ind+Trans method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Max. Velocity= 0.17 fps, Min. Travel Time= 98.2 min Avg. Velocity = 0.08 fps, Avg. Travel Time= 203.6 min

Peak Storage= 244,871 cf @ 12.57 hrs Average Depth at Peak Storage= 1.21', Surface Width= 207.26' Bank-Full Depth= 0.50' Flow Area= 100.8 sf, Capacity= 12.36 cfs

200.00' x 0.50' deep channel, n= 0.240 Sheet flow over Dense Grass Side Slope Z-value= 3.0 '/' Top Width= 203.00' Length= 1,000.0' Slope= 0.0010 '/' Inlet Invert= 6.00', Outlet Invert= 5.00'



Reach 1W: Wetland #1

Summary for Reach 2R: Outlet Pipe

 Inflow Area =
 39.800 ac,
 2.76% Impervious, Inflow Depth >
 3.01" for 100-Year event


 Inflow =
 41.52 cfs @
 14.21 hrs, Volume=
 9.967 af

 Outflow =
 41.52 cfs @
 14.21 hrs, Volume=
 9.964 af, Atten= 0%, Lag= 0.3 min


Routing by Stor-Ind+Trans method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Max. Velocity= 8.44 fps, Min. Travel Time= 0.1 min Avg. Velocity = 4.38 fps, Avg. Travel Time= 0.3 min

Peak Storage= 345 cf @ 14.21 hrs Average Depth at Peak Storage= 1.83', Surface Width= 3.32' Bank-Full Depth= 3.33' Flow Area= 8.7 sf, Capacity= 70.83 cfs

40.0" Round Pipe n= 0.013 Corrugated PE, smooth interior Length= 70.0' Slope= 0.0064 '/' Inlet Invert= 4.25', Outlet Invert= 3.80'




Reach 2R: Outlet Pipe



Summary for Pond 1P: Infiltration

Inflow Are	a =	29.500 ac,	0.00% Impervious,	Inflow Depth >	3.61"	for 100-Year event
Inflow	=	193.14 cfs @	11.97 hrs, Volume	= 8.878	af	
Primary	=	193.14 cfs @	11.97 hrs, Volume	= 8.878	af, Atte	en= 0%, Lag= 0.0 min

Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs




Pond 1P: Infiltration

Summary for Pond AP-1: Analysis Point #1

Inflow Area	a =	54.500 ac,	4.04% Impervious, Inflov	v Depth > 2.55"	for 100-Year event
Inflow	=	43.43 cfs @	14.20 hrs, Volume=	11.578 af	
Primary	=	43.43 cfs @	14.20 hrs, Volume=	11.578 af, Atte	en= 0%, Lag= 0.0 min

Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs




Pond AP-1: Analysis Point #1

Summary for Pond AP-2: Analysis Point #2

Inflow Area	a =	23.600 ac,	0.00% Impervious,	Inflow Depth > 3	.45" for 100-Year ever	nt
Inflow	=	48.06 cfs @	12.38 hrs, Volume	= 6.789 a [·]	F	
Primary	=	48.06 cfs @	12.38 hrs, Volume	= 6.789 a	f, Atten= 0%, Lag= 0.0 r	min

Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs




Pond AP-2: Analysis Point #2

Summary for Pond AP-3: Analysis Point #3

Inflow Area	a =	0.760 ac, 60.53% Impervious, Inflow Depth > 3.12" for 100-Year even	ent
Inflow	=	4.39 cfs @ 11.97 hrs, Volume= 0.198 af	
Primary	=	4.39 cfs @ 11.97 hrs, Volume= 0.198 af, Atten= 0%, Lag= 0.0	min

Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs





Pond AP-3: Analysis Point #3

Appendix B

Proposed Conditions Drainage Map and HydroCAD Report







18641.00-Proposed Condition Prepared by McFarland Johnson HydroCAD® 10.10-5a s/n 02401 © 2020 HydroCAD Software Solutions LLC

					• •		•	
Event#	Event Name	Storm Type	Curve	Mode	Duration (hours)	B/B	Depth (inches)	AMC
1	1-Year	Type II 24-hr		Default	24.00	1	2.20	2
2	10-Year	Type II 24-hr		Default	24.00	1	3.63	2
3	100-Year	Type II 24-hr		Default	24.00	1	6.11	2

Rainfall Events Listing (selected events)

18641.00-Proposed Condition Prepared by McFarland Johnson HydroCAD® 10.10-5a s/n 02401 © 2020 HydroCAD Software Solutions LLC

Area Listing (all nodes)

Area	CN	Description			
(acres)		(subcatchment-numbers)			
1.510	39	>75% Grass cover, Good, HSG A (DR-13, DR-14, DR-15, DR-17)			
5.500	80	>75% Grass cover, Good, HSG D (DR-1, DR-2, DR-3, DR-4, DR-5, DR-6, DR-7,			
		DR-8A, DR-8B, DR-9A, DR-9B)			
6.870	98	Building A (DR-1)			
2.549	98	Building B (DR-6)			
3.030	98	Building C (DR-7)			
1.413	98	Building D (DR-6)			
16.900	95	Compacted Gravel (DR-3, DR-4)			
0.200	92	Compacted Gravel (DR-9A)			
26.618	95	Dense Graded Aggregate (DR-1, DR-2, DR-5, DR-6, DR-7, DR-9B)			
0.970	96	Gravel surface, HSG D (DR-12)			
1.100	98	Mill & Fill of Old Pavement (DR-14, DR-15)			
0.600	98	New Pavement (DR-14, DR-15)			
1.600	98	Parking (DR-8A)			
1.200	98	Parking and Road (DR-9A)			
0.450	98	Pavement (DR-13)			
3.270	98	Rail (DR-3, DR-7)			
0.140	98	Road Widening (DR-17)			
1.240	98	Roadway (DR-17, DR-8B, DR-9B)			
0.170	98	Substation (DR-9A)			
24.230	79	Woods, Fair, HSG D (DR-10, DR-11, DR-12)			
9.000	43	Woods/grass comb., Fair, HSG A (DR-16)			
108.560	86	TOTAL AREA			


Summary for Subcatchment DR-1: Building A & Storage

Runoff = 29.34 cfs @ 11.98 hrs, Volume= 1.592 af, Depth> 1.85"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 1-Year Rainfall=2.20"

	Area	(ac)	CN	Desc	cription				
*	6.	870	98	Building A					
	0.	100	80	>75% Grass cover, Good, HSG D					
*	3.	330	95 Dense Graded Aggregate						
10.300 97 Weighted Average					ghted Aver	age			
	3.430 33.30% Pervious Area				0% Pervio	us Area			
	6.870 66.70% Impervious Area				0% Imperv	vious Area			
	_		_						
	Tc	Length		lope	Velocity	Capacity	Description		
	(min)	(feet) ((ft/ft)	(ft/sec)	(cfs)			
	3.3	100	0.0	0100	0.50		Sheet Flow,		
							n= 0.023 P2= 2.40"		
	3.1	300	0.0	0100	1.61		Shallow Concentrated Flow,		
							Unpaved Kv= 16.1 fps		
	0.6	215	5 0.0)050	5.91	29.00	Pipe Channel,		
							30.0" Round Area= 4.9 sf Perim= 7.9' r= 0.63'		
							n= 0.013		
	7.0	615	5 То	tal					

Subcatchment DR-1: Building A & Storage



Summary for Subcatchment DR-10: Undisturbed Area


Runoff = 4.00 cfs @ 13.29 hrs, Volume= 1.061 af, Depth= 0.64"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 1-Year Rainfall=2.20"

Area	(ac) C	N Dese	cription		
19.800 79 Woods, Fair, HSG D					
19.800 100.00% Pervious Area					
Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
19.7	150	0.0800	0.13		Sheet Flow,
					Woods: Light underbrush n= 0.400 P2= 2.40"
3.0	200	0.0500	1.12		Shallow Concentrated Flow,
1.0	250	0.0000	0.55		Woodland Kv= 5.0 fps
1.6	250	0.2600	2.55		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
78.7	2,361	0.0100	0.50		Shallow Concentrated Flow, Wetland Flow
10.1	2,001	0.0100	0.00		Woodland Kv= 5.0 fps
0.0	50	0.0500	22.86	161.57	Pipe Channel,
					36.0" Round Area= 7.1 sf Perim= 9.4' r= 0.75'
					n= 0.012 Corrugated PP, smooth interior

103.0 3,011 Total

Subcatchment DR-10: Undisturbed Area



Summary for Subcatchment DR-11: Hudson River Bank

Runoff 3.01 cfs @ 12.10 hrs, Volume= 0.214 af, Depth= 0.64" =


Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 1-Year Rainfall=2.20"

	000 7 000		ds, Fair,)0% Per	HSG D vious Area	
Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	/ Capacity) (cfs)	Description
16.0	100	0.0600	0.10)	Sheet Flow, Woods: Light underbrush n= 0.400 P2= 2.40"
			Subca	tchment D	R-11: Hudson River Bank
				Hydro	graph
- 		3.01 cfs			Type II 24-hr 1-Year Rainfall=2.20" Runoff Area=4.000 ac Runoff Volume=0.214 af Runoff Depth=0.64" Flow Length=100' Slope=0.0600 '/'
1					Tc=16.0 min CN=79

Summary for Subcatchment DR-12: Normans Kill Bank

Runoff = 3.18 cfs @ 11.97 hrs, Volume= 0.156 af, Depth= 1.34"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 1-Year Rainfall=2.20"




Summary for Subcatchment DR-13: Roadway

Runoff = 0.05 cfs @ 12.05 hrs, Volume= 0.012 af, Depth= 0.12"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 1-Year Rainfall=2.20"

	Area	(ac)	CN	Desc	cription					
*	0.	450	98	Pave	Pavement					
	0.	750	39	>75%	6 Grass co	over, Good	, HSG A			
	1.200 61 Weighted Average									
0.750 62.50% Pervious Area										
	0.	450		37.5	0% Imperv	vious Area				
	Tc (min)	Leng (fee		Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description			
	6.0						Direct Entry, Min			

Subcatchment DR-13: Roadway




Summary for Subcatchment DR-14: Roadway

Runoff = 0.84 cfs @ 11.99 hrs, Volume= 0.045 af, Depth= 0.41"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 1-Year Rainfall=2.20"

	Area	(ac)	CN	Desc	cription						
*	0.	550	98	New	lew Pavement						
	0.	550	39	>75%	% Grass co	over, Good	I, HSG A				
*	0.	0.200 98 Mill & Fill of Old Pavement									
1.300 73 Weighted Average											
	0.	550		42.3	1% Pervio	us Area					
	0.	750		57.6	9% Imperv	vious Area					
	Тс	Leng	th	Slope	Velocity	Capacity	Description				
	(min)	(fee		(ft/ft)	(ft/sec)	(cfs)					
	6.0						Direct Entry, Min				

Subcatchment DR-14: Roadway




Summary for Subcatchment DR-15: Roadway

Runoff = 2.72 cfs @ 11.96 hrs, Volume= 0.139 af, Depth> 1.67"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 1-Year Rainfall=2.20"

	Area	(ac)	CN	Desc	cription						
*	0.	050	98	New	lew Pavement						
	0.	050	39	>759	% Grass co	over, Good	, HSG A				
*	0.	900	98	Mill a	& Fill of Ol	d Pavemen	nt				
	1.000 95 Weighted Average										
	0.	050		5.00	% Perviou	s Area					
	0.	950		95.0	0% Imperv	ious Area/					
	-		а.		14.1	0	Description				
	ŢĊ	Leng		Slope	Velocity	Capacity	Description				
	(min)	(fee	et)	(ft/ft)	(ft/sec)	(cfs)					
	6.0						Direct Entry, Min				

Subcatchment DR-15: Roadway



Summary for Subcatchment DR-16: Undisturbed Area

Runoff = 0.00 cfs @ 5.00 hrs, Volume= 0.000 af, Depth= 0.00"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 1-Year Rainfall=2.20"

Area	(ac) C	N Desc	cription		
9.	000 4	3 Woo	ds/grass o	comb., Fair,	, HSG A
9.	000	100.	00% Pervi	ous Area	
Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
34.3	150	0.0200	0.07		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 2.40"
			Subca	tchment I	DR-16: Undisturbed Area
				Hydro	graph
1 - - -					Type II 24-hr 1-Year Rainfall=2.20" Runoff Area=9.000 ac Runoff Volume=0.000 af Runoff Depth=0.00" Flow Length=150' Slope=0.0200 '/' Tc=34.3 min CN=43
0.00 0-4		0.11.12.13.14	15 16 17 18 10 3	0 21 22 23 24 25	26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48
5	07091	011121314	13 10 17 10 192		2027 20 29 30 31 32 33 34 35 30 37 36 39 40 4 1 42 43 44 45 46 47 46 e (hours)


Summary for Subcatchment DR-17: Roadway

Runoff = 1.32 cfs @ 11.97 hrs, Volume= 0.064 af, Depth= 1.00"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 1-Year Rainfall=2.20"

	Area	(ac)	CN	Desc	ription						
*	0.	140	98	Road	Road Widening						
*	0.	460	98	Road	dway	-					
	0.	160	39	>75%	6 Grass co	over, Good	, HSG A				
	0.	760	86	Weig	ghted Aver	age					
	0.	160		21.0	5% Pervio	us Area					
	0.	600		78.9	5% Imperv	vious Area					
	Tc (min)	Leng (fee		Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description				
	6.0						Direct Entry, Minimum				

Subcatchment DR-17: Roadway




Summary for Subcatchment DR-2: Storage

Runoff = 13.32 cfs @ 12.00 hrs, Volume= 0.726 af, Depth> 1.58"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 1-Year Rainfall=2.20"

_	Area	(ac) C	N Des	cription		
*	5.	300 9	95 Den	se Graded	Aggregate	
_	0.	200	30 >75	% Grass c	over, Good	, HSG D
	5.	500 9	94 Wei	ghted Avei	rage	
	5.	500	100.	00% Pervi	ous Area	
	Тс	Length	Slope	Velocity	Capacity	Description
	(min)	(feet)	(ft/ft)	(ft/sec)	(cfs)	
	3.3	100	0.0100	0.50		Sheet Flow,
						n= 0.023 P2= 2.40"
	4.9	470	0.0100	1.61		Shallow Concentrated Flow,
						Unpaved Kv= 16.1 fps
	0.6	250	0.0050	6.67	47.16	Pipe Channel,
						36.0" Round Area= 7.1 sf Perim= 9.4' r= 0.75'
_						n= 0.013
	8.8	820	Total			

Subcatchment DR-2: Storage




Summary for Subcatchment DR-3: Rail & Storage

Runoff 27.00 cfs @ 12.01 hrs, Volume= 1.533 af, Depth> 1.67" =

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 1-Year Rainfall=2.20"

_	Area	(ac) C	N Des	cription			
*	8.	300	95 Com	npacted Gr	avel		
0.400 80 >75% Grass cover, Good, HSG D							
*	2.	300	98 Rail				
	11.	000	95 Wei	ghted Aver	rage		
	8.	700	79.0	9% Pervio	us Area		
	2.	300	20.9	1% Imper	/ious Area		
	Тс	Length	Slope	Velocity	Capacity	Description	
	(min)	(feet)	(ft/ft)	(ft/sec)	(cfs)		
	3.3	100	0.0100	0.50		Sheet Flow,	
						n= 0.023 P2= 2.40"	
	5.4	525	0.0100	1.61		Shallow Concentrated Flow,	
						Unpaved Kv= 16.1 fps	
	0.9	270	0.0050	5.09	16.00	Pipe Channel,	
						24.0" Round Area= 3.1 sf Perim= 6.3' r= 0.50'	
						n= 0.013	
	9.6	895	Total				

Subcatchment DR-3: Rail & Storage




Summary for Subcatchment DR-4: Storage

Runoff = 22.13 cfs @ 11.99 hrs, Volume= 1.175 af, Depth> 1.58"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 1-Year Rainfall=2.20"

_	Area	(ac) C	N Des	cription					
*	8.	600 9	95 Con	Compacted Gravel					
	0.	300 8	80 >75	% Grass c	over, Good	, HSG D			
	8.	900 9	94 Wei	ghted Ave	rage				
	8.	900	100.	00% Pervi	ous Area				
	Тс	Length	Slope	Velocity	Capacity	Description			
_	(min)	(feet)	(ft/ft)	(ft/sec)	(cfs)				
	3.3	100	0.0100	0.50		Sheet Flow,			
						n= 0.023 P2= 2.40"			
	4.1	400	0.0100	1.61		Shallow Concentrated Flow,			
						Unpaved Kv= 16.1 fps			
	0.6	240	0.0050	6.67	47.16	Pipe Channel,			
						36.0" Round Area= 7.1 sf Perim= 9.4' r= 0.75'			
						n= 0.013 Corrugated PE, smooth interior			
	8.0	740	Total						

Subcatchment DR-4: Storage




Summary for Subcatchment DR-5: Storage

Runoff = 13.09 cfs @ 11.99 hrs, Volume= 0.687 af, Depth> 1.58"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 1-Year Rainfall=2.20"

	Area	(ac) (CN Des	cription		
*	4.	900	95 Der	se Graded	Aggregate	
	0.	300	80 >75	% Grass c	over, Good	, HSG D
	5.	200	94 We	ighted Ave	rage	
	5.	200	100	.00% Pervi	ous Area	
	Tc	Length	Slope		Capacity	Description
	(min)	(feet)	(ft/ft)	(ft/sec)	(cfs)	
	3.3	100	0.0100	0.50		Sheet Flow,
						n= 0.023 P2= 2.40"
	3.0	285	0.0100	1.61		Shallow Concentrated Flow,
						Unpaved Kv= 16.1 fps
	1.3	400	0.0050	5.09	16.00	Pipe Channel,
						24.0" Round Area= 3.1 sf Perim= 6.3' r= 0.50'
						n= 0.013
	7.6	785	Total			

Subcatchment DR-5: Storage



Summary for Subcatchment DR-6: Buldings B & D


Runoff = 30.91 cfs @ 12.00 hrs, Volume= 1.734 af, Depth> 1.76"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 1-Year Rainfall=2.20"

	Area	(ac)	CN	Desc	cription		
*	2.	549	98	Build	ling B		
*	1.	413	98	Build	ling D		
	0.200 80 >75% Grass cover, Good						, HSG D
*	* 7.638 95 Dense Graded Aggregate						
	11.800 96 Weighted Average						
	7.	838		66.4	2% Pervio	us Area	
	3.962 33.58% Impervious Area						
	Тс	Lengt	n S	Slope	Velocity	Capacity	Description
	(min)	(feet)	(ft/ft)	(ft/sec)	(cfs)	
	3.3	10	0.	0100	0.50		Sheet Flow,
							n= 0.023 P2= 2.40"
	1.0	10	0.	0100	1.61		Shallow Concentrated Flow,
							Unpaved Kv= 16.1 fps
	4.5	1,36	0.	0050	5.09	16.00	Pipe Channel,
							24.0" Round Area= 3.1 sf Perim= 6.3' r= 0.50'
							n= 0.013

8.8 1,560 Total

Subcatchment DR-6: Buldings B & D



Summary for Subcatchment DR-7: Building C & Rail


Runoff = 22.09 cfs @ 12.01 hrs, Volume= 1.278 af, Depth> 1.76"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 1-Year Rainfall=2.20"

	Area	(ac)	CN	Desc	ription		
*	3.	030	98	Build	ling C		
*	0.	970	98	Rail	-		
*	4.400 95 Dense Graded Aggregate						
	0.	300	80	>75%	6 Grass co	over, Good,	, HSG D
	8.700 96 Weighted Average						
	4.	700		54.02	2% Pervio	us Area	
	4.	000		45.98	8% Imperv	vious Area	
						a 1/	– 1 <i>– 1</i>
	Tc	Lengt		Slope	Velocity	Capacity	Description
_	(min)	(feet)	(ft/ft)	(ft/sec)	(cfs)	
	3.3	10	0.	0100	0.50		Sheet Flow,
							n= 0.023 P2= 2.40"
	2.6	25	0.	0100	1.61		Shallow Concentrated Flow,
							Unpaved Kv= 16.1 fps
	3.8	1,17	0.	0050	5.09	16.00	Pipe Channel,
							24.0" Round Area= 3.1 sf Perim= 6.3' r= 0.50'
							n= 0.013

9.7 1,520 Total

Subcatchment DR-7: Building C & Rail




Summary for Subcatchment DR-8A: Parking

Runoff = 5.17 cfs @ 11.96 hrs, Volume= 0.265 af, Depth> 1.67"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 1-Year Rainfall=2.20"

	Area (ac) CN Description							
*	1.600 98 Parking							
	0.300 80 >75% Grass cover, Good, HSG D							
	1.900 95 Weighted Average							
	0.300 15.79% Pervious Area							
	1.600 84.21% Impervious Area							
	Tc (min)	Leng (fee		Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description	
	6.0 Direct Entry, Minimum							
Subcatchment DR-8A: Parking Hydrograph								




Summary for Subcatchment DR-8B: Roadway & Pond

1.65 cfs @ 11.98 hrs, Volume= Runoff 0.079 af, Depth= 0.94" =

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 1-Year Rainfall=2.20"

	Area	(ac)	CN	Desc	cription		
*	0.	300	98	Road	dway		
_	0.	700	80	>75%	% Grass co	over, Good,	, HSG D
	1.	000	85	Weig	ghted Aver	age	
	0.	700		70.0	0% Pervio	us Area	
	0.	300		30.0	0% Imperv	vious Area	
	Тс	Leng		Slope	Velocity	Capacity	Description
	<u>(min)</u>	(fee	et)	(ft/ft)	(ft/sec)	(cfs)	
	6.0						Direct Entry, Minimum
							-

Subcatchment DR-8B: Roadway & Pond




Summary for Subcatchment DR-9A: Parking & Substation

Runoff 3.97 cfs @ 12.04 hrs, Volume= = 0.251 af, Depth> 1.67"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 1-Year Rainfall=2.20"

	Area	(ac)	CN	Desc	cription		
	0.	230	80	>75%	% Grass co	over, Good	, HSG D
*	0.	200	92	Com	pacted Gr	avel	
*	1.	200	98	Park	ing and Ro	bad	
*	0.	170	98	Subs	station		
_	1.	800	95	Weig	phted Aver	age	
	0.	430		23.8	9% Pervio	us Area	
	1.	370		76.1	1% Imperv	ious Area/	
	т.	1	I.,	01) (ala aitu i	0	
	Tc	Lengt		Slope	Velocity	Capacity	Description
	(min)	(fee	t)	(ft/ft)	(ft/sec)	(cfs)	
	1.4	10	0 0	.0200	1.19		Sheet Flow, Parking Lot Runoff
							Smooth surfaces n= 0.011 P2= 2.40"
	11.6	57	0 0	.0030	0.82		Shallow Concentrated Flow, Grass Lined Ditch to Pond
							Grassed Waterway Kv= 15.0 fps
	13.0	67	0 Т	otal			

Subcatchment DR-9A: Parking & Substation



Summary for Subcatchment DR-9B: Roadway


Runoff = 7.13 cfs @ 11.96 hrs, Volume= 0.334 af, Depth= 1.00"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 1-Year Rainfall=2.20"


_	Area	(ac) (CN De	scription		
*	1.	050	95 De	nse Graded	Aggregate	
*	0.	480	98 Rc	adway		
_	2.	470	80 >7	5% Grass c	over, Good	, HSG D
	4.	000	86 W	eighted Ave	rage	
	3.	520	88	.00% Pervic	us Area	
	0.	480	12	.00% Imperv	vious Area	
	Тс	Length			Capacity	Description
	(min)	(feet)	(ft/ft) (ft/sec)	(cfs)	
	3.6	100	0.025	0.46		Sheet Flow, Dense Graded Aggregate Yard
						n= 0.040 P2= 2.40"
	1.3	230	0.010	3.07	9.20	
						Area= 3.0 sf Perim= 4.0' r= 0.75'
						n= 0.040 Earth, cobble bottom, clean sides
	0.4	105	0.005	0 4.20	7.43	Pipe Channel, driveway culvert
						18.0" Round Area= 1.8 sf Perim= 4.7' r= 0.38'
						n= 0.013 Corrugated PE, smooth interior

5.3 435 Total

Subcatchment DR-9B: Roadway



Summary for Reach 1R: Swale



Summary for Reach 1W: Wetland #1

 Inflow Area =
 28.500 ac, 13.16% Impervious, Inflow Depth > 0.83" for 1-Year event


 Inflow =
 4.78 cfs @ 13.30 hrs, Volume=
 1.974 af

 Outflow =
 1.61 cfs @ 21.41 hrs, Volume=
 1.842 af, Atten= 66%, Lag= 486.6 min

Routing by Stor-Ind+Trans method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Max. Velocity= 0.05 fps, Min. Travel Time= 305.9 min Avg. Velocity = 0.03 fps, Avg. Travel Time= 567.4 min

Peak Storage= 29,487 cf @ 16.31 hrs Average Depth at Peak Storage= 0.15', Surface Width= 200.88' Bank-Full Depth= 0.50' Flow Area= 100.8 sf, Capacity= 12.36 cfs

200.00' x 0.50' deep channel, n= 0.240 Side Slope Z-value= 3.0 '/' Top Width= 203.00' Length= 1,000.0' Slope= 0.0010 '/' Inlet Invert= 6.00', Outlet Invert= 5.00'



Reach 1W: Wetland #1

Summary for Reach 2R: Overflow

 Inflow Area =
 5.800 ac, 31.90% Impervious, Inflow Depth > 1.19" for 1-Year event


 Inflow =
 0.48 cfs @
 13.63 hrs, Volume=
 0.577 af

 Outflow =
 0.48 cfs @
 13.65 hrs, Volume=
 0.577 af, Atten= 0%, Lag= 1.4 min

Routing by Stor-Ind+Trans method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Max. Velocity= 1.22 fps, Min. Travel Time= 0.7 min Avg. Velocity = 1.22 fps, Avg. Travel Time= 0.7 min

Peak Storage= 20 cf @ 13.64 hrs Average Depth at Peak Storage= 0.00', Surface Width= 80.03' Bank-Full Depth= 2.00' Flow Area= 172.0 sf, Capacity= 4,316.45 cfs

80.00' x 2.00' deep channel, n= 0.020 Corrugated PE, corrugated interior Side Slope Z-value= 3.0 '/' Top Width= 92.00' Length= 50.0' Slope= 0.0500 '/' Inlet Invert= 16.50', Outlet Invert= 14.00'



Summary for Reach 3R: Outlet Pipe

 Inflow Area =
 28.500 ac, 13.16% Impervious, Inflow Depth > 0.78" for 1-Year event


 Inflow =
 1.61 cfs @ 21.41 hrs, Volume=
 1.842 af


 Outflow =
 1.61 cfs @ 21.42 hrs, Volume=
 1.842 af, Atten= 0%, Lag= 0.6 min

Routing by Stor-Ind+Trans method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Max. Velocity= 3.34 fps, Min. Travel Time= 0.3 min Avg. Velocity = 2.28 fps, Avg. Travel Time= 0.5 min

Peak Storage= 34 cf @ 21.41 hrs Average Depth at Peak Storage= 0.35', Surface Width= 2.03' Bank-Full Depth= 3.33' Flow Area= 8.7 sf, Capacity= 70.83 cfs


40.0" Round Pipe n= 0.013 Corrugated PE, smooth interior Length= 70.0' Slope= 0.0064 '/' Inlet Invert= 4.25', Outlet Invert= 3.80'







Reach 3R: Outlet Pipe


Summary for Reach 4R: Overflow



Summary for Reach 5R: Overflow







Summary for Reach 7R: Overflow

 Inflow Area =
 2.900 ac, 65.52% Impervious, Inflow Depth > 1.39" for 1-Year event

 Inflow =
 0.30 cfs @ 13.52 hrs, Volume=
 0.335 af

 Outflow =
 0.30 cfs @ 13.60 hrs, Volume=
 0.335 af, Atten= 0%, Lag= 4.9 min


Routing by Stor-Ind+Trans method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Max. Velocity= 0.55 fps, Min. Travel Time= 3.0 min Avg. Velocity = 0.34 fps, Avg. Travel Time= 4.8 min

Peak Storage= 54 cf @ 13.55 hrs Average Depth at Peak Storage= 0.07', Surface Width= 8.40' Bank-Full Depth= 2.00' Flow Area= 28.0 sf, Capacity= 116.81 cfs


8.00' x 2.00' deep channel, n= 0.069 Riprap, 6-inch Side Slope Z-value= 3.0 '/' Top Width= 20.00' Length= 100.0' Slope= 0.0250 '/' Inlet Invert= 14.50', Outlet Invert= 12.00'

±


Reach 7R: Overflow



Summary for Reach 8R: Dry Swale



Summary for Reach 10R: Dry Swale



Summary for Reach 12R: Sediment Basin Overflow

 Inflow Area =
 1.200 ac, 37.50% Impervious, Inflow Depth =
 0.03" for 1-Year event


 Inflow =
 0.01 cfs @
 19.15 hrs, Volume=
 0.003 af


 Outflow =
 0.01 cfs @
 19.17 hrs, Volume=
 0.003 af, Atten= 0%, Lag= 1.2 min

Routing by Stor-Ind+Trans method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Max. Velocity= 0.12 fps, Min. Travel Time= 0.9 min Avg. Velocity = 0.10 fps, Avg. Travel Time= 1.0 min


Peak Storage= 0 cf @ 19.05 hrs Average Depth at Peak Storage= 0.01', Surface Width= 10.06' Bank-Full Depth= 0.50' Flow Area= 6.0 sf, Capacity= 9.43 cfs

10.00' x 0.50' deep channel, n= 0.069 Riprap, 6-inch Side Slope Z-value= 4.0 '/' Top Width= 14.00' Length= 6.0' Slope= 0.0167 '/' Inlet Invert= 12.00', Outlet Invert= 11.90'






Summary for Reach 13R: Roadside Swale



Summary for Reach 14R: Roadside Swale



Inflow Area =

Summary for Reach 15R: Roadside Swale

1.300 ac, 57.69% Impervious, Inflow Depth = 0.41" for 1-Year event

Inflow 0.84 cfs @ 11.99 hrs, Volume= 0.045 af = Outflow 0.46 cfs @ 12.27 hrs, Volume= 0.045 af, Atten= 46%, Lag= 16.5 min = Routing by Stor-Ind+Trans method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Max. Velocity= 0.64 fps, Min. Travel Time= 11.2 min Avg. Velocity = 0.21 fps, Avg. Travel Time= 34.0 min Peak Storage= 310 cf @ 12.07 hrs Average Depth at Peak Storage= 0.35', Surface Width= 3.11' Bank-Full Depth= 1.00' Flow Area= 4.0 sf, Capacity= 4.69 cfs 1.00' x 1.00' deep channel, n= 0.022 Earth, clean & straight Side Slope Z-value= 3.0 '/' Top Width= 7.00' Length= 430.0' Slope= 0.0007 '/' Inlet Invert= 10.00', Outlet Invert= 9.71' Reach 15R: Roadside Swale Hydrograph Inflow Outflow 0.84 cfs 0.9 Inflow Area=1.300 ac 0.85 0.8 Avg. Flow Depth=0.35' 0.75 Max Vel=0.64 fps 0.7 0.65 n=0.022 0.6 0.55 (cfs) L=430.0' 0.5 0.46 0 Flow 0.45 S=0.0007 '/' 0.4 0.35 Capacity=4.69 cfs 0.3 0.25 0.2 0.15 0.1 0.05 0-6 8 10 12 14 16 18 20 22 24 26 28 30 32 34 36 38 40 42 44 46 48 Time (hours)

Summary for Reach 17R: Sediment Basin Overflow

 Inflow Area =
 1.300 ac, 57.69% Impervious, Inflow Depth =
 0.31" for 1-Year event

 Inflow =
 0.27 cfs @
 12.56 hrs, Volume=
 0.033 af

 Outflow =
 0.22 cfs @
 12.59 hrs, Volume=
 0.033 af, Atten= 19%, Lag= 1.6 min


Routing by Stor-Ind+Trans method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Max. Velocity= 0.33 fps, Min. Travel Time= 0.3 min Avg. Velocity = 0.13 fps, Avg. Travel Time= 0.7 min

Peak Storage= 4 cf @ 12.58 hrs Average Depth at Peak Storage= 0.04', Surface Width= 15.35' Bank-Full Depth= 0.70' Flow Area= 12.5 sf, Capacity= 24.64 cfs

15.00' x 0.70' deep channel, n= 0.069 Riprap, 6-inch Side Slope Z-value= 4.0 '/' Top Width= 20.60' Length= 6.0' Slope= 0.0167 '/' Inlet Invert= 9.00', Outlet Invert= 8.90'



Reach 17R: Sediment Basin Overflow



Summary for Pond 1P: WQv Pond #1

Inflow Area =	2.900 ac, 65.52% Impervious, Inflow E	Depth = 1.42" for 1-Year event
Inflow =	4.50 cfs @ 12.11 hrs, Volume=	0.344 af
Outflow =	0.30 cfs @ 13.52 hrs, Volume=	0.335 af, Atten= 93%, Lag= 84.8 min
Primary =	0.30 cfs @ 13.52 hrs, Volume=	0.335 af

Routing by Stor-Ind method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Starting Elev= 14.00' Surf.Area= 9,229 sf Storage= 19,003 cf Peak Elev= 15.00' @ 13.52 hrs Surf.Area= 17,571 sf Storage= 27,646 cf (8,643 cf above start)

Plug-Flow detention time= (not calculated: initial storage exceeds outflow) Center-of-Mass det. time= 363.2 min (1,180.3 - 817.1)

Volume	Inve	ert Avail.Sto	orage Storag	ge Description	
#1	10.0	00' 4,7	95 cf Foreb	ay (Prismatic) Lis	sted below (Recalc)
#2	9.0	0' 57,8	82 cf Perma	anent Pool (Prism	natic) Listed below (Recalc)
		62,6	77 cf Total	Available Storage	
				-	
Elevatio	on	Surf.Area	Inc.Store	Cum.Store	
(fee	et)	(sq-ft)	(cubic-feet)	(cubic-feet)	
10.0		232	0	0	
11.0		569	401	401	
12.0		1,018	794	1,194	
13.0		1,467	1,243	2,437	
14.(00	3,249	2,358	4,795	
Elevatio	n	Surf.Area	Inc.Store	Cum.Store	
(fee		(sq-ft)	(cubic-feet)	(cubic-feet)	
9.0		1,145	0	0	
10.0		1,751	1,448	1,448	
11.0		2,339	2,045	3,493	
12.0		2,959	2,649	6,142	
13.0		3,597	3,278	9,420	
14.0	00	5,980	4,789	14,209	
14.5	50	7,240	3,305	17,514	
15.0	00	14,392	5,408	22,922	
16.0	00	17,455	15,924	38,845	
17.0	00	20,619	19,037	57,882	
Daviaa	Deutine	luo, const	Outlat Davi		
Device	Routing	Invert			
#1	Primary	14.00'	12.0" Rou		
					square edges, Ke= 0.500
					14.00' S= 0.0000 '/' Cc= 0.900
що	Davias 1	10.001			ooth interior, Flow Area= 0.79 sf
#2	Device 1	16.00'			tructure Top Grate
					ate (100% open area)
#3	Device 1	14.00'		veir flow at low hea d Reverse Slope l	
#3	Device I	14.00			headwall, Ke= 0.900
					1.00' S= -0.1250 '/' Cc= 0.900
				51 IIIVEIL- 9.00 / 14	f.00 00.1200 / 00-0.300

18641.00-Proposed Condition	Type II 24-hr	1-Year Rainfall=2.20"
Prepared by McFarland Johnson		Printed 1/21/2022
HydroCAD® 10.10-5a s/n 02401 © 2020 HydroCAD Software Solutions	LLC	Page 39
		o r

			n= 0.010 PVC, smooth interior, Flow Area= 0.09 sf
#4	Primary	16.25'	6.0' long x 1.0' breadth Broad-Crested Rectangular Weir
	-		Head (feet) 0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 1.80 2.00
			2.50 3.00
			Coef. (English) 2.69 2.72 2.75 2.85 2.98 3.08 3.20 3.28 3.31
			3.30 3.31 3.32

Primary OutFlow Max=0.30 cfs @ 13.52 hrs HW=15.00' (Free Discharge)


1=Culvert (Passes 0.30 cfs of 1.52 cfs potential flow)

2=Outlet Structure Top Grate (Controls 0.00 cfs)

--3=Reverse Slope Pipe (Inlet Controls 0.30 cfs @ 3.46 fps)

-4=Broad-Crested Rectangular Weir (Controls 0.00 cfs)

Pond 1P: WQv Pond #1



Summary for Pond 2P: WQv Pond #2

Inflow = 10.43 cfs @ 11.98 hrs, Volume= 0.585 af Outflow = 0.48 cfs @ 13.63 hrs, Volume= 0.577 af, Atten= 95%, Lag= 99.0 min	Inflow Area =	5.800 ac, 31.90% Impervious, Inflow	Depth > 1.21" for 1-Year event
Outflow = 0.48 cfs @ 13.63 hrs, Volume= 0.577 af, Atten= 95%, Lag= 99.0 min	Inflow =	10.43 cfs @ 11.98 hrs, Volume=	0.585 af
	Outflow =	0.48 cfs @ 13.63 hrs, Volume=	0.577 af, Atten= 95%, Lag= 99.0 min
Primary = 0.48 cfs @ 13.63 hrs, Volume= 0.577 af	Primary =	0.48 cfs @ 13.63 hrs, Volume=	0.577 af

Routing by Stor-Ind method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Starting Elev= 14.00' Surf.Area= 5,917 sf Storage= 9,000 cf Peak Elev= 15.46' @ 13.63 hrs Surf.Area= 20,187 sf Storage= 23,512 cf (14,513 cf above start)

Plug-Flow detention time= 672.5 min calculated for 0.370 af (63% of inflow) Center-of-Mass det. time= 374.3 min (1,193.6 - 819.3)

Volume	Invert	Avail.Storage	Storage Description
#1	10.00'	4,020 cf	Forebay #1 (Prismatic) Listed below (Recalc)
#2	10.00'	2,575 cf	Forebay #2 (Prismatic) Listed below (Recalc)
#3	10.00'	58,093 cf	Permanent Pool (Prismatic) Listed below (Recalc)
		64 699 of	Total Available Storage

64,688 cf Total Available Storage

Elevation	Surf.Area	Inc.Store	Cum.Store
(feet)	(sq-ft)	(cubic-feet)	(cubic-feet)
10.00	141	0	0
11.00	330	236	236
12.00	562	446	682
13.00	866	714	1,396
14.00	2,023	1,445	2,840
14.50	2,696	1,180	4,020
)	,)
Elevation	Surf.Area	Inc.Store	Cum.Store
(feet)	(sq-ft)	(cubic-feet)	(cubic-feet)
10.00	82	0	0
11.00	202	142	142
12.00	351	277	419
13.00	535	443	862
14.00	1,323	929	1,791
14.50	1,815	785	2,575
	.,		_,
Elevation	Surf.Area	Inc.Store	Cum.Store
(feet)	(sq-ft)	(cubic-feet)	(cubic-feet)
10.00	375	0	0
11.00	653	514	514
12.00	957	805	1,319
13.00	1,286	1,122	2,441
14.00	2,571	1,929	4,369
14.50	3,307	1,470	5,839
15.00	13,814	4,280	10,119
16.00	17,852	15,833	25,952
17.00	22,659	20,256	46,207
17.50	24,884	11,886	58,093
	21,001	,000	00,000

18641.00-Proposed Condition

 Type II 24-hr
 1-Year Rainfall=2.20"

 Printed
 1/21/2022

 LC
 Page 41

Prepared by McFarland Johnson HydroCAD® 10.10-5a s/n 02401 © 2020 HydroCAD Software Solutions LLC

Device	Routing	Invert	Outlet Devices
#1	Device 3	16.50'	24.0" x 24.0" Horiz. Orifice/Grate
			C= 0.600 in 24.0" x 24.0" Grate (100% open area)
			Limited to weir flow at low heads
#2	Device 3	14.00'	4.0" Vert. Reverse Slope Pipe C= 0.600
			Limited to weir flow at low heads
#3	Primary	14.00'	12.0" Round Outlet Structure Discard Pipe
			L= 40.0' Box, headwall w/3 square edges, Ke= 0.500
			Inlet / Outlet Invert= 14.00' / 14.00' S= 0.0000 '/' Cc= 0.900
			n= 0.013 Corrugated PE, smooth interior, Flow Area= 0.79 sf
#4	Primary	16.60'	5.0' long x 0.5' breadth Broad-Crested Rectangular Weir
			Head (feet) 0.20 0.40 0.60 0.80 1.00
			Coef. (English) 2.80 2.92 3.08 3.30 3.32

Primary OutFlow Max=0.48 cfs @ 13.63 hrs HW=15.46' (Free Discharge)


3=Outlet Structure Discard Pipe (Passes 0.48 cfs of 2.58 cfs potential flow)

1=Orifice/Grate (Controls 0.00 cfs)

2=Reverse Slope Pipe (Orifice Controls 0.48 cfs @ 5.48 fps)

-4=Broad-Crested Rectangular Weir (Controls 0.00 cfs)

Pond 2P: WQv Pond #2



Summary for Pond 3P: Infiltration Basin #1

Inflow Area =	1.200 ac, 37.50% Impervious, Inflow De	epth = 0.03" for 1-Year event
Inflow =	0.01 cfs @ 19.17 hrs, Volume=	0.003 af
Outflow =	0.00 cfs @ 24.43 hrs, Volume=	0.003 af, Atten= 68%, Lag= 315.4 min
Discarded =	0.00 cfs @ 24.43 hrs, Volume=	0.003 af
Primary =	0.00 cfs @ 5.00 hrs, Volume=	0.000 af


Routing by Stor-Ind method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Peak Elev= 8.73' @ 24.43 hrs Surf.Area= 220 sf Storage= 101 cf

Plug-Flow detention time= 397.2 min calculated for 0.003 af (100% of inflow) Center-of-Mass det. time= 397.1 min (1,695.8 - 1,298.7)

Volume Invert Avail.Storage Storage Description					on		
#1	8.10	' 2	,492 cf	Custom Stage Data (Irregular) Listed below (Recalc)			
Elevatio (fee		urf.Area (sq-ft)	Perim. (feet)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)	Wet.Area (sq-ft <u>)</u>	
8. ² 12.(-	109 1,415 1		0 2,492	0 2,492	109 1,678	
Device	Routing	Inve	rt Outle	et Devices			
#1 Primary 11.75' Cha #2 Discarded 8.10' 0.50		nnel/Reach using 0 in/hr Exfiltration ductivity to Ground	over Surface area	1			
D ¹	Disconded OrdElaws Max-0.00 of ∞ 04.40 km $\pm 100/-0.701$ (Ener Discharms)						

Discarded OutFlow Max=0.00 cfs @ 24.43 hrs HW=8.73' (Free Discharge) **2=Exfiltration** (Controls 0.00 cfs)

Primary OutFlow Max=0.00 cfs @ 5.00 hrs HW=8.10' (Free Discharge) ←1=Channel/Reach (Controls 0.00 cfs)



Pond 3P: Infiltration Basin #1

Summary for Pond 4P: Infiltration Basin #2

Inflow Area =	1.300 ac, 57.69% Impervious, Inflow De	epth = 0.31" for 1-Year event
Inflow =	0.22 cfs @ 12.59 hrs, Volume=	0.033 af
Outflow =	0.01 cfs @ 24.39 hrs, Volume=	0.027 af, Atten= 94%, Lag= 708.1 min
Discarded =	0.01 cfs @ 24.39 hrs, Volume=	0.027 af
Primary =	0.00 cfs $\overline{@}$ 5.00 hrs, Volume=	0.000 af


Routing by Stor-Ind method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Peak Elev= 8.31' @ 24.39 hrs Surf.Area= 782 sf Storage= 992 cf

Plug-Flow detention time= 821.1 min calculated for 0.027 af (81% of inflow) Center-of-Mass det. time= 736.0 min (1,725.3 - 989.3)

Volume	Invert	Avail.St	orage	ge Storage Description				
#1	5.80'	2,4	195 cf	cf Custom Stage Data (Irregular) Listed below (Recalc)		ed below (Recalc)		
Elevatio (fee		urf.Area Perim (sq-ft) (feel		Inc.Store (cubic-feet)	Cum.Store (cubic-feet)	Wet.Area (sq-ft)		
5.8		110	56.0	0	0	110		
9.7	0	1,415	150.0	2,495	2,495	1,702		
Device	Routing	Inver	Outl	et Devices				
#1	#1 Primary 8.50' C		Cha	Channel/Reach using Reach 6R: Overflow				
#2	Discarded	5.80		0 in/hr Exfiltration				
			Con	ductivity to Ground	3.00'			
Disservel	D isconded O (4π) M $(-2, 0, 0, 0, 0, 0, 0, 0, 0, 0, 0, 0, 0, 0,$							

Discarded OutFlow Max=0.01 cfs @ 24.39 hrs HW=8.31' (Free Discharge) **2=Exfiltration** (Controls 0.01 cfs)

Primary OutFlow Max=0.00 cfs @ 5.00 hrs HW=5.80' (Free Discharge) ←1=Channel/Reach (Controls 0.00 cfs)



Pond 4P: Infiltration Basin #2

Summary for Pond 5P: Sedimentation Basin #1


Inflow Area =	1.200 ac, 37.50% Impervious, Inflow D	epth = 0.12" for 1-Year event
Inflow =	0.04 cfs @ 12.26 hrs, Volume=	0.012 af
Outflow =	0.01 cfs @ 19.15 hrs, Volume=	0.003 af, Atten= 75%, Lag= 413.3 min
Primary =	0.01 cfs @ 19.15 hrs, Volume=	0.003 af

Routing by Stor-Ind method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Peak Elev= 12.00' @ 19.15 hrs Surf.Area= 356 sf Storage= 361 cf

Plug-Flow detention time= 524.8 min calculated for 0.003 af (29% of inflow) Center-of-Mass det. time= 290.9 min (1,296.9 - 1,006.1)

Volume	Inv	ert Avai	.Storage	e Storage Description				
#1 10.00' 594 cf		Custom Stage	Custom Stage Data (Irregular) Listed below (Recalc)					
Elevatio (fee		Surf.Area (sq-ft)	Perim. (feet)	Inc.Store (cubic-feet)	••••••••	Wet.Area (sq-ft)		
10.0)0	55	29.0	C	0	55		
11.0	00	166	48.0	106	106	178		
12.0)0	354	69.8	254	. 360	390		
12.5	50	593	89.0	234	594	636		
Device Routing Invert Outle		et Devices						
#1	Primary	12	.00' Cha i	nnel/Reach usin	ng Reach 12R: Sed	liment Basin Overf	low	
Duiture e	Driver on the law May = 0.00 afr. (2.40.45 km LIW = 40.00 L. (Error Diach anna)							

Primary OutFlow Max=0.00 cfs @ 19.15 hrs HW=12.00' (Free Discharge) **1=Channel/Reach** (Channel Controls 0.00 cfs @ 0.07 fps)



Pond 5P: Sedimentation Basin #1

Summary for Pond 16P: Sedimentation Basin #2


Inflow Area =	1.300 ac, 57.69% Impervious, Inflow De	epth = 0.41" for 1-Year event
Inflow =	0.46 cfs @ 12.27 hrs, Volume=	0.045 af
Outflow =	0.27 cfs @ 12.56 hrs, Volume=	0.033 af, Atten= 42%, Lag= 17.8 min
Primary =	0.27 cfs @ 12.56 hrs, Volume=	0.033 af

Routing by Stor-Ind method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Peak Elev= 9.05' @ 12.55 hrs Surf.Area= 285 sf Storage= 504 cf

Plug-Flow detention time= 174.6 min calculated for 0.033 af (75% of inflow) Center-of-Mass det. time= 63.9 min (988.4 - 924.5)

Volume	Invert	Avail.St	orage	e Storage Description				
#1	5.80'	7	713 cf	Custom Stage	Data (Irregul	ar) Listed	l below (Recalc)	
Elevation (feet)		.Area (sq-ft)	Perim. (feet)	Inc.Stor (cubic-fee	-	Store -feet)	Wet.Area (sq-ft)	
5.80		55	29.3		0	0	55	
7.00		120	42.0	10	2	102	139	
8.00		192	53.0	15	5	257	235	
9.00		280	64.0	23	235 492	353		
9.70		355	69.9	22	2	713	431	
Device Rou	uting	Invert	Outle	et Devices				
#1 Prir	mary	9.00	Cha	nnel/Reach us	ng Reach 17I	R: Sedim	ent Basin Overflow	

Primary OutFlow Max=0.22 cfs @ 12.56 hrs HW=9.04' (Free Discharge) —1=Channel/Reach (Channel Controls 0.22 cfs @ 0.34 fps)




Pond 16P: Sedimentation Basin #2

Summary for Pond AP-1: Analysis Point #1

Inflow Area	a =	68.100 ac, 20.36% Impervious, Inflow Depth > 1.03" for 1-Year event
Inflow	=	71.54 cfs @ 12.00 hrs, Volume= 5.837 af
Primary	=	71.54 cfs @ 12.00 hrs, Volume= 5.837 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs




Pond AP-1: Analysis Point #1

Summary for Pond AP-2: Analysis Point #2

Inflow Are	a =	39.700 ac, 23.10% Impervious, Inflow Depth > 1.58" for 1-Year event	
Inflow	=	93.18 cfs @ 11.99 hrs, Volume= 5.241 af	
Primary	=	93.18 cfs @ 11.99 hrs, Volume= 5.241 af, Atten= 0%, Lag= 0.0 mi	n

Routing by Stor-Ind method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs




Pond AP-2: Analysis Point #2

Summary for Pond AP-3: Analysis Point #3

Inflow Area =	0.760 ac, 78.95% Impervious, Inflow D	epth = 1.00" for 1-Year event
Inflow =	1.20 cfs @ 12.04 hrs, Volume=	0.064 af
Primary =	1.20 cfs @ 12.04 hrs, Volume=	0.064 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs



Pond AP-3: Analysis Point #3


Summary for Subcatchment DR-1: Building A & Storage

Runoff = 49.84 cfs @ 11.98 hrs, Volume= 2.772 af, Depth> 3.23"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

	Area	(ac) (CN De	scription					
*	6.	870	98 Bu						
	0.	100	80 >75% Ğrass cover, Good, HSG D						
*	3.	330	95 De	nse Graded	Aggregate				
	10.	300	97 We	eighted Ave	rage				
	3.	430	33.	30% Pervio	us Area				
	6.	870	66.	70% Imperv	vious Area				
	_								
	Tc	Length		•	Capacity	Description			
	(min)	(feet)	(ft/ft) (ft/sec)	(cfs)				
	3.3	100	0.0100	0.50		Sheet Flow,			
						n= 0.023 P2= 2.40"			
	3.1	300	0.0100) 1.61		Shallow Concentrated Flow,			
						Unpaved Kv= 16.1 fps			
	0.6	215	0.0050) 5.91	29.00	Pipe Channel,			
						30.0" Round Area= 4.9 sf Perim= 7.9' r= 0.63'			
						n= 0.013			
	7.0	615	Total						

Subcatchment DR-1: Building A & Storage



Summary for Subcatchment DR-10: Undisturbed Area


11.44 cfs @ 13.19 hrs, Volume= 2.752 af, Depth= 1.67" Runoff =

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

Ar	ea (ac) C	N Desc	cription		
	19.8	300 7	'9 Woo	ds, Fair, F	ISG D	
	19.8	300	100.	00% Pervi	ous Area	
- (mi		Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
19	9.7	150	0.0800	0.13		Sheet Flow,
3	3.0	200	0.0500	1.12		Woods: Light underbrush n= 0.400 P2= 2.40" Shallow Concentrated Flow,
1	.6	250	0.2600	2.55		Woodland Kv= 5.0 fps Shallow Concentrated Flow,
		200	0.2000	2.00		Woodland Kv= 5.0 fps
78	8.7	2,361	0.0100	0.50		Shallow Concentrated Flow, Wetland Flow
0	0.0	50	0.0500	22.86	161.57	Woodland Kv= 5.0 fps Pipe Channel,
						36.0" Round Area= 7.1 sf Perim= 9.4' r= 0.75' n= 0.012 Corrugated PP, smooth interior

103.0 3,011 Total

Subcatchment DR-10: Undisturbed Area




Summary for Subcatchment DR-11: Hudson River Bank

Runoff = 8.27 cfs @ 12.09 hrs, Volume= 0.556 af, Depth= 1.67"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

		'9 Woo	cription ds, Fair, H 00% Pervi						
Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description				
16.0	100	0.0600	0.10		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 2.40"				
	Subcatchment DR-11: Hudson River Bank								
				Hydro	graph				



Summary for Subcatchment DR-12: Normans Kill Bank

Runoff = 6.12 cfs @ 11.97 hrs, Volume= 0.311 af, Depth> 2.66"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

.430 7	9 Wood	s, Fair, ⊦						
.400 9 .400								
Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Descriptior	1			
				Direct Entr	y, Minimu	ım		
		Subcat	chment [DR-12: Nor	mans Ki	ll Bank		
			Hydro	ograph				_
	6.12 cfs							Runoff
				1	0-Year			
				F	Runoff	Area=	:1.400 ac	-
				Ru				
						Тс	=6.0 min CN=91	-
	430 7 <u>970 9</u> 400 9 400 Length	430 79 Wood 970 96 Grave 400 91 Weigh 400 100.00 Length Slope (feet) (ft/ft)	430 79 Woods, Fair, H 970 96 Gravel surface 400 91 Weighted Aver 400 100.00% Pervi Length Slope Velocity (feet) (ft/ft) (ft/sec) Subcat	430 79 Woods, Fair, HSG D 970 96 Gravel surface, HSG D 400 91 Weighted Average 400 100.00% Pervious Area Length Slope Velocity Capacity (feet) (ft/ft) (ft/sec) (cfs) Subcatchment I	430 79 Woods, Fair, HSG D 970 96 Gravel surface, HSG D 400 91 Weighted Average 400 100.00% Pervious Area Length Slope Velocity Capacity Description (feet) (ft/ft) (ft/sec) (cfs) Direct Entre Bubcatchment DR-12: Nor Hydrograph	430 79 Woods, Fair, HSG D 970 96 Gravel surface, HSG D 400 91 Weighted Average 400 100.00% Pervious Area Length Slope Velocity Capacity Description (feet) (ft/ft) (ft/sec) (cfs) Direct Entry, Minimu Subcatchment DR-12: Normans Ki Hydrograph 10-Year Runoff Runoff Vo	430 79 Woods, Fair, HSG D 970 96 Gravel surface, HSG D 400 91 Weighted Average 400 100.00% Pervious Area Length Slope Velocity Capacity Description (feet) (ft/ft) (ft/sec) (cfs) Direct Entry, Minimum Subcatchment DR-12: Normans Kill Bank Hydrograph 5.12 cfs 5.12 cfs	430 79 Woods, Fair, HSG D 970 96 Gravel surface, HSG D 400 91 Weighted Average 400 100.00% Pervious Area Length Slope Velocity Capacity Description (feet) (ft/ft) (ft/sec) (cfs) Direct Entry, Minimum Subcatchment DR-12: Normans Kill Bank Hydrograph Type II 24-hr 10-Year Rainfall=3.63" Runoff Area=1.400 ac Runoff Depth>2.66" Tc=6.0 min


Time (hours)

Summary for Subcatchment DR-13: Roadway

Runoff = 1.16 cfs @ 11.99 hrs, Volume= 0.063 af, Depth= 0.63"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

_	Area	(ac)	CN	Desc	cription							
*	0.	450	98	Pave	avement							
_	0.	750	39	>75%	% Grass c	over, Good	, HSG A					
	1.	200	200 61 Weighted Average									
	0.	750		62.5	0% Pervio	us Area						
	0.	450		37.5	0% Imperv	/ious Area						
	Tc (min)	Lengt (fee		Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description					
	6.0						Direct Entry, Min					
	Subcatchment DR-13: Roadway											




Summary for Subcatchment DR-14: Roadway

Runoff = 2.86 cfs @ 11.98 hrs, Volume= 0.137 af, Depth= 1.27"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

	Area	(ac)	CN	Desc	cription		
*	0.	550	98	New	Pavement	t	
	0.	550	39	>75%	% Grass co	over, Good	, HSG A
*	0.	200	98	Mill 8	& Fill of Ol	d Pavemen	t
		300	73		ghted Aver		
		550		-	1% Pervio		
	0.	750		57.69	9% Imperv	vious Area	
	Tc (min)	Leng (fee		Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
	6.0						Direct Entry, Min

Subcatchment DR-14: Roadway




Summary for Subcatchment DR-15: Roadway

Runoff = 4.79 cfs @ 11.96 hrs, Volume= 0.254 af, Depth> 3.05"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

_	Area	(ac)	CN	Desc	cription							
*	0.	050	98	New	ew Pavement							
	0.	050	39	>759	% Grass co	over, Good	I, HSG A					
*	0.	900	98	Mill a	I & Fill of Old Pavement							
	1.	000	95	Weig	ghted Aver	age						
	0.	050		5.00	% Perviou	s Area						
	0.	950		95.0	0% Imperv	vious Area						
	Тс	Leng	th	Slope	Velocity	Capacity	Description					
	(min)	(fee		(ft/ft)	(ft/sec)	(cfs)	Booonphon					
	6.0						Direct Entry, Min					

Subcatchment DR-15: Roadway




Summary for Subcatchment DR-16: Undisturbed Area

0.06 cfs @ 15.50 hrs, Volume= 0.050 af, Depth= 0.07" Runoff =

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

_	Area	(ac) C	N Des	cription						
	9.000 43 Woods/grass comb., Fair, HSG A									
	9.000 100.00% Pervious Area									
	Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description				
	34.3	150	0.0200	0.07		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 2.40"	_			




Summary for Subcatchment DR-17: Roadway

Runoff = 2.85 cfs @ 11.97 hrs, Volume= 0.140 af, Depth= 2.21"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

	Area	(ac)	CN	Desc	ription		
*	0.	140	98	Road	d Widening	3	
*	0.	460	98	Road	lway	-	
	0.	160	39	>75%	6 Grass co	over, Good	, HSG A
	0.	760	86	Weig	hted Aver	age	
	0.	160		21.05	5% Pervio	us Area	
	0.	600		78.95	5% Imperv	vious Area	
	-			~		o	
	Tc	Leng		Slope	Velocity	Capacity	Description
	(min)	(fee	et)	(ft/ft)	(ft/sec)	(cfs)	
	6.0						Direct Entry, Minimum
							-

Subcatchment DR-17: Roadway




Summary for Subcatchment DR-2: Storage

Runoff = 24.00 cfs @ 12.00 hrs, Volume= 1.352 af, Depth> 2.95"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

	Area	(ac) C	N Des	cription		
*	5.	300	95 Den	se Graded	Aggregate	
_	0.	200	80 >75	% Grass c	over, Good	, HSG D
	5.500 94 We			ghted Ave	rage	
	5.500		100	.00% Pervi	ious Area	
	Тс	Length	Slope	Velocity	Capacity	Description
	(min)	(feet)	(ft/ft)	(ft/sec)	(cfs)	
	3.3	100	0.0100	0.50		Sheet Flow,
						n= 0.023 P2= 2.40"
	4.9	470	0.0100	1.61		Shallow Concentrated Flow,
						Unpaved Kv= 16.1 fps
	0.6	250	0.0050	6.67	47.16	Pipe Channel,
						36.0" Round Area= 7.1 sf Perim= 9.4' r= 0.75'
						n= 0.013
	8.8	820	Total			

Subcatchment DR-2: Storage




Summary for Subcatchment DR-3: Rail & Storage

Runoff 47.69 cfs @ 12.00 hrs, Volume= 2.793 af, Depth> 3.05" =

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

	Area	(ac)	CN	Desc	cription					
*	8.	300	95	Compacted Gravel						
	0.	400	80	>759	Grass co	Grass cover, Good, HSG D				
*	2.	300	98	Rail						
	11.	000	95	Weig	ghted Aver	age				
	8.	700		79.0	9% Pervio	us Area				
	2.	300		20.9	1% Imperv	∕ious Area				
	Тс	Length		lope	Velocity	Capacity	Description			
_	(min)	(feet)) (ft/ft)	(ft/sec)	(cfs)				
	3.3	100	0.0)100	0.50		Sheet Flow,			
							n= 0.023 P2= 2.40"			
	5.4	525	0.0)100	1.61		Shallow Concentrated Flow,			
							Unpaved Kv= 16.1 fps			
	0.9	270	0.0	050	5.09	16.00	Pipe Channel,			
							24.0" Round Area= 3.1 sf Perim= 6.3' r= 0.50'			
							n= 0.013			
	9.6	895	To	tal						

Subcatchment DR-3: Rail & Storage




Summary for Subcatchment DR-4: Storage

Runoff = 39.82 cfs @ 11.99 hrs, Volume= 2.188 af, Depth> 2.95"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

	Area	(ac) C	N Des	cription		
*	8.	600	95 Com	npacted Gr	avel	
	0.	300	80 >75	% Grass c	over, Good	, HSG D
	8.	900	94 Wei	ghted Aver	age	
	8.	900	100.	00% Pervi	ous Area	
	Тс	Length	Slope	Velocity	Capacity	Description
	(min)	(feet)	(ft/ft)	(ft/sec)	(cfs)	
	3.3	100	0.0100	0.50		Sheet Flow,
						n= 0.023 P2= 2.40"
	4.1	400	0.0100	1.61		Shallow Concentrated Flow,
						Unpaved Kv= 16.1 fps
	0.6	240	0.0050	6.67	47.16	Pipe Channel,
						36.0" Round Area= 7.1 sf Perim= 9.4' r= 0.75'
						n= 0.013 Corrugated PE, smooth interior
	8.0	740	Total			

Subcatchment DR-4: Storage




Summary for Subcatchment DR-5: Storage

Runoff = 23.53 cfs @ 11.98 hrs, Volume= 1.279 af, Depth> 2.95"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

	Area	(ac) (N Des	cription		
*	4.	900	95 Der	ise Graded	Aggregate	
	0.	300	80 >75	% Grass c	over, Good	, HSG D
	5.	200	94 We	ighted Avei	rage	
	5.200		100	.00% Pervi	ous Area	
	Тс	Length	Slope		Capacity	Description
	(min)	(feet)	(ft/ft)	(ft/sec)	(cfs)	
	3.3	100	0.0100	0.50		Sheet Flow,
						n= 0.023 P2= 2.40"
	3.0	285	0.0100	1.61		Shallow Concentrated Flow,
						Unpaved Kv= 16.1 fps
	1.3	400	0.0050	5.09	16.00	Pipe Channel,
						24.0" Round Area= 3.1 sf Perim= 6.3' r= 0.50'
_						n= 0.013
	7.6	785	Total			

Subcatchment DR-5: Storage



Summary for Subcatchment DR-6: Buldings B & D


Runoff = 53.49 cfs @ 12.00 hrs, Volume= 3.088 af, Depth> 3.14"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

	Area	(ac)	CN	Desc	cription							
*	2.	549	98	Build	Building B							
*	1.	413	98	Build	Building D							
	0.	, HSG D										
*	7.	638	95	Dens	se Graded	Aggregate						
	11.	800	96	Weig	ghted Aver	age						
	7.	838		66.4	2% Pervio	us Area						
	3.	962		33.5	8% Imperv	vious Area						
	_		_									
	Tc	Lengt		lope	Velocity	Capacity	Description					
	(min)	(feet)	(ft/ft)	(ft/sec)	(cfs)						
	3.3	100) 0.0	0100	0.50		Sheet Flow,					
							n= 0.023 P2= 2.40"					
	1.0 100		0.0	0100	1.61		Shallow Concentrated Flow,					
							Unpaved Kv= 16.1 fps					
	4.5	1,360) 0.0	0050	5.09	16.00	Pipe Channel,					
							24.0" Round Area= 3.1 sf Perim= 6.3' r= 0.50'					
							n= 0.013					
	~ ~	4 = 04	~ -									

8.8 1,560 Total

Subcatchment DR-6: Buldings B & D



Summary for Subcatchment DR-7: Building C & Rail


Runoff = 38.26 cfs @ 12.00 hrs, Volume= 2.277 af, Depth> 3.14"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

	Area	(ac)	CN	Desc	cription							
*	3.	030	98	Build	Building C							
*	0.	970	98	Rail	Rail							
*	4.	400	95			Aggregate						
	0.	300	80	>75%	6 Grass co	over, Good,	, HSG D					
	8.	700	96	Weig	ghted Aver	age						
	4.	700		54.0	2% Pervio	us Area						
	4.	000		45.9	8% Imperv	vious Area						
	_											
	Tc	Lengt		Slope	Velocity	Capacity	Description					
	(min)	(feet)	(ft/ft)	(ft/sec)	(cfs)						
	3.3	10	0.	0100	0.50		Sheet Flow,					
							n= 0.023 P2= 2.40"					
	2.6	25	0.	0100	1.61		Shallow Concentrated Flow,					
							Unpaved Kv= 16.1 fps					
	3.8	1,17	0.	0050	5.09	16.00	Pipe Channel,					
							24.0" Round Area= 3.1 sf Perim= 6.3' r= 0.50'					
							n= 0.013					

9.7 1,520 Total

Subcatchment DR-7: Building C & Rail



4-

3

2

1

0

CN=95

Summary for Subcatchment DR-8A: Parking

Runoff = 9.10 cfs @ 11.96 hrs, Volume= 0.482 af, Depth> 3.05"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

Are	ea (ac)	CN	Desc	ription						
*	1.600	98	Parki							
	0.300	80	>75%	6 Grass co	over, Good	, HSG D				
	1.900	95		hted Aver						
	0.300									
	1.600		84.21	1% Imperv	vious Area					
Г	c Leng	gth S	Slope	Velocity	Capacity	Description				
(mii	n) (fe	et)	(ft/ft)	(ft/sec)	(cfs)	-				
6	0					Direct Entry	, Minimun	n		
				с.	ubaataba	ant DD 9A.	Dorking			
				31	upcatchin	nent DR-8A:	Farking			
					Hydro	ograph				-
1										Runoff
		<mark>9.1</mark>	10 cfs					Τνρε	e ll 24-hr	
	3					10	-Year F		ll=3.63"	
	7-								1.900 ac	
	3 3					Run	off Vol	ume=	0.482 af	
(cfs)							Runoff	Dept	:h>3.05"	
Flow (cfs)	5-1							-	=6.0 min	
Ē			-							-

5 6 7 8 9 10111213141516171819202122324252627282930313233343536373839404142434445464748 Time (hours)


Summary for Subcatchment DR-8B: Roadway & Pond

Runoff = 3.63 cfs @ 11.97 hrs, Volume= 0.178 af, Depth= 2.13"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

	Area (ac)	CN	Desc	cription			
*	0.3	300	98	Road	dway			
	0.7	700	80	>75%	% Grass co	over, Good	, HSG D	
	1.000 85 Weighted Average							
	0.700 70.00% Pervious Area							
	0.300			30.00% Impervious Area				
	Tc (min)	Lengt (fee		Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description	
	6.0						Direct Entry, Minimum	

Subcatchment DR-8B: Roadway & Pond




Summary for Subcatchment DR-9A: Parking & Substation

Runoff = 7.03 cfs @ 12.04 hrs, Volume= 0.457 af, Depth> 3.05"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

	Area	(ac)	CN	Desc	cription				
	0.	230	80	>75%	% Grass co	over, Good	, HSG D		
*	0.	200	92	Com	pacted Gr	avel			
*	1.	200	98	Park	ing and Ro	bad			
*	0.	0.170 98 Substation							
_	1.	800	95	Weig	phted Aver				
	0.	430		23.8	9% Pervio	us Area			
	1.370 76.11% Impervious Area					/ious Area			
	т.	1	I.,	01) (ala aitu i	O an a site :			
	Tc	Lengt		Slope	Velocity	Capacity	Description		
	(min)	(fee	t)	(ft/ft)	(ft/sec)	(cfs)			
	1.4	10	0 0	.0200	1.19		Sheet Flow, Parking Lot Runoff		
							Smooth surfaces n= 0.011 P2= 2.40"		
	11.6	57	0 0	.0030	0.82		Shallow Concentrated Flow, Grass Lined Ditch to Pond		
							Grassed Waterway Kv= 15.0 fps		
	13.0	67	0 Т	otal					

Subcatchment DR-9A: Parking & Substation



Type II 24-hr 10-Year Rainfall=3.63" Printed 1/21/2022 HydroCAD® 10.10-5a s/n 02401 © 2020 HydroCAD Software Solutions LLC Page 71

Summary for Subcatchment DR-9B: Roadway


15.47 cfs @ 11.96 hrs, Volume= Runoff 0.738 af, Depth= 2.21" =

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

_	Area (ac) CN		CN Des	scription				
*	1.050 95		95 Dei	Dense Graded Aggregate				
*	0.480 98		98 Roa	adway				
	2.	470	80 >75	% Grass c	over, Good,	, HSG D		
	4.	000	86 We	ighted Aver	rage			
	3.	520	88.	00% Pervio	us Area			
	0.	480	12.	00% Imperv	/ious Area			
	Тс	Length	Slope	Velocity	Capacity	Description		
	(min)	(feet)	(ft/ft)	(ft/sec)	(cfs)			
	3.6	100	0.0250	0.46		Sheet Flow, Dense Graded Aggregate Yard		
						n= 0.040 P2= 2.40"		
	1.3	230	0.0100	3.07	9.20	Channel Flow, Grass lined ditch		
						Area= 3.0 sf Perim= 4.0' r= 0.75'		
						n= 0.040 Earth, cobble bottom, clean sides		
	0.4	105	0.0050	4.20	7.43	Pipe Channel, driveway culvert		
						18.0" Round Area= 1.8 sf Perim= 4.7' r= 0.38'		
						n= 0.013 Corrugated PE, smooth interior		

5.3 435 Total

Subcatchment DR-9B: Roadway



Summary for Reach 1R: Swale

 Inflow Area =
 1.900 ac, 84.21% Impervious, Inflow Depth > 3.05" for 10-Year event

 Inflow =
 9.10 cfs @ 11.96 hrs, Volume=
 0.482 af


 Outflow =
 7.58 cfs @ 12.11 hrs, Volume=
 0.482 af, Atten= 17%, Lag= 8.6 min

Routing by Stor-Ind+Trans method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Max. Velocity= 2.05 fps, Min. Travel Time= 5.6 min Avg. Velocity = 0.60 fps, Avg. Travel Time= 19.1 min

Peak Storage= 2,580 cf @ 12.01 hrs Average Depth at Peak Storage= 0.96', Surface Width= 6.77' Bank-Full Depth= 1.50' Flow Area= 8.3 sf, Capacity= 22.13 cfs

1.00' x 1.50' deep channel, n= 0.022 Earth, clean & straight Side Slope Z-value= 3.0 '/' Top Width= 10.00' Length= 691.0' Slope= 0.0022 '/' Inlet Invert= 15.50', Outlet Invert= 14.00'

Reach 1R: Swale



Summary for Reach 1W: Wetland #1

 Inflow Area =
 28.500 ac, 13.16% Impervious, Inflow Depth > 1.93" for 10-Year event


 Inflow =
 12.46 cfs @ 13.19 hrs, Volume=
 4.580 af

 Outflow =
 5.16 cfs @ 17.95 hrs, Volume=
 4.375 af, Atten= 59%, Lag= 285.6 min

Routing by Stor-Ind+Trans method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Max. Velocity= 0.09 fps, Min. Travel Time= 192.2 min Avg. Velocity = 0.04 fps, Avg. Travel Time= 405.2 min

Peak Storage= 59,517 cf @ 14.75 hrs Average Depth at Peak Storage= 0.30', Surface Width= 201.78' Bank-Full Depth= 0.50' Flow Area= 100.8 sf, Capacity= 12.36 cfs

200.00' x 0.50' deep channel, n= 0.240 Side Slope Z-value= 3.0 '/' Top Width= 203.00' Length= 1,000.0' Slope= 0.0010 '/' Inlet Invert= 6.00', Outlet Invert= 5.00'



Reach 1W: Wetland #1

Summary for Reach 2R: Overflow

 Inflow Area =
 5.800 ac, 31.90% Impervious, Inflow Depth > 2.44" for 10-Year event


 Inflow =
 0.64 cfs @
 14.61 hrs, Volume=
 1.181 af

 Outflow =
 0.64 cfs @
 14.63 hrs, Volume=
 1.181 af, Atten= 0%, Lag= 1.4 min

Routing by Stor-Ind+Trans method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Max. Velocity= 1.22 fps, Min. Travel Time= 0.7 min Avg. Velocity = 1.22 fps, Avg. Travel Time= 0.7 min

Peak Storage= 26 cf @ 14.62 hrs Average Depth at Peak Storage= 0.01', Surface Width= 80.04' Bank-Full Depth= 2.00' Flow Area= 172.0 sf, Capacity= 4,316.45 cfs

80.00' x 2.00' deep channel, n= 0.020 Corrugated PE, corrugated interior Side Slope Z-value= 3.0 '/' Top Width= 92.00' Length= 50.0' Slope= 0.0500 '/' Inlet Invert= 16.50', Outlet Invert= 14.00'



Summary for Reach 3R: Outlet Pipe

 Inflow Area =
 28.500 ac, 13.16% Impervious, Inflow Depth > 1.84" for 10-Year event


 Inflow =
 5.16 cfs @
 17.95 hrs, Volume=
 4.375 af


 Outflow =
 5.16 cfs @
 17.96 hrs, Volume=
 4.375 af, Atten= 0%, Lag= 0.4 min

Routing by Stor-Ind+Trans method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Max. Velocity= 4.73 fps, Min. Travel Time= 0.2 min Avg. Velocity = 2.80 fps, Avg. Travel Time= 0.4 min

Peak Storage= 76 cf @ 17.96 hrs Average Depth at Peak Storage= 0.61', Surface Width= 2.58' Bank-Full Depth= 3.33' Flow Area= 8.7 sf, Capacity= 70.83 cfs


40.0" Round Pipe n= 0.013 Corrugated PE, smooth interior Length= 70.0' Slope= 0.0064 '/' Inlet Invert= 4.25', Outlet Invert= 3.80'






Reach 3R: Outlet Pipe


Summary for Reach 4R: Overflow



Summary for Reach 5R: Overflow



Summary for Reach 6R: Overflow



Summary for Reach 7R: Overflow

 Inflow Area =
 2.900 ac, 65.52% Impervious, Inflow Depth > 2.68" for 10-Year event

 Inflow =
 0.39 cfs @
 14.15 hrs, Volume=
 0.648 af

 Outflow =
 0.39 cfs @
 14.22 hrs, Volume=
 0.648 af, Atten= 0%, Lag= 4.6 min


Routing by Stor-Ind+Trans method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Max. Velocity= 0.61 fps, Min. Travel Time= 2.7 min Avg. Velocity = 0.43 fps, Avg. Travel Time= 3.9 min

Peak Storage= 64 cf @ 14.18 hrs Average Depth at Peak Storage= 0.08', Surface Width= 8.47' Bank-Full Depth= 2.00' Flow Area= 28.0 sf, Capacity= 116.81 cfs


8.00' x 2.00' deep channel, n= 0.069 Riprap, 6-inch Side Slope Z-value= 3.0 '/' Top Width= 20.00' Length= 100.0' Slope= 0.0250 '/' Inlet Invert= 14.50', Outlet Invert= 12.00'

‡


Reach 7R: Overflow



Summary for Reach 8R: Dry Swale



Summary for Reach 10R: Dry Swale



Summary for Reach 12R: Sediment Basin Overflow

 Inflow Area =
 1.200 ac, 37.50% Impervious, Inflow Depth =
 0.55" for 10-Year event

 Inflow =
 1.05 cfs @
 12.11 hrs, Volume=
 0.055 af

 Outflow =
 0.95 cfs @
 12.12 hrs, Volume=
 0.055 af, Atten= 10%, Lag= 0.4 min


Routing by Stor-Ind+Trans method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Max. Velocity= 0.69 fps, Min. Travel Time= 0.1 min Avg. Velocity = 0.19 fps, Avg. Travel Time= 0.5 min

Peak Storage= 9 cf @ 12.12 hrs Average Depth at Peak Storage= 0.14', Surface Width= 11.11' Bank-Full Depth= 0.50' Flow Area= 6.0 sf, Capacity= 9.43 cfs


10.00' x 0.50' deep channel, n= 0.069 Riprap, 6-inch Side Slope Z-value= 4.0 '/' Top Width= 14.00' Length= 6.0' Slope= 0.0167 '/' Inlet Invert= 12.00', Outlet Invert= 11.90'




Reach 12R: Sediment Basin Overflow




Summary for Reach 13R: Roadside Swale



Summary for Reach 14R: Roadside Swale



Summary for Reach 15R: Roadside Swale



Summary for Reach 17R: Sediment Basin Overflow

 Inflow Area =
 1.300 ac, 57.69% Impervious, Inflow Depth =
 1.16" for 10-Year event

 Inflow =
 2.04 cfs @
 12.18 hrs, Volume=
 0.126 af

 Outflow =
 2.04 cfs @
 12.17 hrs, Volume=
 0.126 af, Atten= 0%, Lag= 0.0 min


Routing by Stor-Ind+Trans method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Max. Velocity= 0.80 fps, Min. Travel Time= 0.1 min Avg. Velocity = 0.18 fps, Avg. Travel Time= 0.6 min

Peak Storage= 15 cf @ 12.16 hrs Average Depth at Peak Storage= 0.16', Surface Width= 16.30' Bank-Full Depth= 0.70' Flow Area= 12.5 sf, Capacity= 24.64 cfs

15.00' x 0.70' deep channel, n= 0.069 Riprap, 6-inch Side Slope Z-value= 4.0 '/' Top Width= 20.60' Length= 6.0' Slope= 0.0167 '/' Inlet Invert= 9.00', Outlet Invert= 8.90'



Reach 17R: Sediment Basin Overflow



Summary for Pond 1P: WQv Pond #1

Inflow Area =	2.900 ac, 65.52% Impervious, Inflow D	epth = 2.73" for 10-Year event
Inflow =	8.78 cfs @ 12.07 hrs, Volume=	0.660 af
Outflow =	0.39 cfs @ 14.15 hrs, Volume=	0.648 af, Atten= 96%, Lag= 124.8 min
Primary =	0.39 cfs @ 14.15 hrs, Volume=	0.648 af

Routing by Stor-Ind method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Starting Elev= 14.00' Surf.Area= 9,229 sf Storage= 19,003 cf Peak Elev= 15.60' @ 14.15 hrs Surf.Area= 19,469 sf Storage= 36,849 cf (17,846 cf above start)

Plug-Flow detention time= 1,190.4 min calculated for 0.212 af (32% of inflow) Center-of-Mass det. time= 532.7 min (1,333.1 - 800.3)

Volume	Inve	ert Avail.Sto	rage Storag	e Description	
#1	10.0	00' 4,7	95 cf Foreba	av (Prismatic) Lis	ted below (Recalc)
#2	9.0	,			atic) Listed below (Recalc)
				vailable Storage	
		,-			
Elevatio	on	Surf.Area	Inc.Store	Cum.Store	
(fee	et)	(sq-ft)	(cubic-feet)	(cubic-feet)	
10.0	00	232	0	0	
11.0	00	569	401	401	
12.0	00	1,018	794	1,194	
13.0	00	1,467	1,243	2,437	
14.0	00	3,249	2,358	4,795	
Elevatio	on	Surf.Area	Inc.Store	Cum.Store	
(fee	et)	(sq-ft)	(cubic-feet)	(cubic-feet)	
9.0	00	1,145	0	0	
10.0		1,751	1,448	1,448	
11.0		2,339	2,045	3,493	
12.0		2,959	2,649	6,142	
13.0		3,597	3,278	9,420	
14.0		5,980	4,789	14,209	
14.5		7,240	3,305	17,514	
15.0		14,392	5,408	22,922	
16.0		17,455	15,924	38,845	
17.0)0	20,619	19,037	57,882	
Device					
Device	Routing	Invert	Outlet Devic		
#1	Primary	14.00'	12.0" Roun		
					square edges, Ke= 0.500
					4.00' S= 0.0000 '/' Cc= 0.900
		40.00			ooth interior, Flow Area= 0.79 sf
#2	Device 1	16.00'			ructure Top Grate
					ate (100% open area)
#3	Dovine 1	14.00		eir flow at low hea	
#3	Device 1	14.00'		Reverse Slope F	headwall, Ke= 0.900
					.00' S= -0.1250 '/' Cc= 0.900
				ven - 9.00 / 14	-0.1200 / 00 - 0.900

18641.00-Proposed Condition	Type II 24-hr	10-Year Rainfall=3.63"
Prepared by McFarland Johnson		Printed 1/21/2022
HydroCAD® 10.10-5a s/n 02401 © 2020 HydroCAD Software Solution:	s LLC	Page 88
		-

			n= 0.010 PVC, smooth interior, Flow Area= 0.09 sf
#4	Primary	16.25'	6.0' long x 1.0' breadth Broad-Crested Rectangular Weir
	-		Head (feet) 0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 1.80 2.00
			2.50 3.00
			Coef. (English) 2.69 2.72 2.75 2.85 2.98 3.08 3.20 3.28 3.31
			3.30 3.31 3.32


Primary OutFlow Max=0.39 cfs @ 14.15 hrs HW=15.60' (Free Discharge) **1=Culvert** (Passes 0.39 cfs of 2.78 cfs potential flow)

-2=Outlet Structure Top Grate (Controls 0.00 cfs)

-3=Reverse Slope Pipe (Outlet Controls 0.39 cfs @ 4.48 fps)

-4=Broad-Crested Rectangular Weir (Controls 0.00 cfs)

Pond 1P: WQv Pond #1



Summary for Pond 2P: WQv Pond #2

Inflow Area	a =	5.800 ac, 31.90% Impervious, Inflow Depth > 2.47" for 10-Year event
Inflow	=	21.14 cfs @ 11.97 hrs, Volume= 1.195 af
Outflow	=	0.64 cfs @ 14.61 hrs, Volume= 1.181 af, Atten= 97%, Lag= 158.4 min
Primary	=	0.64 cfs @ 14.61 hrs, Volume= 1.181 af

Routing by Stor-Ind method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Starting Elev= 14.00' Surf.Area= 5,917 sf Storage= 9,000 cf Peak Elev= 16.48' @ 14.61 hrs Surf.Area= 24,654 sf Storage= 41,602 cf (32,602 cf above start)

Plug-Flow detention time= 806.9 min calculated for 0.974 af (82% of inflow) Center-of-Mass det. time= 595.6 min (1,397.6 - 802.0)

Volume	Invert	Avail.Storage	Storage Description
#1	10.00'	4,020 cf	Forebay #1 (Prismatic) Listed below (Recalc)
#2	10.00'	2,575 cf	Forebay #2 (Prismatic) Listed below (Recalc)
#3	10.00'	58,093 cf	Permanent Pool (Prismatic) Listed below (Recalc)
		64 699 of	Total Available Storage

64,688 cf Total Available Storage

			a a /
Elevation	Surf.Area	Inc.Store	Cum.Store
(feet)	(sq-ft)	(cubic-feet)	(cubic-feet)
10.00	141	0	0
11.00	330	236	236
12.00	562	446	682
13.00	866	714	1,396
14.00	2,023	1,445	2,840
14.50	2,696	1,180	4,020
	,	,	,
Elevation	Surf.Area	Inc.Store	Cum.Store
(feet)	(sq-ft)	(cubic-feet)	(cubic-feet)
10.00	82	0	0
11.00	202	142	142
12.00	351	277	419
13.00	535	443	862
14.00	1,323	929	1,791
14.50	1,815	785	2,575
11100	1,010	100	2,010
Elevation	Surf.Area	Inc.Store	Cum.Store
(feet)	(sq-ft)	(cubic-feet)	(cubic-feet)
10.00	375	0	
11.00	653	514	514
12.00	957	805	1,319
13.00	1,286	1,122	2,441
14.00	2,571	1,929	4,369
14.50	3,307	1,470	5,839
15.00	13,814	4,280	10,119
16.00	17,852	15,833	25,952
17.00	22,659	20,256	46,207
17.50	22,039	-	
17.50	24,004	11,886	58,093

18641.00-Proposed Condition

Type II 24-hr 10-Year Rainfall=3.63" Printed 1/21/2022 LLC Page 90

Prepared by McFarland Johnson HydroCAD® 10.10-5a s/n 02401 © 2020 HydroCAD Software Solutions LLC

Device	Routing	Invert	Outlet Devices
#1	Device 3	16.50'	24.0" x 24.0" Horiz. Orifice/Grate
			C= 0.600 in 24.0" x 24.0" Grate (100% open area)
			Limited to weir flow at low heads
#2	Device 3	14.00'	4.0" Vert. Reverse Slope Pipe C= 0.600
			Limited to weir flow at low heads
#3	Primary	14.00'	12.0" Round Outlet Structure Discard Pipe
			L= 40.0' Box, headwall w/3 square edges, Ke= 0.500
			Inlet / Outlet Invert= 14.00' / 14.00' S= 0.0000 '/' Cc= 0.900
			n= 0.013 Corrugated PE, smooth interior, Flow Area= 0.79 sf
#4	Primary	16.60'	5.0' long x 0.5' breadth Broad-Crested Rectangular Weir
			Head (feet) 0.20 0.40 0.60 0.80 1.00
			Coef. (English) 2.80 2.92 3.08 3.30 3.32

Primary OutFlow Max=0.64 cfs @ 14.61 hrs HW=16.48' (Free Discharge)


-3=Outlet Structure Discard Pipe (Passes 0.64 cfs of 4.61 cfs potential flow)

1=Orifice/Grate (Controls 0.00 cfs)

2=Reverse Slope Pipe (Orifice Controls 0.64 cfs @ 7.32 fps)

-4=Broad-Crested Rectangular Weir (Controls 0.00 cfs)

Pond 2P: WQv Pond #2



Summary for Pond 3P: Infiltration Basin #1

Inflow Area =	1.200 ac, 37.50% Impervious, Inflow De	epth = 0.55" for 10-Year event
Inflow =	0.95 cfs @ 12.12 hrs, Volume=	0.055 af
Outflow =	0.02 cfs @ 24.19 hrs, Volume=	0.039 af, Atten= 98%, Lag= 724.3 min
Discarded =	0.02 cfs @ 24.19 hrs, Volume=	0.039 af
Primary =	0.00 cfs @ 5.00 hrs, Volume=	0.000 af


Routing by Stor-Ind method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Peak Elev= 11.41' @ 24.19 hrs Surf.Area= 1,125 sf Storage= 1,750 cf

Plug-Flow detention time= 913.8 min calculated for 0.039 af (72% of inflow) Center-of-Mass det. time= 797.0 min (1,732.3 - 935.2)

Volume	Invert	Avail.St	orage	Storage Description	on		
#1	8.10'	2,4	192 cf	Custom Stage Da	ata (Irregular) List	ed below (Recalc)	
Elevatio (fee		urf.Area (sq-ft)	Perim. (feet)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)	Wet.Area (sq-ft)	
8.	-	109	56.0	0	0	109	
12.0	00	1,415	149.0	2,492	2,492	1,678	
Device	Routing	Invert	Outl	et Devices			
#1	Primary	11.75	Cha	nnel/Reach using	Reach 5R: Overf	low	
#2	Discarded	8.10	0.50	0 in/hr Exfiltration	over Surface are	a	
			Con	ductivity to Ground	water Elevation =	4.00'	
Discourded QuitElour, May-0.02 of a @ 24.10 bra LIW-11.41' (Erea Discharge)							

Discarded OutFlow Max=0.02 cfs @ 24.19 hrs HW=11.41' (Free Discharge) **2=Exfiltration** (Controls 0.02 cfs)

Primary OutFlow Max=0.00 cfs @ 5.00 hrs HW=8.10' (Free Discharge) ←1=Channel/Reach (Controls 0.00 cfs)



Pond 3P: Infiltration Basin #1

Summary for Pond 4P: Infiltration Basin #2

Inflow Area =	1.300 ac, 57.69% Impervious, Inflow De	epth = 1.16" for 10-Year event
Inflow =	2.04 cfs @ 12.17 hrs, Volume=	0.126 af
Outflow =	1.15 cfs @ 12.35 hrs, Volume=	0.118 af, Atten= 44%, Lag= 10.7 min
Discarded =	0.02 cfs @ 12.34 hrs, Volume=	0.033 af
Primary =	1.13 cfs $\overline{@}$ 12.35 hrs, Volume=	0.085 af


Routing by Stor-Ind method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Peak Elev= 8.68' @ 12.34 hrs Surf.Area= 933 sf Storage= 1,310 cf

Plug-Flow detention time= 262.2 min calculated for 0.118 af (94% of inflow) Center-of-Mass det. time= 227.0 min (1,118.2 - 891.2)

Volume	Inve	ert Ava	il.Storage	Storage Description	on		
#1	5.8	0'	2,495 cf	Custom Stage Da	ata (Irregular) List	ed below (Recalc)	
Elevatio (fee		Surf.Area (sq-ft)	Perim. (feet)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)	Wet.Area (sq-ft)	
5.8 9.7		110 1,415	56.0 150.0	0 2,495	0 2,495	110 1,702	
Device	Routing	In	vert Outl	et Devices			
#1	Primary			nnel/Reach using			
#2	Discarde	d 5		0 in/hr Exfiltration ductivity to Ground			

Discarded OutFlow Max=0.02 cfs @ 12.34 hrs HW=8.68' (Free Discharge) **2=Exfiltration** (Controls 0.02 cfs)

Primary OutFlow Max=1.10 cfs @ 12.35 hrs HW=8.68' (Free Discharge) **1=Channel/Reach** (Channel Controls 1.10 cfs @ 1.71 fps)



Pond 4P: Infiltration Basin #2

Summary for Pond 5P: Sedimentation Basin #1


Inflow Area =	1.200 ac, 37.50% Impervious, Inflow I	Depth = 0.63" for 10-Year event
Inflow =	1.03 cfs @ 12.06 hrs, Volume=	0.063 af
Outflow =	1.05 cfs @ 12.11 hrs, Volume=	0.055 af, Atten= 0%, Lag= 3.2 min
Primary =	1.05 cfs $\overline{@}$ 12.11 hrs, Volume=	0.055 af

Routing by Stor-Ind method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Peak Elev= 12.15' @ 12.12 hrs Surf.Area= 420 sf Storage= 419 cf

Plug-Flow detention time= 93.2 min calculated for 0.055 af (87% of inflow) Center-of-Mass det. time= 29.9 min (934.7 - 904.8)

Volume	Inv	ert Avai	I.Storage	Storage Description				
#1	10.0	20'	594 cf	Custom Stage D	ata (Irregular) List	ted below (Recalc)		
Elevation (feet		Surf.Area (sq-ft)	Perim. (feet)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)	Wet.Area (sq-ft)		
10.0	0	55	29.0	0	0	55		
11.0	0	166	48.0	106	106	178		
12.0	0	354	69.8	254	360	390		
12.50		593	89.0	234	594	636		
Device #1	Routing Primary			et Devices	Reach 12R: Sed	iment Basin Overflo		
	,						744	

Primary OutFlow Max=0.92 cfs @ 12.11 hrs HW=12.13' (Free Discharge) **1=Channel/Reach** (Channel Controls 0.92 cfs @ 0.68 fps)



Pond 5P: Sedimentation Basin #1

Summary for Pond 16P: Sedimentation Basin #2


Inflow Area =	1.300 ac, 57.69% Impervious, Inflow I	Depth = 1.27" for 10-Year event
Inflow =	2.02 cfs @ 12.17 hrs, Volume=	0.137 af
Outflow =	2.04 cfs @ 12.18 hrs, Volume=	0.126 af, Atten= 0%, Lag= 1.1 min
Primary =	2.04 cfs @ 12.18 hrs, Volume=	0.126 af

Routing by Stor-Ind method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Peak Elev= 9.16' @ 12.18 hrs Surf.Area= 297 sf Storage= 538 cf

Plug-Flow detention time= 58.9 min calculated for 0.126 af (92% of inflow) Center-of-Mass det. time= 15.1 min (890.7 - 875.7)

Volume	Inv	ert Avail	.Storage	Storage Description				
#1	5.	80'	713 cf	Custom Stage D	ata (Irregular) Lis	ted below (Recalc)		
Elevatio (fee		Surf.Area (sq-ft)	Perim. (feet)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)	Wet.Area (sq-ft)		
5.8	0	55	29.3	0	0	55		
7.0	0	120	42.0	102	102	139		
8.0	0	192	53.0	155	257	235		
9.0	0	280	64.0	235	492	353		
9.7	0	355	69.9	222	713	431		
Device	Routing	١n	/ert Outle	et Devices				
#1	Primary	9.	.00' Cha	nnel/Reach usino	g Reach 17R: Sed	iment Basin Overfl	ow	

Primary OutFlow Max=1.97 cfs @ 12.18 hrs HW=9.16' (Free Discharge) —1=Channel/Reach (Channel Controls 1.97 cfs @ 0.79 fps)




Pond 16P: Sedimentation Basin #2

Summary for Pond AP-1: Analysis Point #1

Inflow Are	ea =	68.100 ac, 20.36% Impervious, Inflow Depth > 2.06" for 10-Year event
Inflow	=	125.39 cfs @ 11.99 hrs, Volume= 11.718 af
Primary	=	125.39 cfs @ 11.99 hrs, Volume= 11.718 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs




Pond AP-1: Analysis Point #1

Summary for Pond AP-2: Analysis Point #2

Inflow Are	ea =	39.700 ac, 23.10% Impervious, Inflow Depth > 2.92" for 10-Year event	
Inflow	=	166.49 cfs @ 11.99 hrs, Volume= 9.662 af	
Primary	=	166.49 cfs @ 11.99 hrs, Volume= 9.662 af, Atten= 0%, Lag= 0.0 min	۱

Routing by Stor-Ind method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs




Pond AP-2: Analysis Point #2

Summary for Pond AP-3: Analysis Point #3

Inflow Area	=	0.760 ac, 78.95% Impervious, Inflow Depth = 2.21" for 10-Y	ear event
Inflow	=	2.62 cfs @ 12.02 hrs, Volume= 0.140 af	
Primary	=	2.62 cfs @ 12.02 hrs, Volume= 0.140 af, Atten= 0%, L	.ag= 0.0 min

Routing by Stor-Ind method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs



Pond AP-3: Analysis Point #3

Summary for Subcatchment DR-1: Building A & Storage


Runoff = 84.97 cfs @ 11.98 hrs, Volume= 4.805 af, Depth> 5.60"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 100-Year Rainfall=6.11"

_	Area (ac) CN		CN Des	cription			
*	6.	870	98 Buil	Building A			
	0.	0.100 80 >75% Ğrass cover, Good, HSG D					
*	3.	330	95 Den	se Graded	Aggregate		
	10.	300	97 Wei	ghted Ave	rage		
	3.	430	33.3	0% Pervio	us Area		
	6.	870	66.7	'0% Imperv	vious Area		
	Tc	Length	Slope	Velocity	Capacity	Description	
	(min)	(feet)	(ft/ft)	(ft/sec)	(cfs)		
	3.3	100	0.0100	0.50		Sheet Flow,	
						n= 0.023 P2= 2.40"	
	3.1	300	0.0100	1.61		Shallow Concentrated Flow,	
						Unpaved Kv= 16.1 fps	
	0.6	215	0.0050	5.91	29.00	Pipe Channel,	
						30.0" Round Area= 4.9 sf Perim= 7.9' r= 0.63'	
_						n= 0.013	
	70	615	Total				

7.0 615 Total

Subcatchment DR-1: Building A & Storage



Summary for Subcatchment DR-10: Undisturbed Area

Page 103


26.67 cfs @ 13.16 hrs, Volume= 6.234 af, Depth= 3.78" Runoff =

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 100-Year Rainfall=6.11"

Area	(ac) C	N Dese	cription							
19.	19.800 79 Woods, Fair, HSG D									
19.	800	100.	00% Pervi	ous Area						
Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description					
19.7	150	0.0800	0.13		Sheet Flow,					
					Woods: Light underbrush n= 0.400 P2= 2.40"					
3.0	200	0.0500	1.12		Shallow Concentrated Flow,					
1.6	250	0.2600	2.55		Woodland Kv= 5.0 fps Shallow Concentrated Flow,					
1.0	200	0.2000	2.00		Woodland Kv= 5.0 fps					
78.7	2,361	0.0100	0.50		Shallow Concentrated Flow, Wetland Flow					
	_,				Woodland Kv= 5.0 fps					
0.0	50	0.0500	22.86	161.57	Pipe Channel,					
					36.0" Round Area= 7.1 sf Perim= 9.4' r= 0.75'					
					n= 0.012 Corrugated PP, smooth interior					

103.0 3,011 Total

Subcatchment DR-10: Undisturbed Area




Summary for Subcatchment DR-11: Hudson River Bank

Runoff = 18.71 cfs @ 12.08 hrs, Volume= 1.259 af, Depth= 3.78"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 100-Year Rainfall=6.11"

Area	(ac) C	N Dese	cription		
4.	000 7	'9 Woo	ods, Fair, ⊦	ISG D	
4.	000	100.	00% Pervi	ous Area	
Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
16.0	100	0.0600	0.10		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 2.40"


Subcatchment DR-11: Hudson River Bank



Summary for Subcatchment DR-12: Normans Kill Bank

Runoff = 11.17 cfs @ 11.96 hrs, Volume= 0.588 af, Depth> 5.04"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 100-Year Rainfall=6.11"




Summary for Subcatchment DR-13: Roadway

Runoff = 4.32 cfs @ 11.98 hrs, Volume= 0.208 af, Depth= 2.08"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 100-Year Rainfall=6.11"

	Area ((ac)	CN	Desc	cription		
*	0.4	450	98	Pave	ement		
	0.	750	39	>75%	6 Grass co	over, Good	, HSG A
	1.:	200	61	Weig	ghted Aver	age	
	0.	750		62.5	0% Pervio	us Area	
	0.4	0.450 37.50% Impervious Area				vious Area	
	Tc (min)	Lengt (fee		Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
	6.0						Direct Entry, Min

Subcatchment DR-13: Roadway




Summary for Subcatchment DR-14: Roadway

Runoff = 7.10 cfs @ 11.97 hrs, Volume= 0.345 af, Depth= 3.18"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 100-Year Rainfall=6.11"

	Area	(ac)	CN	Desc	cription					
*	0.	550	98	New	Pavemen	t				
	0.	550	39	>759	% Grass co	over, Good	I, HSG A			
*	0.	200	98	Mill a	& Fill of Ol	d Pavemen	nt			
	1.	300	73 Weighted Average							
	0.	550		42.3	1% Pervio	us Area				
	0.	750		57.6	9% Imperv	vious Area				
	Та	امم	th	Clana	Valaaitu	Consoitu	Description			
	Tc	Leng		Slope	Velocity	Capacity	Description			
	(min)	(fee	et)	(ft/ft)	(ft/sec)	(cfs)				
	6.0						Direct Entry, Min			

Subcatchment DR-14: Roadway




Summary for Subcatchment DR-15: Roadway

Runoff = 8.32 cfs @ 11.96 hrs, Volume= 0.453 af, Depth> 5.43"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 100-Year Rainfall=6.11"

	Area (ac)	CN	Desc	cription						
*	0.0)50	98	New	New Pavement						
	0.0)50	39	>75%	75% Grass cover, Good, HSG A						
*	0.9	900	98	Mill 8	& Fill of Ol	d Pavemer	nt				
	1.000 95 Weighted Average										
	0.0)50		5.00	% Perviou	s Ārea					
	0.950 95.00% Impervious Area					vious Area					
	Tc (min)	Lengt (fee		Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description				
	6.0		,	/	· · · ·		Direct Entry, Min				

Subcatchment DR-15: Roadway



Summary for Subcatchment DR-16: Undisturbed Area

Runoff = 2.86 cfs @ 12.41 hrs, Volume= 0.537 af, Depth= 0.72"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 100-Year Rainfall=6.11"

Area	(ac) C	N Dese	cription		
9	.000 4	13 Woo	ods/grass o	comb., Fair	, HSG A
9	.000	100.	00% Pervi	ious Area	
Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
34.3	150	0.0200	0.07		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 2.40"
			Subca	tchment l	DR-16: Undisturbed Area
				Hydro	ograph
- 3- - -		2.86 cfs			Type II 24-hr 100-Year Rainfall=6.11" Runoff Area=9.000 ac
-2 Flow (cfs)					Runoff Volume=0.537 af Runoff Depth=0.72" Flow Length=150' Slope=0.0200 '/'
1- - -					Tc=34.3 min CN=43

5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 Time (hours)


Summary for Subcatchment DR-17: Roadway

Runoff = 5.62 cfs @ 11.97 hrs, Volume= 0.286 af, Depth> 4.51"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 100-Year Rainfall=6.11"

	Area	(ac)	CN	Desc	cription						
*	0.	140	98	Road	Road Widening						
*	0.	460	98	Road	Roadway						
	0.	160	39	>75%	% Grass co	over, Good	I, HSG A				
	0.	760	86	Weig	ghted Aver	age					
	0.160 21.05% Pervious Area										
	0.600			78.9	5% Imperv	vious Area					
	_										
	Tc	Leng		Slope	Velocity	Capacity	Description				
	(min)	(fee	et)	(ft/ft)	(ft/sec)	(cfs)					
	6.0						Direct Entry, Minimum				
							•				

Subcatchment DR-17: Roadway



Type II 24-hr 100-Year Rainfall=6.11" Printed 1/21/2022 HydroCAD® 10.10-5a s/n 02401 © 2020 HydroCAD Software Solutions LLC Page 111


Summary for Subcatchment DR-2: Storage

42.20 cfs @ 12.00 hrs, Volume= 2.447 af, Depth> 5.34" Runoff =

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 100-Year Rainfall=6.11"

	Area	(ac) (N Des	cription			
*	5.300		95 Den	se Graded	Aggregate		
	0.200 8		80 >75	% Grass c	s cover, Good, HSG D		
	5.500		94 Wei	ghted Ave	rage		
	5.	500	100	100.00% Pervious Area			
	-		0		o ''		
	Tc	Length	Slope	Velocity	Capacity	Description	
	(min)	(feet)	(ft/ft)	(ft/sec)	(cfs)		
	3.3	100	0.0100	0.50		Sheet Flow,	
						n= 0.023 P2= 2.40"	
	4.9	470	0.0100	1.61		Shallow Concentrated Flow,	
						Unpaved Kv= 16.1 fps	
	0.6	250	0.0050	6.67	47.16	Pipe Channel,	
						36.0" Round Area= 7.1 sf Perim= 9.4' r= 0.75'	
						n= 0.013	
	8.8	820	Total				

Subcatchment DR-2: Storage




Summary for Subcatchment DR-3: Rail & Storage

Runoff 82.94 cfs @ 12.00 hrs, Volume= 4.980 af, Depth> 5.43" =

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 100-Year Rainfall=6.11"

	Area (ac) CN		CN	Des	cription				
*	8.	300	95	Compacted Gravel					
	0.400 80		80	>75% Grass cover, Good, HSG D					
*	2.300 98		98	Rail					
	11.000 95			Weighted Average					
	8.	700		79.0	9% Pervio	us Area			
	2.	300		20.9	1% Imperv	ious Area			
	Тс	Length		эре	Velocity	Capacity	Description		
	(min)	(feet) (f	t/ft)	(ft/sec)	(cfs)			
	3.3	100	0.0	100	0.50		Sheet Flow,		
							n= 0.023 P2= 2.40"		
	5.4	525	5 0.0 ⁻	100	1.61		Shallow Concentrated Flow,		
							Unpaved Kv= 16.1 fps		
	0.9	270	0.00	050	5.09	16.00	Pipe Channel,		
							24.0" Round Area= 3.1 sf Perim= 6.3' r= 0.50'		
							n= 0.013		
	9.6	895	5 Tota	al					

Subcatchment DR-3: Rail & Storage




Summary for Subcatchment DR-4: Storage

Runoff = 69.96 cfs @ 11.99 hrs, Volume= 3.959 af, Depth> 5.34"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 100-Year Rainfall=6.11"

	Area	(ac) (CN	Desc	cription		
*	8.600		95	Compacted Gr		avel	
_	0.300		80	>75% Grass co		over, Good, HSG D	
	8.900		94 Wei		Weighted Average		
	8.	900	10		100.00% Pervious A		
	Тс	Length	S	Slope	Velocity	Capacity	Description
	(min)	(feet)		(ft/ft)	(ft/sec)	(cfs)	Decemption
	3.3	100	0.0	0100	0.50		Sheet Flow,
							n= 0.023 P2= 2.40"
	4.1	400	0.0	0100	1.61		Shallow Concentrated Flow,
							Unpaved Kv= 16.1 fps
	0.6	240	0.0	0050	6.67	47.16	Pipe Channel,
							36.0" Round Area= 7.1 sf Perim= 9.4' r= 0.75'
							n= 0.013 Corrugated PE, smooth interior
	8.0	740	То	otal			

Subcatchment DR-4: Storage




Summary for Subcatchment DR-5: Storage

Runoff = 41.34 cfs @ 11.98 hrs, Volume= 2.313 af, Depth> 5.34"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 100-Year Rainfall=6.11"

	Area	(ac) (N Des	cription		
*	4.	900	95 Der	ise Graded	Aggregate	
	0.	300	80 >75	% Grass c	over, Good	, HSG D
	5.	200	94 We	ighted Avei	rage	
	5.	200	100	.00% Pervi	ous Area	
	Тс	Length	Slope		Capacity	Description
	(min)	(feet)	(ft/ft)	(ft/sec)	(cfs)	
	3.3	100	0.0100	0.50		Sheet Flow,
						n= 0.023 P2= 2.40"
	3.0	285	0.0100	1.61		Shallow Concentrated Flow,
						Unpaved Kv= 16.1 fps
	1.3	400	0.0050	5.09	16.00	Pipe Channel,
						24.0" Round Area= 3.1 sf Perim= 6.3' r= 0.50'
_						n= 0.013
	7.6	785	Total			

Subcatchment DR-5: Storage



Summary for Subcatchment DR-6: Buldings B & D


Runoff = 92.04 cfs @ 11.99 hrs, Volume= 5.428 af, Depth> 5.52"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 100-Year Rainfall=6.11"

Area	(ac)	CN	Desc	cription		
2.	2.549 98		Build	ling B		
1.	413	98	Build	ling D		
0.	200	80	>75%	% Grass co	over, Good,	, HSG D
7.	638	95	Dens	se Graded	Aggregate	
		96	Weig	ghted Aver	age	
			66.42	2% Pervio	us Area	
3.	962		33.5	8% Imper\	∕ious Area	
-		~			.	
						Description
(min)	(feet) (1	ft/ft)	(ft/sec)	(CTS)	
3.3	100	0.0	100	0.50		Sheet Flow,
						n= 0.023 P2= 2.40"
1.0	100	0.0	100	1.61		Shallow Concentrated Flow,
						Unpaved Kv= 16.1 fps
4.5	1,360	0.0	050	5.09	16.00	Pipe Channel,
						24.0" Round Area= 3.1 sf Perim= 6.3' r= 0.50'
						n= 0.013
	2. 1. 0. 7. 11. 7. 3. Tc (min) 3.3 1.0	2.549 1.413 0.200 7.638 11.800 7.838 3.962 Tc Length (min) (feet 3.3 100 1.0 100	2.549 98 1.413 98 0.200 80 7.638 95 11.800 96 7.838 3.962 Tc Length SI (min) (feet) (3.3 100 0.0 1.0 100 0.0	2.549 98 Build 1.413 98 Build 0.200 80 >759 7.638 95 Dens 11.800 96 Weig 7.838 66.4 3.962 33.5 Tc Length Slope (min) (feet) (ft/ft) 3.3 100 0.0100 1.0 100 0.0100	2.549 98 Building B 1.413 98 Building D 0.200 80 >75% Grass co 7.638 95 Dense Graded 11.800 96 Weighted Aver 7.838 66.42% Pervio 3.962 33.58% Imperviol Tc Length Slope Velocity (ft/ft) (ft/sec) 3.3 100 0.0100 0.50 1.0 100 0.0100 1.61	2.549 98 Building B 1.413 98 Building D 0.200 80 >75% Grass cover, Good 7.638 95 Dense Graded Aggregate 11.800 96 Weighted Average 7.838 66.42% Pervious Area 3.962 33.58% Impervious Area Tc Length Slope Velocity Capacity (min) (feet) (ft/ft) (ft/sec) (cfs) 3.3 100 0.0100 0.50 1.0 100 0.0100 1.61

8.8 1,560 Total

Subcatchment DR-6: Buldings B & D



Summary for Subcatchment DR-7: Building C & Rail


65.86 cfs @ 12.00 hrs, Volume= Runoff 4.003 af, Depth> 5.52" =

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 100-Year Rainfall=6.11"

	Area	(ac)	CN	Desc	cription		
*	3.	030	98	Build	ling C		
*	0.	970	98	Rail			
*	4.	400	95			Aggregate	
	0.	300	80	>75%	% Grass co	over, Good,	, HSG D
		700	96	Weig	ghted Aver	age	
		700			2% Pervio		
	4.	000		45.9	8% Imperv	vious Area	
	_					•	-
	Tc	Lengt		Slope	Velocity	Capacity	Description
_	(min)	(feet)	(ft/ft)	(ft/sec)	(cfs)	
	3.3	10) 0.	0100	0.50		Sheet Flow,
							n= 0.023 P2= 2.40"
	2.6	250) 0.	0100	1.61		Shallow Concentrated Flow,
							Unpaved Kv= 16.1 fps
	3.8	1,170) 0.	0050	5.09	16.00	Pipe Channel,
							24.0" Round Area= 3.1 sf Perim= 6.3' r= 0.50'
							n= 0.013
	~ -						

9.7 1,520 Total

Subcatchment DR-7: Building C & Rail



Summary for Subcatchment DR-8A: Parking

Runoff = 15.81 cfs @ 11.96 hrs, Volume= 0.860 af, Depth> 5.43"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 100-Year Rainfall=6.11"

Area (a	c) CN	Desc	cription				
* 1.60							
0.30				over, Good	, HSG D		
1.90			ghted Aver				
0.30 1.60		-	9% Pervio 1% Imper∖				
1.00		04.2		100371100			
	ength	Slope		Capacity	Description		
(min)	(feet)	(ft/ft)	(ft/sec)	(cfs)			
6.0					Direct Entry,	, Minimum	
			S	ubcatchn	nent DR-8A:	Parking	
				Hydro	graph		
							Runoff
17-		15.81 cfs					
16- 15-						Type II 24-hr	
14					100-	-Year Rainfall=6.11"	
13					Rı	unoff Area=1.900 ac	
12- 11-						off Volume=0.860 af	
Flow (cfs)						Runoff Depth>5.43"	
E IO						Tc=6.0 min	
7						CN=95	
6							
5							
3							
2							
1							

5 6 7 8 9 10111213141516171819202122324252627282930313233343536373839404142434445464748 Time (hours)

0-


Summary for Subcatchment DR-8B: Roadway & Pond

Runoff = 7.26 cfs @ 11.97 hrs, Volume= 0.367 af, Depth> 4.41"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 100-Year Rainfall=6.11"

		0	ription			
0.300	98	Road	dway			
0.700	80	>75%	6 Grass co	over, Good	, HSG D	
1.000	85	Weig	hted Aver	age		
0.700 70.00% Pervious Ar						
0.300			30.00% Impervious Area			
		Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description	
5.0					Direct Entry, Minimum	
i	0.300 0.700 1.000 0.700 0.300 Tc Leng	0.700 80 1.000 85 0.700 0.300 Tc Length S in) (feet)	0.300 98 Road 0.700 80 >759 1.000 85 Weig 0.700 70.00 0.300 30.00 Tc Length Slope in) (feet) (ft/ft)	0.300 98 Roadway 0.700 80 >75% Grass co 1.000 85 Weighted Aver 0.700 70.00% Pervio 0.300 30.00% Impervio 0.300 30.00% Impervio 0.300 30.00% Impervio 0.300 (ft/ft)	0.30098Roadway0.70080>75% Grass cover, Good1.00085Weighted Average0.70070.00% Pervious Area0.30030.00% Impervious AreaTcLengthSlopeVelocityCapacityin)(feet)(ft/ft)	

Subcatchment DR-8B: Roadway & Pond




Summary for Subcatchment DR-9A: Parking & Substation

Runoff = 12.25 cfs @ 12.04 hrs, Volume= 0.815 af, Depth> 5.44"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 100-Year Rainfall=6.11"

	Area	(ac)	CN	Desc	cription		
_	0.	230	80	>75%	% Grass co	over, Good	, HSG D
*	0.	200	92	Com	pacted Gr	avel	
*	1.	200	98	Park	ing and Ro	bad	
*	0.	170	98	Subs	station		
_	1.	800	95	Weig	phted Aver	age	
	0.	430		23.8	9% Pervio	us Area	
	1.	370		76.1	1% Imperv	/ious Area	
	Tc (min)	Lengtl (feet		Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
	1.4	100) 0.	0200	1.19		Sheet Flow, Parking Lot Runoff
	11.6	570) 0.	0030	0.82		Smooth surfaces n= 0.011 P2= 2.40" Shallow Concentrated Flow, Grass Lined Ditch to Pond Grassed Waterway Kv= 15.0 fps
	13.0	670) To	otal			

Subcatchment DR-9A: Parking & Substation



Summary for Subcatchment DR-9B: Roadway


Runoff = 30.42 cfs @ 11.96 hrs, Volume= 1.504 af, Depth> 4.51"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Type II 24-hr 100-Year Rainfall=6.11"

	Area	(ac) C	N Des	cription		
*	1.	1.050 95		Dense Graded Aggregate		
*	0.	480	98 Roa	idway		
	2.	470	80 >75	% Grass co	over, Good,	, HSG D
	4.	000	86 We	ighted Aver	age	
	3.	520	88.0	00% Pervio	us Area	
	0.	480	12.0	0% Imperv	/ious Area	
	Тс	Length	Slope		Capacity	Description
	(min)	(feet)	(ft/ft)	(ft/sec)	(cfs)	
	3.6	100	0.0250	0.46		Sheet Flow, Dense Graded Aggregate Yard
						n= 0.040 P2= 2.40"
	1.3	230	0.0100	3.07	9.20	Channel Flow, Grass lined ditch
						Area= 3.0 sf Perim= 4.0' r= 0.75'
						n= 0.040 Earth, cobble bottom, clean sides
	0.4	105	0.0050	4.20	7.43	Pipe Channel, driveway culvert
						18.0" Round Area= 1.8 sf Perim= 4.7' r= 0.38'
						n= 0.013 Corrugated PE, smooth interior

5.3 435 Total

Subcatchment DR-9B: Roadway



Summary for Reach 1R: Swale

 Inflow Area =
 1.900 ac, 84.21% Impervious, Inflow Depth > 5.43" for 100-Year event


 Inflow =
 15.81 cfs @ 11.96 hrs, Volume=
 0.860 af

 Outflow =
 13.37 cfs @ 12.09 hrs, Volume=
 0.860 af, Atten= 15%, Lag= 7.6 min

Routing by Stor-Ind+Trans method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Max. Velocity= 2.38 fps, Min. Travel Time= 4.8 min Avg. Velocity = 0.71 fps, Avg. Travel Time= 16.3 min

Peak Storage= 3,995 cf @ 12.01 hrs Average Depth at Peak Storage= 1.23', Surface Width= 8.39' Bank-Full Depth= 1.50' Flow Area= 8.3 sf, Capacity= 22.13 cfs

1.00' x 1.50' deep channel, n= 0.022 Earth, clean & straight Side Slope Z-value= 3.0 '/' Top Width= 10.00' Length= 691.0' Slope= 0.0022 '/' Inlet Invert= 15.50', Outlet Invert= 14.00'



Summary for Reach 1W: Wetland #1

 Inflow Area =
 28.500 ac, 13.16% Impervious, Inflow Depth > 4.10" for 100-Year event


 Inflow =
 31.39 cfs @ 13.06 hrs, Volume=
 9.744 af

 Outflow =
 18.25 cfs @ 16.00 hrs, Volume=
 9.488 af, Atten= 42%, Lag= 176.3 min

Routing by Stor-Ind+Trans method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Max. Velocity= 0.14 fps, Min. Travel Time= 118.6 min Avg. Velocity = 0.05 fps, Avg. Travel Time= 314.5 min

Peak Storage= 129,840 cf @ 14.02 hrs Average Depth at Peak Storage= 0.64', Surface Width= 203.86' Bank-Full Depth= 0.50' Flow Area= 100.8 sf, Capacity= 12.36 cfs

200.00' x 0.50' deep channel, n= 0.240 Side Slope Z-value= 3.0 '/' Top Width= 203.00' Length= 1,000.0' Slope= 0.0010 '/' Inlet Invert= 6.00', Outlet Invert= 5.00'



Reach 1W: Wetland #1

Summary for Reach 2R: Overflow

 Inflow Area =
 5.800 ac, 31.90% Impervious, Inflow Depth > 4.76" for 100-Year event


 Inflow =
 11.88 cfs @
 12.17 hrs, Volume=
 2.302 af

 Outflow =
 12.09 cfs @
 12.16 hrs, Volume=
 2.302 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Max. Velocity= 2.54 fps, Min. Travel Time= 0.3 min Avg. Velocity = 1.25 fps, Avg. Travel Time= 0.7 min

Peak Storage= 241 cf @ 12.16 hrs Average Depth at Peak Storage= 0.06', Surface Width= 80.36' Bank-Full Depth= 2.00' Flow Area= 172.0 sf, Capacity= 4,316.45 cfs

80.00' x 2.00' deep channel, n= 0.020 Corrugated PE, corrugated interior Side Slope Z-value= 3.0 '/' Top Width= 92.00' Length= 50.0' Slope= 0.0500 '/' Inlet Invert= 16.50', Outlet Invert= 14.00'



Summary for Reach 3R: Outlet Pipe

 Inflow Area =
 28.500 ac, 13.16% Impervious, Inflow Depth > 3.99" for 100-Year event


 Inflow =
 18.25 cfs @
 16.00 hrs, Volume=
 9.488 af

 Outflow =
 18.25 cfs @
 16.00 hrs, Volume=
 9.487 af, Atten= 0%, Lag= 0.3 min

Routing by Stor-Ind+Trans method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Max. Velocity= 6.80 fps, Min. Travel Time= 0.2 min Avg. Velocity = 3.27 fps, Avg. Travel Time= 0.4 min

Peak Storage= 188 cf @ 16.00 hrs Average Depth at Peak Storage= 1.15', Surface Width= 3.17' Bank-Full Depth= 3.33' Flow Area= 8.7 sf, Capacity= 70.83 cfs


40.0" Round Pipe n= 0.013 Corrugated PE, smooth interior Length= 70.0' Slope= 0.0064 '/' Inlet Invert= 4.25', Outlet Invert= 3.80'




Hydrograph Inflow Outflow 20-18.25 18.25 cfs Inflow Area=28.500 ac 19-18-Avg. Flow Depth=1.15' 17 16-Max Vel=6.80 fps 15 14-40.0" 13-**Round Pipe** 12-(cfs) 11n=0.013 Flow 10-9-L=70.0' 8-7. S=0.0064 '/' 6-5 Capacity=70.83 cfs 4 3 2 0 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 2627 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 Time (hours)

Reach 3R: Outlet Pipe


Summary for Reach 4R: Overflow



Summary for Reach 5R: Overflow



Summary for Reach 6R: Overflow



Summary for Reach 7R: Overflow

Inflow Area = 2.900 ac, 65.52% Impervious, Inflow Depth > 5.00" for 100-Year event Inflow 3.30 cfs @ 12.40 hrs, Volume= 1.209 af = Outflow 3.28 cfs @ 12.44 hrs, Volume= 1.209 af, Atten= 0%, Lag= 2.3 min = Routing by Stor-Ind+Trans method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Max. Velocity= 1.35 fps, Min. Travel Time= 1.2 min Avg. Velocity = 0.53 fps, Avg. Travel Time= 3.2 min Peak Storage= 244 cf @ 12.42 hrs Average Depth at Peak Storage= 0.28', Surface Width= 9.66' Bank-Full Depth= 2.00' Flow Area= 28.0 sf, Capacity= 116.81 cfs $8.00' \times 2.00'$ deep channel, n= 0.069 Riprap, 6-inch Side Slope Z-value= 3.0 '/' Top Width= 20.00' Length= 100.0' Slope= 0.0250 '/' Inlet Invert= 14.50', Outlet Invert= 12.00' **± Reach 7R: Overflow** Hydrograph Inflow Outflow 3.28 cfs Inflow Area=2.900 ac Avg. Flow Depth=0.28' 3 Max Vel=1.35 fps n=0.069 Flow (cfs) L=100.0' 2 S=0.0250 '/' Capacity=116.81 cfs 1 12 14 6 8 10 16 18 20 22 24 26 28 30 32 34 36 38 40 42 44 46 48

Time (hours)

Summary for Reach 8R: Dry Swale

 Inflow Area =
 1.000 ac, 95.00% Impervious, Inflow Depth > 5.43" for 100-Year event


 Inflow =
 8.32 cfs @
 11.96 hrs, Volume=
 0.453 af

 Outflow =
 8.17 cfs @
 11.98 hrs, Volume=
 0.452 af, Atten= 2%, Lag= 1.0 min


Routing by Stor-Ind+Trans method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Max. Velocity= 3.41 fps, Min. Travel Time= 0.5 min Avg. Velocity = 0.96 fps, Avg. Travel Time= 1.8 min

Peak Storage= 252 cf @ 11.97 hrs Average Depth at Peak Storage= 0.71', Surface Width= 4.82' Bank-Full Depth= 1.00' Flow Area= 4.0 sf, Capacity= 16.53 cfs

2.00' x 1.00' deep channel, n= 0.018 Earth, clean & straight Side Slope Z-value= 2.0 '/' Top Width= 6.00' Length= 105.0' Slope= 0.0048 '/' Inlet Invert= 10.00', Outlet Invert= 9.50'



Summary for Reach 10R: Dry Swale



Summary for Reach 12R: Sediment Basin Overflow

 Inflow Area =
 1.200 ac, 37.50% Impervious, Inflow Depth =
 2.00" for 100-Year event

 Inflow =
 3.95 cfs @
 12.03 hrs, Volume=
 0.200 af

 Outflow =
 3.90 cfs @
 12.03 hrs, Volume=
 0.200 af, Atten= 1%, Lag= 0.0 min


Routing by Stor-Ind+Trans method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Max. Velocity= 1.15 fps, Min. Travel Time= 0.1 min Avg. Velocity = 0.29 fps, Avg. Travel Time= 0.3 min

Peak Storage= 20 cf @ 12.03 hrs Average Depth at Peak Storage= 0.30', Surface Width= 12.41' Bank-Full Depth= 0.50' Flow Area= 6.0 sf, Capacity= 9.43 cfs

10.00' x 0.50' deep channel, n= 0.069 Riprap, 6-inch Side Slope Z-value= 4.0 '/' Top Width= 14.00' Length= 6.0' Slope= 0.0167 '/' Inlet Invert= 12.00', Outlet Invert= 11.90'



Reach 12R: Sediment Basin Overflow



4.32 cfs @ 11.98 hrs, Volume=

Inflow Area =

=

Inflow


Summary for Reach 13R: Roadside Swale

1.200 ac, 37.50% Impervious, Inflow Depth = 2.08" for 100-Year event

0.208 af

Outflow 3.95 cfs @ 12.02 hrs, Volume= 0.208 af, Atten= 9%, Lag= 2.6 min = Routing by Stor-Ind+Trans method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Max. Velocity= 3.15 fps, Min. Travel Time= 1.5 min Avg. Velocity = 1.04 fps, Avg. Travel Time= 4.6 min Peak Storage= 386 cf @ 12.00 hrs Average Depth at Peak Storage= 0.52', Surface Width= 4.12' Bank-Full Depth= 1.00' Flow Area= 4.0 sf, Capacity= 18.36 cfs 1.00' x 1.00' deep channel, n= 0.022 Earth, clean & straight Side Slope Z-value= 3.0 '/' Top Width= 7.00' Length= 290.0' Slope= 0.0103 '/' Inlet Invert= 15.00', Outlet Invert= 12.00' Reach 13R: Roadside Swale Hydrograph Inflow Outflow 4.32 cfs Inflow Area=1.200 ac 3.95 Avg. Flow Depth=0.52' 4 Max Vel=3.15 fps n=0.022 3 Flow (cfs) L=290.0' S=0.0103 '/' 2 Capacity=18.36 cfs 6 8 10 12 14 16 18 20 22 24 26 28 30 32 34 36 38 40 42 44 46 48 Time (hours)

Summary for Reach 14R: Roadside Swale



Summary for Reach 15R: Roadside Swale

 Inflow Area =
 1.300 ac, 57.69% Impervious, Inflow Depth =
 3.18" for 100-Year event


 Inflow =
 7.10 cfs @
 11.97 hrs, Volume=
 0.345 af

 Outflow =
 5.76 cfs @
 12.12 hrs, Volume=
 0.345 af, Atten= 19%, Lag= 9.0 min

Routing by Stor-Ind+Trans method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Max. Velocity= 1.22 fps, Min. Travel Time= 5.9 min Avg. Velocity = 0.33 fps, Avg. Travel Time= 22.0 min

Peak Storage= 2,022 cf @ 12.02 hrs Average Depth at Peak Storage= 1.10', Surface Width= 7.60' Bank-Full Depth= 1.00' Flow Area= 4.0 sf, Capacity= 4.69 cfs

1.00' x 1.00' deep channel, n= 0.022 Earth, clean & straight Side Slope Z-value= 3.0 '/' Top Width= 7.00' Length= 430.0' Slope= 0.0007 '/' Inlet Invert= 10.00', Outlet Invert= 9.71'



Summary for Reach 17R: Sediment Basin Overflow

 Inflow Area =
 1.300 ac, 57.69% Impervious, Inflow Depth =
 3.08" for 100-Year event

 Inflow =
 5.75 cfs @
 12.12 hrs, Volume=
 0.333 af

 Outflow =
 5.73 cfs @
 12.13 hrs, Volume=
 0.333 af, Atten= 0%, Lag= 0.2 min


Routing by Stor-Ind+Trans method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Max. Velocity= 1.17 fps, Min. Travel Time= 0.1 min Avg. Velocity = 0.23 fps, Avg. Travel Time= 0.4 min

Peak Storage= 29 cf @ 12.13 hrs Average Depth at Peak Storage= 0.30', Surface Width= 17.40' Bank-Full Depth= 0.70' Flow Area= 12.5 sf, Capacity= 24.64 cfs

15.00' x 0.70' deep channel, n= 0.069 Riprap, 6-inch Side Slope Z-value= 4.0 '/' Top Width= 20.60' Length= 6.0' Slope= 0.0167 '/' Inlet Invert= 9.00', Outlet Invert= 8.90'



Reach 17R: Sediment Basin Overflow



Summary for Pond 1P: WQv Pond #1

Inflow Are	a =	2.900 ac, 65.52% Impervious, Inflow Depth > 5.08" for 100-Year event
Inflow	=	16.96 cfs @ 12.03 hrs, Volume= 1.227 af
Outflow	=	3.30 cfs @ 12.40 hrs, Volume= 1.209 af, Atten= 81%, Lag= 22.7 min
Primary	=	3.30 cfs @ 12.40 hrs, Volume= 1.209 af

Routing by Stor-Ind method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Starting Elev= 14.00' Surf.Area= 9,229 sf Storage= 19,003 cf Peak Elev= 16.23' @ 12.40 hrs Surf.Area= 21,421 sf Storage= 47,678 cf (28,675 cf above start)

Plug-Flow detention time= 926.9 min calculated for 0.772 af (63% of inflow) Center-of-Mass det. time= 519.2 min (1,306.0 - 786.9)

#1 10.00' 4,795 cf Forebay (Prismatic) Listed below (Recalc) #2 9.00' 57,882 cf Permanent Pool (Prismatic) Listed below (Recalc) 62,677 cf Total Available Storage Elevation Surf.Area Inc.Store Cum.Store (feet) (sq-ft) (cubic-feet) (cubic-feet) 10.00 232 0 0 11.00 569 401 401	Volume Inve	ert Avail.Sto	rage Storage	Description	
62,677 cf Total Available Storage Elevation Surf.Area Inc.Store Cum.Store (feet) (sq-ft) (cubic-feet) (cubic-feet) 10.00 232 0 0 11.00 569 401 401		,			
ElevationSurf.AreaInc.StoreCum.Store(feet)(sq-ft)(cubic-feet)(cubic-feet)10.002320011.00569401401	#2 9.0	0' 57,88	32 cf Perman	ent Pool (Prism	atic) Listed below (Recalc)
(feet) (sq-ft) (cubic-feet) 10.00 232 0 0 11.00 569 401 401		62,67	77 cf Total Av	ailable Storage	
(feet) (sq-ft) (cubic-feet) 10.00 232 0 0 11.00 569 401 401	Elevation	Surf Area	Inc Store	Cum Store	
10.00 232 0 0 11.00 569 401 401					
11.00 569 401 401	/			<i>L L</i>	
12.00 1.018 (94 1.194	12.00	1,018	794	1,194	
13.00 1,467 1,243 2,437					
14.00 3,249 2,358 4,795	14.00	3,249		4,795	
		0 ()			
Elevation Surf.Area Inc.Store Cum.Store					
(feet) (sq-ft) (cubic-feet) (cubic-feet)					
9.00 1,145 0 0			-	-	
10.00 1,751 1,448 1,448					
11.002,3392,0453,49312.002,9592,6496,142					
13.00 3,597 3,278 9,420					
14.00 5,980 4,789 14,209				,	
14.50 7,240 3,305 17,514			,	,	
15.00 14,392 5,408 22,922					
16.00 17,455 15,924 38,845					
17.00 20,619 19,037 57,882					
11.00 20,010 10,001 01,002	11.00	20,010	10,007	07,002	
Device Routing Invert Outlet Devices	Device Routing	Invert	Outlet Device	s	
#1 Primary 14.00' 12.0" Round Culvert	#1 Primary	14.00'			
L= 50.0' Box, headwall w/3 square edges, Ke= 0.500					
Inlet / Outlet Invert= 14.00' / 14.00' S= 0.0000 '/' Cc= 0.900					
n= 0.013 Corrugated PE, smooth interior, Flow Area= 0.79 sf					
#2 Device 1 16.00' 24.0" x 24.0" Horiz. Outlet Structure Top Grate	#2 Device 1	16.00'			
C= 0.600 in 24.0" x 24.0" Grate (100% open area)					
Limited to weir flow at low heads					
#3 Device 1 14.00' 4.0" Round Reverse Slope Pipe	#3 Device 1	14.00'			
L= 40.0' CPP, projecting, no headwall, Ke= 0.900					
Inlet / Outlet Invert= 9.00' / 14.00' S= -0.1250 '/' Cc= 0.900			iniet / Outlet I	invert= 9.00 [°] / 14	.00° S= -0.1250 7° CC= 0.900

18641.00-Proposed Condition	Type II 24-hr	100-Year Rainfall=6.11"
Prepared by McFarland Johnson		Printed 1/21/2022
HydroCAD® 10.10-5a s/n 02401 © 2020 HydroCAD Software Solu	itions LLC	Page 137
		-

			n= 0.010 PVC, smooth interior, Flow Area= 0.09 sf
#4	Primary	16.25'	6.0' long x 1.0' breadth Broad-Crested Rectangular Weir
			Head (feet) 0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 1.80 2.00
			2.50 3.00
			Coef. (English) 2.69 2.72 2.75 2.85 2.98 3.08 3.20 3.28 3.31
			3.30 3.31 3.32


Primary OutFlow Max=3.28 cfs @ 12.40 hrs HW=16.23' (Free Discharge) **1=Culvert** (Passes 3.28 cfs of 3.98 cfs potential flow)

-2=Outlet Structure Top Grate (Weir Controls 2.82 cfs @ 1.56 fps)

-3=Reverse Slope Pipe (Outlet Controls 0.46 cfs @ 5.29 fps)

-4=Broad-Crested Rectangular Weir (Controls 0.00 cfs)

Pond 1P: WQv Pond #1



Summary for Pond 2P: WQv Pond #2

Inflow Are	a =	5.800 ac, 31.90% Impervious, Inflow Depth > 4.80" for 100-Year event
Inflow	=	40.22 cfs @ 11.97 hrs, Volume= 2.320 af
Outflow	=	11.88 cfs @ 12.17 hrs, Volume= 2.302 af, Atten= 70%, Lag= 12.0 min
Primary	=	11.88 cfs @ 12.17 hrs, Volume= 2.302 af

Routing by Stor-Ind method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Starting Elev= 14.00' Surf.Area= 5,917 sf Storage= 9,000 cf Peak Elev= 17.15' @ 12.17 hrs Surf.Area= 27,859 sf Storage= 56,363 cf (47,363 cf above start)

Plug-Flow detention time= 494.0 min calculated for 2.095 af (90% of inflow) Center-of-Mass det. time= 392.1 min (1,178.8 - 786.7)

Volume	Invert	Avail.Storage	Storage Description
#1	10.00'	4,020 cf	Forebay #1 (Prismatic) Listed below (Recalc)
#2	10.00'	2,575 cf	Forebay #2 (Prismatic) Listed below (Recalc)
#3	10.00'	58,093 cf	Permanent Pool (Prismatic) Listed below (Recalc)
		64 699 of	Total Available Storage

64,688 cf Total Available Storage

Elevation	Surf.Area	Inc.Store	Cum.Store
(feet)	(sq-ft)	(cubic-feet)	(cubic-feet)
10.00	141	0	0
11.00	330	236	236
12.00	562	446	682
13.00	866	714	1,396
14.00	2,023	1,445	2,840
14.50	2,696	1,180	4,020
Elevation	Surf.Area	Inc.Store	Cum.Store
(feet)	(sq-ft)	(cubic-feet)	(cubic-feet)
10.00	82	0	0
11.00	202	142	142
12.00	351	277	419
13.00	535	443	862
14.00	1,323	929	1,791
14.50	1,815	785	2,575
Elevation	Surf.Area	Inc.Store	Cum.Store
(feet)	(sq-ft)	(cubic-feet)	(cubic-feet)
10.00	375	0	0
11.00	653	514	514
12.00	957	805	1,319
13.00	1,286	1,122	2,441
14.00	2,571	1,929	4,369
14.50	3,307	1,470	5,839
15.00	13,814	4,280	10,119
16.00	17,852	15,833	25,952
17.00 17.50	22,659 24,884	20,256	46,207
17.50	24,004	11,886	58,093

18641.00-Proposed Condition Prepared by McFarland Johnson

Type II 24-hr 100-Year Rainfall=6.11" Printed 1/21/2022 HydroCAD® 10.10-5a s/n 02401 © 2020 HydroCAD Software Solutions LLC Page 139

Device Routing Invert Outlet Devices #1 Device 3 16.50' 24.0" x 24.0" Horiz. Orifice/Grate C= 0.600 in 24.0" x 24.0" Grate (100% open area) Limited to weir flow at low heads 4.0" Vert. Reverse Slope Pipe C= 0.600 #2 Device 3 14.00' Limited to weir flow at low heads 14.00' 12.0" Round Outlet Structure Discard Pipe #3 Primary L= 40.0' Box, headwall w/3 square edges, Ke= 0.500 Inlet / Outlet Invert= 14.00' / 14.00' S= 0.0000 '/' Cc= 0.900 n= 0.013 Corrugated PE, smooth interior, Flow Area= 0.79 sf Primary 16.60' 5.0' long x 0.5' breadth Broad-Crested Rectangular Weir #4 Head (feet) 0.20 0.40 0.60 0.80 1.00

Coef. (English) 2.80 2.92 3.08 3.30 3.32

Primary OutFlow Max=11.78 cfs @ 12.17 hrs HW=17.15' (Free Discharge)


-3=Outlet Structure Discard Pipe (Barrel Controls 5.57 cfs @ 7.09 fps)

-1=Orifice/Grate (Passes < 13.74 cfs potential flow)

-2=Reverse Slope Pipe (Passes < 0.73 cfs potential flow)

4=Broad-Crested Rectangular Weir (Weir Controls 6.22 cfs @ 2.26 fps)

Pond 2P: WQv Pond #2



Summary for Pond 3P: Infiltration Basin #1

Inflow Area =	1.200 ac, 37.50% Impervious, Inflow De	epth = 2.00" for 100-Year event
Inflow =	3.90 cfs @ 12.03 hrs, Volume=	0.200 af
Outflow =	3.09 cfs @ 12.15 hrs, Volume=	0.179 af, Atten= 21%, Lag= 7.2 min
Discarded =	0.02 cfs @ 12.14 hrs, Volume=	0.050 af
Primary =	3.07 cfs @ 12.15 hrs, Volume=	0.129 af


Routing by Stor-Ind method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Peak Elev= 12.12' @ 12.15 hrs Surf.Area= 1,415 sf Storage= 2,492 cf

Plug-Flow detention time= 298.1 min calculated for 0.179 af (90% of inflow) Center-of-Mass det. time= 247.1 min (1,115.8 - 868.7)

Volume	Invert	: Avail.S	Storage	Storage Description	on		
#1	8.10	2	2,492 cf	Custom Stage Da	ta (Irregular) Liste	d below (Recalc)	
Elevatio (fee		urf.Area (sq-ft)	Perim. (feet)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)	Wet.Area (sq-ft)	
8.1 12.0	-	109 1,415	56.0 149.0	0 2,492	0 2,492	109 1,678	
Device	Routing	Inve	ert Outle	et Devices			
#1 #2	Primary Discarded	11.7 8.1	0' 0.50	nnel/Reach using 0 in/hr Exfiltration ductivity to Groundy	over Surface area	l	
			Con				

Discarded OutFlow Max=0.02 cfs @ 12.14 hrs HW=12.10' (Free Discharge) **2=Exfiltration** (Controls 0.02 cfs)

Primary OutFlow Max=2.94 cfs @ 12.15 hrs HW=12.11' (Free Discharge) **1=Channel/Reach** (Channel Controls 2.94 cfs @ 1.98 fps)



Pond 3P: Infiltration Basin #1

Summary for Pond 4P: Infiltration Basin #2

Inflow Area =	1.300 ac, 57.69% Impervious, Inflow D	epth = 3.08" for 100-Year event
Inflow =	5.73 cfs @ 12.13 hrs, Volume=	0.333 af
Outflow =	5.71 cfs @ 12.14 hrs, Volume=	0.325 af, Atten= 0%, Lag= 1.0 min
Discarded =	0.02 cfs @ 12.14 hrs, Volume=	0.034 af
Primary =	5.69 cfs @ 12.14 hrs, Volume=	0.291 af


Routing by Stor-Ind method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Peak Elev= 8.95' @ 12.14 hrs Surf.Area= 1,052 sf Storage= 1,579 cf

Plug-Flow detention time= 97.8 min calculated for 0.325 af (97% of inflow) Center-of-Mass det. time= 84.7 min (936.4 - 851.7)

Volume	Inv	ert Ava	il.Storage	Storage Descripti	on		
#1	5.8	80'	2,495 cf	Custom Stage Da	ata (Irregular) List	ed below (Recalc)	
Elevatio (fee		Surf.Area (sq-ft)	Perim. (feet)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)	Wet.Area (sq-ft <u>)</u>	
5.8 9.7		110 1,415	56.0 150.0	0 2,495	0 2,495	110 1,702	
Device	Routing	In	vert Outl	et Devices			
#1	Primary			nnel/Reach using			
#2	Discarde	ed 5		0 in/hr Exfiltration ductivity to Ground			

Discarded OutFlow Max=0.02 cfs @ 12.14 hrs HW=8.95' (Free Discharge) **2=Exfiltration** (Controls 0.02 cfs)

Primary OutFlow Max=5.61 cfs @ 12.14 hrs HW=8.95' (Free Discharge) **1=Channel/Reach** (Channel Controls 5.61 cfs @ 2.86 fps)



Pond 4P: Infiltration Basin #2

Summary for Pond 5P: Sedimentation Basin #1


Inflow Area =	1.200 ac, 37.50% Impervious,	Inflow Depth = 2.08" for 100-Year event
Inflow =	3.95 cfs @ 12.02 hrs, Volume=	= 0.208 af
Outflow =	3.95 cfs @ 12.03 hrs, Volume=	0.200 af, Atten= 0%, Lag= 0.5 min
Primary =	3.95 cfs @ 12.03 hrs, Volume=	0.200 af

Routing by Stor-Ind method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Peak Elev= 12.30' @ 12.03 hrs Surf.Area= 491 sf Storage= 487 cf

Plug-Flow detention time= 30.5 min calculated for 0.200 af (96% of inflow) Center-of-Mass det. time= 8.0 min (868.4 - 860.4)

Volume	Inv	ert Avai	I.Storage	Storage Descripti	on		
#1	10.	00'	594 cf	Custom Stage D	ata (Irregular) List	ted below (Recalc)	
Elevatio (fee		Surf.Area (sq-ft)	Perim. (feet)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)	Wet.Area (sq-ft <u>)</u>	
10.0	00	55	29.0	0	0	55	
11.0)0	166	48.0	106	106	178	
12.0)0	354	69.8	254	360	390	
12.5	50	593	89.0	234	594	636	
Device #1	Routing Primary		-	et Devices	Reach 12R: Sedi	iment Basin Overfl	
	,						000

Primary OutFlow Max=3.82 cfs @ 12.03 hrs HW=12.30' (Free Discharge) **1=Channel/Reach** (Channel Controls 3.82 cfs @ 1.15 fps)



Pond 5P: Sedimentation Basin #1

Summary for Pond 16P: Sedimentation Basin #2


Inflow Area =	1.300 ac, 57.69% Impervious, Inflo	w Depth = 3.18" for 100-Year event
Inflow =	5.76 cfs @ 12.12 hrs, Volume=	0.345 af
Outflow =	5.75 cfs @ 12.12 hrs, Volume=	0.333 af, Atten= 0%, Lag= 0.2 min
Primary =	5.75 cfs @ 12.12 hrs, Volume=	0.333 af

Routing by Stor-Ind method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs Peak Elev= 9.30' @ 12.12 hrs Surf.Area= 311 sf Storage= 580 cf

Plug-Flow detention time= 27.6 min calculated for 0.333 af (97% of inflow) Center-of-Mass det. time= 7.5 min (851.4 - 843.9)

Volume	Inve	ert Avail	Storage	Storage Descript	tion		
#1	5.8	80'	713 cf	Custom Stage D)ata (Irregular) Lis	ted below (Recalc)	
Elevation (feet)		Surf.Area (sq-ft)	Perim. (feet)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)	Wet.Area (sq-ft)	
5.80		55	29.3	0	0	55	
7.00		120	42.0	102	102	139	
8.00		192	53.0	155	257	235	
9.00		280	64.0	235	492	353	
9.70		355	69.9	222	713	431	
Device R	Routing	Inv	ert Outle	et Devices			
#1 P	Primary	9.	00' Cha	nnel/Reach usin	g Reach 17R: Sed	iment Basin Overflo	w

Primary OutFlow Max=5.59 cfs @ 12.12 hrs HW=9.29' (Free Discharge) —1=Channel/Reach (Channel Controls 5.59 cfs @ 1.17 fps)




Pond 16P: Sedimentation Basin #2

Summary for Pond AP-1: Analysis Point #1

Inflow Are	ea =	68.100 ac, 20.36% Impervious, Inflow Depth > 4.09" for 100-Year event
Inflow	=	218.14 cfs @ 11.99 hrs, Volume= 23.230 af
Primary	=	218.14 cfs @ 11.99 hrs, Volume= 23.230 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs




Pond AP-1: Analysis Point #1

Summary for Pond AP-2: Analysis Point #2

Inflow Are	ea =	39.700 ac, 23.10% Impervious, Inflow Depth > 5.28" for 100-Year event
Inflow	=	293.07 cfs @ 11.99 hrs, Volume= 17.452 af
Primary	=	293.07 cfs @ 11.99 hrs, Volume= 17.452 af, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs




Pond AP-2: Analysis Point #2

Summary for Pond AP-3: Analysis Point #3

Inflow Area	=	0.760 ac, 78.95% Impervious, Inflow Depth > 4.51" for 100-Year	event
Inflow :	=	5.25 cfs @ 12.01 hrs, Volume= 0.286 af	
Primary :	=	5.25 cfs @ 12.01 hrs, Volume= 0.286 af, Atten= 0%, Lag= 0).0 min

Routing by Stor-Ind method, Time Span= 5.00-48.00 hrs, dt= 0.05 hrs



Pond AP-3: Analysis Point #3

Appendix C

Water Quality and Runoff Reduction Volume Calculations



Version 1.8 Last Updated: 11/09/2015

Total

72.70

65.89

Is this project subject to Chapter 10 of the NYS Design Manual (i.e. WQv is equal to post-

development 1 year runoff volume)?.....

No

Design Point: Manually enter P, Total Area and Impervious Cover. P= 1.20 inch **Breakdown of Subcatchments** Percent WQv Catchment **Total Area Impervious** Area Description Impervious Rv (ft^3) Number (Acres) (Acres) % 10.20 10.30 99% 0.94 42,055 1 5.50 5.30 0.92 21,884 2 96% 0.92 3 11.00 10.60 96% 43,769 4 8.90 8.60 97% 0.92 35,505 5 5.20 4.90 94% 0.90 20,258 11.80 6 11.60 98% 0.93 47,846 8.70 97% 0.92 7 8.40 34,681 8 2.90 2.00 69% 0.67 8,437 9 5.80 3.10 53% 0.53 13,361 10 0.00 0.00 Infiltration Basin Subtotal (1-30) 91% 273,007 72.70 65.89 0.87 Subtotal 1

Identify Runoff Reduction Techniques By Area							
Technique	Total Contributing Area	Contributing Impervious Area	Notes				
	(Acre)	(Acre)					
Conservation of Natural Areas	0.00	0.00	minimum 10,000 sf				
Riparian Buffers	0.00	0.00	maximum contributing length 75 feet to 150 feet				
Filter Strips	0.00	0.00					
Tree Planting	0.00	0.00	<i>Up to 100 sf directly connected impervious area may be subtracted per tree</i>				
Total	0.00	0.00					

91%

0.87

273,007

Initial WQv

Recalculate WQv after application of Area Reduction Techniques									
	Total Area (Acres)	Impervious Area (Acres)	Percent Impervious %	Runoff Coefficient Rv	WQv (ft ^³)				
"< <initial td="" wqv"<=""><td>72.70</td><td>65.89</td><td>91%</td><td>0.87</td><td>273,007</td></initial>	72.70	65.89	91%	0.87	273,007				
Subtract Area	0.00	0.00							
WQv adjusted after Area Reductions	72.70	65.89	91%	0.87	273,007				
Disconnection of Rooftops		0.00							
Adjusted WQv after Area Reduction and Rooftop Disconnect	72.70	65.89	91%	0.87	273,007				
WQv reduced by Area Reduction techniques					0				

Total Water Quality Volume Calculation WQv(acre-feet) = [(P)(Rv)(A)] /12

		Additio	nal Subcatchment	S					
Catchment Number	Total Area (Acres)	Impervious Area (Acres)	Percent Impervious %	Rv	WQv (ft ³)	Description			
11	0.00	0.00							
12	0.00	0.00							
13	1.10	0.45	41%	0.42	1,995	Infiltration Basin			
14	1.10	0.55	50%	0.50	2,386	Infiltration Basin			
15	0.10	0.05	50%	0.50	217	Dry Swale			
16	0.00	0.00							
17	0.30	0.14	47%	0.47	612	Dry Swale			
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									
Subtotal	2.60	1.19			5,210	Subtotal			

Total Water Quality Volume Calculation WQv(acre-feet) = [(P)(Rv)(A)] /12

		All	Subcatchments			
Catchment	Total Area	Impervious Cover	Percent	Runoff Coefficient	WQv	Description
	(Acres)	(Acres)	Impervious %	Rv	(ft ³)	
1	10.30	10.20	0.99	0.94	42055.46	
2	5.50	5.30	0.99	0.94		
3	11.00	10.60	0.98	0.92	21,884 43768.91	
4	8.90	8.60	0.98	0.92	35505.30	
5	5.20	4.90			20257.76	
6			0.94	0.90		
6 7	11.80	11.60	0.98	0.93	47846.49	
	8.70	8.40	0.97	0.92	34681.11	
8	2.90	2.00	0.69	0.67	8437.12	
9	5.80	3.10	0.53	0.53	13360.58	lu filtur tir u
10	0.00	0.00				Infiltration
11	0.00	0.00				
12	0.00	0.00				
13	1.10	0.45	0.41	0.42	1995.41	Infiltration Basin
14	1.10	0.55	0.50	0.50	2385.82	Infiltration Basin
15	0.10	0.05	0.50	0.50	216.89	Dry Swale
16	0.00	0.00				
17	0.30	0.14	0.47	0.47	611.64	Dry Swale
18						
19						
20						
21						
22						
23						
24						
25						
26						
27						
28						
29						
30						

	Runoff Reduction Volume and Treated volumes									
	Runoff Reduction Techiques/Standard SMPs		Total Contributing Area	Total Contributing Impervious Area	WQv Reduced (RRv)	WQv Treated				
			(acres)	(acres)	cf	cf				
	Conservation of Natural Areas	RR-1	0.00	0.00						
Area/Volume Reduction	Sheetflow to Riparian Buffers/Filter Strips	RR-2	0.00	0.00						
duct	Tree Planting/Tree Pit	RR-3	0.00	0.00						
Rec	Disconnection of Rooftop Runoff	RR-4		0.00						
ne	Vegetated Swale	RR-5	0.00	0.00	0					
olur	Rain Garden	RR-6	0.00	0.00	0					
N N N N N N N N N N N N N N N N N N N	Stormwater Planter	RR-7	0.00	0.00	0					
Area	Rain Barrel/Cistern	RR-8	0.00	0.00	0					
4	Porous Pavement	RR-9	0.00	0.00	0					
	Green Roof (Intensive & Extensive)	RR-10	0.00	0.00	0					
	Infiltration Trench	I-1	0.00	0.00	0	0				
IPs city	Infiltration Basin	I-2	2.20	1.00	4241					
SN	Dry Well	I-3	0.00	0.00	0	0				
ard / Ca	Underground Infiltration System	I-4								
Standard SMPs w/RRv Capacity	Bioretention & Infiltration Bioretention	F-5	0.00	0.00	0	0				
	Dry swale	0-1	0.40	0.19	215	614				
	Micropool Extended Detention (P-1)	P-1				21798.000				
	Wet Pond (P-2)	P-2								
	Wet Extended Detention (P-3)	P-3								
	Multiple Pond system (P-4)	P-4								
S	Pocket Pond (p-5)	P-5								
SMPs	Surface Sand filter (F-1)	F-1								
rd S	Underground Sand filter (F-2)	F-2								
Idai	Perimeter Sand Filter (F-3)	F-3								
Standard	Organic Filter (F-4	F-4				186552.000				
0,	Shallow Wetland (W-1)	W-1								
	Extended Detention Wetland (W-2	W-2								
	Pond/Wetland System (W-3)	W-3								
	Pocket Wetland (W-4)	W-4								
	Wet Swale (O-2)	0-2								
	Totals by Area Reduction	\rightarrow	0.00	0.00	0					
	Totals by Volume Reduction	\rightarrow	0.00	0.00	0					
	Totals by Standard SMP w/RRV	\rightarrow	2.60	1.19	4455	614				
	Totals by Standard SMP	\rightarrow	0.00	0.00		208350				
Т	otals (Area + Volume + all SMPs)	\rightarrow	2.60	1.19	4,455	208,964				
	Impervious Cover V	error								

Minimum RRv

Enter the Soils Data for the site			
Soil Group	Acres	S	
A	2.30	55%	
В		40%	
C		30%	
D	70.40	20%	
Total Area	72.7		
Calculate the Min	imum RRv		
S =	0.21		
Impervious =	65.89	acre	
Precipitation	1.195	in	
Rv	0.95		
Minimum RRv	57,313	ft3	
	1.32	af	

Planning

Practice	Description	Application
Preservation of Undisturbed Areas	Delineate and place into permanent conservation undisturbed forests, native vegetated areas, riparian corridors, wetlands, and natural terrain.	Considered & Not Applied
Preservation of Buffers	Define, delineate and preserve naturally vegetated buffers along perennial streams, rivers, shorelines and wetlands.	Considered & Not Applied
Reduction of Clearing and Grading	Limit clearing and grading to the minimum amount needed for roads, driveways, foundations, utilities and stormwater management facilities.	Considered & Applied
Locating Development in Less Sensitive Areas	Avoid sensitive resource areas such as floodplains, steep slopes, erodible soils, wetlands, mature forests and critical habitats by locating development to fit the terrain in areas that will create the least impact.	Considered & Applied
Open Space Design	Use clustering, conservation design or open space design to reduce impervious cover, preserve more open space and protect water resources.	N/A
Soil Restoration	Restore the original properties and porosity of the soil by deep till and amendment with compost to reduce the generation of runoff and enhance the runoff reduction performance of post construction practices.	N/A
Roadway Reduction	Minimize roadway widths and lengths to reduce site impervious area	Considered &
Sidewalk Reduction	Minimize sidewalk lengths and widths to reduce site impervious area	Applied Considered & Applied
Driveway Reduction	Minimize driveway lengths and widths to reduce site impervious area	N/A
Cul-de-sac Reduction	Minimize the number of cul-de-sacs and incorporate landscaped areas to reduce their impervious cover.	N/A
Building Footprint Reduction	Reduce the impervious footprint of residences and commercial buildings by using alternate or taller buildings while maintaining the same floor to area ratio.	Considered & Applied
Parking Reduction	Reduce imperviousness on parking lots by eliminating unneeded spaces, providing compact car spaces and efficient parking lanes, minimizing stall dimensions, using porous pavement surfaces in overflow parking areas, and using multi-storied parking decks where appropriate.	Considered & Applied

NOI QUESTIONS

#	NOI Question	Reported Value		
		cf	af	
28	Total Water Quality Volume (WQv) Required	273007	6.267	
30	Total RRV Provided	4455	0.102	
31	Is RRv Provided ≥WQv Required?	N	D	
32	Minimum RRv	57313	1.316	
32a	Is RRv Provided ≥ Minimum RRv Required?	No		
	Contact Regional Office			
33a	Total WQv Treated	208964	4.797	
34	Sum of Volume Reduced & Treated	213419	4.899	
34	Sum of Volume Reduced and Treated	213419	4.899	
35	Is Sum RRv Provided and WQv Provided ≥WQv Required?	No		

Contact Regional Office

	Apply Peak Flow Attenuation							
36	Channel Protection	Срv						
37	Overbank	Qp						
37	Extreme Flood Control	Qf						
	Are Quantity Control requirements met?	Yes	Plan Completed					

Infiltration Basin Worksheet

Design Point:									
Catchment Number	E Total Area (Acres)	nter Site Data Impervious Area (Acres)	For Drainage Percent Impervious %	e Area to Rv	WQv (ft ³)	by Practice Precipitation (in)	Description		
13	1.10	0.45	0.41	0.42	1995.41	1.20	Infiltration Basin		
בוונפו וווספריוסט Reduced by Disc בחננל נווב ססינוס	onnection of		41%	0.42	1,995	< <wqv adj<br="" after="">Disconnected Ro</wqv>	-		
routed to this pr		that is not reu		actices	0	ft ³			
		Drotroo	tra ont Tochni	nuos to D	want Clas	aina			
Infiltration Rate	<u> </u>	Pretrea	tment Technic 0.50	in/hour	Okay	Bill			
Pretreatment S	25	% WQv	25% minimum; 50% if >2 in/hr 100% if >5in/hour						
Pretreatment R	equired Volu	me	499	ft ³					
Pretreatment P			594	ft ³					
Pretreatment T	echniques ut	ilized	Sedimentation Basin						
			Size An Inf	iltration B	Basin				
Design Volume	1,995	ft ³	WQv						
Basal Area Required	499	ft ²	Infiltration pr through the f			-	the entire WQv		
Basal Area Provided	1,130	ft ²							
Design Depth	4.00	ft							
Volume Provided	Storage Volume provided in infiltration basin area (not including pretreatment.								
	Determine Runoff Reduction								
RRv	1,995	ft ³ 90% of the storage provided in the basin or WQv whichever is smaller							
Volume Treated	0	ft ³	This is the portion of the WQv that is not reduced/infiltrated						
Sizing √	ОК		The infiltration WQv of the c		•	e storage equal t	o or greater than the		

Infiltration Basin Worksheet

Design Point:											
	Enter Site Data For Drainage Area to be Treated by Practice										
Catchment Number	Total Area (Acres)	Impervious Area (Acres)	Percent Impervious %	Rv	WQv (ft ³)	Precipitation (in)	Description				
14	1.10	0.55	0.50	0.50	2385.82	1.20	Infiltration Basin				
Reduced by Disc	onnection of		50%	0.50	2,386	< <wqv adj<br="" after="">Disconnected Ro</wqv>	-				
ટિતાર્શ ૧૦૧૧૦ routed to this pr		that is not reu		actices	0	ft ³					
					•	•					
-		Pretrea	tment Technie		-	ging					
Infiltration Rate			0.50	in/hour	Okay						
Pretreatment S	25	% WQv	25% minimum; 50% if >2 in/hr 100% if >5in/hour								
Pretreatment R	equired Volu	me	596	ft ³	100% ij >3	III/IIOUI					
Pretreatment P	•		713	jι ft ³							
Pretreatment T		ilized	Sedimentation Basin								
			Size An Inf	iltration E	Basin						
Design Volume	2,386	ft ³	WQv								
Basal Area Required	612	ft ²	Infiltration pr through the f		-	ned to exfiltrate	the entire WQv				
Basal Area Provided	640	ft ²									
Design Depth	3.90	ft									
Volume Provided	Storage Volume provided in infiltration basin area (not including pretreatment.										
Determine Runoff Reduction											
RRv	2,245	ft ³ 90% of the storage provided in the basin or WQv whichever is smaller									
Volume Treated	140	ft ³	This is the portion of the WQv that is not reduced/infiltrated								
Sizing √	ОК		The infiltration WQv of the c		•	e storage equal t	o or greater than the				

Dry Swale Worksheet

Design Point:								
	Enter	Site Data For	Drainage Area	a to be T	reated by	Practice		
Catchment Number	Total Area (Acres)	Impervious Area (Acres)	Percent Impervious %	Rv	WQv (ft ³)	Precipitation (in)	Description	
15	0.10	0.05	0.50	0.50	216.89	1.20	Dry Swale	
Enter Imperviou by Disconnection	n of Rooftops	0.00	50%	0.50	217 <pre><wqv adjusting="" after="" for<br="">Disconnected Rooftops</wqv></pre>			
		nent Provided		Pretreatment Technique				
Pretrea	atment (10% of	-	22	ft ³				
		Calculat	e Available St	orage Ca	apacity			
Bottom Width	1	ft	-				ht feet to avoid less than two feet	
Side Slope (X:1)	2	Okay	Channels shall be designed with moderate side slopes (flatter than 3:1) for most conditions. 2:1 is the absolute maximum side slope					
Longitudinal Slope	0%	Okay	Maximum longitudinal slope shall be 4%					
Flow Depth	0.75	ft	Maximum ponding depth of one foot at the mid-point of the channel, and a maximum depth of 18" at the end point of the channel (for storage of the WQv)					
Top Width	4	ft			•	Ťw	_	
Area	1.88	sf				d		
Minimum Length	104	ft				u		
Actual Length	105	ft	1			B _w		
End Point Depth check	1.00	Okay	A maximum of the storage of the stor			end point of the	e channel (for	
Storage Capacity	219	ft ³						
Soil Group (HSG	i)		А					
			Runoff Redu	uction				
Is the Dry Swale practice?	e contributing flo	ow to another	No	Select	Practice			
RRv	87	ft ³	Runnoff Redu and D up to t		-	in HSG A and B	and 20% in HSG C	
Volume Treated	129	ft ³	This is the dif reduction ach				ted and the runoff	
Volume Directed	0	ft ³	This volume i	s directe	ed another	practice		
Volume √	Okay		Check to be s	ure that	channel is	long enough to	store WQv	

Dry Swale Worksheet

Design Point:							
	Enter	Site Data For	Drainage Area	a to be T	reated by	Practice	
Catchment Number	Total Area (Acres)	Impervious Area (Acres)	Percent Impervious %	Rv	WQv (ft³)	Precipitation (in)	Description
17	0.30	0.14	0.47	0.47	611.64	1.20	Dry Swale
Enter Imperviou: by Disconnectior	n of Rooftops	0.00	47%	0.47	612	< <wqv ad<br="" after="">Disconnected R</wqv>	ooftops
		nent Provided		2		Pretreatment To	echnique
Pretrea	atment (10% of)	-	61	ft ³			
		Calculat	e Available St	orage C	apacity		
Bottom Width	2	ft	Design with a bottom width no greater than eight feet to avo potential gullying and channel braiding, but no less than two				
Side Slope (X:1)	3	Okay	Channels shall be designed with moderate side slopes (flatter than 3:1) for most conditions. 2:1 is the absolute maximum side slope				
Longitudinal Slope	3%	Okay	Maximum longitudinal slope shall be 4%				
Flow Depth	1	ft	Maximum ponding depth of one foot at the mid-point of the channel, and a maximum depth of 18" at the end point of the channel (for storage of the WQv)				
Top Width	8	ft			-	Г _w	
Area	5.00	sf	1				
Minimum Length	110	ft				d	
Actual Length	115	ft			E	B _w	
End Point Depth check	1.50	Okay	A maximum of the storage of the		18" at the	end point of the	e channel (for
Storage Capacity	636	ft ³					
Soil Group (HSG	i)		D				
			Runoff Redu	uction			
Is the Dry Swale practice?	e contributing flo	ow to another	No	Select	Practice		
RRv	127	ft ³	Runnoff Red and D up to t		-	in HSG A and B	and 20% in HSG C
Volume Treated	484	ft ³	This is the dif reduction ach				ted and the runoff
Volume Directed	0	ft ³	This volume i	s directe	ed another	practice	
Volume √	Okay		Check to be s	ure that	channel is	long enough to	store WQv



Date:	1/18/2022
Project:	Port of Albany
Location:	Albany, NY
Prepared For:	Natalie Olivieri

- **Purpose:** To calculate the water quality flow rate (Qwq) over a given site area. In this situation the WQv to be analyzed is the runoff produced by the first 1.2 inch(es) of rainfall, per Fig 4.1 of the New York State Stormwater Management Design Manual
- Reference:United States Department of Agriculture Natural Resources Conservation Service TR-55Manual, New York State Stormwater Management Design Manual 2015

Formulas:

$$WQv = \frac{(P)(R_v)(A)}{12}$$

 $R_v = (0.05 + 0.009(I))$

CN = 1000/[10+5P+10Qa-10(Qa²+1.25QaP)^{1/2}]

 $Qwq = (q_u)^*(A)^*(Qa)$

Structure:	WQU 1		Structure:	WQU 2		Structure:	WQU 3	
Р	1.20	in.	Р	1.20	in.	P	1.20	in.
А	10.300	ac	А	5.500	ac	A	11.000	ac
Ι	99.03	%	I	96.36	%	1	96.36	%
t _c	10.0	min.	t _c	10.0	min.	t _c	10.4	min.
t _c	0.167	hr.	t _c	0.167	hr.	t _c	0.173	hr.
R _v	0.941]	R _v	0.917]	R _v	0.917]
90% WQv	0.969	ac-ft	90% WQv	0.504	ac-ft	90% WQv	1.009	ac-ft
90% WQv	42218.35	ft ³	90% WQv	21971.66	ft ³	90% WQv	43938.97	ft ³
Qa	1.129]in.	Qa	1.101	in.	Qa	1.100	in.
CN	97.00		CN	94.00		CN	95.00	
l _a	0.062		l _a	0.128		l _a	0.105	
I _a /P	0.052		I _a /P	0.107		I _a /P	0.088	
qu	1000	(csm/in)	qu	1000	(csm/in)	qu	1000	(csm/in)
А	0.01609	miles ²	А	0.00859	miles ²	A	0.01719	miles ²
Qwq	18.17	cfs	Qwq	9.46	cfs	Qwq	18.91	cfs



Date:	1/18/2022
Project:	Port of Albany
Location:	Albany, NY
Prepared For:	Natalie Olivieri

- **Purpose:** To calculate the water quality flow rate (Qwq) over a given site area. In this situation the WQv to be analyzed is the runoff produced by the first 1.2 inch(es) of rainfall, per Fig 4.1 of the New York State Stormwater Management Design Manual
- Reference:United States Department of Agriculture Natural Resources Conservation Service TR-55Manual, New York State Stormwater Management Design Manual 2015

Formulas:

$$WQv = \frac{(P)(R_v)(A)}{12}$$

 $R_v = (0.05 + 0.009(I))$

CN = 1000/[10+5P+10Qa-10(Qa²+1.25QaP)^{1/2}]

 $Qwq = (q_u)^*(A)^*(Qa)$

Structure:	WQU 4		Structure:	WQU 5		Structure:	WQU 6	
Р	1.20	in.	Р	1.20	in.	P	1.20	in.
А	8.900	ac	А	5.200	ac	А	11.800	ac
Ι	96.63	%	I	94.23	%	I	98.31	%
t _c	10.0	min.	t _c	10.0	min.	t _c	10.0	min.
t _c	0.167	hr.	t _c	0.167	hr.	t _c	0.167	hr.
R _v	0.92]	R_{v}	0.898]	R _v	0.935]
90% WQv	0.819	ac-ft	90% WQv	0.467	ac-ft	90% WQv	1.103	ac-ft
90% WQv	35666.93	ft ³	90% WQv	20342.52	ft ³	90% WQv	48059.75	ft ³
Qa	1.104	lin.	Qa	1.078	in.	Qa	1.122	in.
CN	94.00		CN	94.00		CN	96.00	
l _a	0.128		l _a	0.128		l _a	0.083	
I _a /P	0.107		I _a /P	0.107		I _a /P	0.069	
qu	1000	(csm/in)	qu	1000	(csm/in)	qu	1000	(csm/in)
А	0.01391	miles ²	А	0.00813	miles ²	A	0.01844	miles ²
Qwq	15.35	cfs	Qwq	8.76	cfs	Qwq	20.69	cfs



<u>Date:</u> Project: Location: Prepared For:	1/18/2022 Port of Albany Albany, NY Natalie Olivieri	
<u>Purpose:</u>	To calculate the water quality flow rate (Qwq) the WQv to be analyzed is the runoff produced Fig 4.1 of the New York State Stormwater Mar	d by the first 1.2 inch(es) of rainfall, per
<u>Reference:</u>	United States Department of Agriculture Natur 55 Manual, New York State Stormwater Mana	
<u>Formulas:</u>	WQv =	<u>P)(R_v)(A)</u> 12
	R _v = (0.05+0.009(I)	
	CN = 1000/[10+5P+10Qa-10(Qa ² +1.25QaP) ^{1/}	²]
	$\mathbf{Qwq} = (\mathbf{q}_u)^*(\mathbf{A})^*(\mathbf{Qa})$	

Structure:	WQU 7	
Р	1.20	in.
А	8.700	ac
I	96.55	%
t _c	10.5]min.
t _c	0.175	hr.
R _v	0.919]
90% WQv	0.800	ac-ft
90% WQv	34826.22	ft ³
Qa	1.103	lin.
CN	96.00	
l _a	0.083	
I _a /P	0.069	
qu	1000	(csm/in)
A	0.01359	miles ²
Qwq	14.99	cfs

ne	Pipe	Pipe Diameter	Pipe Flow	Velocity	Pipe Slope	Performance	Structure	Spread	Inlet Depth	
1	DP1	3.00'	28.237 cubic	7.409 ft/s	0.50%	🕙 Normal	DS1	8.301'	0.23'	
3	DP1-1	3.00'	22.911 cubic	7.031 ft/s	0.50%	🕑 Normal	DS1-1	2.934'	0.12'	
4	DP1-2	3.00'	23.222 cubic	7.056 ft/s	0.50%	Normal	DS1-2			
5	DP1-3	3.00'	23.805 cubic	7.101 ft/s	0.50%	Normal	DS1-3	3.792'	0.14'	
6	DP1-4	3.00'	23.946 cubic	7.118 ft/s	0.50%	Normal	DS1-4	2.771'	0.12'	
7	DP1-5	3.00'	23.913 cubic	7.109 ft/s	0.50%	Normal	DS1-5	8.434'	0.23'	
8	DP1-6	3.00'	21.904 cubic	6.950 ft/s	0.50%	Normal	DS1-6	9.236'	0.24'	
9	DP1-7	2.50'	19.124 cubic	6.713 ft/s	0.50%	Normal	DS1-7	9.005'	0.24'	
10	DP1-8	2.50'	16.379 cubic	6.468 ft/s	0.50%	Normal	DS1-8	7.536'	0.21'	
11	DP1-9	2.50'	14.354 cubic	6.256 ft/s	0.50%	Normal	DS1-9	3.490'	0.13'	
12	DP1-10	2.50'	14.063 cubic	6.224 ft/s	0.50%	Normal	DS1-10	7.058'	0.20'	
13	DP1-11	2.50'	12.360 cubic	6.018 ft/s	0.50%	🕑 Normal	DS1-11	10.166'	0.26'	
14	DP1-12	2.00'	8.023 cubic f	5.410 ft/s	0.50%	Normal	DS1-12	9.623'	0.25'	
15	DP1-13	1.50'	4.009 cubic f	4.549 ft/s	0.50%	🔥 Surcharge	DS1-13	3.755'	0.14'	
16	DP1-14	1.50'	3.460 cubic f	4.382 ft/s	0.50%	Normal	DS1-14	8.772'	0.24'	
2	DP1-15	2.00'	3.552 cubic f	4.337 ft/s	0.50%	🛕 Surcharge	DS1-15	8.870'	0.24'	

DP1	
HGL Up	9.67
HGL Down	9.36'
EGL Up	10.53'
EGL Down	10.21'
Invert Up	8.08'
Invert Down	7.76'
DS1	
Structure Type	Grate inlet
Rim Elevation	13.08'
HGL	10.85'
EGL	10.85'
Flow	3.039 cubic feet per second
Captured Flow	1.884 cubic feet per second
Bypass Flow	1.155 cubic feet per second

Start Over

C Analyze Gravity Network - Drainage Area 1

Inlet Depth	Spread	Structure	Performance	Pipe Slope	Velocity	Pipe Flow	Pipe Diameter	Pipe	ine
0.26'	9.935'	DS1	📀 Normal	0.50%	8.138 ft/s	44.276 cubic	3.00'	DP1	1
0.14'	3.875'	DS1-1	🛕 Surcharge	0.50%	7.840 ft/s	36.190 cubic	3.00'	DP1-1	3
		DS1-2	🛕 Surcharge	0.50%	7.860 ft/s	36.636 cubic	3.00'	DP1-2	4
0.16'	4.819'	DS1-3	🛕 Surcharge	0.50%	7.896 ft/s	37.438 cubic	3.00'	DP1-3	5
0.13'	3.697'	DS1-4	📀 Normal	0.50%	7.908 ft/s	37.539 cubic	3.00'	DP1-4	6
0.26'	10.089'	DS1-5	🛕 Surcharge	0.50%	7.895 ft/s	37.435 cubic	3.00'	DP1-5	7
0.28'	11.015'	DS1-6	🛕 Surcharge	0.50%	7.744 ft/s	34.180 cubic	3.00'	DP1-6	8
0.27'	10.747'	DS1-7	🛕 Surcharge	0.50%	7.282 ft/s	29.766 cubic	2.50'	DP1-7	9
0.24'	9.055'	DS1-8	🛕 Surcharge	0.50%	7.126 ft/s	25.419 cubic	2.50'	DP1-8	10
0.15'	4.485'	DS1-9	🛕 Surcharge	0.50%	6.943 ft/s	22.253 cubic	2.50'	DP1-9	11
0.23'	8.507'	DS1-10	🛕 Surcharge	0.50%	6.910 ft/s	21.767 cubic	2.50'	DP1-10	12
0.30'	12.091'	DS1-11	🛕 Surcharge	0.50%	6.710 ft/s	19.095 cubic	2.50'	DP1-11	13
0.29'	11.462'	DS1-12	🛕 Surcharge	0.50%	5.992 ft/s	12.356 cubic	2.00'	DP1-12	14
0.16'	4.778'	DS1-13	🛕 Surcharge	0.50%	5.017 ft/s	6.157 cubic f	1.50'	DP1-13	15
0.27'	10.479'	DS1-14	🛕 Surcharge	0.50%	4.863 ft/s	5.305 cubic f	1.50'	DP1-14	16
0.27'	10.592'	DS1-15	🔥 Surcharge	0.50%	4.884 ft/s	5.447 cubic f	2.00'	DP1-15	2

DP1	
HGL Up	10.24
HGL Down	9.92'
EGL Up	11.27
EGL Down	10.95'
Invert Up	8.08'
Invert Down	7.76'
DS1	
Structure Type	Grate inlet
Rim Elevation	13.08'
HGL	11.90'
EGL	11.90'
Flow	4.660 cubic feet per second
Captured Flow	2.507 cubic feet per second
Bypass Flow	2.153 cubic feet per second

Start Over

Apply Cancel Help

– 🗆 X

Apply Cancel Help

– 🗆 🗙

C Analyze Gravity Network - Drainage Area 2

		Tipe Diameter	Pipe Flow	Velocity	Pipe Slope	Performance	Structure	Spread	Inlet Depth
1	DP2	2.50'	16.640 cubic	5.437 ft/s	0.31%	🕙 Normal	DS2	8.778'	0.24'
2	DP2-3	2.00'	6.111 cubic f	5.038 ft/s	0.50%	🛕 Surcharge	DS2-3	9.673'	0.25'
3	DP2-4	1.50'	1.972 cubic f	3.764 ft/s	0.50%	🔥 Surcharge	DS2-4	6.863'	0.20'
4	DP2-1	2.00'	7.812 cubic f	5.373 ft/s	0.50%	🔥 Surcharge	DS2-1	9.303'	0.25'
5	DP2-2	1.50'	4.169 cubic f	4.594 ft/s	0.50%	🛕 Surcharge	DS2-2	9.487'	0.25'

DP2	
HGL Up	9.99'
HGL Down	9.87
EGL Up	10.45'
EGL Down	10.33'
Invert Up	8.50'
Invert Down	8.37
DS2	
Structure Type	Grate inlet
Rim Elevation	14.01'
HGL	10.95'
EGL	10.95'
Flow	3.465 cubic feet per second
Captured Flow	2.058 cubic feet per second
Bypass Flow	1.406 cubic feet per second



- 🗆 X

Start Over

C Analyze Gravity Network - Drainage Area 2

Analys	is Result									AEP: 1/10		Profile Report
Line	Pipe	Pipe Diameter	Pipe Flow	Velocity	Pipe Slope	Performance	Structure	Spread	Inlet Depth		DP2	
1	DP2	2.50'	25.711 cubic	5.773 ft/s	0.31%	😔 Normal	DS2	10.486'	0.27'		HGL Up	10.63'
2	DP2-3	2.00'	9.412 cubic f	5.630 ft/s	0.50%	🛕 Surcharge	DS2-3	11.521'	0.29'		HGL Down	10.50'
3	DP2-4	1.50'	3.025 cubic f	4.230 ft/s	0.50%	🛕 Surcharge	DS2-4	8.284'	0.23'		EGL Up	11.15'
4	DP2-1	2.00'	12.028 cubic	5.958 ft/s	0.50%	🛕 Surcharge		11.093	0.28'		EGL Down	11.02'
5	DP2-2	1.50'	6.394 cubic f	5.053 ft/s	0.50%	🛕 Surcharge	DS2-2	11.306'	0.29'		Invert Up	8.50'
											Invert Down	8.37'
											DS2	
											Structure Type	Grate inlet
<u> </u>											Rim Elevation	14.01'
											HGL	11.68'
											EGL	11.68'
-											Flow	5.313 cubic feet per second
											Captured Flow	2.734 cubic feet per second
-											Bypass Flow	2.580 cubic feet per second
-												
St	art Over											Apply Cancel Help

Analy	sis Result									AEP: 1/2
Line	Pipe	Pipe Diameter	Pipe Flow	Velocity	Pipe Slope	Performance	Structure	Spread	Inlet Depth	^
1	DP3	3.00'	31.355 cubic	7.250 ft/s	0.44%	🕙 Normal	DS3	6.225'	0.18'	
8	DP3-1	2.50'	16.040 cubic	7.752 ft/s	0.83%	🛕 Surcharge	DS3-1	8.857'	0.24'	
9	DP3-2	2.00'	13.228 cubic	7.217 ft/s	0.78%	🕑 Normal	DS3-2	7.168'	0.20'	
10	DP3-3	2.00'	11.621 cubic	6.979 ft/s	0.77%	🔥 Surcharge	DS3-3	3.918'	0.14'	
13	DP3-4	2.00'	9.494 cubic f	5.642 ft/s	0.50%	🔥 Surcharge	DS3-4	6.929'	0.20'	
14	DP3-5	2.00'	7.871 cubic f	5.384 ft/s	0.50%	🕑 Normal	DS3-5	6.878'	0.20'	
15	DP3-6	2.00'	6.221 cubic f	5.062 ft/s	0.50%	Normal	DS3-6	6.906'	0.20'	
16	DP3-7	1.50'	4.448 cubic f	4.667 ft/s	0.50%	🕑 Normal	DS3-7	5.500'	0.17'	
17	DP3-8	1.50'	3.351 cubic f	4.345 ft/s	0.50%	Normal	DS3-8	4.847'	0.16'	
18	DP3-9	1.50'	2.488 cubic f	4.013 ft/s	0.50%	Normal	DS3-9	4.198'	0.14'	
19	DP3-10	1.50'	1.807 cubic f	3.673 ft/s	0.50%	🕑 Normal	DS3-10	3.521	0.13'	
21	DP3-11	1.00'	0.946 cubic f	3.159 ft/s	0.50%	Normal	DS3-11	4.809'	0.16'	
20	DP3-12	1.00'	0.411 cubic f	2.503 ft/s	0.50%	Normal	DS3-12	2.896'	0.12'	
11	DP3-13	1.50'	1.907 cubic f	3.729 ft/s	0.50%	Normal	DS3-13	4.473'	0.15'	
12	DP3-14	1.00'	1.181 cubic f	3.350 ft/s	0.50%	Normal	DS3-14	5.386'	0.17'	
2	DP3-15	2.00'	10.096 cubic	5.726 ft/s	0.50%	🔥 Surcharge	DS3-15	8.974'	0.24'	
3	DP3-16	2.00'	6.948 cubic f	5.212 ft/s	0.50%	🔥 Surcharge	DS3-16	8.927'	0.24'	
4	DP3-17	1.50'	3.629 cubic f	6.344 ft/s	1.33%	🛕 Surcharge	DS3-17	4.918'	0.16'	
5	DP3-18	1.50'	2.869 cubic f	5.653 ft/s	1.16%	Normal	DS3-18	8.098'	0.22'	
6	DP3-19	1.50'	4.895 cubic f	4.775 ft/s	0.50%	A Surcharge	DS3-19	6.170'	0.18'	¥

DP3	44.00				
HGL Up	11.33'				
HGL Down	11.16'				
EGL Up	12.15'				
EGL Down	11.98'				
Invert Up	9.57				
Invert Down	9.40'				
DS3					
Structure Type	Grate inlet				
Rim Elevation	14.59'				
HGL	12.79'				
EGL	12.79'				
Flow	1.595 cubic feet per second				
Captured Flow	1.203 cubic feet per second				
Bypass Flow	0.392 cubic feet per second				
sypass How	0.392 cubic reet per second				

Apply Cancel Help

Apply Cancel Help

_

Х

 \times

Start Over

C Analyze Gravity Network - Drainage Area 3

Line	Pipe	Pipe Diameter	Pipe Flow	Velocity	Pipe Slope	Performance	Structure	Spread	Inlet Depth	
1	DP3	3.00'	48.652 cubic	7.755 ft/s	0.44%	🔗 Normal	DS3	7.555'	0.21'	
8	DP3-1	2.50'	25.145 cubic	8.671 ft/s	0.83%	🔥 Surcharge	DS3-1	10.577'	0.27'	
9	DP3-2	2.00'	20.664 cubic	7.823 ft/s	0.78%	🔥 Surcharge	DS3-2	8.633'	0.23'	
10	DP3-3	2.00'	18.115 cubic	7.674 ft/s	0.77%	🔥 Surcharge	DS3-3	4.959'	0.16'	
13	DP3-4	2.00'	14.773 cubic	6.195 ft/s	0.50%	🔥 Surcharge	DS3-4	8.359'	0.23'	
14	DP3-5	2.00'	12.222 cubic	5.978 ft/s	0.50%	🔥 Surcharge	DS3-5	8.301'	0.23'	
15	DP3-6	2.00'	9.638 cubic f	5.663 ft/s	0.50%	🔥 Surcharge	DS3-6	8.333'	0.23'	
16	DP3-7	1.50'	6.885 cubic f	5.116 ft/s	0.50%	🔥 Surcharge	DS3-7	6.732'	0.19'	
17	DP3-8	1.50'	5.181 cubic f	4.837 ft/s	0.50%	🔥 Surcharge	DS3-8	5.996'	0.18'	
18	DP3-9	1.50'	3.841 cubic f	4.501 ft/s	0.50%	🔥 Surcharge	DS3-9	5.270'	0.17'	
19	DP3-10	1.50'	2.788 cubic f	4.139 ft/s	0.50%	🔥 Surcharge	DS3-10	4.520'	0.15'	
21	DP3-11	1.00'	1.451 cubic f	3.528 ft/s	0.50%	🔥 Surcharge	DS3-11	5.953'	0.18'	
20	DP3-12	1.00'	0.631 cubic f	2.826 ft/s	0.50%	🔥 Surcharge	DS3-12	3.833'	0.14'	
11	DP3-13	1.50'	2.940 cubic f	4.198 ft/s	0.50%	🔥 Surcharge	DS3-13	5.577'	0.17'	
12	DP3-14	1.00'	1.812 cubic f	3.717 ft/s	0.50%	🔥 Surcharge	DS3-14	6.603'	0.19'	
2	DP3-15	2.00'	15.632 cubic	6.244 ft/s	0.50%	🔥 Surcharge	DS3-15	10.713'	0.27'	
3	DP3-16	2.00'	10.723 cubic	5.807 ft/s	0.50%	😣 Flooded	DS3-16	10.658'	0.27'	
4	DP3-17	1.50'	5.583 cubic f	7.122 ft/s	1.33%	😣 Flooded	DS3-17	6.076'	0.18'	
5	DP3-18	1.50'	4.400 cubic f	6.356 ft/s	1.16%	🔥 Surcharge	DS3-18	9.702'	0.25'	
6	DP3-19	1.50'	7.530 cubic f	5.175 ft/s	0.50%	🔀 Flooded	DS3-19	7.493'	0.21'	

Profile Report DP3 HGL Up 12.06 HGL Down 11.89' EGL Up 12.99' EGL Down 12.82 9.57 Invert Up Invert Down 9.40' DS3 Grate inlet Structure Type 14.59' **Rim Elevation** HGL 13.95' EGL 13.95' Flow 2.446 cubic feet per second Captured Flow 1.625 cubic feet per second Bypass Flow 0.822 cubic feet per second

Start Over

C Analyze Gravity Network - Drainage Area 4

Image: Normal DS4 7.445' 0.15' 0% Normal DS4-3 10.110' 0.26' 0% Normal DS4-4 7.025' 0.14' 2% Normal DS4-5 6.095' 0.18' 5% Normal DS4-6 8.434' 0.23' 0% ▲ Surcharge DS4-7 9.549' 0.25' 0% ▲ Surcharge DS4-8 11.844' 0.30' 0% ▲ Surcharge DS4-1 8.040' 0.22'
Normal DS4-4 7.025' 0.14' 2% Normal DS4-5 6.095' 0.18' 2% Normal DS4-6 8.434' 0.23' 0% A Surcharge DS4-7 9.549' 0.25' 0% A Surcharge DS4-8 11.844' 0.30' 0% A Surcharge DS4-1 8.040' 0.22'
Image: Normal DS4-5 6.095' 0.18' 5% Image: Normal DS4-6 8.434' 0.23' 5% Image: Surcharge DS4-7 9.549' 0.25' 0% Image: Surcharge DS4-8 11.844' 0.30' 0% Image: Surcharge DS4-1 8.040' 0.22'
Similar DS4-6 8.434' 0.23' 0% A Surcharge DS4-7 9.549' 0.25' 0% A Surcharge DS4-8 11.844' 0.30' 0% A Surcharge DS4-1 8.040' 0.22'
Surcharge DS4-7 9.549' 0.25' 0% A Surcharge DS4-8 11.844' 0.30' 0% A Surcharge DS4-1 8.040' 0.22'
Surcharge DS4-8 11.844' 0.30' 0% A Surcharge DS4-1 8.040' 0.22'
)% A Surcharge DS4-1 8.040' 0.22'
7% A Surcharge DS4-2 6.958' 0.20'
7% A Surcharge DS4-2 6.958' 0.20'

DP4	
HGL Up	11.02'
HGL Down	10.85'
EGL Up	11.84'
EGL Down	11.67
Invert Up	9.52'
Invert Down	9.35'
DS4	
Structure Type	Grate inlet
Rim Elevation	14.52'
HGL	12.43'
EGL	12.43'
Flow	1.897 cubic feet per second
Captured Flow	1.128 cubic feet per second
Bypass Flow	0.768 cubic feet per second

– 🗆 🗙

Apply Cancel Help

C	Analyze	Gravity	Network -	Drainage Area 4	
---	---------	---------	-----------	-----------------	--

	\sim
	\sim

Analy	sis Result									AEP: 1/10		Profile Report
Line	Pipe	Pipe Diameter	Pipe Flow	Velocity	Pipe Slope	Performance	Structure	Spread	Inlet Depth		DP4	
1	DP4	3.00'	39.740 cubic	7.989 ft/s	0.50%	😔 Normal	DS4	8.928'	0.18'		HGL Up	11.51'
2	DP4-3	2.00'	15.639 cubic	6.245 ft/s	0.50%	🔥 Surcharge	DS4-3	12.027'	0.30'		HGL Down	11.34'
3	DP4-4	2.00'	8.777 cubic f	5.534 ft/s	0.50%	🛕 Surcharge	DS4-4	8.247'	0.16'		EGL Up	12.50'
1	DP4-5	1.50'	6.577 cubic f	5.524 ft/s	0.62%	🔥 Surcharge	DS4-5	7.407'	0.21'		EGL Down	12.33'
5	DP4-6	1.50'	4.836 cubic f	6.094 ft/s	0.96%	🛕 Surcharge	DS4-6	10.088'	0.26'		Invert Up	9.52'
5	DP4-7	2.00'	17.128 cubic	6.288 ft/s	0.50%	😣 Flooded	DS4-7	11.377'	0.29'		Invert Down	9.35'
7	DP4-8	2.00'	11.006 cubic	5.842 ft/s	0.50%	😣 Flooded	DS4-8	14.040'	0.34'		201	
3	DP4-1	1.50'	7.059 cubic f	5.136 ft/s	0.50%	🛕 Surcharge	DS4-1	9.635'	0.25'		DS4	
9	DP4-2	1.00'	3.119 cubic f	5.392 ft/s	0.97%	🛕 Surcharge	DS4-2	8.393'	0.23'		Structure Type	Grate inlet
											Rim Elevation	14.52'
											HGL	13.79'
											EGL	13.79'
											Flow	3.080 cubic feet per second
											Captured Flow	1.599 cubic feet per second
											Bypass Flow	1.481 cubic feet per second

Apply	Cancel	Help
-------	--------	------

Start Over

DP5 2.50' 14.737 cubic 6.363 ft/s 0.51% ✓ Normal DS5 2.928' 0.12' DP5-4 1.50' 3.963 cubic f 4.536 ft/s 0.50% ✓ Normal DS5-4 3.908' 0.14' DP5-5 1.50' 3.561 cubic f 4.414 ft/s 0.50% ✓ Normal DS5-5 4.245' 0.14' DP5-6 1.50' 2.984 cubic f 4.215 ft/s 0.50% ✓ Normal DS5-6 5.727' 0.17' DP5-7 1.00' 1.762 cubic f 3.694 ft/s 0.50% ✓ Normal DS5-7 6.520' 0.19' DP5-1 2.00' 10.999 cubic 5.841 ft/s 0.50% ✓ Normal DS5-2 7.897' 0.22' DP5-3 2.00' 10.863 cubic f 5.482 ft/s 0.50% ✓ Normal DS5-3 12.647' 0.31'	e	Pipe	Pipe Diameter	Pipe Flow	Velocity	Pipe Slope	Performance	Structure	Spread	Inlet Depth	
DP5-5 1.50' 3.561 cubic f 4.414 ft/s 0.50% Image: Normal state in the state in		DP5	2.50'	14.737 cubic	6.363 ft/s	0.51%	🕙 Normal	DS5	2.928'	0.12'	
44 DP5-6 1.50' 2.984 cubic f 4.215 ft/s 0.50% Image: Normal state s	2	DP5-4	1.50'	3.963 cubic f	4.536 ft/s	0.50%	🕑 Normal	DS5-4	3.908'	0.14'	
5 DP5-7 1.00' 1.762 cubic 3.694 ft/s 0.50% Image: Normal State DS5-7 6.520' 0.19' 5 DP5-1 2.00' 10.999 cubic 5.841 ft/s 0.50% Image: Normal State DS5-1 2.774' 0.12' 7 DP5-2 2.00' 10.863 cubic 5.824 ft/s 0.50% Image: Normal State DS5-2 7.897' 0.22'	3	DP5-5	1.50'	3.561 cubic f	4.414 ft/s	0.50%	Normal	DS5-5	4.245'	0.14'	
5 DP5-1 2.00' 10.999 cubic 5.841 ft/s 0.50% A Surcharge DS5-1 2.774' 0.12' 7 DP5-2 2.00' 10.863 cubic 5.824 ft/s 0.50% Image: Surcharge DS5-1 2.774' 0.12'	ļ	DP5-6	1.50'	2.984 cubic f	4.215 ft/s	0.50%	Normal	DS5-6	5.727'	0.17'	
7 DP5-2 2.00' 10.863 cubic 5.824 ft/s 0.50% Ovrmal DS5-2 7.897' 0.22'	5	DP5-7	1.00'	1.762 cubic f	3.694 ft/s	0.50%	Normal	DS5-7	6.520'	0.19'	
	6	DP5-1	2.00'	10.999 cubic	5.841 ft/s	0.50%	🔥 Surcharge	DS5-1	2.774'	0.12'	
8 DP5-3 2.00' 8.456 cubic f 5.482 ft/s 0.50% ♥ Normal DS5-3 12.647' 0.31'	7	DP5-2	2.00'	10.863 cubic	5.824 ft/s	0.50%	Normal	DS5-2	7.897'	0.22'	
	8	DP5-3	2.00'	8.456 cubic f	5.482 ft/s	0.50%	Normal	DS5-3	12.647'	0.31'	

DP5							
HGL Up	9.92'						
HGL Down	9.70'						
EGL Up	10.55'						
EGL Down	10.33'						
Invert Up	8.73'						
Invert Down	8.50'						
DS5							
Structure Type	Grate inlet						
Rim Elevation	17.62'						
HGL	10.89'						
EGL	10.89'						
Flow	0.418 cubic feet per second						
Captured Flow	0.411 cubic feet per second						
Bypass Flow	0.007 cubic feet per second						

5

C Analyze Gravity Network - Drainage Area 5

DP5 2.50' 22.747 cubic 7.051 ft/s 0.51% ✓ Normal DS5 3.868' 0.14' DP5-4 1.50' 6.153 cubic f 5.016 ft/s 0.50% ✓ Normal DS5-4 4.947' 0.16' DP5-5 1.50' 5.499 cubic f 4.901 ft/s 0.50% ✓ Normal DS5-5 5.323' 0.17' DP5-6 1.50' 4.588 cubic f 4.702 ft/s 0.50% ✓ Normal DS5-6 6.990' 0.20' DP5-7 1.00' 2.703 cubic f 3.962 ft/s 0.50% ▲ Surcharge DS5-7 7.891' 0.22' DP5-1 2.00' 16.941 cubic 6.287 ft/s 0.50% ▲ Surcharge DS5-2 9.471' 0.25' DP5-2 2.00' 16.704 cubic 6.051 ft/s 0.50% ▲ Surcharge DS5-3 14.975' 0.36' DP5-3 2.00' 12.968 cubic 6.051 ft/s 0.50% ▲ Surcharge DS5-3 14.975' 0.36'	DP5-4 1.50' 6.153 cubic f 5.016 ft/s 0.50% Normal DS5-4 4.947' 0.16' DP5-5 1.50' 5.499 cubic f 4.901 ft/s 0.50% Surcharge DS5-5 5.323' 0.17' DP5-6 1.50' 4.588 cubic f 4.702 ft/s 0.50% Normal DS5-6 6.990' 0.20' DP5-7 1.00' 2.703 cubic f 3.962 ft/s 0.50% A Surcharge DS5-7 7.891' 0.22' DP5-1 2.00' 16.704 cubic 6.287 ft/s 0.50% A Surcharge DS5-1 3.700' 0.13' DP5-2 2.00' 16.704 cubic 6.283 ft/s 0.50% Surcharge DS5-2 9.471' 0.25'	ne	Pipe	Pipe Diameter	Pipe Flow	Velocity	Pipe Slope	Performance	Structure	Spread	Inlet Depth	
DP5-5 1.50' 5.499 cubic f 4.901 ft/s 0.50% A Surcharg DS5-5 5.32' 0.17' DP5-6 1.50' 4.588 cubic f 4.702 ft/s 0.50% Image: Simple cubic f 0.90' 0.20' DP5-7 1.00' 2.703 cubic f 3.962 ft/s 0.50% A Surcharg DS5-7 7.891' 0.22' DP5-1 2.00' 16.941 cubic 6.287 ft/s 0.50% A Surcharg DS5-1 3.700' 0.13' DP5-2 2.00' 16.704 cubic 6.283 ft/s 0.50% A Surcharg DS5-2 9.471' 0.25'	DP5-5 1.50' 5.499 cubic f 4.901 ft/s 0.50% A Surcharg DS5-5 5.323' 0.17' DP5-6 1.50' 4.588 cubic f 4.702 ft/s 0.50% Image: Simple state stat		DP5	2.50'	22.747 cubic	7.051 ft/s	0.51%	🕙 Normal	DS5	3.868'	0.14'	
DP5-6 1.50' 4.588 cubic f 4.702 ft/s 0.50% Normal DS5-6 6.990' 0.20' DP5-7 1.00' 2.703 cubic f 3.962 ft/s 0.50% A Surcharge DS5-7 7.891' 0.22' DP5-1 2.00' 16.941 cubic 6.287 ft/s 0.50% A Surcharge DS5-1 3.700' 0.13' DP5-2 2.00' 16.704 cubic 6.283 ft/s 0.50% A Surcharge DS5-2 9.471' 0.25'	DP5-6 1.50' 4.588 cubic f 4.702 ft/s 0.50% Normal DS5-6 6.990' 0.20' DP5-7 1.00' 2.703 cubic f 3.962 ft/s 0.50% A Surcharge DS5-7 7.891' 0.22' DP5-1 2.00' 16.941 cubic 6.287 ft/s 0.50% A Surcharge DS5-1 3.700' 0.13' DP5-2 2.00' 16.704 cubic 6.283 ft/s 0.50% A Surcharge DS5-2 9.471' 0.25'		DP5-4	1.50'	6.153 cubic f	5.016 ft/s	0.50%	🕑 Normal	DS5-4	4.947'	0.16'	
DP5-7 1.00' 2.703 cubic f 3.962 ft/s 0.50% Surcharge DS5-7 7.891' 0.22' DP5-1 2.00' 16.941 cubic 6.287 ft/s 0.50% Surcharge DS5-1 3.700' 0.13' DP5-2 2.00' 16.704 cubic 6.283 ft/s 0.50% Surcharge DS5-2 9.471' 0.25'	DP5-7 1.00' 2.703 cubic f 3.962 ft/s 0.50% Surcharge DS5-7 7.891' 0.22' DP5-1 2.00' 16.941 cubic 6.287 ft/s 0.50% Surcharge DS5-1 3.700' 0.13' DP5-2 2.00' 16.704 cubic 6.283 ft/s 0.50% Surcharge DS5-2 9.471' 0.25'		DP5-5	1.50'	5.499 cubic f	4.901 ft/s	0.50%	🛕 Surcharge	DS5-5	5.323'	0.17'	
DP5-1 2.00' 16.941 cubic 6.287 ft/s 0.50% A Surcharge DS5-1 3.700' 0.13' DP5-2 2.00' 16.704 cubic 6.283 ft/s 0.50% A Surcharge DS5-2 9.471' 0.25'	DP5-1 2.00' 16.941 cubic 6.287 ft/s 0.50% A Surcharge DS5-1 3.700' 0.13' DP5-2 2.00' 16.704 cubic 6.283 ft/s 0.50% A Surcharge DS5-2 9.471' 0.25'		DP5-6	1.50'	4.588 cubic f	4.702 ft/s	0.50%	🕑 Normal	DS5-6	6.990'	0.20'	
DP5-2 2.00' 16.704 cubic 6.283 ft/s 0.50% A Surcharge DS5-2 9.471' 0.25'	DP5-2 2.00' 16.704 cubic 6.283 ft/s 0.50% A Surcharge DS5-2 9.471' 0.25'		DP5-7	1.00'	2.703 cubic f	3.962 ft/s	0.50%	🛕 Surcharge	DS5-7	7.891'	0.22'	
			DP5-1	2.00'	16.941 cubic	6.287 ft/s	0.50%	🛕 Surcharge	DS5-1	3.700'	0.13'	
DP5-3 2.00' 12.968 cubic 6.051 ft/s 0.50% A Surcharge DS5-3 14.975' 0.36'	DP5-3 2.00' 12.968 cubic 6.051 ft/s 0.50% A Surcharge DS5-3 14.975' 0.36'		DP5-2	2.00'	16.704 cubic	6.283 ft/s	0.50%	💧 🛕 Surcharge	DS5-2	9.471'	0.25'	
			DP5-3	2.00'	12.968 cubic	6.051 ft/s	0.50%	🔥 Surcharge	DS5-3	14.975'	0.36'	

	10.00
HGL Up	10.29'
HGL Down	10.06'
EGL Up	11.06'
EGL Down	10.84'
Invert Up	8.73'
Invert Down	8.50'
DS5	
Structure Type	Grate inlet
Rim Elevation	17.62'
HGL	12.07
EGL	12.07
Flow	0.641 cubic feet per second
Captured Flow	0.597 cubic feet per second
Bypass Flow	0.044 cubic feet per second

Apply Cancel Help

Apply Cancel Help

– 🗆 X

C Analyze Gravity Network - Drainage Area 6

Line	Pipe	Pipe Diameter	Pipe Flow	Velocity	Pipe Slope	Performance	Structure	Spread	Inlet Depth	DP6	
1	DP6	3.00'	31.838 cubic	7.622 ft/s	0.50%	🕙 Normal	DS6			 HGL Up	10.27
2	DP6-1	3.00'	30.573 cubic	7.550 ft/s	0.50%	🕑 Normal	DS6-1	8.932'	0.24'	HGL Down	9.96'
3	DP6-2	3.00'	28.195 cubic	7.406 ft/s	0.50%	📀 Normal	DS6-2	8.807'	0.24'	EGL Up	11.17
4	DP6-3	3.00'	26.141 cubic	7.270 ft/s	0.50%	📀 Normal	DS6-3	4.054'	0.14'	EGL Down	10.86'
5	DP6-4	3.00'	26.008 cubic	7.261 ft/s	0.50%	📀 Normal	DS6-4	6.600'	0.19'	Invert Up	8.55'
6	DP6-13	1.50'	2.396 cubic f	3.972 ft/s	0.50%	📀 Normal	DS6-13	7.486'	0.21'	Invert Down	8.24
7	DP6-5	3.00'	23.739 cubic	7.096 ft/s	0.50%	Normal	DS6-5	9.194'	0.24'	DS6	
8	DP6-6	3.00'	20.873 cubic	6.863 ft/s	0.50%	📀 Normal	DS6-6	9.180'	0.24'		<none></none>
9	DP6-7	2.50'	17.671 cubic	6.588 ft/s	0.50%	Normal	DS6-7	9.136'	0.24'	Structure Type Rim Elevation	<none></none>
10	DP6-8	2.50'	14.348 cubic	6.256 ft/s	0.50%	Normal	DS6-8	5.627'	0.17'	HGL	19.84
11	DP6-9	2.50'	13.477 cubic	6.156 ft/s	0.50%	Normal	DS6-9	6.505'	0.19'	EGL	11.59
12	DP6-10	2.50'	12.250 cubic	6.004 ft/s	0.50%	Normal	DS6-10	6.905'	0.20'	EGL	11.59
13	DP6-11	2.00'	10.548 cubic	5.785 ft/s	0.50%	Normal	DS6-11	10.762'	0.28'		
14	DP6-12	1.50'	5.114 cubic f	4.823 ft/s	0.50%	💧 🛕 Surcharge	DS6-12	10.322'	0.27'		
15	DP6-14	1.50'	1.715 cubic f	3.620 ft/s	0.50%	Normal	DS6-14	6.438'	0.19'		



Profile Report

– 🗆 🗙

Analy	sis Result									AEP: 1/10		Profile Report
Line	Pipe	Pipe Diameter	Pipe Flow	Velocity	Pipe Slope	Performance	Structure	Spread	Inlet Depth		DP6	
1	DP6	3.00'	49.313 cubic	8.234 ft/s	0.50%	😔 Normal	DS6				HGL Up	10.92'
2	DP6-1	3.00'	47.358 cubic	8.208 ft/s	0.50%	💧 🛕 Surcharge	DS6-1	10.663'	0.27'		HGL Down	10.61'
3	DP6-2	3.00'	43.904 cubic	8.127 ft/s	0.50%	💧 🛕 Surcharge	DS6-2	10.520'	0.27'		EGL Up	11.97
4	DP6-3	3.00'	40.609 cubic	8.021 ft/s	0.50%	🔥 Surcharge	DS6-3	5.109'	0.16'		EGL Down	11.66'
5	DP6-4	3.00'	40.336 cubic	8.011 ft/s	0.50%	🔥 Surcharge	DS6-4	7.983'	0.22'		Invert Up	8.55'
6	DP6-13	1.50'	3.675 cubic f	4.450 ft/s	0.50%	Normal	DS6-13	8.999'	0.24'		Invert Down	8.24'
7	DP6-5	3.00'	36.644 cubic	7.861 ft/s	0.50%	🔥 Surcharge	DS6-5	10.966'	0.28'		Dec	
8	DP6-6	3.00'	32.096 cubic	7.636 ft/s	0.50%	🔥 Surcharge	DS6-6	10.951'	0.28'		DS6	
9	DP6-7	2.50'	27.101 cubic	7.201 ft/s	0.50%	🔥 Surcharge	DS6-7	10.899'	0.28'		Structure Type Rim Elevation	<none></none>
10	DP6-8	2.50'	22.207 cubic	6.940 ft/s	0.50%	🛕 Surcharge	DS6-8	6.876'	0.20'			19.84' 12.69'
11	DP6-9	2.50'	20.807 cubic	6.843 ft/s	0.50%	🛕 Surcharge	DS6-9	7.874'	0.22'		HGL	
12	DP6-10	2.50'	18.846 cubic	6.690 ft/s	0.50%	🛕 Surcharge	DS6-10	8.332'	0.23'		EGL	12.69'
13	DP6-11	2.00'	16.201 cubic	6.269 ft/s	0.50%	😣 Flooded	DS6-11	12.783'	0.32'			
14	DP6-12	1.50'	7.842 cubic f	5.189 ft/s	0.50%	😣 Flooded	DS6-12	12.273'	0.31'			
15	DP6-14	1.50'	2.630 cubic f	4.074 ft/s	0.50%	Normal	DS6-14	7.799'	0.22'			
S	tart Over											Apply Can

C Analyze Gravity Network - Drainage Area 6

– 🗆 X

С	Analyze	Gravity	Network -	Drainage Area 7
---	---------	---------	-----------	-----------------

Line	Pipe	Pipe Diameter	Pipe Flow	Velocity	Pipe Slope	Performance	Structure	Spread	Inlet Depth	
1	DP7	3.00'	23.427 cubic	7.725 ft/s	0.63%	📀 Normal	DS7	3.243'	0.12'	
2	DP7-1	2.00'	9.244 cubic f	5.595 ft/s	0.50%	Normal	DS7-1	5.701'	0.17'	
3	DP7-2	2.00'	8.515 cubic f	5.506 ft/s	0.50%	Normal	DS7-2	4.993'	0.16'	
4	DP7-3	2.00'	7.954 cubic f	5.387 ft/s	0.50%	Normal	DS7-3	5.872'	0.18'	
5	DP7-4	2.00'	6.997 cubic f	5.226 ft/s	0.50%	Normal	DS7-4	3.509'	0.13'	
6	DP7-5	2.00'	6.803 cubic f	5.180 ft/s	0.50%	Normal	DS7-5	4.021'	0.14'	
7	DP7-6	2.00'	6.353 cubic f	5.098 ft/s	0.50%	Normal	DS7-6	5.534'	0.17'	
8	DP7-7	1.00'	0.725 cubic f	2.938 ft/s	0.50%	🛕 Surcharge	DS7-7	4.157'	0.14'	
9	DP7-8	1.50'	4.632 cubic f	4.713 ft/s	0.50%	🛕 Surcharge	DS7-8	7.854'	0.22'	
10	DP7-9	1.50'	2.031 cubic f	3.795 ft/s	0.50%	Normal	DS7-9	6.955'	0.20'	
11	DP7-10	2.50'	14.893 cubic	6.315 ft/s	0.50%	Normal	DS7-10	5.151'	0.16'	
12	DP7-11	2.50'	14.285 cubic	6.408 ft/s	0.54%	Normal	DS7-11	6.330'	0.19'	
13	DP7-12	2.50'	13.324 cubic	6.068 ft/s	0.48%	Normal	DS7-12	7.473'	0.21'	
14	DP7-13	2.50'	11.724 cubic	5.940 ft/s	0.50%	Normal	DS7-13	6.354'	0.19'	
15	DP7-14	2.00'	10.385 cubic	5.793 ft/s	0.51%	Normal	DS7-14	5.888'	0.18'	
16	DP7-15	2.00'	9.391 cubic f	5.628 ft/s	0.50%	Normal	DS7-15	7.948'	0.22'	
17	DP7-16	2.00'	7.082 cubic f	5.240 ft/s	0.50%	Normal	DS7-16	7.910'	0.22'	
18	DP7-17	1.50'	4.704 cubic f	4.727 ft/s	0.50%	Normal	DS7-17	7.533'	0.21'	
19	DP7-18	1.50'	2.494 cubic f	4.022 ft/s	0.50%	Normal	DS7-18	4.220'	0.14'	
20	DP7-19	1.50'	1.843 cubic f	3.694 ft/s	0.50%	Normal	DS7-19	6.655'	0.19'	

HGL Up	12.79'
HGL Down	12.52
EGL Up	13.72'
EGL Down	13.45
Invert Up	11.46'
Invert Down	11.19'
DS7	
Structure Type	Grate inlet
Rim Elevation	18.93'
HGL	13.94'
EGL	13.94'
Flow	0.484 cubic feet per second
Captured Flow	0.469 cubic feet per second
Bypass Flow	0.015 cubic feet per second

Start Over

C Analyze Gravity Network - Drainage Area 7

Analy	sis Result									AEP: 1/10		Profile Report
Line	Pipe	Pipe Diameter	Pipe Flow	Velocity	Pipe Slope	Performance	Structure	Spread	Inlet Depth		DP7	
1	DP7	3.00'	36.470 cubic	8.619 ft/s	0.63%	🕑 Normal	DS7	4.213'	0.14'		HGL Up	13.19'
2	DP7-1	2.00'	14.333 cubic	6.152 ft/s	0.50%	🛕 Surcharge	DS7-1	6.960'	0.20'		HGL Down	12.93'
3	DP7-2	2.00'	13.152 cubic	6.084 ft/s	0.50%	🛕 Surcharge	DS7-2	6.160'	0.18'		EGL Up	14.35'
4	DP7-3	2.00'	12.242 cubic	5.966 ft/s	0.50%	🛕 Surcharge	DS7-3	7.154'	0.20'		EGL Down	14.08'
5	DP7-4	2.00'	10.731 cubic	5.813 ft/s	0.50%	🛕 Surcharge	DS7-4	4.506'	0.15'		Invert Up	11.46'
6	DP7-5	2.00'	10.526 cubic	5.778 ft/s	0.50%	🛕 Surcharge	DS7-5	5.073'	0.16'		Invert Down	11.19'
7	DP7-6	2.00'	9.798 cubic f	5.694 ft/s	0.50%	Normal	DS7-6	6.771'	0.20'		DS7	
8	DP7-7	1.00'	1.112 cubic f	3.297 ft/s	0.50%	🛕 Surcharge	DS7-7	5.224'	0.16'		Structure Type	Grate inlet
9	DP7-8	1.50'	7.115 cubic f	5.141 ft/s	0.50%	🛕 Surcharge	DS7-8	9.421'	0.25'		Rim Elevation	18.93'
10	DP7-9	1.50'	3.115 cubic f	4.263 ft/s	0.50%	🛕 Surcharge	DS7-9	8.389'	0.23'		HGL	15.22'
11	DP7-10	2.50'	23.429 cubic	7.017 ft/s	0.50%	🛕 Surcharge	DS7-10	6.337'	0.19'		EGL	15.22
12	DP7-11	2.50'	22.422 cubic	7.142 ft/s	0.54%	🛕 Surcharge	DS7-11	7.675'	0.21'		Flow	0.742 cubic feet per second
13	DP7-12	2.50'	20.840 cubic	6.763 ft/s	0.48%	🛕 Surcharge	DS7-12	8.984'	0.24'		Captured Flow	0.673 cubic feet per second
14	DP7-13	2.50'	18.261 cubic	6.646 ft/s	0.50%	🛕 Surcharge	DS7-13	7.703'	0.21'		Bypass Flow	0.069 cubic feet per second
15	DP7-14	2.00'	16.160 cubic	6.304 ft/s	0.51%	🛕 Surcharge	DS7-14	7.172'	0.20'		bypass riow	0.069 cubic feet per second
16	DP7-15	2.00'	14.574 cubic	6.182 ft/s	0.50%	🛕 Surcharge	DS7-15	9.529'	0.25'			
17	DP7-16	2.00'	10.964 cubic	5.839 ft/s	0.50%	🛕 Surcharge	DS7-16	9.485'	0.25'			
18	DP7-17	1.50'	7.266 cubic f	5.152 ft/s	0.50%	🛕 Surcharge	DS7-17	9.052'	0.24'			
19	DP7-18	1.50'	3.840 cubic f	4.507 ft/s	0.50%	🛕 Surcharge	DS7-18	5.295'	0.17'			
20	DP7-19	1.50'	2.826 cubic f	4.154 ft/s	0.50%	🛕 Surcharge	DS7-19	8.046'	0.22'			
_												
St	art Over											Apply Cancel Help

– 🗆 ×

Apply Cancel Help

– 🗆 X

Appendix D

Alternative Stormwater Practice Specifications



Jellyfish[®] Filter Stormwater Treatment



The experts you need to solve your stormwater challenges

Contech is the leader in stormwater solutions, helping engineers, contractors and owners with infrastructure and land development projects throughout North America.

With our responsive team of stormwater experts, local regulatory expertise and flexible solutions, Contech is the trusted partner you can count on for stormwater management solutions.

Your Contech Team









STORMWATER CONSULTANT

It's my job to recommend the best solution to meet permitting requirements.

STORMWATER DESIGN ENGINEER

I work with consultants to design the best approved solution to meet your project's needs.

REGULATORY MANAGER

I understand the local stormwater regulations and what solutions will be approved.

SALES ENGINEER

I make sure our solutions meet the needs of the contractor during construction.

Contech is your partner in stormwater management solutions



Setting new standards in Stormwater Treatment – Jellyfish® Filter

The Jellyfish Filter is a stormwater quality treatment technology featuring high flow pretreatment and membrane filtration in a compact stand-alone system. Jellyfish removes floatables, trash, oil, debris, TSS, fine silt-sized particles, and a high percentage of particulate-bound pollutants; including phosphorus, nitrogen, metals and hydrocarbons. The high surface area membrane cartridges, combined with up-flow hydraulics, frequent, passive backwashing, and rinseable/ reusable cartridges ensure long-lasting performance. The Jellyfish Filter has been tested in the field and laboratory, and has received approval from numerous stormwater regulatory agencies.


Jellyfish[®] Filter



How the Jellyfish[®] Filter Treats Stormwater

Tested in the field and laboratory ...

- Stormwater enters the Jellyfish through the inlet pipe and traps floating pollutants behind the maintenance access wall and below the cartridge deck.
- Water is conveyed below the cartridge deck where a separation skirt around the cartridges isolates oil, trash and debris outside the filtration zone.
- Water is directed to the filtration zone and up through the top of the cartridge where it exits via the outlet pipe.
- The membrane filters provide a very large surface area to effectively remove fine sand and silt-sized particles, and a high percentage of particulate-bound pollutants such as nitrogen, phosphorus, metals, and hydrocarbons while ensuring long-lasting treatment.
- As influent flow subsides, the water in the backwash pool flows back into the lower chamber. This passive backwash extends cartridge life.
- The draindown cartridge(s) located outside the backwash pool enables water levels to balance.



Learn More: www.ContechES.com/jellyfish



Pretreat bioretention or infiltration with Jellyfish to extend service life.


Setting new standards in Stormwater Treatment

Jellyfish[®] Filter Performance Testing Results



APPLICATION TIPS

- The Peak Diversion Jellyfish provides treatment and highflow bypass in one structure, eliminating the need for a separate bypass structure.
- LID and GI are complemented by filtration solutions, as they help keep sites free from fine sediments that can impede performance, remove unsightly trash, and provide a single point of maintenance.
- Selecting a filter with a long maintenance cycle and low maintenance cost will result in healthy waterways and happy property owners.



The pleated tentacles of the Jellyfish® Filter provide a large surface area for pollutant removal.

POLLUTANT OF CONCERN	% REMOVAL
Total Trash	99%
Total Suspended Solids (TSS)	89%
Total Phosphorus (TP)	59%
Total Nitrogen (TN)	51%
Total Copper (TCu)	> 50%
Total Zinc (TZn)	> 50%



Sources: TARP II Field Study – 2012 JF 4-2-1 Configuration MRDC Floatables Testing – 2008 JF6-6-1 Configuration



FLOW

Jellyfish® Filter Features and Benefits

FEATURE	BENEFITS
High surface area membrane filtration	Low flux rate promotes cake filtration and slows membrane occlusion
High design treatment flow rate per cartridge (up to 80 gpm (5 L/s))	Compact system with a small footprint, lower construction cost
Low driving head (typically 18 inches or less (457 mm))	Design flexibility, lower construction cost
Lightweight cartridges with passive backwash	Easy maintenance and low life-cycle cost



The Jellyfish Filter can be configured in a manhole, catch basin, or vault.

Select Jellyfish[®] Filter Certifications and Verifications

The Jellyfish Filter has been reviewed by numerous state and federal programs, including:

- Washington State Department of Ecology (TAPE) GULD BASIC, Phosphorus
- Virginia Department of Environmental Quality (VA DEQ)
- Texas Commission of Environmental Quality (TCEQ)
- Canada ISO 14034 Environmental Management Environmental Technology Verification (ETV)
- Philadelphia Water District (PWD)
- Maryland Department of the Environment (MD DOE)




Field tested and performance verified

Jellyfish[®] Filter Configurations

Multiple system configurations to optimize your site

The Jellyfish Filter can be manufactured in a variety of configurations: manhole, catch basin, vault, fiberglass tank, or custom configurations. Typically, 18 inches (457 mm) of driving head is designed into the system. For low drop sites, the designed driving head can be less.



Jellyfish® Filter Maintenance


- Jellyfish Filter cartridges are light weight and reusable
- Maintenance of the filter cartridges is performed by removing, rinsing and reusing the cartridge tentacles.
- Vacuum extraction of captured pollutants in the sump is recommended at the same time.
- Full cartridge replacement intervals differ by site due to varying pollutant loading and type, and maintenance frequency.
 Replacement is anticipated every 2-5 years.
- Contech[®] has created a network of Certified Maintenance Providers to provide maintenance on stormwater BMP's.



The Jellyfish® Filter tentacle is light and easy to clean.



A partner





STORMWATER SOLUTIONS



STRUCTURES

Few companies offer the wide range of highquality stormwater resources you can find with us — state-of-the-art products, decades of expertise, and all the maintenance support you need to operate your system cost-effectively.

THE CONTECH WAY

Contech® Engineered Solutions provides innovative, cost-effective site solutions to engineers, contractors, and developers on projects across North America. Our portfolio includes bridges, drainage, erosion control, retaining wall, sanitary sewer and stormwater management products.

TAKE THE NEXT STEP

For more information: www.ContechES.com



Get social with us: 800-338-1122 | www.ContechES.com

NOTHING IN THIS CATALOG SHOULD BE CONSTRUED AS A WARRANTY. APPLICATIONS SUGGESTED HEREIN ARE DESCRIBED ONLY TO HELP READERS MAKE THEIR OWN EVALUATIONS AND DECISIONS, AND ARE NEITHER GUARANTEES NOR WARRANTIES OF SUITABILITY FOR ANY APPLICATION. CONTECH MAKES NO WARRANTY WHATSOEVER, EXPRESS OR IMPLIED, RELATED TO THE APPLICATIONS, MATERIALS, COATINGS, OR PRODUCTS DISCUSSED HEREIN. ALL IMPLIED WARRANTIES OF MERCHANTABILITY AND ALL IMPLIED WARRANTIES OF FITNESS FOR ANY PARTICULAR PURPOSE ARE DISCLAIMED BY CONTECH. SEE CONTECH'S CONDITIONS OF SALE (AVAILABLE AT WWW.CONTECHES.COM/COS) FOR MORE INFORMATION.

<u>Appendix E</u>

NRCS Soils Report






United States Department of Agriculture

Natural Resources Conservation

Service

A product of the National Cooperative Soil Survey, a joint effort of the United States Department of Agriculture and other Federal agencies, State agencies including the Agricultural Experiment Stations, and local participants

Custom Soil Resource Report for Albany County, New York



Preface

Soil surveys contain information that affects land use planning in survey areas. They highlight soil limitations that affect various land uses and provide information about the properties of the soils in the survey areas. Soil surveys are designed for many different users, including farmers, ranchers, foresters, agronomists, urban planners, community officials, engineers, developers, builders, and home buyers. Also, conservationists, teachers, students, and specialists in recreation, waste disposal, and pollution control can use the surveys to help them understand, protect, or enhance the environment.

Various land use regulations of Federal, State, and local governments may impose special restrictions on land use or land treatment. Soil surveys identify soil properties that are used in making various land use or land treatment decisions. The information is intended to help the land users identify and reduce the effects of soil limitations on various land uses. The landowner or user is responsible for identifying and complying with existing laws and regulations.

Although soil survey information can be used for general farm, local, and wider area planning, onsite investigation is needed to supplement this information in some cases. Examples include soil quality assessments (http://www.nrcs.usda.gov/wps/portal/nrcs/main/soils/health/) and certain conservation and engineering applications. For more detailed information, contact your local USDA Service Center (https://offices.sc.egov.usda.gov/locator/app?agency=nrcs) or your NRCS State Soil Scientist (http://www.nrcs.usda.gov/wps/portal/nrcs/detail/soils/contactus/? cid=nrcs142p2_053951).

Great differences in soil properties can occur within short distances. Some soils are seasonally wet or subject to flooding. Some are too unstable to be used as a foundation for buildings or roads. Clayey or wet soils are poorly suited to use as septic tank absorption fields. A high water table makes a soil poorly suited to basements or underground installations.

The National Cooperative Soil Survey is a joint effort of the United States Department of Agriculture and other Federal agencies, State agencies including the Agricultural Experiment Stations, and local agencies. The Natural Resources Conservation Service (NRCS) has leadership for the Federal part of the National Cooperative Soil Survey.

Information about soils is updated periodically. Updated information is available through the NRCS Web Soil Survey, the site for official soil survey information.

The U.S. Department of Agriculture (USDA) prohibits discrimination in all its programs and activities on the basis of race, color, national origin, age, disability, and where applicable, sex, marital status, familial status, parental status, religion, sexual orientation, genetic information, political beliefs, reprisal, or because all or a part of an individual's income is derived from any public assistance program. (Not all prohibited bases apply to all programs.) Persons with disabilities who require

alternative means for communication of program information (Braille, large print, audiotape, etc.) should contact USDA's TARGET Center at (202) 720-2600 (voice and TDD). To file a complaint of discrimination, write to USDA, Director, Office of Civil Rights, 1400 Independence Avenue, S.W., Washington, D.C. 20250-9410 or call (800) 795-3272 (voice) or (202) 720-6382 (TDD). USDA is an equal opportunity provider and employer.

Contents

Preface	2
How Soil Surveys Are Made	5
Soil Map	
Soil Map	9
Legend	
Map Unit Legend	11
Map Unit Descriptions	11
Albany County, New York	13
HuE—Hudson silt loam, 25 to 45 percent slopes	13
NrD—Nassau very channery silt loam, hilly, very rocky	14
Ug—Udorthents, loamy	15
Ur—Urban land	16
W—Water	17
Wo—Wayland soils complex, non-calcareous substratum, 0 to 3	
percent slopes, frequently flooded	17
Soil Information for All Uses	20
Soil Properties and Qualities	20
Soil Qualities and Features	20
Hydrologic Soil Group	20
References	25

How Soil Surveys Are Made

Soil surveys are made to provide information about the soils and miscellaneous areas in a specific area. They include a description of the soils and miscellaneous areas and their location on the landscape and tables that show soil properties and limitations affecting various uses. Soil scientists observed the steepness, length, and shape of the slopes; the general pattern of drainage; the kinds of crops and native plants; and the kinds of bedrock. They observed and described many soil profiles. A soil profile is the sequence of natural layers, or horizons, in a soil. The profile extends from the surface down into the unconsolidated material in which the soil formed or from the surface down to bedrock. The unconsolidated material is devoid of roots and other living organisms and has not been changed by other biological activity.

Currently, soils are mapped according to the boundaries of major land resource areas (MLRAs). MLRAs are geographically associated land resource units that share common characteristics related to physiography, geology, climate, water resources, soils, biological resources, and land uses (USDA, 2006). Soil survey areas typically consist of parts of one or more MLRA.

The soils and miscellaneous areas in a survey area occur in an orderly pattern that is related to the geology, landforms, relief, climate, and natural vegetation of the area. Each kind of soil and miscellaneous area is associated with a particular kind of landform or with a segment of the landform. By observing the soils and miscellaneous areas in the survey area and relating their position to specific segments of the landform, a soil scientist develops a concept, or model, of how they were formed. Thus, during mapping, this model enables the soil scientist to predict with a considerable degree of accuracy the kind of soil or miscellaneous area at a specific location on the landscape.

Commonly, individual soils on the landscape merge into one another as their characteristics gradually change. To construct an accurate soil map, however, soil scientists must determine the boundaries between the soils. They can observe only a limited number of soil profiles. Nevertheless, these observations, supplemented by an understanding of the soil-vegetation-landscape relationship, are sufficient to verify predictions of the kinds of soil in an area and to determine the boundaries.

Soil scientists recorded the characteristics of the soil profiles that they studied. They noted soil color, texture, size and shape of soil aggregates, kind and amount of rock fragments, distribution of plant roots, reaction, and other features that enable them to identify soils. After describing the soils in the survey area and determining their properties, the soil scientists assigned the soils to taxonomic classes (units). Taxonomic classes are concepts. Each taxonomic class has a set of soil characteristics with precisely defined limits. The classes are used as a basis for comparison to classify soils systematically. Soil taxonomy, the system of taxonomic classification used in the United States, is based mainly on the kind and character of soil properties and the arrangement of horizons within the profile. After the soil

scientists classified and named the soils in the survey area, they compared the individual soils with similar soils in the same taxonomic class in other areas so that they could confirm data and assemble additional data based on experience and research.

The objective of soil mapping is not to delineate pure map unit components; the objective is to separate the landscape into landforms or landform segments that have similar use and management requirements. Each map unit is defined by a unique combination of soil components and/or miscellaneous areas in predictable proportions. Some components may be highly contrasting to the other components of the map unit. The presence of minor components in a map unit in no way diminishes the usefulness or accuracy of the data. The delineation of such landforms and landform segments on the map provides sufficient information for the development of resource plans. If intensive use of small areas is planned, onsite investigation is needed to define and locate the soils and miscellaneous areas.

Soil scientists make many field observations in the process of producing a soil map. The frequency of observation is dependent upon several factors, including scale of mapping, intensity of mapping, design of map units, complexity of the landscape, and experience of the soil scientist. Observations are made to test and refine the soil-landscape model and predictions and to verify the classification of the soils at specific locations. Once the soil-landscape model is refined, a significantly smaller number of measurements of individual soil properties are made and recorded. These measurements may include field measurements, such as those for color, depth to bedrock, and texture, and laboratory measurements, such as those for content of sand, silt, clay, salt, and other components. Properties of each soil typically vary from one point to another across the landscape.

Observations for map unit components are aggregated to develop ranges of characteristics for the components. The aggregated values are presented. Direct measurements do not exist for every property presented for every map unit component. Values for some properties are estimated from combinations of other properties.

While a soil survey is in progress, samples of some of the soils in the area generally are collected for laboratory analyses and for engineering tests. Soil scientists interpret the data from these analyses and tests as well as the field-observed characteristics and the soil properties to determine the expected behavior of the soils under different uses. Interpretations for all of the soils are field tested through observation of the soils in different uses and under different levels of management. Some interpretations are modified to fit local conditions, and some new interpretations are developed to meet local needs. Data are assembled from other sources, such as research information, production records, and field experience of specialists. For example, data on crop yields under defined levels of management are assembled from farm records and from field or plot experiments on the same kinds of soil.

Predictions about soil behavior are based not only on soil properties but also on such variables as climate and biological activity. Soil conditions are predictable over long periods of time, but they are not predictable from year to year. For example, soil scientists can predict with a fairly high degree of accuracy that a given soil will have a high water table within certain depths in most years, but they cannot predict that a high water table will always be at a specific level in the soil on a specific date.


After soil scientists located and identified the significant natural bodies of soil in the survey area, they drew the boundaries of these bodies on aerial photographs and

identified each as a specific map unit. Aerial photographs show trees, buildings, fields, roads, and rivers, all of which help in locating boundaries accurately.

Soil Map

The soil map section includes the soil map for the defined area of interest, a list of soil map units on the map and extent of each map unit, and cartographic symbols displayed on the map. Also presented are various metadata about data used to produce the map, and a description of each soil map unit.

Custom Soil Resource Report Soil Map



	MAP LI	EGEND		MAP INFORMATION
Area of Int	terest (AOI) Area of Interest (AOI)	8	Spoil Area Stony Spot	The soil surveys that comprise your AOI were mapped at 1:15,800.
Soils	Soil Map Unit Polygons	00 V	Very Stony Spot Wet Spot	Please rely on the bar scale on each map sheet for map measurements.
Special	Soil Map Unit Lines Soil Map Unit Points Point Features		Other Special Line Features	Source of Map: Natural Resources Conservation Service Web Soil Survey URL: Coordinate System: Web Mercator (EPSG:3857)
o X	Blowout Borrow Pit	Water Fea	Streams and Canals	Maps from the Web Soil Survey are based on the Web Mercator projection, which preserves direction and shape but distorts
※ ◇	Clay Spot Closed Depression	+++ ~	Rails Interstate Highways	distance and area. A projection that preserves area, such as the Albers equal-area conic projection, should be used if more accurate calculations of distance or area are required.
*	Gravel Pit Gravelly Spot Landfill	~	US Routes Major Roads	This product is generated from the USDA-NRCS certified data as of the version date(s) listed below.
© ۸	Lava Flow Marsh or swamp	Backgrou	Local Roads nd Aerial Photography	Soil Survey Area: Albany County, New York Survey Area Data: Version 19, Aug 29, 2021
2 2 0	Mine or Quarry Miscellaneous Water		, lender ineregiap,	Soil map units are labeled (as space allows) for map scales 1:50,000 or larger.
ŏ	Perennial Water Rock Outcrop			Date(s) aerial images were photographed: Jul 1, 2014—Sep 22, 2017
+	Saline Spot Sandy Spot			The orthophoto or other base map on which the soil lines were compiled and digitized probably differs from the background imagery displayed on these maps. As a result, some minor shifting of map unit boundaries may be evident.
⇒ ◊	Severely Eroded Spot Sinkhole			omining of map and boardanes may be ovident.
) S	Slide or Slip Sodic Spot			

Map Unit Symbol	Map Unit Name	Acres in AOI	Percent of AOI
HuE	Hudson silt loam, 25 to 45 percent slopes	0.1	0.1%
NrD	Nassau very channery silt loam, hilly, very rocky	7.2	6.7%
Ug	Udorthents, loamy	11.6	10.7%
Ur	Urban land	0.8	0.8%
W	Water	0.1	0.1%
Wo Wayland soils complex, non- calcareous substratum, 0 to 3 percent slopes, frequently flooded		88.7	81.7%
Totals for Area of Interest		108.6	100.0%

Map Unit Legend

Map Unit Descriptions

The map units delineated on the detailed soil maps in a soil survey represent the soils or miscellaneous areas in the survey area. The map unit descriptions, along with the maps, can be used to determine the composition and properties of a unit.

A map unit delineation on a soil map represents an area dominated by one or more major kinds of soil or miscellaneous areas. A map unit is identified and named according to the taxonomic classification of the dominant soils. Within a taxonomic class there are precisely defined limits for the properties of the soils. On the landscape, however, the soils are natural phenomena, and they have the characteristic variability of all natural phenomena. Thus, the range of some observed properties may extend beyond the limits defined for a taxonomic class. Areas of soils of a single taxonomic class rarely, if ever, can be mapped without including areas of other taxonomic classes. Consequently, every map unit is made up of the soils or miscellaneous areas for which it is named and some minor components that belong to taxonomic classes other than those of the major soils.

Most minor soils have properties similar to those of the dominant soil or soils in the map unit, and thus they do not affect use and management. These are called noncontrasting, or similar, components. They may or may not be mentioned in a particular map unit description. Other minor components, however, have properties and behavioral characteristics divergent enough to affect use or to require different management. These are called contrasting, or dissimilar, components. They generally are in small areas and could not be mapped separately because of the scale used. Some small areas of strongly contrasting soils or miscellaneous areas are identified by a special symbol on the maps. If included in the database for a given area, the contrasting minor components are identified in the map unit descriptions along with some characteristics of each. A few areas of minor components may not have been observed, and consequently they are not mentioned in the descriptions, especially where the pattern was so complex that it

was impractical to make enough observations to identify all the soils and miscellaneous areas on the landscape.

The presence of minor components in a map unit in no way diminishes the usefulness or accuracy of the data. The objective of mapping is not to delineate pure taxonomic classes but rather to separate the landscape into landforms or landform segments that have similar use and management requirements. The delineation of such segments on the map provides sufficient information for the development of resource plans. If intensive use of small areas is planned, however, onsite investigation is needed to define and locate the soils and miscellaneous areas.

An identifying symbol precedes the map unit name in the map unit descriptions. Each description includes general facts about the unit and gives important soil properties and qualities.

Soils that have profiles that are almost alike make up a *soil series*. Except for differences in texture of the surface layer, all the soils of a series have major horizons that are similar in composition, thickness, and arrangement.

Soils of one series can differ in texture of the surface layer, slope, stoniness, salinity, degree of erosion, and other characteristics that affect their use. On the basis of such differences, a soil series is divided into *soil phases*. Most of the areas shown on the detailed soil maps are phases of soil series. The name of a soil phase commonly indicates a feature that affects use or management. For example, Alpha silt loam, 0 to 2 percent slopes, is a phase of the Alpha series.

Some map units are made up of two or more major soils or miscellaneous areas. These map units are complexes, associations, or undifferentiated groups.

A *complex* consists of two or more soils or miscellaneous areas in such an intricate pattern or in such small areas that they cannot be shown separately on the maps. The pattern and proportion of the soils or miscellaneous areas are somewhat similar in all areas. Alpha-Beta complex, 0 to 6 percent slopes, is an example.

An *association* is made up of two or more geographically associated soils or miscellaneous areas that are shown as one unit on the maps. Because of present or anticipated uses of the map units in the survey area, it was not considered practical or necessary to map the soils or miscellaneous areas separately. The pattern and relative proportion of the soils or miscellaneous areas are somewhat similar. Alpha-Beta association, 0 to 2 percent slopes, is an example.

An *undifferentiated group* is made up of two or more soils or miscellaneous areas that could be mapped individually but are mapped as one unit because similar interpretations can be made for use and management. The pattern and proportion of the soils or miscellaneous areas in a mapped area are not uniform. An area can be made up of only one of the major soils or miscellaneous areas, or it can be made up of all of them. Alpha and Beta soils, 0 to 2 percent slopes, is an example.

Some surveys include *miscellaneous areas*. Such areas have little or no soil material and support little or no vegetation. Rock outcrop is an example.

Albany County, New York

HuE—Hudson silt loam, 25 to 45 percent slopes

Map Unit Setting

National map unit symbol: 9pg8 Elevation: 300 to 1,800 feet Mean annual precipitation: 36 to 41 inches Mean annual air temperature: 45 to 48 degrees F Frost-free period: 100 to 170 days Farmland classification: Not prime farmland

Map Unit Composition

Hudson and similar soils: 85 percent *Minor components:* 15 percent *Estimates are based on observations, descriptions, and transects of the mapunit.*

Description of Hudson

Setting

Landform: Lake plains Landform position (two-dimensional): Summit Landform position (three-dimensional): Riser Down-slope shape: Concave Across-slope shape: Convex Parent material: Clayey and silty glaciolacustrine deposits

Typical profile

H1 - 0 to 11 inches: silt loam H2 - 11 to 16 inches: silty clay loam H3 - 16 to 31 inches: silty clay H4 - 31 to 60 inches: clay

Properties and qualities

Slope: 25 to 45 percent
Depth to restrictive feature: More than 80 inches
Drainage class: Moderately well drained
Capacity of the most limiting layer to transmit water (Ksat): Moderately low to moderately high (0.06 to 0.20 in/hr)
Depth to water table: About 18 to 24 inches
Frequency of flooding: None
Frequency of ponding: None
Calcium carbonate, maximum content: 15 percent
Available water supply, 0 to 60 inches: High (about 9.7 inches)

Interpretive groups

Land capability classification (irrigated): None specified Land capability classification (nonirrigated): 7e Hydrologic Soil Group: C/D Ecological site: F144AY018NY - Moist Lake Plain Hydric soil rating: No

Minor Components

Unnamed soils Percent of map unit: 5 percent

Unadilla

Percent of map unit: 5 percent Hydric soil rating: No

Colonie

Percent of map unit: 3 percent Hydric soil rating: No

Udifluvents

Percent of map unit: 1 percent Hydric soil rating: No

Fluvaquents

Percent of map unit: 1 percent Landform: Flood plains Hydric soil rating: Yes

NrD—Nassau very channery silt loam, hilly, very rocky

Map Unit Setting

National map unit symbol: 9ph1 Elevation: 600 to 1,800 feet Mean annual precipitation: 36 to 41 inches Mean annual air temperature: 45 to 48 degrees F Frost-free period: 100 to 170 days Farmland classification: Not prime farmland

Map Unit Composition

Nassau, hilly, and similar soils: 70 percent *Minor components:* 30 percent *Estimates are based on observations, descriptions, and transects of the mapunit.*

Description of Nassau, Hilly

Setting

Landform: Benches, ridges, till plains Landform position (two-dimensional): Backslope Landform position (three-dimensional): Side slope Down-slope shape: Convex Across-slope shape: Convex Parent material: Channery loamy till derived mainly from local slate or shale

Typical profile

H1 - 0 to 8 inches: very channery silt loam *H2 - 8 to 16 inches:* very channery silt loam *H3 - 16 to 20 inches:* unweathered bedrock

Properties and qualities

Slope: 15 to 25 percent *Depth to restrictive feature:* 10 to 20 inches to lithic bedrock *Drainage class:* Somewhat excessively drained Capacity of the most limiting layer to transmit water (Ksat): Very low (0.00 to 0.00 in/hr) Depth to water table: More than 80 inches Frequency of flooding: None Frequency of ponding: None Available water supply, 0 to 60 inches: Very low (about 1.6 inches)

Interpretive groups

Land capability classification (irrigated): None specified Land capability classification (nonirrigated): 6s Hydrologic Soil Group: D Ecological site: F144AY033MA - Shallow Dry Till Uplands Hydric soil rating: No

Minor Components

Rock outcrop

Percent of map unit: 9 percent Hydric soil rating: Unranked

Manlius

Percent of map unit: 8 percent Hydric soil rating: No

Unnamed soils

Percent of map unit: 8 percent

Lordstown

Percent of map unit: 5 percent Hydric soil rating: No

Ug—Udorthents, loamy

Map Unit Setting

National map unit symbol: 9pj1 Elevation: 0 to 1,640 feet Mean annual precipitation: 36 to 41 inches Mean annual air temperature: 45 to 48 degrees F Frost-free period: 100 to 170 days Farmland classification: Not prime farmland

Map Unit Composition

Udorthents, loamy, and similar soils: 90 percent Minor components: 10 percent Estimates are based on observations, descriptions, and transects of the mapunit.

Description of Udorthents, Loamy

Typical profile

H1 - 0 to 4 inches: loam *H2 - 4 to 70 inches:* channery loam

Properties and qualities

Slope: 0 to 8 percent
Depth to restrictive feature: More than 80 inches
Drainage class: Moderately well drained
Capacity of the most limiting layer to transmit water (Ksat): Moderately low to high (0.06 to 5.95 in/hr)
Depth to water table: About 36 to 72 inches
Frequency of flooding: None
Frequency of ponding: None
Calcium carbonate, maximum content: 15 percent
Available water supply, 0 to 60 inches: Low (about 5.5 inches)

Minor Components

Unnamed soils

Percent of map unit: 10 percent

Ur—Urban land

Map Unit Setting

National map unit symbol: 9pj8 Mean annual precipitation: 36 to 41 inches Mean annual air temperature: 45 to 48 degrees F Frost-free period: 100 to 170 days Farmland classification: Not prime farmland

Map Unit Composition

Urban land: 85 percent *Minor components:* 15 percent *Estimates are based on observations, descriptions, and transects of the mapunit.*

Description of Urban Land

Typical profile

H1 - 0 to 6 inches: variable

Minor Components

Unnamed soils

Percent of map unit: 10 percent

Udorthents

Percent of map unit: 5 percent Hydric soil rating: No

W—Water

Map Unit Composition

Water: 100 percent *Estimates are based on observations, descriptions, and transects of the mapunit.*

Wo—Wayland soils complex, non-calcareous substratum, 0 to 3 percent slopes, frequently flooded

Map Unit Setting

National map unit symbol: 2srgt Elevation: 160 to 1,970 feet Mean annual precipitation: 31 to 70 inches Mean annual air temperature: 43 to 52 degrees F Frost-free period: 105 to 180 days Farmland classification: Not prime farmland

Map Unit Composition

Wayland and similar soils: 60 percent Wayland, very poorly drained, and similar soils: 30 percent Minor components: 10 percent Estimates are based on observations, descriptions, and transects of the mapunit.

Description of Wayland

Setting

Landform: Flood plains Landform position (three-dimensional): Tread Down-slope shape: Linear Across-slope shape: Linear Parent material: Silty and clayey alluvium derived from interbedded sedimentary rock

Typical profile

Ap - 0 to 9 inches: silt loam Bg - 9 to 21 inches: silt loam Cg1 - 21 to 28 inches: silt loam Cg2 - 28 to 47 inches: silt loam Cg3 - 47 to 54 inches: silt loam Cg4 - 54 to 60 inches: silt loam

Properties and qualities

Slope: 0 to 3 percent
Depth to restrictive feature: More than 80 inches
Drainage class: Poorly drained
Capacity of the most limiting layer to transmit water (Ksat): Moderately low to high (0.14 to 14.17 in/hr)
Depth to water table: About 0 to 6 inches

Frequency of flooding: FrequentNone Frequency of ponding: None Calcium carbonate, maximum content: 5 percent Maximum salinity: Nonsaline (0.0 to 1.9 mmhos/cm) Available water supply, 0 to 60 inches: Very high (about 13.0 inches)

Interpretive groups

Land capability classification (irrigated): None specified Land capability classification (nonirrigated): 5w Hydrologic Soil Group: B/D Hydric soil rating: Yes

Description of Wayland, Very Poorly Drained

Setting

Landform: Flood plains Landform position (three-dimensional): Tread Down-slope shape: Concave Across-slope shape: Concave Parent material: Silty and clayey alluvium derived from interbedded sedimentary rock

Typical profile

A - 0 to 9 inches: mucky silt loam Bg - 9 to 21 inches: silt loam Cg1 - 21 to 28 inches: silt loam Cg2 - 28 to 47 inches: silt loam Cg3 - 47 to 54 inches: silt loam Cg4 - 54 to 60 inches: silt loam

Properties and qualities

Slope: 0 to 3 percent
Depth to restrictive feature: More than 80 inches
Drainage class: Very poorly drained
Capacity of the most limiting layer to transmit water (Ksat): Moderately low to high (0.14 to 14.17 in/hr)
Depth to water table: About 0 inches
Frequency of flooding: NoneFrequent
Frequency of ponding: Frequent
Calcium carbonate, maximum content: 5 percent
Maximum salinity: Nonsaline (0.0 to 1.9 mmhos/cm)
Available water supply, 0 to 60 inches: Very high (about 13.3 inches)

Interpretive groups

Land capability classification (irrigated): None specified Land capability classification (nonirrigated): 5w Hydrologic Soil Group: B/D Hydric soil rating: Yes

Minor Components

Holderton

Percent of map unit: 10 percent Landform: Flood plains Landform position (three-dimensional): Tread Down-slope shape: Linear Across-slope shape: Linear Hydric soil rating: No

Soil Information for All Uses

Soil Properties and Qualities

The Soil Properties and Qualities section includes various soil properties and qualities displayed as thematic maps with a summary table for the soil map units in the selected area of interest. A single value or rating for each map unit is generated by aggregating the interpretive ratings of individual map unit components. This aggregation process is defined for each property or quality.

Soil Qualities and Features

Soil qualities are behavior and performance attributes that are not directly measured, but are inferred from observations of dynamic conditions and from soil properties. Example soil qualities include natural drainage, and frost action. Soil features are attributes that are not directly part of the soil. Example soil features include slope and depth to restrictive layer. These features can greatly impact the use and management of the soil.

Hydrologic Soil Group

Hydrologic soil groups are based on estimates of runoff potential. Soils are assigned to one of four groups according to the rate of water infiltration when the soils are not protected by vegetation, are thoroughly wet, and receive precipitation from long-duration storms.

The soils in the United States are assigned to four groups (A, B, C, and D) and three dual classes (A/D, B/D, and C/D). The groups are defined as follows:

Group A. Soils having a high infiltration rate (low runoff potential) when thoroughly wet. These consist mainly of deep, well drained to excessively drained sands or gravelly sands. These soils have a high rate of water transmission.


Group B. Soils having a moderate infiltration rate when thoroughly wet. These consist chiefly of moderately deep or deep, moderately well drained or well drained soils that have moderately fine texture to moderately coarse texture. These soils have a moderate rate of water transmission.

Group C. Soils having a slow infiltration rate when thoroughly wet. These consist chiefly of soils having a layer that impedes the downward movement of water or soils of moderately fine texture or fine texture. These soils have a slow rate of water transmission.


Group D. Soils having a very slow infiltration rate (high runoff potential) when thoroughly wet. These consist chiefly of clays that have a high shrink-swell potential, soils that have a high water table, soils that have a claypan or clay layer at or near the surface, and soils that are shallow over nearly impervious material. These soils have a very slow rate of water transmission.

If a soil is assigned to a dual hydrologic group (A/D, B/D, or C/D), the first letter is for drained areas and the second is for undrained areas. Only the soils that in their natural condition are in group D are assigned to dual classes.

Custom Soil Resource Report Map—Hydrologic Soil Group



MAP LEGEND



MAP INFORMATION

The soil surveys that comprise your AOI were mapped at 1:15,800.

Please rely on the bar scale on each map sheet for map measurements.

Source of Map: Natural Resources Conservation Service Web Soil Survey URL: Coordinate System: Web Mercator (EPSG:3857)

Maps from the Web Soil Survey are based on the Web Mercator projection, which preserves direction and shape but distorts distance and area. A projection that preserves area, such as the Albers equal-area conic projection, should be used if more accurate calculations of distance or area are required.

This product is generated from the USDA-NRCS certified data as of the version date(s) listed below.

Soil Survey Area: Albany County, New York Survey Area Data: Version 19, Aug 29, 2021

Soil map units are labeled (as space allows) for map scales 1:50,000 or larger.

Date(s) aerial images were photographed: Jul 1, 2014—Sep 22, 2017

The orthophoto or other base map on which the soil lines were compiled and digitized probably differs from the background imagery displayed on these maps. As a result, some minor shifting of map unit boundaries may be evident.

Table—Hydrologic Soil Group

Map unit symbol	Map unit name	Rating	Acres in AOI	Percent of AOI
HuE	Hudson silt loam, 25 to 45 percent slopes	C/D	0.1	0.1%
NrD	Nassau very channery silt loam, hilly, very rocky	D	7.2	6.7%
Ug	Udorthents, loamy	A	11.6	10.7%
Ur	Urban land		0.8	0.8%
W	Water		0.1	0.1%
Wo	Wayland soils complex, non-calcareous substratum, 0 to 3 percent slopes, frequently flooded	B/D	88.7	81.7%
Totals for Area of Intere	est	1	108.6	100.0%

Rating Options—Hydrologic Soil Group

Aggregation Method: Dominant Condition Component Percent Cutoff: None Specified Tie-break Rule: Higher

References

American Association of State Highway and Transportation Officials (AASHTO). 2004. Standard specifications for transportation materials and methods of sampling and testing. 24th edition.

American Society for Testing and Materials (ASTM). 2005. Standard classification of soils for engineering purposes. ASTM Standard D2487-00.

Cowardin, L.M., V. Carter, F.C. Golet, and E.T. LaRoe. 1979. Classification of wetlands and deep-water habitats of the United States. U.S. Fish and Wildlife Service FWS/OBS-79/31.

Federal Register. July 13, 1994. Changes in hydric soils of the United States.

Federal Register. September 18, 2002. Hydric soils of the United States.

Hurt, G.W., and L.M. Vasilas, editors. Version 6.0, 2006. Field indicators of hydric soils in the United States.

National Research Council. 1995. Wetlands: Characteristics and boundaries.

Soil Survey Division Staff. 1993. Soil survey manual. Soil Conservation Service. U.S. Department of Agriculture Handbook 18. http://www.nrcs.usda.gov/wps/portal/ nrcs/detail/national/soils/?cid=nrcs142p2_054262

Soil Survey Staff. 1999. Soil taxonomy: A basic system of soil classification for making and interpreting soil surveys. 2nd edition. Natural Resources Conservation Service, U.S. Department of Agriculture Handbook 436. http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/soils/?cid=nrcs142p2_053577

Soil Survey Staff. 2010. Keys to soil taxonomy. 11th edition. U.S. Department of Agriculture, Natural Resources Conservation Service. http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/soils/?cid=nrcs142p2_053580

Tiner, R.W., Jr. 1985. Wetlands of Delaware. U.S. Fish and Wildlife Service and Delaware Department of Natural Resources and Environmental Control, Wetlands Section.

United States Army Corps of Engineers, Environmental Laboratory. 1987. Corps of Engineers wetlands delineation manual. Waterways Experiment Station Technical Report Y-87-1.

United States Department of Agriculture, Natural Resources Conservation Service. National forestry manual. http://www.nrcs.usda.gov/wps/portal/nrcs/detail/soils/ home/?cid=nrcs142p2 053374

United States Department of Agriculture, Natural Resources Conservation Service. National range and pasture handbook. http://www.nrcs.usda.gov/wps/portal/nrcs/ detail/national/landuse/rangepasture/?cid=stelprdb1043084

United States Department of Agriculture, Natural Resources Conservation Service. National soil survey handbook, title 430-VI. http://www.nrcs.usda.gov/wps/portal/ nrcs/detail/soils/scientists/?cid=nrcs142p2_054242

United States Department of Agriculture, Natural Resources Conservation Service. 2006. Land resource regions and major land resource areas of the United States, the Caribbean, and the Pacific Basin. U.S. Department of Agriculture Handbook 296. http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/soils/? cid=nrcs142p2_053624

United States Department of Agriculture, Soil Conservation Service. 1961. Land capability classification. U.S. Department of Agriculture Handbook 210. http://www.nrcs.usda.gov/Internet/FSE_DOCUMENTS/nrcs142p2_052290.pdf

APPENDIX D

MAINTENANCE INSPECTION CHECKLISTS

Maintenance Item	Satisfactory/ Unsatisfactory	Comments
1. Embankment and emergency spillway (Annual, After	^r Major Storms)	
1. Vegetation and ground cover adequate		
2. Embankment erosion		
3. Animal burrows		
4. Unauthorized planting		
5. Cracking, bulging, or sliding of dam		
a. Upstream face		
b. Downstream face		
c. At or beyond toe		
downstream		
upstream		
d. Emergency spillway		
6.Pond, toe & chimney drains clear and functioning		
7.Seeps/leaks on downstream face		
8.Slope protection or riprap failure		
9. Vertical/horizontal alignment of top of dam "As-Built"		

Stormwater Pond/Wetland Operation, Maintenance and Management Inspection Checklist

Maintenance Item	Satisfactory/ Unsatisfactory	Comments
10. Emergency spillway clear of obstructions and debris		
11. Other (specify)		
2. Riser and principal spillway (Annual)		
Type: Reinforced concrete Corrugated pipe Masonry 1. Low flow orifice obstructed		
 Low flow trash rack. a. Debris removal necessary 		
b. Corrosion control		
 Weir trash rack maintenance Debris removal necessary 		
b. corrosion control		
4. Excessive sediment accumulation insider riser		
 Concrete/masonry condition riser and barrels a. cracks or displacement 		
b. Minor spalling (<1")		
c. Major spalling (rebars exposed)		
d. Joint failures		
e. Water tightness		
6. Metal pipe condition		
7. Control valve a. Operational/exercised		
b. Chained and locked		
8. Pond drain valve a. Operational/exercised		
b. Chained and locked		
9. Outfall channels functioning		
10. Other (specify)		

Maintenance Item	Satisfactory/ Unsatisfactory	Comments
3. Permanent Pool (Wet Ponds) (monthly	/)	
1. Undesirable vegetative growth		
2. Floating or floatable debris removal required		
3. Visible pollution		
4. Shoreline problem		
5. Other (specify)		
4. Sediment Forebays		
1.Sedimentation noted		
2. Sediment cleanout when depth < 50% design depth		
5. Dry Pond Areas		
1. Vegetation adequate		
2. Undesirable vegetative growth		
3. Undesirable woody vegetation		
4. Low flow channels clear of obstructions		
5. Standing water or wet spots		
6. Sediment and / or trash accumulation		
7. Other (specify)		
6. Condition of Outfalls (Annual , After Major Storms)		
1. Riprap failures		
2. Slope erosion		
3. Storm drain pipes		
4.Endwalls / Headwalls		
5. Other (specify)		
7. Other (Monthly)		
1. Encroachment on pond, wetland or easement area		

Maintenance Item	Satisfactory/ Unsatisfactory	Comments
2. Complaints from residents		
3.Aesthetics a. Grass growing required		
b. Graffiti removal needed		
c. Other (specify)		
4. Conditions of maintenance access routes.		
5. Signs of hydrocarbon build-up		
6. Any public hazards (specify)		
8. Wetland Vegetation (Annual)		
 Vegetation healthy and growing Wetland maintaining 50% surface area coverage of wetland plants after the second growing season. (If unsatisfactory, reinforcement plantings needed) 		
 2. Dominant wetland plants: Survival of desired wetland plant species Distribution according to landscaping plan? 3. Evidence of invasive species 		
4. Maintenance of adequate water depths for desired wetland plant species		
5. Harvesting of emergent plantings needed		
6. Have sediment accumulations reduced pool volume significantly or are plants "choked" with sediment		
7. Eutrophication level of the wetland.		
8. Other (specify)		

Comments:

Actions to be Taken:

Project: Location:

Infiltration Trench Operation, Maintenance, and Management Inspection Checklist

Site Status:		
Date:		
Time:		
Inspector:		
Maintenance Item	Satisfactory / Unsatisfactory	Comments
1. Debris Cleanout (Monthly)		
Trench surface clear of debris		
Inflow pipes clear of debris		
Overflow spillway clear of debris		
Inlet area clear of debris		
2. Sediment Traps or Forebays (An	nual)	
Obviously trapping sediment		
Greater than 50% of storage volume remaining		
3. Dewatering (Monthly)		
Trench dewaters between storms		
4. Sediment Cleanout of Trench	(Annual)	
No evidence of sedimentation in trench		
Sediment accumulation doesn't yet require cleanout		
5. Inlets (Annual)		

MAINTENANCE ITEM	Satisfactory / Unsatisfactory	Comments
Good condition		
No evidence of erosion		
6. Outlet/Overflow Spillway (Annua	ll)	
Good condition, no need for repair		
No evidence of erosion		
7. Aggregate Repairs (Annual)		
Surface of aggregate clean		
Top layer of stone does not need replacement		
Trench does not need rehabilitation		

Comments:

Actions to be Taken:

Project:

Sand/Organic Filter Operation, Maintenance and Management Inspection Checklist

Location: Site Status:			
Date:			
Time:			
Inspector:			
Maintenance Item	Satisfactory / Unsatisfactory	Comments	
1. Debris Cleanout (Monthly)			
Contributing areas clean of debris			
Filtration facility clean of debris			
Inlet and outlets clear of debris			
2. Oil and Grease (Monthly)			
No evidence of filter surface clogging			
Activities in drainage area minimize oil and grease entry			
3. Vegetation (Monthly)			
Contributing drainage area stabilized			
No evidence of erosion			
Area mowed and clipping removed			
4. Water Retention Where Required (Monthly)			
Water holding chambers at normal pool			
No evidence of leakage			
5. Sediment Deposition (Annual)			

MAINTENANCE ITEM	Satisfactory / Unsatisfactory	Comments
Filter chamber free of sediments		
Sedimentation chamber not more than half full of sediments		
6. Structural Components (Annual)		
No evidence of structural deterioration		
Any grates are in good condition		
No evidence of spalling or cracking of structural parts		
7. Outlet/Overflow Spillway (Annua	l)	
Good condition, no need for repairs		
No evidence of erosion (if draining into a natural channel)		
8. Overall Function of Facility	(Annual)	
Evidence of flow bypassing facility		
No noticeable odors outside of facility		

Comments:

Actions to be Taken:

Open Channel Operation, Maintenance, and Management Inspection Checklist

Project: Location: Site Status:		
Date:		
Time:		
Inspector:		
Maintenance Item	Satisfactory/ Unsatisfactory	Comments
1. Debris Cleanout (Monthly))	·
Contributing areas clean of debris		
2. Check Dams or Energy Dissipator	s (Annual, After N	lajor Storms)
No evidence of flow going around structures		
No evidence of erosion at downstream toe		
Soil permeability		
Groundwater / bedrock		
3. Vegetation (Monthly)		
Mowing done when needed		
Minimum mowing depth not exceeded		
No evidence of erosion		
Fertilized per specification		
4. Dewatering (Monthly)		
Dewaters between storms		


MAINTENANCE ITEM	Satisfactory/ Unsatisfactory	Comments	
5. Sediment deposition (Annual)			
Clean of sediment			
6. Outlet/Overflow Spillway (Annual)			
Good condition, no need for repairs			
No evidence of erosion			

Comments:

Actions to be Taken:



Jellyfish[®] Filter Maintenance Guide







JELLYFISH[®] FILTER INSPECTION & MAINTENANCE GUIDE

Jellyfish units are often just one of many structures in a more comprehensive stormwater drainage and treatment system.

In order for maintenance of the Jellyfish filter to be successful, it is imperative that all other components be properly maintained. The maintenance and repair of upstream facilities should be carried out prior to Jellyfish maintenance activities.

In addition to considering upstream facilities, it is also important to correct any problems identified in the drainage area. Drainage area concerns may include: erosion problems, heavy oil loading, and discharges of inappropriate materials.

TABLE OF CONTENTS

Inspection and Maintenance Overview	3
Inspection Procedure	3
Maintenance Procedure	4
Cartridge Assembly & Cleaning	5
Inspection Process	7

1.0 Inspection and Maintenance Overview

The primary purpose of the Jellyfish® Filter is to capture and remove pollutants from stormwater runoff. As with any filtration system, these pollutants must be removed to maintain the filter's maximum treatment performance. Regular inspection and maintenance are required to insure proper functioning of the system.


Maintenance frequencies and requirements are site specific and vary depending on pollutant loading. Additional maintenance activities may be required in the event of non-storm event runoff, such as base-flow or seasonal flow, an upstream chemical spill or due to excessive sediment loading from site erosion or extreme runoff events. It is a good practice to inspect the system after major storm events.

Inspection activities are typically conducted from surface observations and include:

- Observe if standing water is present
- Observe if there is any physical damage to the deck or cartridge lids
- Observe the amount of debris in the Maintenance
 Access Wall (MAW) or inlet bay for vault systems

Maintenance activities include:

- Removal of oil, floatable trash and debris
 - Removal of collected sediments
 - Rinsing and re-installing the filter cartridges
- Replace filter cartridge tentacles, as needed



2.0 Inspection Timing

Inspection of the Jellyfish Filter is key in determining the maintenance requirements for, and to develop a history of, the site's pollutant loading characteristics. In general, inspections should be performed at the times indicated below; or per the approved project stormwater quality documents (if applicable), whichever is more frequent.

- 1. A minimum of quarterly inspections during the first year of operation to assess the sediment and floatable pollutant accumulation, and to ensure proper functioning of the system.
- 2. Inspection frequency in subsequent years is based on the inspection and maintenance plan developed in the first year of operation. Minimum frequency should be once per year.
- 3. Inspection is recommended after each major storm event.
- 4. Inspection is required immediately after an upstream oil, fuel or other chemical spill.

3.0 Inspection Procedure

The following procedure is recommended when performing inspections:

- 1. Provide traffic control measures as necessary.
- 2. Inspect the MAW or inlet bay for floatable pollutants such as trash, debris, and oil sheen.
- 3. Measure oil and sediment depth in several locations, by lowering a sediment probe until contact is made with the floor of the structure. Record sediment depth, and presences of any oil layers.
- 4. Inspect cartridge lids. Missing or damaged cartridge lids to be replaced.
- 5. Inspect the MAW (where appropriate), cartridge deck and receptacles, and backwash pool weir, for damaged or broken components.

3.1 Dry weather inspections

- Inspect the cartridge deck for standing water, and/or sediment on the deck.
- No standing water under normal operating conditions.
- Standing water inside the backwash pool, but not outside the backwash pool indicates, that the filter cartridges need to be rinsed.



Inspection Utilizing Sediment Probe

- Standing water outside the backwash pool is not anticipated and may indicate a backwater condition caused by high water elevation in the receiving water body, or possibly a blockage in downstream infrastructure.
- Any appreciable sediment (≥1/16") accumulated on the deck surface should be removed.

3.2 Wet weather inspections

- Observe the rate and movement of water in the unit. Note the depth of water above deck elevation within the MAW or inlet bay.
- Less than 6 inches, flow should be exiting the cartridge lids of each of the draindown cartridges (i.e. cartridges located outside the backwash pool).
- Greater than 6 inches, flow should be exiting the cartridge lids of each of the draindown cartridges and each of the hi-flo cartridges (i.e. cartridges located inside the backwash pool), and water should be overflowing the backwash pool weir.
- 18 inches or greater and relatively little flow is exiting the cartridge lids and outlet pipe, this condition indicates that the filter cartridges need to be rinsed.

4.0 Maintenance Requirements

Required maintenance for the Jellyfish Filter is based upon results of the most recent inspection, historical maintenance records, or the site specific water quality management plan; whichever is more frequent. In general, maintenance requires some combination of the following:

- 1. Sediment removal for depths reaching 12 inches or greater, or within 3 years of the most recent sediment cleaning, whichever occurs sooner.
- 2. Floatable trash, debris, and oil removal.
- 3. Deck cleaned and free from sediment.
- 4. Filter cartridges rinsed and re-installed as required by the most recent inspection results, or within 12 months of the most recent filter rinsing, whichever occurs sooner.
- Replace tentacles if rinsing does not restore adequate hydraulic capacity, remove accumulated sediment, or if damaged or missing. It is recommended that tentacles should remain in service no longer than 5 years before replacement.
- 6. Damaged or missing cartridge deck components must be repaired or replaced as indicated by results of the most recent inspection.
- The unit must be cleaned out and filter cartridges inspected immediately after an upstream oil, fuel, or chemical spill.
 Filter cartridge tentacles should be replaced if damaged or compromised by the spill.

5.0 Maintenance Procedure

The following procedures are recommended when maintaining the Jellyfish Filter:

- 1. Provide traffic control measures as necessary.
- 2. Open all covers and hatches. Use ventilation equipment as required, according to confined space entry procedures. *Caution: Dropping objects onto the cartridge deck may cause damage*.

- 3. Perform Inspection Procedure prior to maintenance activity.
- 4. To access the cartridge deck for filter cartridge service, descend into the structure and step directly onto the deck. Caution: Do not step onto the maintenance access wall (MAW) or backwash pool weir, as damage may result. Note that the cartridge deck may be slippery.
- 5. Maximum weight of maintenance crew and equipment on the cartridge deck not to exceed 450 lbs.

5.1 Filter Cartridge Removal

- 1. Remove a cartridge lid.
- 2. Remove cartridges from the deck using the lifting loops in the cartridge head plate. Rope or a lifting device (available from Contech) should be used. *Caution: Should a snag occur, do not force the cartridge upward as damage to the tentacles may result. Wet cartridges typically weigh between 100 and 125 lbs.*
- 3. Replace and secure the cartridge lid on the exposed empty receptacle as a safety precaution. Contech does not recommend exposing more than one empty cartridge receptacle at a time.

5.2 Filter Cartridge Rinsing

1. Remove all 11 tentacles from the cartridge head plate. Take care not to lose or damage the O-ring seal as well as the plastic threaded nut and connector.



- Position tentacles in a container (or over the MAW), with the threaded connector (open end) facing down, so rinse water is flushed through the membrane and captured in the container.
- 3. Using the Jellyfish rinse tool (available from Contech) or a low-pressure garden hose sprayer, direct water spray onto the tentacle membrane, sweeping from top to bottom along the length of the tentacle. Rinse until all sediment is removed from the membrane. *Caution: Do not use a high pressure sprayer or focused stream of water on the membrane. Excessive water pressure may damage the membrane.*

- 4. Collected rinse water is typically removed by vacuum hose.
- 5. Reassemble cartridges as detailed later in this document. Reuse O-rings and nuts, ensuring proper placement on each tentacle.

5.3 Sediment and Flotables Extraction

- Perform vacuum cleaning of the Jellyfish Filter only after filter cartridges have been removed from the system. Access the lower chamber for vacuum cleaning only through the maintenance access wall (MAW) opening. Be careful not to damage the flexible plastic separator skirt that is attached to the underside of the deck on manhole systems. Do not lower the vacuum wand through a cartridge receptacle, as damage to the receptacle will result.
- 2. Vacuum floatable trash, debris, and oil, from the MAW opening or inlet bay. Alternatively, floatable solids may be removed by a net or skimmer.



Vacuuming Sump Through MAW

- 3. Pressure wash cartridge deck and receptacles to remove all sediment and debris. Sediment should be rinsed into the sump area. Take care not to flush rinse water into the outlet pipe.
- 4. Remove water from the sump area. Vacuum or pump equipment should only be introduced through the MAW or inlet bay.
- 5. Remove the sediment from the bottom of the unit through the MAW or inlet bay opening.



Vacuuming Sump Through MAW

6. For larger diameter Jellyfish Filter manholes (≥8-ft) and some vaults complete sediment removal may be facilitated by removing a cartridge lid from an empty receptacle and inserting a jetting wand (not a vacuum wand) through the receptacle. Use the sprayer to rinse loosened sediment toward the vacuum hose in the MAW opening, being careful not to damage the receptacle.

5.4 Filter Cartridge Reinstallation and Replacement

- Cartridges should be installed after the deck has been cleaned. It is important that the receptacle surfaces be free from grit and debris.
- 2. Remove cartridge lid from deck and carefully lower the filter cartridge into the receptacle until head plate gasket is seated squarely in receptacle. *Caution: Do not force the cartridge downward; damage may occur.*
- 3. Replace the cartridge lid and check to see that both male threads are properly seated before rotating approximately 1/3 of a full rotation until firmly seated. Use of an approved rim gasket lubricant may facilitate installation. See next page for additional details.
- 4. If rinsing is ineffective in removing sediment from the tentacles, or if tentacles are damaged, provisions must be made to replace the spent or damaged tentacles with new tentacles. Contact Contech to order replacement tentacles.

5.5 Chemical Spills

Caution: If a chemical spill has been captured, do not attempt maintenance. Immediately contact the local hazard response agency and contact Contech.

5.6 Material Disposal

The accumulated sediment found in stormwater treatment and conveyance systems must be handled and disposed of in accordance with regulatory protocols. It is possible for sediments to contain measurable concentrations of heavy metals and organic chemicals (such as pesticides and petroleum products). Areas with the greatest potential for high pollutant loading include industrial areas and heavily traveled roads. Sediments and water must be disposed of in accordance with all applicable waste disposal regulations. When scheduling maintenance, consideration must be made for the disposal of solid and liquid wastes. This typically requires coordination with a local landfill for solid waste disposal. For liquid waste disposal a number of options are available including a municipal vacuum truck decant facility, local waste water treatment plant or on-site treatment and discharge.

Jellyfish Filter Components & Filter Cartridge Assembly and Installation




TABLE 1: BOM

ITEM NO.	DESCRIPTION			
1	JF HEAD PLATE			
2	JF TENTACLE			
3	JF O-RING			
	JF HEAD PLATE			
4	GASKET			
5	JF CARTRIDGE EYELET			
6	JF 14IN COVER			
7	JF RECEPTACLE			
	BUTTON HEAD CAP			
8	SCREW M6X14MM SS			
9	JF CARTRIDGE NUT			

TABLE 2: APPROVED GASKET LUBRICANTS

PART NO.	MFR	DESCRIPTION
78713	LA-CO	LUBRI-JOINT
40501	HERCULES	DUCK BUTTER
30600	OATEY	PIPE LUBRICANT
PSLUBXL1Q	PROSELECT	PIPE JOINT LUBRICANT

NOTES:

Head Plate Gasket Installation:

Install Head Plate Gasket (Item 4) onto the Head Plate (Item 1) and liberally apply a lubricant from Table 2: Approved Gasket Lubricants onto the gasket where it contacts the Receptacle (Item 7) and Cartridge Lide (ITem 6). Follow Lubricant manufacturer's instructions.

Lid Assembly:

Rotate Cartridge Lid counter-clockwise until both male threads drop down and properly seat. Then rotate Cartridge Lid clock-wise approximately one-third of a full rotation until Cartridge Lid is firmly secured, creating a watertight seal.

Jellyfish Filter Inspection and Maintenance Log

Owner:			Jellyfish Model No:		
Location:			GPS Coordinates:		
Land Use:	Commercial:	Industrial:		Service Station:	
Rc	oadway/Highway:	Airport:		Residential:	

Data/Tima:			I
Date/Time:			
Inspector:			
Maintenance Contractor:			
Visible Oil Present: (Y/N)			
Oil Quantity Removed:			
Floatable Debris Present: (Y/N)			
Floatable Debris Removed: (Y/N)			
Water Depth in Backwash Pool			
Draindown Cartridges externally rinsed and recommissioned: (Y/N)			
New tentacles put on Draindown Cartridges: (Y/N)			
Hi-Flo Cartridges externally rinsed and recommissioned: (Y/N)			
New tentacles put on Hi-Flo Cartridges: (Y/N)			
Sediment Depth Measured: (Y/N)			
Sediment Depth (inches or mm):			
Sediment Removed: (Y/N)			
Cartridge Lids intact: (Y/N)			
Observed Damage:			
Comments:			





800.338.1122 www.ContechES.com

- Drawings and specifications are available at www.conteches.com/jellyfish.
- Site-specific design support is available from Contech Engineered Solutions.
- Find a Certified Maintenance Provider at www.conteches.com/ccmp

© 2021 Contech Engineered Solutions LLC, a QUIKRETE Company

Contech Engineered Solutions LLC provides site solutions for the civil engineering industry. Contech's portfolio includes bridges, drainage, sanitary sewer, stormwater, wastewater treatment and earth stabilization products. For information on other Contech segment offerings, visit ContechES.com or call 800.338.1122

Support

APPENDIX E

SPDES PERMIT



Department of Environmental Conservation

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION

SPDES GENERAL PERMIT FOR STORMWATER DISCHARGES

From

CONSTRUCTION ACTIVITY

Permit No. GP- 0-20-001

Issued Pursuant to Article 17, Titles 7, 8 and Article 70

of the Environmental Conservation Law

Effective Date: January 29, 2020

Expiration Date: January 28, 2025

John J. Ferguson

Chief Permit Administrator

Authorized Signature

1-23-20

Date

Address: NYS DEC Division of Environmental Permits 625 Broadway, 4th Floor Albany, N.Y. 12233-1750

PREFACE

Pursuant to Section 402 of the Clean Water Act ("CWA"), stormwater *discharges* from certain *construction activities* are unlawful unless they are authorized by a *National Pollutant Discharge Elimination System ("NPDES")* permit or by a state permit program. New York administers the approved State Pollutant Discharge Elimination System (SPDES) program with permits issued in accordance with the New York State Environmental Conservation Law (ECL) Article 17, Titles 7, 8 and Article 70.

An owner or operator of a construction activity that is eligible for coverage under this permit must obtain coverage prior to the *commencement of construction activity*. Activities that fit the definition of "*construction activity*", as defined under 40 CFR 122.26(b)(14)(x), (15)(i), and (15)(ii), constitute construction of a *point source* and therefore, pursuant to ECL section 17-0505 and 17-0701, the *owner or operator* must have coverage under a SPDES permit prior to *commencing construction activity*. The *owner or operator* cannot wait until there is an actual *discharge* from the *construction site* to obtain permit coverage.

*Note: The italicized words/phrases within this permit are defined in Appendix A.

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION SPDES GENERAL PERMIT FOR STORMWATER DISCHARGES FROM CONSTRUCTION ACTIVITIES

Table of Contents

PERMIT COVERAGE AND LIMITATIONS	1
Permit Application	1
Effluent Limitations Applicable to Discharges from Construction Activities	1
Post-construction Stormwater Management Practice Requirements	
Maintaining Water Quality	
Eligibility Under This General Permit	9
Activities Which Are Ineligible for Coverage Under This General Permit	9
PERMIT COVERAGE	12
How to Obtain Coverage	12
Notice of Intent (NOI) Submittal	13
Permit Authorization	
General Requirements For Owners or Operators With Permit Coverage	15
Permit Coverage for Discharges Authorized Under GP-0-15-002	17
Change of Owner or Operator	
General SWPPP Requirements	18
Required SWPPP Contents	
Contractor Maintenance Inspection Requirements	
Termination of Permit Coverage	29
•	
•	
, _,	33
Other Information	
Property Rights	
Severability	35
	Permit Application

K.	Requirement to Obtain Coverage Under an Alternative Permit	35
L.	Proper Operation and Maintenance	36
М.	Inspection and Entry	36
N.	Permit Actions	37
О.	Definitions	37
Ρ.	Re-Opener Clause	37
Q.	Penalties for Falsification of Forms and Reports	37
R.	Other Permits	38
APPEN	DIX A – Acronyms and Definitions	39
Acror	nyms	39
Defin	itions	40
APPEN	DIX B – Required SWPPP Components by Project Type	48
Table	e 1	48
Table	9 2	50
APPEN	DIX C – Watersheds Requiring Enhanced Phosphorus Removal	52
APPEN	DIX D – Watersheds with Lower Disturbance Threshold	58
APPEN	DIX E – 303(d) Segments Impaired by Construction Related Pollutant(s)	59
APPEN	DIX F – List of NYS DEC Regional Offices	65

Part 1. PERMIT COVERAGE AND LIMITATIONS

A. Permit Application

This permit authorizes stormwater *discharges* to *surface waters of the State* from the following *construction activities* identified within 40 CFR Parts 122.26(b)(14)(x), 122.26(b)(15)(i) and 122.26(b)(15)(ii), provided all of the eligibility provisions of this permit are met:

- 1. Construction activities involving soil disturbances of one (1) or more acres; including disturbances of less than one acre that are part of a *larger common plan of development or sale* that will ultimately disturb one or more acres of land; excluding *routine maintenance activity* that is performed to maintain the original line and grade, hydraulic capacity or original purpose of a facility;
- 2. Construction activities involving soil disturbances of less than one (1) acre where the Department has determined that a *SPDES* permit is required for stormwater *discharges* based on the potential for contribution to a violation of a *water quality standard* or for significant contribution of *pollutants* to *surface waters of the State.*
- Construction activities located in the watershed(s) identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.

B. Effluent Limitations Applicable to Discharges from Construction Activities

Discharges authorized by this permit must achieve, at a minimum, the effluent limitations in Part I.B.1. (a) – (f) of this permit. These limitations represent the degree of effluent reduction attainable by the application of best practicable technology currently available.

 Erosion and Sediment Control Requirements - The owner or operator must select, design, install, implement and maintain control measures to minimize the discharge of pollutants and prevent a violation of the water quality standards. The selection, design, installation, implementation, and maintenance of these control measures must meet the non-numeric effluent limitations in Part I.B.1.(a) – (f) of this permit and be in accordance with the New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016, using sound engineering judgment. Where control measures are not designed in conformance with the design criteria included in the technical standard, the owner or operator must include in the Stormwater Pollution Prevention Plan ("SWPPP") the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.

- a. **Erosion and Sediment Controls.** Design, install and maintain effective erosion and sediment controls to *minimize* the *discharge* of *pollutants* and prevent a violation of the *water quality standards*. At a minimum, such controls must be designed, installed and maintained to:
 - (i) *Minimize* soil erosion through application of runoff control and soil stabilization control measure to *minimize pollutant discharges*;
 - (ii) Control stormwater *discharges*, including both peak flowrates and total stormwater volume, to *minimize* channel and *streambank* erosion and scour in the immediate vicinity of the *discharge* points;
 - (iii) *Minimize* the amount of soil exposed during *construction activity*;
 - (iv) *Minimize* the disturbance of *steep slopes*;
 - (v) *Minimize* sediment *discharges* from the site;
 - (vi) Provide and maintain *natural buffers* around surface waters, direct stormwater to vegetated areas and maximize stormwater infiltration to reduce *pollutant discharges*, unless *infeasible*;
 - (vii) Minimize soil compaction. Minimizing soil compaction is not required where the intended function of a specific area of the site dictates that it be compacted;
 - (viii) Unless *infeasible*, preserve a sufficient amount of topsoil to complete soil restoration and establish a uniform, dense vegetative cover; and
 - (ix) *Minimize* dust. On areas of exposed soil, *minimize* dust through the appropriate application of water or other dust suppression techniques to control the generation of pollutants that could be discharged from the site.
- b. Soil Stabilization. In areas where soil disturbance activity has temporarily or permanently ceased, the application of soil stabilization measures must be initiated by the end of the next business day and completed within fourteen (14) days from the date the current soil disturbance activity ceased. For construction sites that *directly discharge* to one of the 303(d) segments

listed in Appendix E or is located in one of the watersheds listed in Appendix C, the application of soil stabilization measures must be initiated by the end of the next business day and completed within seven (7) days from the date the current soil disturbance activity ceased. See Appendix A for definition of *Temporarily Ceased*.

- c. **Dewatering**. *Discharges* from *dewatering* activities, including *discharges* from *dewatering* of trenches and excavations, must be managed by appropriate control measures.
- d. **Pollution Prevention Measures**. Design, install, implement, and maintain effective pollution prevention measures to *minimize* the *discharge* of *pollutants* and prevent a violation of the *water quality standards*. At a minimum, such measures must be designed, installed, implemented and maintained to:
 - (i) Minimize the discharge of pollutants from equipment and vehicle washing, wheel wash water, and other wash waters. This applies to washing operations that use clean water only. Soaps, detergents and solvents cannot be used;
 - (ii) Minimize the exposure of building materials, building products, construction wastes, trash, landscape materials, fertilizers, pesticides, herbicides, detergents, sanitary waste, hazardous and toxic waste, and other materials present on the site to precipitation and to stormwater. Minimization of exposure is not required in cases where the exposure to precipitation and to stormwater will not result in a *discharge* of *pollutants*, or where exposure of a specific material or product poses little risk of stormwater contamination (such as final products and materials intended for outdoor use); and
 - (iii) Prevent the *discharge* of *pollutants* from spills and leaks and implement chemical spill and leak prevention and response procedures.
- e. Prohibited Discharges. The following discharges are prohibited:
 - (i) Wastewater from washout of concrete;
 - (ii) Wastewater from washout and cleanout of stucco, paint, form release oils, curing compounds and other construction materials;

- (iii) Fuels, oils, or other *pollutants* used in vehicle and equipment operation and maintenance;
- (iv) Soaps or solvents used in vehicle and equipment washing; and
- (v) Toxic or hazardous substances from a spill or other release.
- f. Surface Outlets. When discharging from basins and impoundments, the outlets shall be designed, constructed and maintained in such a manner that sediment does not leave the basin or impoundment and that erosion at or below the outlet does not occur.

C. Post-construction Stormwater Management Practice Requirements

- The owner or operator of a construction activity that requires post-construction stormwater management practices pursuant to Part III.C. of this permit must select, design, install, and maintain the practices to meet the *performance criteria* in the New York State Stormwater Management Design Manual ("Design Manual"), dated January 2015, using sound engineering judgment. Where post-construction stormwater management practices ("SMPs") are not designed in conformance with the *performance criteria* in the Design Manual, the owner or operator must include in the SWPPP the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.
- 2. The owner or operator of a construction activity that requires post-construction stormwater management practices pursuant to Part III.C. of this permit must design the practices to meet the applicable *sizing criteria* in Part I.C.2.a., b., c. or d. of this permit.

a. Sizing Criteria for New Development

- Runoff Reduction Volume ("RRv"): Reduce the total Water Quality Volume ("WQv") by application of RR techniques and standard SMPs with RRv capacity. The total WQv shall be calculated in accordance with the criteria in Section 4.2 of the Design Manual.
- (ii) Minimum RRv and Treatment of Remaining Total WQv: Construction activities that cannot meet the criteria in Part I.C.2.a.(i) of this permit due to site limitations shall direct runoff from all newly constructed impervious areas to a RR technique or standard SMP with RRv capacity unless infeasible. The specific site limitations that prevent the reduction of 100% of the WQv shall be documented in the SWPPP.

For each impervious area that is not directed to a RR technique or standard SMP with RRv capacity, the SWPPP must include documentation which demonstrates that all options were considered and for each option explains why it is considered infeasible.

In no case shall the runoff reduction achieved from the newly constructed impervious areas be less than the Minimum RRv as calculated using the criteria in Section 4.3 of the Design Manual. The remaining portion of the total WQv that cannot be reduced shall be treated by application of standard SMPs.

- (iii) Channel Protection Volume ("Cpv"): Provide 24 hour extended detention of the post-developed 1-year, 24-hour storm event; remaining after runoff reduction. The Cpv requirement does not apply when:
 - (1) Reduction of the entire Cpv is achieved by application of runoff reduction techniques or infiltration systems, or
 - (2) The site discharges directly to tidal waters, or fifth order or larger streams.
- (iv) Overbank Flood Control Criteria ("Qp"): Requires storage to attenuate the post-development 10-year, 24-hour peak discharge rate (Qp) to predevelopment rates. The Qp requirement does not apply when:
 - (1) the site discharges directly to tidal waters or fifth order or larger streams, or
 - (2) A downstream analysis reveals that *overbank* control is not required.
- (v) Extreme Flood Control Criteria ("Qf"): Requires storage to attenuate the post-development 100-year, 24-hour peak discharge rate (Qf) to predevelopment rates. The Qf requirement does not apply when:
 - (1) the site discharges directly to tidal waters or fifth order or larger streams, or
 - (2) A downstream analysis reveals that *overbank* control is not required.

b. *Sizing Criteria* for *New Development* in Enhanced Phosphorus Removal Watershed

Runoff Reduction Volume (RRv): Reduce the total Water Quality
 Volume (WQv) by application of RR techniques and standard SMPs
 with RRv capacity. The total WQv is the runoff volume from the 1-year,
 24 hour design storm over the post-developed watershed and shall be

calculated in accordance with the criteria in Section 10.3 of the Design Manual.

(ii) Minimum RRv and Treatment of Remaining Total WQv: Construction activities that cannot meet the criteria in Part I.C.2.b.(i) of this permit due to site limitations shall direct runoff from all newly constructed impervious areas to a RR technique or standard SMP with RRv capacity unless infeasible. The specific site limitations that prevent the reduction of 100% of the WQv shall be documented in the SWPPP. For each impervious area that is not directed to a RR technique or standard SMP with RRv capacity, the SWPPP must include documentation which demonstrates that all options were considered and for each option explains why it is considered infeasible.

In no case shall the runoff reduction achieved from the newly constructed *impervious areas* be less than the Minimum RRv as calculated using the criteria in Section 10.3 of the Design Manual. The remaining portion of the total WQv that cannot be reduced shall be treated by application of standard SMPs.

- (iii) Channel Protection Volume (Cpv): Provide 24 hour extended detention of the post-developed 1-year, 24-hour storm event; remaining after runoff reduction. The Cpv requirement does not apply when:
 - (1) Reduction of the entire Cpv is achieved by application of runoff reduction techniques or infiltration systems, or
 - (2) The site *discharge*s directly to tidal waters, or fifth order or larger streams.
- (iv) Overbank Flood Control Criteria (Qp): Requires storage to attenuate the post-development 10-year, 24-hour peak discharge rate (Qp) to predevelopment rates. The Qp requirement does not apply when:
 - (1) the site *discharges* directly to tidal waters or fifth order or larger streams, or
 - (2) A downstream analysis reveals that *overbank* control is not required.
- (v) Extreme Flood Control Criteria (Qf): Requires storage to attenuate the post-development 100-year, 24-hour peak *discharge* rate (Qf) to predevelopment rates. The Qf requirement does not apply when:
 - (1) the site *discharges* directly to tidal waters or fifth order or larger streams, or
 - (2) A downstream analysis reveals that *overbank* control is not required.

c. Sizing Criteria for Redevelopment Activity

- (i) Water Quality Volume (WQv): The WQv treatment objective for redevelopment activity shall be addressed by one of the following options. Redevelopment activities located in an Enhanced Phosphorus Removal Watershed (see Part III.B.3. and Appendix C of this permit) shall calculate the WQv in accordance with Section 10.3 of the Design Manual. All other redevelopment activities shall calculate the WQv in accordance with Section 4.2 of the Design Manual.
 - (1) Reduce the existing *impervious cover* by a minimum of 25% of the total disturbed, *impervious area*. The Soil Restoration criteria in Section 5.1.6 of the Design Manual must be applied to all newly created pervious areas, or
 - (2) Capture and treat a minimum of 25% of the WQv from the disturbed, impervious area by the application of standard SMPs; or reduce 25% of the WQv from the disturbed, impervious area by the application of RR techniques or standard SMPs with RRv capacity., or
 - (3) Capture and treat a minimum of 75% of the WQv from the disturbed, *impervious area* as well as any additional runoff from tributary areas by application of the alternative practices discussed in Sections 9.3 and 9.4 of the Design Manual., or
 - (4) Application of a combination of 1, 2 and 3 above that provide a weighted average of at least two of the above methods. Application of this method shall be in accordance with the criteria in Section 9.2.1(B) (IV) of the Design Manual.

If there is an existing post-construction stormwater management practice located on the site that captures and treats runoff from the *impervious area* that is being disturbed, the WQv treatment option selected must, at a minimum, provide treatment equal to the treatment that was being provided by the existing practice(s) if that treatment is greater than the treatment required by options 1 - 4 above.

- (ii) Channel Protection Volume (Cpv): Not required if there are no changes to hydrology that increase the *discharge* rate from the project site.
- (iii) Overbank Flood Control Criteria (Qp): Not required if there are no changes to hydrology that increase the *discharge* rate from the project site.
- (iv) Extreme Flood Control Criteria (Qf): Not required if there are no changes to hydrology that increase the *discharge* rate from the project site

d. Sizing Criteria for Combination of Redevelopment Activity and New Development

Construction projects that include both New Development and Redevelopment Activity shall provide post-construction stormwater management controls that meet the sizing criteria calculated as an aggregate of the Sizing Criteria in Part I.C.2.a. or b. of this permit for the New Development portion of the project and Part I.C.2.c of this permit for Redevelopment Activity portion of the project.

D. Maintaining Water Quality

The Department expects that compliance with the conditions of this permit will control *discharges* necessary to meet applicable *water quality standards*. It shall be a violation of the *ECL* for any discharge to either cause or contribute to a violation of *water quality standards* as contained in Parts 700 through 705 of Title 6 of the Official Compilation of Codes, Rules and Regulations of the State of New York, such as:

- 1. There shall be no increase in turbidity that will cause a substantial visible contrast to natural conditions;
- 2. There shall be no increase in suspended, colloidal or settleable solids that will cause deposition or impair the waters for their best usages; and
- 3. There shall be no residue from oil and floating substances, nor visible oil film, nor globules of grease.

If there is evidence indicating that the stormwater *discharges* authorized by this permit are causing, have the reasonable potential to cause, or are contributing to a violation of the *water quality standards*; the *owner or operator* must take appropriate corrective action in accordance with Part IV.C.5. of this general permit and document in accordance with Part IV.C.4. of this general permit. To address the *water quality standard* violation the *owner or operator* may need to provide additional information, include and implement appropriate controls in the SWPPP to correct the problem, or obtain an individual SPDES permit.

If there is evidence indicating that despite compliance with the terms and conditions of this general permit it is demonstrated that the stormwater *discharges* authorized by this permit are causing or contributing to a violation of *water quality standards*, or if the Department determines that a modification of the permit is necessary to prevent a violation of *water quality standards*, the authorized *discharges* will no longer be eligible for coverage under this permit. The Department may require the *owner or operator* to obtain an individual SPDES permit to continue discharging.

E. Eligibility Under This General Permit

- 1. This permit may authorize all *discharges* of stormwater from *construction activity* to *surface waters of the State* and *groundwaters* except for ineligible *discharges* identified under subparagraph F. of this Part.
- 2. Except for non-stormwater *discharges* explicitly listed in the next paragraph, this permit only authorizes stormwater *discharges*; including stormwater runoff, snowmelt runoff, and surface runoff and drainage, from *construction activities*.
- 3. Notwithstanding paragraphs E.1 and E.2 above, the following non-stormwater discharges are authorized by this permit: those listed in 6 NYCRR 750-1.2(a)(29)(vi), with the following exception: "Discharges from firefighting activities are authorized only when the firefighting activities are emergencies/unplanned"; waters to which other components have not been added that are used to control dust in accordance with the SWPPP; and uncontaminated *discharges* from *construction site* de-watering operations. All non-stormwater discharges must be identified in the SWPPP. Under all circumstances, the *owner or operator* must still comply with *water quality standards* in Part I.D of this permit.
- 4. The *owner or operator* must maintain permit eligibility to *discharge* under this permit. Any *discharges* that are not compliant with the eligibility conditions of this permit are not authorized by the permit and the *owner or operator* must either apply for a separate permit to cover those ineligible *discharges* or take steps necessary to make the *discharge* eligible for coverage.

F. Activities Which Are Ineligible for Coverage Under This General Permit

All of the following are **<u>not</u>** authorized by this permit:

- 1. *Discharges* after *construction activities* have been completed and the site has undergone *final stabilization*;
- Discharges that are mixed with sources of non-stormwater other than those expressly authorized under subsection E.3. of this Part and identified in the SWPPP required by this permit;
- 3. *Discharges* that are required to obtain an individual SPDES permit or another SPDES general permit pursuant to Part VII.K. of this permit;
- 4. Construction activities or discharges from construction activities that may adversely affect an endangered or threatened species unless the owner or

operator has obtained a permit issued pursuant to 6 NYCRR Part 182 for the project or the Department has issued a letter of non-jurisdiction for the project. All documentation necessary to demonstrate eligibility shall be maintained on site in accordance with Part II.D.2 of this permit;

- 5. *Discharges* which either cause or contribute to a violation of *water quality standards* adopted pursuant to the *ECL* and its accompanying regulations;
- 6. Construction activities for residential, commercial and institutional projects:
 - a. Where the *discharges* from the *construction activities* are tributary to waters of the state classified as AA or AA-s; and
 - b. Which are undertaken on land with no existing *impervious cover*, and
 - c. Which disturb one (1) or more acres of land designated on the current United States Department of Agriculture ("USDA") Soil Survey as Soil Slope Phase "D", (provided the map unit name is inclusive of slopes greater than 25%), or Soil Slope Phase "E" or "F" (regardless of the map unit name), or a combination of the three designations.
- 7. *Construction activities* for linear transportation projects and linear utility projects:
 - a. Where the *discharges* from the *construction activities* are tributary to waters of the state classified as AA or AA-s; and
 - b. Which are undertaken on land with no existing impervious cover, and

c. Which disturb two (2) or more acres of land designated on the current USDA Soil Survey as Soil Slope Phase "D" (provided the map unit name is inclusive of slopes greater than 25%), or Soil Slope Phase "E" or "F" (regardless of the map unit name), or a combination of the three designations.

- 8. Construction activities that have the potential to affect an *historic property*, unless there is documentation that such impacts have been resolved. The following documentation necessary to demonstrate eligibility with this requirement shall be maintained on site in accordance with Part II.D.2 of this permit and made available to the Department in accordance with Part VII.F of this permit:
 - a. Documentation that the *construction activity* is not within an archeologically sensitive area indicated on the sensitivity map, and that the *construction activity* is not located on or immediately adjacent to a property listed or determined to be eligible for listing on the National or State Registers of Historic Places, and that there is no new permanent building on the *construction site* within the following distances from a building, structure, or object that is more than 50 years old, or if there is such a new permanent building on the *construction site* within those parameters that NYS Office of Parks, Recreation and Historic Preservation (OPRHP), a Historic Preservation Commission of a Certified Local Government, or a qualified preservation professional has determined that the building, structure, or object more than 50 years old is not historically/archeologically significant.
 - 1-5 acres of disturbance 20 feet
 - 5-20 acres of disturbance 50 feet
 - 20+ acres of disturbance 100 feet, or
 - b. DEC consultation form sent to OPRHP, and copied to the NYS DEC Agency Historic Preservation Officer (APO), and
 - the State Environmental Quality Review (SEQR) Environmental Assessment Form (EAF) with a negative declaration or the Findings Statement, with documentation of OPRHP's agreement with the resolution; or
 - (ii) documentation from OPRHP that the *construction activity* will result in No Impact; or
 - (iii) documentation from OPRHP providing a determination of No Adverse Impact; or
 - (iv) a Letter of Resolution signed by the owner/operator, OPRHP and the DEC APO which allows for this *construction activity* to be eligible for coverage under the general permit in terms of the State Historic Preservation Act (SHPA); or
 - c. Documentation of satisfactory compliance with Section 106 of the National Historic Preservation Act for a coterminous project area:

- (i) No Affect
- (ii) No Adverse Affect
- (iii) Executed Memorandum of Agreement, or
- d. Documentation that:
- SHPA Section 14.09 has been completed by NYS DEC or another state agency.
- 9. *Discharges* from *construction activities* that are subject to an existing SPDES individual or general permit where a SPDES permit for *construction activity* has been terminated or denied; or where the *owner or operator* has failed to renew an expired individual permit.

Part II. PERMIT COVERAGE

A. How to Obtain Coverage

- An owner or operator of a construction activity that is not subject to the requirements of a regulated, traditional land use control MS4 must first prepare a SWPPP in accordance with all applicable requirements of this permit and then submit a completed Notice of Intent (NOI) to the Department to be authorized to discharge under this permit.
- 2. An owner or operator of a construction activity that is subject to the requirements of a regulated, traditional land use control MS4 must first prepare a SWPPP in accordance with all applicable requirements of this permit and then have the SWPPP reviewed and accepted by the regulated, traditional land use control MS4 prior to submitting the NOI to the Department. The owner or operator shall have the "MS4 SWPPP Acceptance" form signed in accordance with Part VII.H., and then submit that form along with a completed NOI to the Department.
- 3. The requirement for an *owner or operator* to have its SWPPP reviewed and accepted by the *regulated, traditional land use control MS4* prior to submitting the NOI to the Department does not apply to an *owner or operator* that is obtaining permit coverage in accordance with the requirements in Part II.F. (Change of *Owner or Operator*) or where the *owner or operator* of the *construction activity* is the *regulated, traditional land use control MS4*. This exemption does not apply to *construction activities* subject to the New York City Administrative Code.

B. Notice of Intent (NOI) Submittal

 Prior to December 21, 2020, an owner or operator shall use either the electronic (eNOI) or paper version of the NOI that the Department prepared. Both versions of the NOI are located on the Department's website (http://www.dec.ny.gov/). The paper version of the NOI shall be signed in accordance with Part VII.H. of this permit and submitted to the following address:

NOTICE OF INTENT NYS DEC, Bureau of Water Permits 625 Broadway, 4th Floor Albany, New York 12233-3505

- 2. Beginning December 21, 2020 and in accordance with EPA's 2015 NPDES Electronic Reporting Rule (40 CFR Part 127), the *owner or operator* must submit the NOI electronically using the *Department's* online NOI.
- 3. The *owner or operator* shall have the SWPPP preparer sign the "SWPPP Preparer Certification" statement on the NOI prior to submitting the form to the Department.
- 4. As of the date the NOI is submitted to the Department, the *owner or operator* shall make the NOI and SWPPP available for review and copying in accordance with the requirements in Part VII.F. of this permit.

C. Permit Authorization

- 1. An owner or operator shall not commence construction activity until their authorization to discharge under this permit goes into effect.
- 2. Authorization to *discharge* under this permit will be effective when the *owner or operator* has satisfied <u>all</u> of the following criteria:
 - a. project review pursuant to the State Environmental Quality Review Act ("SEQRA") have been satisfied, when SEQRA is applicable. See the Department's website (<u>http://www.dec.ny.gov/</u>) for more information,
 - b. where required, all necessary Department permits subject to the Uniform Procedures Act ("UPA") (see 6 NYCRR Part 621), or the equivalent from another New York State agency, have been obtained, unless otherwise notified by the Department pursuant to 6 NYCRR 621.3(a)(4). Owners or operators of construction activities that are required to obtain UPA permits

must submit a preliminary SWPPP to the appropriate DEC Permit Administrator at the Regional Office listed in Appendix F at the time all other necessary UPA permit applications are submitted. The preliminary SWPPP must include sufficient information to demonstrate that the *construction activity* qualifies for authorization under this permit,

- c. the final SWPPP has been prepared, and
- d. a complete NOI has been submitted to the Department in accordance with the requirements of this permit.
- 3. An owner or operator that has satisfied the requirements of Part II.C.2 above will be authorized to *discharge* stormwater from their *construction activity* in accordance with the following schedule:
 - a. For construction activities that are <u>not</u> subject to the requirements of a *regulated, traditional land use control MS4*:
 - (i) Five (5) business days from the date the Department receives a complete electronic version of the NOI (eNOI) for *construction activities* with a SWPPP that has been prepared in conformance with the design criteria in the technical standard referenced in Part III.B.1 and the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C.; or
 - (ii) Sixty (60) business days from the date the Department receives a complete NOI (electronic or paper version) for *construction activities* with a SWPPP that has <u>not</u> been prepared in conformance with the design criteria in technical standard referenced in Part III.B.1. or, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C., the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, or;
 - (iii) Ten (10) business days from the date the Department receives a complete paper version of the NOI for *construction activities* with a SWPPP that has been prepared in conformance with the design criteria in the technical standard referenced in Part III.B.1 and the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C.

- b. For *construction activities* that are subject to the requirements of a *regulated, traditional land use control MS4*:
 - Five (5) business days from the date the Department receives both a complete electronic version of the NOI (eNOI) and signed "MS4 SWPPP Acceptance" form, or
 - (ii) Ten (10) business days from the date the Department receives both a complete paper version of the NOI and signed "MS4 SWPPP Acceptance" form.
- 4. Coverage under this permit authorizes stormwater *discharges* from only those areas of disturbance that are identified in the NOI. If an *owner or operator* wishes to have stormwater *discharges* from future or additional areas of disturbance authorized, they must submit a new NOI that addresses that phase of the development, unless otherwise notified by the Department. The *owner or operator* shall not *commence construction activity* on the future or additional areas until their authorization to *discharge* under this permit goes into effect in accordance with Part II.C. of this permit.

D. General Requirements For Owners or Operators With Permit Coverage

- The owner or operator shall ensure that the provisions of the SWPPP are implemented from the commencement of construction activity until all areas of disturbance have achieved *final stabilization* and the Notice of Termination ("NOT") has been submitted to the Department in accordance with Part V. of this permit. This includes any changes made to the SWPPP pursuant to Part III.A.4. of this permit.
- 2. The owner or operator shall maintain a copy of the General Permit (GP-0-20-001), NOI, NOI Acknowledgment Letter, SWPPP, MS4 SWPPP Acceptance form, inspection reports, responsible contractor's or subcontractor's certification statement (see Part III.A.6.), and all documentation necessary to demonstrate eligibility with this permit at the construction site until all disturbed areas have achieved final stabilization and the NOT has been submitted to the Department. The documents must be maintained in a secure location, such as a job trailer, on-site construction office, or mailbox with lock. The secure location must be accessible during normal business hours to an individual performing a compliance inspection.
- 3. The owner or operator of a construction activity shall not disturb greater than five (5) acres of soil at any one time without prior written authorization from the Department or, in areas under the jurisdiction of a *regulated, traditional land*

use control MS4, the regulated, traditional land use control MS4 (provided the regulated, traditional land use control MS4 is not the owner or operator of the construction activity). At a minimum, the owner or operator must comply with the following requirements in order to be authorized to disturb greater than five (5) acres of soil at any one time:

- a. The owner or operator shall have a qualified inspector conduct at least two (2) site inspections in accordance with Part IV.C. of this permit every seven (7) calendar days, for as long as greater than five (5) acres of soil remain disturbed. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.
- b. In areas where soil disturbance activity has temporarily or permanently ceased, the application of soil stabilization measures must be initiated by the end of the next business day and completed within seven (7) days from the date the current soil disturbance activity ceased. The soil stabilization measures selected shall be in conformance with the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016.
- c. The *owner or operator* shall prepare a phasing plan that defines maximum disturbed area per phase and shows required cuts and fills.
- d. The *owner or operator* shall install any additional site-specific practices needed to protect water quality.
- e. The *owner or operator* shall include the requirements above in their SWPPP.
- 4. In accordance with statute, regulations, and the terms and conditions of this permit, the Department may suspend or revoke an *owner's or operator's* coverage under this permit at any time if the Department determines that the SWPPP does not meet the permit requirements or consistent with Part VII.K..
- 5. Upon a finding of significant non-compliance with the practices described in the SWPPP or violation of this permit, the Department may order an immediate stop to all activity at the site until the non-compliance is remedied. The stop work order shall be in writing, describe the non-compliance in detail, and be sent to the *owner or operator*.
- 6. For construction activities that are subject to the requirements of a regulated, traditional land use control MS4, the owner or operator shall notify the

regulated, traditional land use control MS4 in writing of any planned amendments or modifications to the post-construction stormwater management practice component of the SWPPP required by Part III.A. 4. and 5. of this permit. Unless otherwise notified by the *regulated, traditional land use control MS4*, the owner or operator shall have the SWPPP amendments or modifications reviewed and accepted by the *regulated, traditional land use control MS4* prior to commencing construction of the post-construction stormwater management practice.

E. Permit Coverage for Discharges Authorized Under GP-0-15-002

 Upon renewal of SPDES General Permit for Stormwater Discharges from Construction Activity (Permit No. GP-0-15-002), an owner or operator of a construction activity with coverage under GP-0-15-002, as of the effective date of GP- 0-20-001, shall be authorized to discharge in accordance with GP- 0-20-001, unless otherwise notified by the Department.

An *owner or operator* may continue to implement the technical/design components of the post-construction stormwater management controls provided that such design was done in conformance with the technical standards in place at the time of initial project authorization. However, they must comply with the other, non-design provisions of GP-0-20-001.

F. Change of Owner or Operator

- When property ownership changes or when there is a change in operational control over the construction plans and specifications, the original owner or operator must notify the new owner or operator, in writing, of the requirement to obtain permit coverage by submitting a NOI with the Department. For construction activities subject to the requirements of a regulated, traditional land use control MS4, the original owner or operator must also notify the MS4, in writing, of the change in ownership at least 30 calendar days prior to the change in ownership.
- 2. Once the new *owner or operator* obtains permit coverage, the original *owner or operator* shall then submit a completed NOT with the name and permit identification number of the new *owner or operator* to the Department at the address in Part II.B.1. of this permit. If the original *owner or operator* maintains ownership of a portion of the *construction activity* and will disturb soil, they must maintain their coverage under the permit.
- 3. Permit coverage for the new *owner or operator* will be effective as of the date the Department receives a complete NOI, provided the original *owner or*

operator was not subject to a sixty (60) business day authorization period that has not expired as of the date the Department receives the NOI from the new owner or operator.

Part III. STORMWATER POLLUTION PREVENTION PLAN (SWPPP)

A. General SWPPP Requirements

- 1. A SWPPP shall be prepared and implemented by the owner or operator of each construction activity covered by this permit. The SWPPP must document the selection, design, installation, implementation and maintenance of the control measures and practices that will be used to meet the effluent limitations in Part I.B. of this permit and where applicable, the post-construction stormwater management practice requirements in Part I.C. of this permit. The SWPPP shall be prepared prior to the submittal of the NOI. The NOI shall be submitted to the Department prior to the commencement of construction activity. A copy of the completed, final NOI shall be included in the SWPPP.
- 2. The SWPPP shall describe the erosion and sediment control practices and where required, post-construction stormwater management practices that will be used and/or constructed to reduce the *pollutants* in stormwater *discharges* and to assure compliance with the terms and conditions of this permit. In addition, the SWPPP shall identify potential sources of pollution which may reasonably be expected to affect the quality of stormwater *discharges*.
- 3. All SWPPPs that require the post-construction stormwater management practice component shall be prepared by a *qualified professional* that is knowledgeable in the principles and practices of stormwater management and treatment.
- 4. The *owner or operator* must keep the SWPPP current so that it at all times accurately documents the erosion and sediment controls practices that are being used or will be used during construction, and all post-construction stormwater management practices that will be constructed on the site. At a minimum, the *owner or operator* shall amend the SWPPP, including construction drawings:
 - a. whenever the current provisions prove to be ineffective in minimizing *pollutants* in stormwater *discharges* from the site;

- b. whenever there is a change in design, construction, or operation at the *construction site* that has or could have an effect on the *discharge* of *pollutants*;
- c. to address issues or deficiencies identified during an inspection by the *qualified inspector,* the Department or other regulatory authority; and
- d. to document the final construction conditions.
- 5. The Department may notify the *owner or operator* at any time that the SWPPP does not meet one or more of the minimum requirements of this permit. The notification shall be in writing and identify the provisions of the SWPPP that require modification. Within fourteen (14) calendar days of such notification, or as otherwise indicated by the Department, the *owner or operator* shall make the required changes to the SWPPP and submit written notification to the Department that the changes have been made. If the *owner or operator* does not respond to the Department's comments in the specified time frame, the Department may suspend the *owner's or operator's* coverage under this permit or require the *owner or operator* to obtain coverage under an individual SPDES permit in accordance with Part II.D.4. of this permit.
- 6. Prior to the commencement of construction activity, the owner or operator must identify the contractor(s) and subcontractor(s) that will be responsible for installing, constructing, repairing, replacing, inspecting and maintaining the erosion and sediment control practices included in the SWPPP; and the contractor(s) and subcontractor(s) that will be responsible for constructing the post-construction stormwater management practices included in the SWPPP. The owner or operator shall have each of the contractors and subcontractors identify at least one person from their company that will be responsible for implementation of the SWPPP. This person shall be known as the *trained contractor*. The owner or operator shall ensure that at least one *trained contractor* is on site on a daily basis when soil disturbance activities are being performed.

The *owner or operator* shall have each of the contractors and subcontractors identified above sign a copy of the following certification statement below before they commence any *construction activity*:

"I hereby certify under penalty of law that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the *qualified inspector* during a site inspection. I also understand that the *owner or operator* must comply with

(Part III.A.6)

the terms and conditions of the most current version of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for stormwater *discharges* from *construction activities* and that it is unlawful for any person to cause or contribute to a violation of *water quality standards*. Furthermore, I am aware that there are significant penalties for submitting false information, that I do not believe to be true, including the possibility of fine and imprisonment for knowing violations"

In addition to providing the certification statement above, the certification page must also identify the specific elements of the SWPPP that each contractor and subcontractor will be responsible for and include the name and title of the person providing the signature; the name and title of the *trained contractor* responsible for SWPPP implementation; the name, address and telephone number of the contracting firm; the address (or other identifying description) of the site; and the date the certification statement is signed. The *owner or operator* shall attach the certification statement(s) to the copy of the SWPPP that is maintained at the *construction site*. If new or additional contractors are hired to implement measures identified in the SWPPP after construction has commenced, they must also sign the certification statement and provide the information listed above.

7. For projects where the Department requests a copy of the SWPPP or inspection reports, the *owner or operator* shall submit the documents in both electronic (PDF only) and paper format within five (5) business days, unless otherwise notified by the Department.

B. Required SWPPP Contents

- 1. Erosion and sediment control component All SWPPPs prepared pursuant to this permit shall include erosion and sediment control practices designed in conformance with the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016. Where erosion and sediment control practices are not designed in conformance with the design criteria included in the technical standard, the *owner or operator* must demonstrate *equivalence* to the technical standard. At a minimum, the erosion and sediment control component of the SWPPP shall include the following:
 - a. Background information about the scope of the project, including the location, type and size of project

- b. A site map/construction drawing(s) for the project, including a general location map. At a minimum, the site map shall show the total site area; all improvements; areas of disturbance; areas that will not be disturbed; existing vegetation; on-site and adjacent off-site surface water(s); floodplain/floodway boundaries; wetlands and drainage patterns that could be affected by the *construction activity*; existing and final contours; locations of different soil types with boundaries; material, waste, borrow or equipment storage areas located on adjacent properties; and location(s) of the stormwater *discharge*(s);
- c. A description of the soil(s) present at the site, including an identification of the Hydrologic Soil Group (HSG);
- d. A construction phasing plan and sequence of operations describing the intended order of *construction activities*, including clearing and grubbing, excavation and grading, utility and infrastructure installation and any other activity at the site that results in soil disturbance;
- e. A description of the minimum erosion and sediment control practices to be installed or implemented for each *construction activity* that will result in soil disturbance. Include a schedule that identifies the timing of initial placement or implementation of each erosion and sediment control practice and the minimum time frames that each practice should remain in place or be implemented;
- f. A temporary and permanent soil stabilization plan that meets the requirements of this general permit and the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016, for each stage of the project, including initial land clearing and grubbing to project completion and achievement of *final stabilization*;
- g. A site map/construction drawing(s) showing the specific location(s), size(s), and length(s) of each erosion and sediment control practice;
- The dimensions, material specifications, installation details, and operation and maintenance requirements for all erosion and sediment control practices. Include the location and sizing of any temporary sediment basins and structural practices that will be used to divert flows from exposed soils;
- i. A maintenance inspection schedule for the contractor(s) identified in Part III.A.6. of this permit, to ensure continuous and effective operation of the erosion and sediment control practices. The maintenance inspection

schedule shall be in accordance with the requirements in the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016;

- j. A description of the pollution prevention measures that will be used to control litter, construction chemicals and construction debris from becoming a *pollutant* source in the stormwater *discharges*;
- k. A description and location of any stormwater *discharges* associated with industrial activity other than construction at the site, including, but not limited to, stormwater *discharges* from asphalt plants and concrete plants located on the *construction site*; and
- I. Identification of any elements of the design that are not in conformance with the design criteria in the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016. Include the reason for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.
- Post-construction stormwater management practice component The owner or operator of any construction project identified in Table 2 of Appendix B as needing post-construction stormwater management practices shall prepare a SWPPP that includes practices designed in conformance with the applicable sizing criteria in Part I.C.2.a., c. or d. of this permit and the performance criteria in the technical standard, New York State Stormwater Management Design Manual dated January 2015

Where post-construction stormwater management practices are not designed in conformance with the *performance criteria* in the technical standard, the *owner or operator* must include in the SWPPP the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.

The post-construction stormwater management practice component of the SWPPP shall include the following:

 a. Identification of all post-construction stormwater management practices to be constructed as part of the project. Include the dimensions, material specifications and installation details for each post-construction stormwater management practice;

- b. A site map/construction drawing(s) showing the specific location and size of each post-construction stormwater management practice;
- c. A Stormwater Modeling and Analysis Report that includes:
 - Map(s) showing pre-development conditions, including watershed/subcatchments boundaries, flow paths/routing, and design points;
 - Map(s) showing post-development conditions, including watershed/subcatchments boundaries, flow paths/routing, design points and post-construction stormwater management practices;
 - (iii) Results of stormwater modeling (i.e. hydrology and hydraulic analysis) for the required storm events. Include supporting calculations (model runs), methodology, and a summary table that compares pre and postdevelopment runoff rates and volumes for the different storm events;
 - (iv) Summary table, with supporting calculations, which demonstrates that each post-construction stormwater management practice has been designed in conformance with the *sizing criteria* included in the Design Manual;
 - (v) Identification of any *sizing criteria* that is not required based on the requirements included in Part I.C. of this permit; and
 - (vi) Identification of any elements of the design that are not in conformance with the *performance criteria* in the Design Manual. Include the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the Design Manual;
- d. Soil testing results and locations (test pits, borings);
- e. Infiltration test results, when required; and
- f. An operations and maintenance plan that includes inspection and maintenance schedules and actions to ensure continuous and effective operation of each post-construction stormwater management practice. The plan shall identify the entity that will be responsible for the long term operation and maintenance of each practice.

3. Enhanced Phosphorus Removal Standards - All construction projects identified in Table 2 of Appendix B that are located in the watersheds identified in Appendix C shall prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the applicable *sizing criteria* in Part I.C.2. b., c. or d. of this permit and the *performance criteria*, Enhanced Phosphorus Removal Standards included in the Design Manual. At a minimum, the post-construction stormwater management practice component of the SWPPP shall include items 2.a - 2.f. above.

C. Required SWPPP Components by Project Type

Unless otherwise notified by the Department, *owners or operators* of *construction activities* identified in Table 1 of Appendix B are required to prepare a SWPPP that only includes erosion and sediment control practices designed in conformance with Part III.B.1 of this permit. *Owners or operators* of the *construction activities* identified in Table 2 of Appendix B shall prepare a SWPPP that also includes post-construction stormwater management practices designed in conformance with Part III.B.2 or 3 of this permit.

Part IV. INSPECTION AND MAINTENANCE REQUIREMENTS

A. General Construction Site Inspection and Maintenance Requirements

- 1. The *owner or operator* must ensure that all erosion and sediment control practices (including pollution prevention measures) and all post-construction stormwater management practices identified in the SWPPP are inspected and maintained in accordance with Part IV.B. and C. of this permit.
- 2. The terms of this permit shall not be construed to prohibit the State of New York from exercising any authority pursuant to the ECL, common law or federal law, or prohibit New York State from taking any measures, whether civil or criminal, to prevent violations of the laws of the State of New York or protect the public health and safety and/or the environment.

B. Contractor Maintenance Inspection Requirements

1. The owner or operator of each construction activity identified in Tables 1 and 2 of Appendix B shall have a *trained contractor* inspect the erosion and sediment control practices and pollution prevention measures being implemented within the active work area daily to ensure that they are being maintained in effective operating condition at all times. If deficiencies are identified, the contractor shall

begin implementing corrective actions within one business day and shall complete the corrective actions in a reasonable time frame.

- 2. For construction sites where soil disturbance activities have been temporarily suspended (e.g. winter shutdown) and *temporary stabilization* measures have been applied to all disturbed areas, the *trained contractor* can stop conducting the maintenance inspections. The *trained contractor* shall begin conducting the maintenance inspections in accordance with Part IV.B.1. of this permit as soon as soil disturbance activities resume.
- 3. For construction sites where soil disturbance activities have been shut down with partial project completion, the *trained contractor* can stop conducting the maintenance inspections if all areas disturbed as of the project shutdown date have achieved *final stabilization* and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational.

C. Qualified Inspector Inspection Requirements

The owner or operator shall have a *qualified inspector* conduct site inspections in conformance with the following requirements:

[Note: The *trained contractor* identified in Part III.A.6. and IV.B. of this permit **cannot** conduct the *qualified inspector* site inspections unless they meet the *qualified inspector* qualifications included in Appendix A. In order to perform these inspections, the *trained contractor* would have to be a:

- licensed Professional Engineer,
- Certified Professional in Erosion and Sediment Control (CPESC),
- New York State Erosion and Sediment Control Certificate Program holder
- Registered Landscape Architect, or
- someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity].
- 1. A *qualified inspector* shall conduct site inspections for all *construction activities* identified in Tables 1 and 2 of Appendix B, <u>with the exception of</u>:
 - a. the construction of a single family residential subdivision with 25% or less *impervious cover* at total site build-out that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres and is <u>not</u> located

in one of the watersheds listed in Appendix C and <u>not</u> directly discharging to one of the 303(d) segments listed in Appendix E;

- b. the construction of a single family home that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres and is <u>not</u> located in one of the watersheds listed in Appendix C and <u>not</u> directly discharging to one of the 303(d) segments listed in Appendix E;
- c. construction on agricultural property that involves a soil disturbance of one
 (1) or more acres of land but less than five (5) acres; and
- d. *construction activities* located in the watersheds identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.
- 2. Unless otherwise notified by the Department, the *qualified inspector* shall conduct site inspections in accordance with the following timetable:
 - a. For construction sites where soil disturbance activities are on-going, the *qualified inspector* shall conduct a site inspection at least once every seven (7) calendar days.
 - b. For construction sites where soil disturbance activities are on-going and the owner or operator has received authorization in accordance with Part II.D.3 to disturb greater than five (5) acres of soil at any one time, the *qualified inspector* shall conduct at least two (2) site inspections every seven (7) calendar days. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.
 - c. For construction sites where soil disturbance activities have been temporarily suspended (e.g. winter shutdown) and *temporary stabilization* measures have been applied to all disturbed areas, the *qualified inspector* shall conduct a site inspection at least once every thirty (30) calendar days. The *owner or operator* shall notify the DOW Water (SPDES) Program contact at the Regional Office (see contact information in Appendix F) or, in areas under the jurisdiction of a *regulated, traditional land use control MS4*, the *regulated, traditional land use control MS4* (provided the *regulated, traditional land use control MS4* is not the *owner or operator* of the *construction activity*) in writing prior to reducing the frequency of inspections.

- d. For construction sites where soil disturbance activities have been shut down with partial project completion, the *qualified inspector* can stop conducting inspections if all areas disturbed as of the project shutdown date have achieved final stabilization and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational. The owner or operator shall notify the DOW Water (SPDES) Program contact at the Regional Office (see contact information in Appendix F) or, in areas under the jurisdiction of a regulated, traditional land use control MS4, the regulated, traditional land use control MS4 (provided the regulated, traditional land use control MS4 is not the owner or operator of the construction activity) in writing prior to the shutdown. If soil disturbance activities are not resumed within 2 years from the date of shutdown, the owner or operator shall have the qualified inspector perform a final inspection and certify that all disturbed areas have achieved final stabilization, and all temporary, structural erosion and sediment control measures have been removed; and that all post-construction stormwater management practices have been constructed in conformance with the SWPPP by signing the "Final Stabilization" and "Post-Construction" Stormwater Management Practice" certification statements on the NOT. The owner or operator shall then submit the completed NOT form to the address in Part II.B.1 of this permit.
- e. For construction sites that directly *discharge* to one of the 303(d) segments listed in Appendix E or is located in one of the watersheds listed in Appendix C, the *qualified inspector* shall conduct at least two (2) site inspections every seven (7) calendar days. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.
- 3. At a minimum, the *qualified inspector* shall inspect all erosion and sediment control practices and pollution prevention measures to ensure integrity and effectiveness, all post-construction stormwater management practices under construction to ensure that they are constructed in conformance with the SWPPP, all areas of disturbance that have not achieved *final stabilization,* all points of *discharge* to natural surface waterbodies located within, or immediately adjacent to, the property boundaries of the *construction site*, and all points of *discharge* from the *construction site*.
- 4. The *qualified inspector* shall prepare an inspection report subsequent to each and every inspection. At a minimum, the inspection report shall include and/or address the following:

- a. Date and time of inspection;
- b. Name and title of person(s) performing inspection;
- c. A description of the weather and soil conditions (e.g. dry, wet, saturated) at the time of the inspection;
- d. A description of the condition of the runoff at all points of *discharge* from the *construction site*. This shall include identification of any *discharges* of sediment from the *construction site*. Include *discharges* from conveyance systems (i.e. pipes, culverts, ditches, etc.) and overland flow;
- e. A description of the condition of all natural surface waterbodies located within, or immediately adjacent to, the property boundaries of the *construction site* which receive runoff from disturbed areas. This shall include identification of any *discharges* of sediment to the surface waterbody;
- f. Identification of all erosion and sediment control practices and pollution prevention measures that need repair or maintenance;
- Identification of all erosion and sediment control practices and pollution prevention measures that were not installed properly or are not functioning as designed and need to be reinstalled or replaced;
- Description and sketch of areas with active soil disturbance activity, areas that have been disturbed but are inactive at the time of the inspection, and areas that have been stabilized (temporary and/or final) since the last inspection;
- i. Current phase of construction of all post-construction stormwater management practices and identification of all construction that is not in conformance with the SWPPP and technical standards;
- j. Corrective action(s) that must be taken to install, repair, replace or maintain erosion and sediment control practices and pollution prevention measures; and to correct deficiencies identified with the construction of the postconstruction stormwater management practice(s);
- k. Identification and status of all corrective actions that were required by previous inspection; and

- I. Digital photographs, with date stamp, that clearly show the condition of all practices that have been identified as needing corrective actions. The *qualified inspector* shall attach paper color copies of the digital photographs to the inspection report being maintained onsite within seven (7) calendar days of the date of the inspection. The *qualified inspector* shall also take digital photographs, with date stamp, that clearly show the condition of the practice(s) after the corrective action has been completed. The *qualified inspector* shall attach paper color copies of the digital photographs to the inspection report that documents the completion of the corrective action work within seven (7) calendar days of that inspection.
- 5. Within one business day of the completion of an inspection, the *qualified inspector* shall notify the *owner or operator* and appropriate contractor or subcontractor identified in Part III.A.6. of this permit of any corrective actions that need to be taken. The contractor or subcontractor shall begin implementing the corrective actions within one business day of this notification and shall complete the corrective actions in a reasonable time frame.
- 6. All inspection reports shall be signed by the *qualified inspector*. Pursuant to Part II.D.2. of this permit, the inspection reports shall be maintained on site with the SWPPP.

Part V. TERMINATION OF PERMIT COVERAGE

A. Termination of Permit Coverage

- An owner or operator that is eligible to terminate coverage under this permit must submit a completed NOT form to the address in Part II.B.1 of this permit. The NOT form shall be one which is associated with this permit, signed in accordance with Part VII.H of this permit.
- 2. An *owner or operator* may terminate coverage when one or more the following conditions have been met:
 - a. Total project completion All *construction activity* identified in the SWPPP has been completed; <u>and</u> all areas of disturbance have achieved *final stabilization*; <u>and</u> all temporary, structural erosion and sediment control measures have been removed; <u>and</u> all post-construction stormwater management practices have been constructed in conformance with the SWPPP and are operational;

- b. Planned shutdown with partial project completion All soil disturbance activities have ceased; and all areas disturbed as of the project shutdown date have achieved *final stabilization*; and all temporary, structural erosion and sediment control measures have been removed; and all postconstruction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational;
- c. A new *owner or operator* has obtained coverage under this permit in accordance with Part II.F. of this permit.
- d. The *owner or operator* obtains coverage under an alternative SPDES general permit or an individual SPDES permit.
- 3. For *construction activities* meeting subdivision 2a. or 2b. of this Part, the *owner or operator* shall have the *qualified inspector* perform a final site inspection prior to submitting the NOT. The *qualified inspector* shall, by signing the "*Final Stabilization*" and "Post-Construction Stormwater Management Practice certification statements on the NOT, certify that all the requirements in Part V.A.2.a. or b. of this permit have been achieved.
- 4. For construction activities that are subject to the requirements of a regulated, traditional land use control MS4 and meet subdivision 2a. or 2b. of this Part, the owner or operator shall have the regulated, traditional land use control MS4 sign the "MS4 Acceptance" statement on the NOT in accordance with the requirements in Part VII.H. of this permit. The regulated, traditional land use control MS4 official, by signing this statement, has determined that it is acceptable for the owner or operator to submit the NOT in accordance with the requirements of this Part. The regulated, traditional land use control MS4 can make this determination by performing a final site inspection themselves or by accepting the qualified inspector's final site inspection certification(s) required in Part V.A.3. of this permit.
- 5. For *construction activities* that require post-construction stormwater management practices and meet subdivision 2a. of this Part, the *owner or operator* must, prior to submitting the NOT, ensure one of the following:
 - a. the post-construction stormwater management practice(s) and any right-ofway(s) needed to maintain such practice(s) have been deeded to the municipality in which the practice(s) is located,

- b. an executed maintenance agreement is in place with the municipality that will maintain the post-construction stormwater management practice(s),
- c. for post-construction stormwater management practices that are privately owned, the *owner or operator* has a mechanism in place that requires operation and maintenance of the practice(s) in accordance with the operation and maintenance plan, such as a deed covenant in the *owner or operator's* deed of record,
- d. for post-construction stormwater management practices that are owned by a public or private institution (e.g. school, university, hospital), government agency or authority, or public utility; the *owner or operator* has policy and procedures in place that ensures operation and maintenance of the practices in accordance with the operation and maintenance plan.

Part VI. REPORTING AND RETENTION RECORDS

A. Record Retention

The owner or operator shall retain a copy of the NOI, NOI

Acknowledgment Letter, SWPPP, MS4 SWPPP Acceptance form and any inspection reports that were prepared in conjunction with this permit for a period of at least five (5) years from the date that the Department receives a complete NOT submitted in accordance with Part V. of this general permit.

B. Addresses

With the exception of the NOI, NOT, and MS4 SWPPP Acceptance form (which must be submitted to the address referenced in Part II.B.1 of this permit), all written correspondence requested by the Department, including individual permit applications, shall be sent to the address of the appropriate DOW Water (SPDES) Program contact at the Regional Office listed in Appendix F.

Part VII. STANDARD PERMIT CONDITIONS

A. Duty to Comply

The *owner or operator* must comply with all conditions of this permit. All contractors and subcontractors associated with the project must comply with the terms of the SWPPP. Any non-compliance with this permit constitutes a violation of the Clean Water

(Part VII.A)

Act (CWA) and the ECL and is grounds for an enforcement action against the *owner or operator* and/or the contractor/subcontractor; permit revocation, suspension or modification; or denial of a permit renewal application. Upon a finding of significant non-compliance with this permit or the applicable SWPPP, the Department may order an immediate stop to all *construction activity* at the site until the non-compliance is remedied. The stop work order shall be in writing, shall describe the non-compliance in detail, and shall be sent to the *owner or operator*.

If any human remains or archaeological remains are encountered during excavation, the *owner or operator* must immediately cease, or cause to cease, all *construction activity* in the area of the remains and notify the appropriate Regional Water Engineer (RWE). *Construction activity* shall not resume until written permission to do so has been received from the RWE.

B. Continuation of the Expired General Permit

This permit expires five (5) years from the effective date. If a new general permit is not issued prior to the expiration of this general permit, an *owner or operator* with coverage under this permit may continue to operate and *discharge* in accordance with the terms and conditions of this general permit, if it is extended pursuant to the State Administrative Procedure Act and 6 NYCRR Part 621, until a new general permit is issued.

C. Enforcement

Failure of the *owner or operator,* its contractors, subcontractors, agents and/or assigns to strictly adhere to any of the permit requirements contained herein shall constitute a violation of this permit. There are substantial criminal, civil, and administrative penalties associated with violating the provisions of this permit. Fines of up to \$37,500 per day for each violation and imprisonment for up to fifteen (15) years may be assessed depending upon the nature and degree of the offense.

D. Need to Halt or Reduce Activity Not a Defense

It shall not be a defense for an *owner or operator* in an enforcement action that it would have been necessary to halt or reduce the *construction activity* in order to maintain compliance with the conditions of this permit.

E. Duty to Mitigate

The owner or operator and its contractors and subcontractors shall take all reasonable steps to *minimize* or prevent any *discharge* in violation of this permit which has a reasonable likelihood of adversely affecting human health or the environment.

F. Duty to Provide Information

The owner or operator shall furnish to the Department, within a reasonable specified time period of a written request, all documentation necessary to demonstrate eligibility and any information to determine compliance with this permit or to determine whether cause exists for modifying or revoking this permit, or suspending or denying coverage under this permit, in accordance with the terms and conditions of this permit. The NOI, SWPPP and inspection reports required by this permit are public documents that the owner or operator must make available for review and copying by any person within five (5) business days of the owner or operator receiving a written request by any such person to review these documents. Copying of documents will be done at the requester's expense.

G. Other Information

When the *owner or operator* becomes aware that they failed to submit any relevant facts, or submitted incorrect information in the NOI or in any of the documents required by this permit, or have made substantive revisions to the SWPPP (e.g. the scope of the project changes significantly, the type of post-construction stormwater management practice(s) changes, there is a reduction in the sizing of the post-construction stormwater management practice, or there is an increase in the disturbance area or *impervious area*), which were not reflected in the original NOI submitted to the Department, they shall promptly submit such facts or information to the Department using the contact information in Part II.A. of this permit. Failure of the *owner or operator* to correct or supplement any relevant facts within five (5) business days of becoming aware of the deficiency shall constitute a violation of this permit.

H. Signatory Requirements

- 1. All NOIs and NOTs shall be signed as follows:
 - a. For a corporation these forms shall be signed by a responsible corporate officer. For the purpose of this section, a responsible corporate officer means:

- a president, secretary, treasurer, or vice-president of the corporation in charge of a principal business function, or any other person who performs similar policy or decision-making functions for the corporation; or
- (ii) the manager of one or more manufacturing, production or operating facilities, provided the manager is authorized to make management decisions which govern the operation of the regulated facility including having the explicit or implicit duty of making major capital investment recommendations, and initiating and directing other comprehensive measures to assure long term environmental compliance with environmental laws and regulations; the manager can ensure that the necessary systems are established or actions taken to gather complete and accurate information for permit application requirements; and where authority to sign documents has been assigned or delegated to the manager in accordance with corporate procedures;
- b. For a partnership or sole proprietorship these forms shall be signed by a general partner or the proprietor, respectively; or
- c. For a municipality, State, Federal, or other public agency these forms shall be signed by either a principal executive officer or ranking elected official. For purposes of this section, a principal executive officer of a Federal agency includes:
 - (i) the chief executive officer of the agency, or
 - (ii) a senior executive officer having responsibility for the overall operations of a principal geographic unit of the agency (e.g., Regional Administrators of EPA).
- 2. The SWPPP and other information requested by the Department shall be signed by a person described in Part VII.H.1. of this permit or by a duly authorized representative of that person. A person is a duly authorized representative only if:
 - a. The authorization is made in writing by a person described in Part VII.H.1. of this permit;
 - b. The authorization specifies either an individual or a position having responsibility for the overall operation of the regulated facility or activity, such as the position of plant manager, operator of a well or a well field,

superintendent, position of *equivalent* responsibility, or an individual or position having overall responsibility for environmental matters for the company. (A duly authorized representative may thus be either a named individual or any individual occupying a named position) and,

- c. The written authorization shall include the name, title and signature of the authorized representative and be attached to the SWPPP.
- 3. All inspection reports shall be signed by the *qualified inspector* that performs the inspection.
- 4. The MS4 SWPPP Acceptance form shall be signed by the principal executive officer or ranking elected official from the *regulated, traditional land use control MS4,* or by a duly authorized representative of that person.

It shall constitute a permit violation if an incorrect and/or improper signatory authorizes any required forms, SWPPP and/or inspection reports.

I. Property Rights

The issuance of this permit does not convey any property rights of any sort, nor any exclusive privileges, nor does it authorize any injury to private property nor any invasion of personal rights, nor any infringement of Federal, State or local laws or regulations. *Owners or operators* must obtain any applicable conveyances, easements, licenses and/or access to real property prior to *commencing construction activity*.

J. Severability

The provisions of this permit are severable, and if any provision of this permit, or the application of any provision of this permit to any circumstance, is held invalid, the application of such provision to other circumstances, and the remainder of this permit shall not be affected thereby.

K. Requirement to Obtain Coverage Under an Alternative Permit

1. The Department may require any owner or operator authorized by this permit to apply for and/or obtain either an individual SPDES permit or another SPDES general permit. When the Department requires any discharger authorized by a general permit to apply for an individual SPDES permit, it shall notify the discharger in writing that a permit application is required. This notice shall

include a brief statement of the reasons for this decision, an application form, a statement setting a time frame for the owner or operator to file the application for an individual SPDES permit, and a deadline, not sooner than 180 days from owner or operator receipt of the notification letter, whereby the authorization to discharge under this general permit shall be terminated. Applications must be submitted to the appropriate Permit Administrator at the Regional Office. The Department may grant additional time upon demonstration, to the satisfaction of the Department, that additional time to apply for an alternative authorization is necessary or where the Department has not provided a permit determination in accordance with Part 621 of this Title.

2. When an individual SPDES permit is issued to a discharger authorized to *discharge* under a general SPDES permit for the same *discharge*(s), the general permit authorization for outfalls authorized under the individual SPDES permit is automatically terminated on the effective date of the individual permit unless termination is earlier in accordance with 6 NYCRR Part 750.

L. Proper Operation and Maintenance

The owner or operator shall at all times properly operate and maintain all facilities and systems of treatment and control (and related appurtenances) which are installed or used by the owner or operator to achieve compliance with the conditions of this permit and with the requirements of the SWPPP.

M. Inspection and Entry

The owner or operator shall allow an authorized representative of the Department, EPA, applicable county health department, or, in the case of a *construction site* which *discharges* through an *MS4*, an authorized representative of the *MS4* receiving the discharge, upon the presentation of credentials and other documents as may be required by law, to:

- 1. Enter upon the owner's or operator's premises where a regulated facility or activity is located or conducted or where records must be kept under the conditions of this permit;
- 2. Have access to and copy at reasonable times, any records that must be kept under the conditions of this permit; and

- 3. Inspect at reasonable times any facilities or equipment (including monitoring and control equipment), practices or operations regulated or required by this permit.
- 4. Sample or monitor at reasonable times, for purposes of assuring permit compliance or as otherwise authorized by the Act or ECL, any substances or parameters at any location.

N. Permit Actions

This permit may, at any time, be modified, suspended, revoked, or renewed by the Department in accordance with 6 NYCRR Part 621. The filing of a request by the *owner or operator* for a permit modification, revocation and reissuance, termination, a notification of planned changes or anticipated noncompliance does not limit, diminish and/or stay compliance with any terms of this permit.

O. Definitions

Definitions of key terms are included in Appendix A of this permit.

P. Re-Opener Clause

- If there is evidence indicating potential or realized impacts on water quality due to any stormwater discharge associated with construction activity covered by this permit, the owner or operator of such discharge may be required to obtain an individual permit or alternative general permit in accordance with Part VII.K. of this permit or the permit may be modified to include different limitations and/or requirements.
- 2. Any Department initiated permit modification, suspension or revocation will be conducted in accordance with 6 NYCRR Part 621, 6 NYCRR 750-1.18, and 6 NYCRR 750-1.20.

Q. Penalties for Falsification of Forms and Reports

In accordance with 6NYCRR Part 750-2.4 and 750-2.5, any person who knowingly makes any false material statement, representation, or certification in any application, record, report or other document filed or required to be maintained under this permit, including reports of compliance or noncompliance shall, upon conviction, be punished in accordance with ECL §71-1933 and or Articles 175 and 210 of the New York State Penal Law.

R. Other Permits

Nothing in this permit relieves the *owner or operator* from a requirement to obtain any other permits required by law.

APPENDIX A – Acronyms and Definitions

Acronyms

APO – Agency Preservation Officer

BMP – Best Management Practice

CPESC – Certified Professional in Erosion and Sediment Control

Cpv – Channel Protection Volume

CWA – Clean Water Act (or the Federal Water Pollution Control Act, 33 U.S.C. §1251 et seq)

DOW – Division of Water

EAF – Environmental Assessment Form

ECL - Environmental Conservation Law

EPA – U. S. Environmental Protection Agency

HSG – Hydrologic Soil Group

MS4 – Municipal Separate Storm Sewer System

NOI – Notice of Intent

NOT – Notice of Termination

NPDES – National Pollutant Discharge Elimination System

OPRHP – Office of Parks, Recreation and Historic Places

Qf – Extreme Flood

Qp – Overbank Flood

RRv – Runoff Reduction Volume

RWE – Regional Water Engineer

SEQR – State Environmental Quality Review

SEQRA - State Environmental Quality Review Act

SHPA – State Historic Preservation Act

SPDES – State Pollutant Discharge Elimination System

SWPPP – Stormwater Pollution Prevention Plan

TMDL – Total Maximum Daily Load

UPA – Uniform Procedures Act

USDA – United States Department of Agriculture

WQv – Water Quality Volume

Definitions

<u>All definitions in this section are solely for the purposes of this permit.</u> **Agricultural Building –** a structure designed and constructed to house farm implements, hay, grain, poultry, livestock or other horticultural products; excluding any structure designed, constructed or used, in whole or in part, for human habitation, as a place of employment where agricultural products are processed, treated or packaged, or as a place used by the public.

Agricultural Property –means the land for construction of a barn, *agricultural building*, silo, stockyard, pen or other structural practices identified in Table II in the "Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State" prepared by the Department in cooperation with agencies of New York Nonpoint Source Coordinating Committee (dated June 2007).

Alter Hydrology from Pre to Post-Development Conditions - means the postdevelopment peak flow rate(s) has increased by more than 5% of the pre-developed condition for the design storm of interest (e.g. 10 yr and 100 yr).

Combined Sewer - means a sewer that is designed to collect and convey both "sewage" and "stormwater".

Commence (Commencement of) Construction Activities - means the initial disturbance of soils associated with clearing, grading or excavation activities; or other construction related activities that disturb or expose soils such as demolition, stockpiling of fill material, and the initial installation of erosion and sediment control practices required in the SWPPP. See definition for "*Construction Activity(ies)*" also.

Construction Activity(ies) - means any clearing, grading, excavation, filling, demolition or stockpiling activities that result in soil disturbance. Clearing activities can include, but are not limited to, logging equipment operation, the cutting and skidding of trees, stump removal and/or brush root removal. Construction activity does not include routine maintenance that is performed to maintain the original line and grade, hydraulic capacity, or original purpose of a facility.

Construction Site – means the land area where *construction activity(ies)* will occur. See definition for "*Commence (Commencement of) Construction Activities*" and "*Larger Common Plan of Development or Sale*" also.

Dewatering – means the act of draining rainwater and/or groundwater from building foundations, vaults or excavations/trenches.

Direct Discharge (to a specific surface waterbody) - means that runoff flows from a *construction site* by overland flow and the first point of discharge is the specific surface waterbody, or runoff flows from a *construction site* to a separate storm sewer system

and the first point of discharge from the separate storm sewer system is the specific surface waterbody.

Discharge(s) - means any addition of any pollutant to waters of the State through an outlet or *point source*.

Embankment – means an earthen or rock slope that supports a road/highway.

Endangered or Threatened Species – see 6 NYCRR Part 182 of the Department's rules and regulations for definition of terms and requirements.

Environmental Conservation Law (ECL) - means chapter 43-B of the Consolidated Laws of the State of New York, entitled the Environmental Conservation Law.

Equivalent (Equivalence) – means that the practice or measure meets all the performance, longevity, maintenance, and safety objectives of the technical standard and will provide an equal or greater degree of water quality protection.

Final Stabilization - means that all soil disturbance activities have ceased and a uniform, perennial vegetative cover with a density of eighty (80) percent over the entire pervious surface has been established; or other equivalent stabilization measures, such as permanent landscape mulches, rock rip-rap or washed/crushed stone have been applied on all disturbed areas that are not covered by permanent structures, concrete or pavement.

General SPDES permit - means a SPDES permit issued pursuant to 6 NYCRR Part 750-1.21 and Section 70-0117 of the ECL authorizing a category of discharges.

Groundwater(s) - means waters in the saturated zone. The saturated zone is a subsurface zone in which all the interstices are filled with water under pressure greater than that of the atmosphere. Although the zone may contain gas-filled interstices or interstices filled with fluids other than water, it is still considered saturated.

Historic Property – means any building, structure, site, object or district that is listed on the State or National Registers of Historic Places or is determined to be eligible for listing on the State or National Registers of Historic Places.

Impervious Area (Cover) - means all impermeable surfaces that cannot effectively infiltrate rainfall. This includes paved, concrete and gravel surfaces (i.e. parking lots, driveways, roads, runways and sidewalks); building rooftops and miscellaneous impermeable structures such as patios, pools, and sheds.

Infeasible – means not technologically possible, or not economically practicable and achievable in light of best industry practices.

Larger Common Plan of Development or Sale - means a contiguous area where multiple separate and distinct *construction activities* are occurring, or will occur, under one plan. The term "plan" in "larger common plan of development or sale" is broadly defined as any announcement or piece of documentation (including a sign, public notice or hearing, marketing plan, advertisement, drawing, permit application, State Environmental Quality Review Act (SEQRA) environmental assessment form or other documents, zoning request, computer design, etc.) or physical demarcation (including boundary signs, lot stakes, surveyor markings, etc.) indicating that *construction activities* may occur on a specific plot.

For discrete construction projects that are located within a larger common plan of development or sale that are at least 1/4 mile apart, each project can be treated as a separate plan of development or sale provided any interconnecting road, pipeline or utility project that is part of the same "common plan" is not concurrently being disturbed.

Minimize – means reduce and/or eliminate to the extent achievable using control measures (including best management practices) that are technologically available and economically practicable and achievable in light of best industry practices.

Municipal Separate Storm Sewer (MS4) - a conveyance or system of conveyances (including roads with drainage systems, municipal streets, catch basins, curbs, gutters, ditches, man-made channels, or storm drains):

- (i) Owned or operated by a State, city, town, borough, county, parish, district, association, or other public body (created by or pursuant to State law) having jurisdiction over disposal of sewage, industrial wastes, stormwater, or other wastes, including special districts under State law such as a sewer district, flood control district or drainage district, or similar entity, or an Indian tribe or an authorized Indian tribal organization, or a designated and approved management agency under section 208 of the CWA that discharges to surface waters of the State;
- (ii) Designed or used for collecting or conveying stormwater;
- (iii) Which is not a combined sewer; and
- (iv) Which is not part of a Publicly Owned Treatment Works (POTW) as defined at 40 CFR 122.2.

National Pollutant Discharge Elimination System (NPDES) - means the national system for the issuance of wastewater and stormwater permits under the Federal Water Pollution Control Act (Clean Water Act).

Natural Buffer – means an undisturbed area with natural cover running along a surface water (e.g. wetland, stream, river, lake, etc.).

New Development – means any land disturbance that does not meet the definition of Redevelopment Activity included in this appendix.

New York State Erosion and Sediment Control Certificate Program – a certificate program that establishes and maintains a process to identify and recognize individuals who are capable of developing, designing, inspecting and maintaining erosion and sediment control plans on projects that disturb soils in New York State. The certificate program is administered by the New York State Conservation District Employees Association.

NOI Acknowledgment Letter - means the letter that the Department sends to an owner or operator to acknowledge the Department's receipt and acceptance of a complete Notice of Intent. This letter documents the owner's or operator's authorization to discharge in accordance with the general permit for stormwater discharges from *construction activity*.

Nonpoint Source - means any source of water pollution or pollutants which is not a discrete conveyance or *point source* permitted pursuant to Title 7 or 8 of Article 17 of the Environmental Conservation Law (see ECL Section 17-1403).

Overbank –means flow events that exceed the capacity of the stream channel and spill out into the adjacent floodplain.

Owner or Operator - means the person, persons or legal entity which owns or leases the property on which the *construction activity* is occurring; an entity that has operational control over the construction plans and specifications, including the ability to make modifications to the plans and specifications; and/or an entity that has day-to-day operational control of those activities at a project that are necessary to ensure compliance with the permit conditions.

Performance Criteria – means the design criteria listed under the "Required Elements" sections in Chapters 5, 6 and 10 of the technical standard, New York State Stormwater Management Design Manual, dated January 2015. It does not include the Sizing Criteria (i.e. WQv, RRv, Cpv, Qp and Qf) in Part I.C.2. of the permit.

Point Source - means any discernible, confined and discrete conveyance, including but not limited to any pipe, ditch, channel, tunnel, conduit, well, discrete fissure, container, rolling stock, concentrated animal feeding operation, vessel or other floating craft, or landfill leachate collection system from which *pollutants* are or may be discharged.

Pollutant - means dredged spoil, filter backwash, solid waste, incinerator residue, sewage, garbage, sewage sludge, munitions, chemical wastes, biological materials, radioactive materials, heat, wrecked or discarded equipment, rock, sand and industrial, municipal, agricultural waste and ballast discharged into water; which may cause or might reasonably be expected to cause pollution of the waters of the state in contravention of the standards or guidance values adopted as provided in 6 NYCRR Parts 700 et seq.

Qualified Inspector - means a person that is knowledgeable in the principles and practices of erosion and sediment control, such as a licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, New York State Erosion and Sediment Control Certificate Program holder or other Department endorsed individual(s).

It can also mean someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided that person has training in the principles and practices of erosion and sediment control. Training in the principles and practices of erosion and sediment control means that the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect has received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect supervision of the licensed receiving the initial training, the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect supervision of the licensed Professional Engineer or Registered Landscape Architect supervision of the licensed Professional Engineer or Registered Landscape Architect supervision of the licensed Professional Engineer or Registered Landscape Architect shall receive four (4) hours of training every three (3) years.

It can also mean a person that meets the *Qualified Professional* qualifications in addition to the *Qualified Inspector* qualifications.

Note: Inspections of any post-construction stormwater management practices that include structural components, such as a dam for an impoundment, shall be performed by a licensed Professional Engineer.

Qualified Professional - means a person that is knowledgeable in the principles and practices of stormwater management and treatment, such as a licensed Professional Engineer, Registered Landscape Architect or other Department endorsed individual(s). Individuals preparing SWPPPs that require the post-construction stormwater management practice component must have an understanding of the principles of hydrology, water quality management practice design, water quantity control design, and, in many cases, the principles of hydraulics. All components of the SWPPP that involve the practice of engineering, as defined by the NYS Education Law (see Article 145), shall be prepared by, or under the direct supervision of, a professional engineer licensed to practice in the State of New York.

Redevelopment Activity(ies) – means the disturbance and reconstruction of existing impervious area, including impervious areas that were removed from a project site within five (5) years of preliminary project plan submission to the local government (i.e. site plan, subdivision, etc.).

Regulated, Traditional Land Use Control MS4 - means a city, town or village with land use control authority that is authorized to discharge under New York State DEC's

SPDES General Permit For Stormwater Discharges from Municipal Separate Stormwater Sewer Systems (MS4s) or the City of New York's Individual SPDES Permit for their Municipal Separate Storm Sewer Systems (NY-0287890).

Routine Maintenance Activity - means *construction activity* that is performed to maintain the original line and grade, hydraulic capacity, or original purpose of a facility, including, but not limited to:

- Re-grading of gravel roads or parking lots,
- Cleaning and shaping of existing roadside ditches and culverts that maintains the approximate original line and grade, and hydraulic capacity of the ditch,
- Cleaning and shaping of existing roadside ditches that does not maintain the approximate original grade, hydraulic capacity and purpose of the ditch if the changes to the line and grade, hydraulic capacity or purpose of the ditch are installed to improve water quality and quantity controls (e.g. installing grass lined ditch),
- Placement of aggregate shoulder backing that stabilizes the transition between the road shoulder and the ditch or *embankment*,
- Full depth milling and filling of existing asphalt pavements, replacement of concrete pavement slabs, and similar work that does not expose soil or disturb the bottom six (6) inches of subbase material,
- Long-term use of equipment storage areas at or near highway maintenance facilities,
- Removal of sediment from the edge of the highway to restore a previously existing sheet-flow drainage connection from the highway surface to the highway ditch or *embankment*,
- Existing use of Canal Corp owned upland disposal sites for the canal, and
- Replacement of curbs, gutters, sidewalks and guide rail posts.

Site limitations – means site conditions that prevent the use of an infiltration technique and or infiltration of the total WQv. Typical site limitations include: seasonal high groundwater, shallow depth to bedrock, and soils with an infiltration rate less than 0.5 inches/hour. The existence of site limitations shall be confirmed and documented using actual field testing (i.e. test pits, soil borings, and infiltration test) or using information from the most current United States Department of Agriculture (USDA) Soil Survey for the County where the project is located.

Sizing Criteria – means the criteria included in Part I.C.2 of the permit that are used to size post-construction stormwater management control practices. The criteria include; Water Quality Volume (WQv), Runoff Reduction Volume (RRv), Channel Protection Volume (Cpv), *Overbank* Flood (Qp), and Extreme Flood (Qf).

State Pollutant Discharge Elimination System (SPDES) - means the system established pursuant to Article 17 of the ECL and 6 NYCRR Part 750 for issuance of permits authorizing discharges to the waters of the state.

Steep Slope – means land area designated on the current United States Department of Agriculture ("USDA") Soil Survey as Soil Slope Phase "D", (provided the map unit name is inclusive of slopes greater than 25%), or Soil Slope Phase E or F, (regardless of the map unit name), or a combination of the three designations.

Streambank – as used in this permit, means the terrain alongside the bed of a creek or stream. The bank consists of the sides of the channel, between which the flow is confined.

Stormwater Pollution Prevention Plan (SWPPP) – means a project specific report, including construction drawings, that among other things: describes the construction activity(ies), identifies the potential sources of pollution at the *construction site*; describes and shows the stormwater controls that will be used to control the pollutants (i.e. erosion and sediment controls; for many projects, includes post-construction stormwater management controls); and identifies procedures the *owner or operator* will implement to comply with the terms and conditions of the permit. See Part III of the permit for a complete description of the information that must be included in the SWPPP.

Surface Waters of the State - shall be construed to include lakes, bays, sounds, ponds, impounding reservoirs, springs, rivers, streams, creeks, estuaries, marshes, inlets, canals, the Atlantic ocean within the territorial seas of the state of New York and all other bodies of surface water, natural or artificial, inland or coastal, fresh or salt, public or private (except those private waters that do not combine or effect a junction with natural surface waters), which are wholly or partially within or bordering the state or within its jurisdiction. Waters of the state are further defined in 6 NYCRR Parts 800 to 941.

Temporarily Ceased – means that an existing disturbed area will not be disturbed again within 14 calendar days of the previous soil disturbance.

Temporary Stabilization - means that exposed soil has been covered with material(s) as set forth in the technical standard, New York Standards and Specifications for Erosion and Sediment Control, to prevent the exposed soil from eroding. The materials can include, but are not limited to, mulch, seed and mulch, and erosion control mats (e.g. jute twisted yarn, excelsior wood fiber mats).

Total Maximum Daily Loads (TMDLs) - A TMDL is the sum of the allowable loads of a single pollutant from all contributing point and *nonpoint sources*. It is a calculation of the maximum amount of a pollutant that a waterbody can receive on a daily basis and still meet *water quality standards*, and an allocation of that amount to the pollutant's sources. A TMDL stipulates wasteload allocations (WLAs) for *point source* discharges, load allocations (LAs) for *nonpoint sources*, and a margin of safety (MOS).

Trained Contractor - means an employee from the contracting (construction) company, identified in Part III.A.6., that has received four (4) hours of Department endorsed

Appendix A

training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the *trained contractor* shall receive four (4) hours of training every three (3) years.

It can also mean an employee from the contracting (construction) company, identified in Part III.A.6., that meets the *qualified inspector* qualifications (e.g. licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, New York State Erosion and Sediment Control Certificate Program holder, or someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity).

The *trained contractor* is responsible for the day to day implementation of the SWPPP.

Uniform Procedures Act (UPA) Permit - means a permit required under 6 NYCRR Part 621 of the Environmental Conservation Law (ECL), Article 70.

Water Quality Standard - means such measures of purity or quality for any waters in relation to their reasonable and necessary use as promulgated in 6 NYCRR Part 700 et seq.

APPENDIX B – Required SWPPP Components by Project Type

Table 1

Construction Activities that Require the Preparation of a SWPPP That Only Includes Erosion and Sediment Controls

The following construction activities that involve soil disturbances of one (1) or more acres of land, but less than five (5) acres: • Single family home not located in one of the watersheds listed in Appendix C or not *directly* discharging to one of the 303(d) segments listed in Appendix E Single family residential subdivisions with 25% or less impervious cover at total site build-out and not located in one of the watersheds listed in Appendix C and not directly discharging to one of the 303(d) segments listed in Appendix E • Construction of a barn or other agricultural building, silo, stock yard or pen. The following construction activities that involve soil disturbances between five thousand (5000) square feet and one (1) acre of land: All construction activities located in the watersheds identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land. The following construction activities that involve soil disturbances of one (1) or more acres of land: Installation of underground, linear utilities; such as gas lines, fiber-optic cable, cable TV, electric, telephone, sewer mains, and water mains · Environmental enhancement projects, such as wetland mitigation projects, stormwater retrofits and stream restoration projects Pond construction • Linear bike paths running through areas with vegetative cover, including bike paths surfaced with an impervious cover · Cross-country ski trails and walking/hiking trails Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that are not part of residential, commercial or institutional development; • Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that include incidental shoulder or curb work along an existing highway to support construction of the sidewalk,

- bike path or walking path.Slope stabilization projects
- Slope flattening that changes the grade of the site, but does not significantly change the runoff characteristics

Appendix B

Table 1 (Continued) CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP

THAT ONLY INCLUDES EROSION AND SEDIMENT CONTROLS

The following construction activities that involve soil disturbances of one (1) or more acres of land:

- Spoil areas that will be covered with vegetation
- Vegetated open space projects (i.e. recreational parks, lawns, meadows, fields, downhill ski trails) excluding projects that *alter hydrology from pre to post development* conditions,
- Athletic fields (natural grass) that do not include the construction or reconstruction of *impervious* area and do not alter hydrology from pre to post development conditions
- · Demolition project where vegetation will be established, and no redevelopment is planned
- Overhead electric transmission line project that does not include the construction of permanent access roads or parking areas surfaced with *impervious cover*
- Structural practices as identified in Table II in the "Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State", excluding projects that involve soil disturbances of greater than five acres and construction activities that include the construction or reconstruction of impervious area
- Temporary access roads, median crossovers, detour roads, lanes, or other temporary impervious areas that will be restored to pre-construction conditions once the construction activity is complete

Table 2

CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP THAT INCLUDES POST-CONSTRUCTION STORMWATER MANAGEMENT PRACTICES

The following construction activities that involve soil disturbances of one (1) or more acres of land:

- Single family home located in one of the watersheds listed in Appendix C or *directly discharging* to one of the 303(d) segments listed in Appendix E
- Single family home that disturbs five (5) or more acres of land
- Single family residential subdivisions located in one of the watersheds listed in Appendix C or *directly discharging* to one of the 303(d) segments listed in Appendix E
- Single family residential subdivisions that involve soil disturbances of between one (1) and five (5) acres of land with greater than 25% impervious cover at total site build-out
- Single family residential subdivisions that involve soil disturbances of five (5) or more acres of land, and single family residential subdivisions that involve soil disturbances of less than five (5) acres that are part of a larger common plan of development or sale that will ultimately disturb five or more acres of land
- Multi-family residential developments; includes duplexes, townhomes, condominiums, senior housing complexes, apartment complexes, and mobile home parks
- Airports
- Amusement parks
- · Breweries, cideries, and wineries, including establishments constructed on agricultural land
- Campgrounds
- Cemeteries that include the construction or reconstruction of impervious area (>5% of disturbed area) or *alter the hydrology from pre to post development* conditions
- Commercial developments
- Churches and other places of worship
- Construction of a barn or other *agricultural building* (e.g. silo) and structural practices as identified in Table II in the "Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State" that include the construction or reconstruction of *impervious area*, excluding projects that involve soil disturbances of less than five acres.
- Golf courses
- Institutional development; includes hospitals, prisons, schools and colleges
- Industrial facilities; includes industrial parks
- Landfills
- Municipal facilities; includes highway garages, transfer stations, office buildings, POTW's, water treatment plants, and water storage tanks
- Office complexes
- · Playgrounds that include the construction or reconstruction of impervious area
- Sports complexes
- · Racetracks; includes racetracks with earthen (dirt) surface
- Road construction or reconstruction, including roads constructed as part of the construction activities listed in Table 1

Table 2 (Continued)

CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP THAT INCLUDES POST-CONSTRUCTION STORMWATER MANAGEMENT PRACTICES

The following construction activities that involve soil disturbances of one (1) or more acres of land:

- Parking lot construction or reconstruction, including parking lots constructed as part of the construction activities listed in Table 1
- Athletic fields (natural grass) that include the construction or reconstruction of impervious area (>5% of disturbed area) or *alter the hydrology from pre to post development* conditions
- Athletic fields with artificial turf
- Permanent access roads, parking areas, substations, compressor stations and well drilling pads, surfaced with *impervious cover*, and constructed as part of an over-head electric transmission line project, wind-power project, cell tower project, oil or gas well drilling project, sewer or water main project or other linear utility project
- Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that are part of a residential, commercial or institutional development
- Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that are part of a highway construction or reconstruction project
- All other construction activities that include the construction or reconstruction of *impervious area* or *alter the hydrology from pre to post development* conditions, and are not listed in Table 1

APPENDIX C – Watersheds Requiring Enhanced Phosphorus Removal

Watersheds where *owners or operators* of construction activities identified in Table 2 of Appendix B must prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the Enhanced Phosphorus Removal Standards included in the technical standard, New York State Stormwater Management Design Manual ("Design Manual").

- Entire New York City Watershed located east of the Hudson River Figure 1
- Onondaga Lake Watershed Figure 2
- Greenwood Lake Watershed -Figure 3
- Oscawana Lake Watershed Figure 4
- Kinderhook Lake Watershed Figure 5

Figure 1 - New York City Watershed East of the Hudson







Appendix C

Figure 3 - Greenwood Lake Watershed



Figure 4 - Oscawana Lake Watershed



Figure 5 - Kinderhook Lake Watershed



APPENDIX D – Watersheds with Lower Disturbance Threshold

Watersheds where *owners or operators* of construction activities that involve soil disturbances between five thousand (5000) square feet and one (1) acre of land must obtain coverage under this permit.

Entire New York City Watershed that is located east of the Hudson River - See Figure 1 in Appendix C

APPENDIX E – 303(d) Segments Impaired by Construction Related Pollutant(s)

List of 303(d) segments impaired by pollutants related to *construction activity* (e.g. silt, sediment or nutrients). The list was developed using "The Final New York State 2016 Section 303(d) List of Impaired Waters Requiring a TMDL/Other Strategy" dated November 2016. *Owners or operators* of single family home and single family residential subdivisions with 25% or less total impervious cover at total site build-out that involve soil disturbances of one or more acres of land, but less than 5 acres, and *directly discharge* to one of the listed segments below shall prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the New York State Stormwater Management Design Manual ("Design Manual"), dated January 2015.

COUNTY	WATERBODY	POLLUTANT
Albany	Ann Lee (Shakers) Pond, Stump Pond	Nutrients
Albany	Basic Creek Reservoir	Nutrients
Allegany	Amity Lake, Saunders Pond	Nutrients
Bronx	Long Island Sound, Bronx	Nutrients
Bronx	Van Cortlandt Lake	Nutrients
Broome	Fly Pond, Deer Lake, Sky Lake	Nutrients
Broome	Minor Tribs to Lower Susquehanna (north)	Nutrients
Broome	Whitney Point Lake/Reservoir	Nutrients
Cattaraugus	Allegheny River/Reservoir	Nutrients
Cattaraugus	Beaver (Alma) Lake	Nutrients
Cattaraugus	Case Lake	Nutrients
Cattaraugus	Linlyco/Club Pond	Nutrients
Cayuga	Duck Lake	Nutrients
Cayuga	Little Sodus Bay	Nutrients
Chautauqua	Bear Lake	Nutrients
Chautauqua	Chadakoin River and tribs	Nutrients
Chautauqua	Chautauqua Lake, North	Nutrients
Chautauqua	Chautauqua Lake, South	Nutrients
Chautauqua	Findley Lake	Nutrients
Chautauqua	Hulburt/Clymer Pond	Nutrients
Clinton	Great Chazy River, Lower, Main Stem	Silt/Sediment
Clinton	Lake Champlain, Main Lake, Middle	Nutrients
Clinton	Lake Champlain, Main Lake, North	Nutrients
Columbia	Kinderhook Lake	Nutrients
Columbia	Robinson Pond	Nutrients
Cortland	Dean Pond	Nutrients

Dutchess	Fall Kill and tribs	Nutrients
Dutchess	Hillside Lake	Nutrients
Dutchess	Wappingers Lake	Nutrients
Dutchess	Wappingers Lake	Silt/Sediment
Erie	Beeman Creek and tribs	Nutrients
Erie	Ellicott Creek, Lower, and tribs	Silt/Sediment
Erie	Ellicott Creek, Lower, and tribs	Nutrients
Erie	Green Lake	Nutrients
Erie	Little Sister Creek, Lower, and tribs	Nutrients
Erie	Murder Creek, Lower, and tribs	Nutrients
Erie	Rush Creek and tribs	Nutrients
Erie	Scajaquada Creek, Lower, and tribs	Nutrients
Erie	Scajaquada Creek, Middle, and tribs	Nutrients
Erie	Scajaquada Creek, Upper, and tribs	Nutrients
Erie	South Branch Smoke Cr, Lower, and tribs	Silt/Sediment
Erie	South Branch Smoke Cr, Lower, and tribs	Nutrients
Essex	Lake Champlain, Main Lake, South	Nutrients
Essex	Lake Champlain, South Lake	Nutrients
Essex	Willsboro Bay	Nutrients
Genesee	Bigelow Creek and tribs	Nutrients
Genesee	Black Creek, Middle, and minor tribs	Nutrients
Genesee	Black Creek, Upper, and minor tribs	Nutrients
Genesee	Bowen Brook and tribs	Nutrients
Genesee	LeRoy Reservoir	Nutrients
Genesee	Oak Orchard Cr, Upper, and tribs	Nutrients
Genesee	Tonawanda Creek, Middle, Main Stem	Nutrients
Greene	Schoharie Reservoir	Silt/Sediment
Greene	Sleepy Hollow Lake	Silt/Sediment
Herkimer	Steele Creek tribs	Silt/Sediment
Herkimer	Steele Creek tribs	Nutrients
Jefferson	Moon Lake	Nutrients
Kings	Hendrix Creek	Nutrients
Kings	Prospect Park Lake	Nutrients
Lewis	Mill Creek/South Branch, and tribs	Nutrients
Livingston	Christie Creek and tribs	Nutrients
Livingston	Conesus Lake	Nutrients
Livingston	Mill Creek and minor tribs	Silt/Sediment
Monroe	Black Creek, Lower, and minor tribs	Nutrients
Monroe	Buck Pond	Nutrients
Monroe	Cranberry Pond	Nutrients

Monroe	Lake Ontario Shoreline, Western	Nutrients
Monroe	Long Pond	Nutrients
Monroe	Mill Creek and tribs	Nutrients
Monroe	Mill Creek/Blue Pond Outlet and tribs	Nutrients
Monroe	Minor Tribs to Irondequoit Bay	Nutrients
Monroe	Rochester Embayment - East	Nutrients
Monroe	Rochester Embayment - West	Nutrients
Monroe	Shipbuilders Creek and tribs	Nutrients
Monroe	Thomas Creek/White Brook and tribs	Nutrients
Nassau	Beaver Lake	Nutrients
Nassau	Camaans Pond	Nutrients
Nassau	East Meadow Brook, Upper, and tribs	Silt/Sediment
Nassau	East Rockaway Channel	Nutrients
Nassau	Grant Park Pond	Nutrients
Nassau	Hempstead Bay	Nutrients
Nassau	Hempstead Lake	Nutrients
Nassau	Hewlett Bay	Nutrients
Nassau	Hog Island Channel	Nutrients
Nassau	Long Island Sound, Nassau County Waters	Nutrients
Nassau	Massapequa Creek and tribs	Nutrients
Nassau	Milburn/Parsonage Creeks, Upp, and tribs	Nutrients
Nassau	Reynolds Channel, west	Nutrients
Nassau	Tidal Tribs to Hempstead Bay	Nutrients
Nassau	Tribs (fresh) to East Bay	Nutrients
Nassau	Tribs (fresh) to East Bay	Silt/Sediment
Nassau	Tribs to Smith/Halls Ponds	Nutrients
Nassau	Woodmere Channel	Nutrients
New York	Harlem Meer	Nutrients
New York	The Lake in Central Park	Nutrients
Niagara	Bergholtz Creek and tribs	Nutrients
Niagara	Hyde Park Lake	Nutrients
Niagara	Lake Ontario Shoreline, Western	Nutrients
Niagara	Lake Ontario Shoreline, Western	Nutrients
Oneida	Ballou, Nail Creeks and tribs	Nutrients
Onondaga	Harbor Brook, Lower, and tribs	Nutrients
Onondaga	Ley Creek and tribs	Nutrients
Onondaga	Minor Tribs to Onondaga Lake	Nutrients
Onondaga	Ninemile Creek, Lower, and tribs	Nutrients
Onondaga	Onondaga Creek, Lower, and tribs	Nutrients
Onondaga	Onondaga Creek, Middle, and tribs	Nutrients

Onondaga	Onondaga Lake, northern end	Nutrients
Onondaga	Onondaga Lake, southern end	Nutrients
Ontario	Great Brook and minor tribs	Silt/Sediment
Ontario	Great Brook and minor tribs	Nutrients
Ontario	Hemlock Lake Outlet and minor tribs	Nutrients
Ontario	Honeoye Lake	Nutrients
Orange	Greenwood Lake	Nutrients
Orange	Monhagen Brook and tribs	Nutrients
Orange	Orange Lake	Nutrients
Orleans	Lake Ontario Shoreline, Western	Nutrients
Orleans	Lake Ontario Shoreline, Western	Nutrients
Oswego	Lake Neatahwanta	Nutrients
Oswego	Pleasant Lake	Nutrients
Putnam	Bog Brook Reservoir	Nutrients
Putnam	Boyd Corners Reservoir	Nutrients
Putnam	Croton Falls Reservoir	Nutrients
Putnam	Diverting Reservoir	Nutrients
Putnam	East Branch Reservoir	Nutrients
Putnam	Lake Carmel	Nutrients
Putnam	Middle Branch Reservoir	Nutrients
Putnam	Oscawana Lake	Nutrients
Putnam	Palmer Lake	Nutrients
Putnam	West Branch Reservoir	Nutrients
Queens	Bergen Basin	Nutrients
Queens	Flushing Creek/Bay	Nutrients
Queens	Jamaica Bay, Eastern, and tribs (Queens)	Nutrients
Queens	Kissena Lake	Nutrients
Queens	Meadow Lake	Nutrients
Queens	Willow Lake	Nutrients
Rensselaer	Nassau Lake	Nutrients
Rensselaer	Snyders Lake	Nutrients
Richmond	Grasmere Lake/Bradys Pond	Nutrients
Rockland	Congers Lake, Swartout Lake	Nutrients
Rockland	Rockland Lake	Nutrients
Saratoga	Ballston Lake	Nutrients
Saratoga	Dwaas Kill and tribs	Silt/Sediment
Saratoga	Dwaas Kill and tribs	Nutrients
Saratoga	Lake Lonely	Nutrients
Saratoga	Round Lake	Nutrients
Saratoga	Tribs to Lake Lonely	Nutrients

Schenectady	Collins Lake	Nutrients
Schenectady	Duane Lake	Nutrients
Schenectady	Mariaville Lake	Nutrients
Schoharie	Engleville Pond	Nutrients
Schoharie	Summit Lake	Nutrients
Seneca	Reeder Creek and tribs	Nutrients
St.Lawrence	Black Lake Outlet/Black Lake	Nutrients
St.Lawrence	Fish Creek and minor tribs	Nutrients
Steuben	Smith Pond	Nutrients
Suffolk	Agawam Lake	Nutrients
Suffolk	Big/Little Fresh Ponds	Nutrients
Suffolk	Canaan Lake	Silt/Sediment
Suffolk	Canaan Lake	Nutrients
Suffolk	Flanders Bay, West/Lower Sawmill Creek	Nutrients
Suffolk	Fresh Pond	Nutrients
Suffolk	Great South Bay, East	Nutrients
Suffolk	Great South Bay, Middle	Nutrients
Suffolk	Great South Bay, West	Nutrients
Suffolk	Lake Ronkonkoma	Nutrients
Suffolk	Long Island Sound, Suffolk County, West	Nutrients
Suffolk	Mattituck (Marratooka) Pond	Nutrients
Suffolk	Meetinghouse/Terrys Creeks and tribs	Nutrients
Suffolk	Mill and Seven Ponds	Nutrients
Suffolk	Millers Pond	Nutrients
Suffolk	Moriches Bay, East	Nutrients
Suffolk	Moriches Bay, West	Nutrients
Suffolk	Peconic River, Lower, and tidal tribs	Nutrients
Suffolk	Quantuck Bay	Nutrients
Suffolk	Shinnecock Bay and Inlet	Nutrients
Suffolk	Tidal tribs to West Moriches Bay	Nutrients
Sullivan	Bodine, Montgomery Lakes	Nutrients
Sullivan	Davies Lake	Nutrients
Sullivan	Evens Lake	Nutrients
Sullivan	Pleasure Lake	Nutrients
Tompkins	Cayuga Lake, Southern End	Nutrients
Tompkins	Cayuga Lake, Southern End	Silt/Sediment
Tompkins	Owasco Inlet, Upper, and tribs	Nutrients
Ulster	Ashokan Reservoir	Silt/Sediment
Ulster	Esopus Creek, Upper, and minor tribs	Silt/Sediment
Warren	Hague Brook and tribs	Silt/Sediment

Warren	Huddle/Finkle Brooks and tribs	Silt/Sediment
Warren	Indian Brook and tribs	Silt/Sediment
Warren	Lake George	Silt/Sediment
Warren	Tribs to L.George, Village of L George	Silt/Sediment
Washington	Cossayuna Lake	Nutrients
Washington	Lake Champlain, South Bay	Nutrients
Washington	Tribs to L.George, East Shore	Silt/Sediment
Washington	Wood Cr/Champlain Canal and minor tribs	Nutrients
Wayne	Port Bay	Nutrients
Westchester	Amawalk Reservoir	Nutrients
Westchester	Blind Brook, Upper, and tribs	Silt/Sediment
Westchester	Cross River Reservoir	Nutrients
Westchester	Lake Katonah	Nutrients
Westchester	Lake Lincolndale	Nutrients
Westchester	Lake Meahagh	Nutrients
Westchester	Lake Mohegan	Nutrients
Westchester	Lake Shenorock	Nutrients
Westchester	Long Island Sound, Westchester (East)	Nutrients
Westchester	Mamaroneck River, Lower	Silt/Sediment
Westchester	Mamaroneck River, Upper, and minor tribs	Silt/Sediment
Westchester	Muscoot/Upper New Croton Reservoir	Nutrients
Westchester	New Croton Reservoir	Nutrients
Westchester	Peach Lake	Nutrients
Westchester	Reservoir No.1 (Lake Isle)	Nutrients
Westchester	Saw Mill River, Lower, and tribs	Nutrients
Westchester	Saw Mill River, Middle, and tribs	Nutrients
Westchester	Sheldrake River and tribs	Silt/Sediment
Westchester	Sheldrake River and tribs	Nutrients
Westchester	Silver Lake	Nutrients
Westchester	Teatown Lake	Nutrients
Westchester	Titicus Reservoir	Nutrients
Westchester	Truesdale Lake	Nutrients
Westchester	Wallace Pond	Nutrients
Wyoming	Java Lake	Nutrients
Wyoming	Silver Lake	Nutrients

303(d) Segments Impaired by Construction Related Pollutant(s)

<u>Region</u>	<u>Covering the</u> <u>FOLLOWING COUNTIES:</u>	DIVISION OF ENVIRONMENTAL PERMITS (DEP) <u>PERMIT ADMINISTRATORS</u>	DIVISION OF WATER (DOW) <u>Water (SPDES) Program</u>	
1	NASSAU AND SUFFOLK	50 Circle Road Stony Brook, Ny 11790 Tel. (631) 444-0365	50 CIRCLE ROAD Stony Brook, Ny 11790-3409 Tel. (631) 444-0405	
2	BRONX, KINGS, NEW YORK, QUEENS AND RICHMOND	1 Hunters Point Plaza, 47-40 21st St. Long Island City, Ny 11101-5407 Tel. (718) 482-4997	1 HUNTERS POINT PLAZA, 47-40 21st St. Long Island City, Ny 11101-5407 Tel. (718) 482-4933	
3	DUTCHESS, ORANGE, PUTNAM, Rockland, Sullivan, Ulster and Westchester	21 South Putt Corners Road New Paltz, Ny 12561-1696 Tel. (845) 256-3059	100 HILLSIDE AVENUE, SUITE 1W WHITE PLAINS, NY 10603 TEL. (914) 428 - 2505	
4	ALBANY, COLUMBIA, DELAWARE, GREENE, MONTGOMERY, OTSEGO, RENSSELAER, SCHENECTADY AND SCHOHARIE	1150 North Westcott Road Schenectady, Ny 12306-2014 Tel. (518) 357-2069	1130 North Westcott Road Schenectady, Ny 12306-2014 Tel. (518) 357-2045	
5	CLINTON, ESSEX, FRANKLIN, Fulton, Hamilton, Saratoga, Warren and Washington	1115 State Route 86, Ро Вох 296 Ray Brook, Ny 12977-0296 Tel. (518) 897-1234	232 GOLF COURSE ROAD WARRENSBURG, NY 12885-1172 TEL. (518) 623-1200	
6	HERKIMER, JEFFERSON, LEWIS, ONEIDA AND ST. LAWRENCE	STATE OFFICE BUILDING 317 WASHINGTON STREET WATERTOWN, NY 13601-3787 TEL. (315) 785-2245	STATE OFFICE BUILDING 207 GENESEE STREET UTICA, NY 13501-2885 TEL. (315) 793-2554	
7	BROOME, CAYUGA, CHENANGO, CORTLAND, MADISON, ONONDAGA, OSWEGO, TIOGA AND TOMPKINS	615 ERIE BLVD. WEST SYRACUSE, NY 13204-2400 TEL. (315) 426-7438	615 ERIE BLVD. WEST SYRACUSE, NY 13204-2400 TEL. (315) 426-7500	
8	CHEMUNG, GENESEE, LIVINGSTON, MONROE, ONTARIO, ORLEANS, SCHUYLER, SENECA, STEUBEN, WAYNE AND YATES	6274 EAST AVON-LIMA ROADAVON, NY 14414-9519 TEL. (585) 226-2466	6274 EAST AVON-LIMA RD. AVON, NY 14414-9519 TEL. (585) 226-2466	
9	ALLEGANY, CATTARAUGUS, CHAUTAUQUA, ERIE, NIAGARA AND WYOMING	270 MICHIGAN AVENUE BUFFALO, NY 14203-2999 TEL. (716) 851-7165	270 MICHIGAN AVENUE BUFFALO, NY 14203-2999 TEL. (716) 851-7070	

APPENDIX F – List of NYS DEC Regional Offices

APPENDIX F

NEW YORK STATE HISTORIC PRESERVATION OFFICE (SHPO) "NO EFFECT LETTER"



Parks, Recreation, and Historic Preservation

ANDREW M. CUOMO Governor ERIK KULLESEID Commissioner

September 13, 2019

Mr. Andrew Dangler USACE Update Regulatory Field Office 1 Buffington Street Building 10, 3rd Floor North Watervliet, NY 12819

Re: USACE Albany Port District Commission Industrial Park Project City of Albany, Town of Bethlehem, Albany County, NY 18PR07273

Dear Mr. Dangler:

Thank you for requesting the comments of the New York State Historic Preservation Office (SHPO). We have reviewed the visual simulation and the August 6, 2019 McFarland Johnson letter noting that the proposed building height has changed and could reach 85 feet in accordance with Section 106 of the National Historic Preservation Act of 1966. These comments are those of the SHPO and relate only to Historic/Cultural resources.

The visual simulation of the proposed building shows that the roof will be visible from the National Register eligible Papscanee Island Historic District. As noted in our November 2009 Determination of Eligibility for Papscanee Island, "Papscanee Island is historically and archaeologically significant for its association with the Upper Hudson Valley's predominate native people, the Mohican..."The rich soil along the flats and on Papscanee Island were flooded annually and generations of Mohicans cleared and cultivated these areas."

While some buildings have been introduced into the landscape, these buildings are not directly across from one of the few remaining cultivated areas on the Island. Since only the top of the building will be visible, the SHPO continues to recommend that this undertaking will have **No Adverse Effect** on historic properties with the **condition** that non-reflective, earth toned roofing materials are utilized. Maintaining a non-reflective roof will minimize any visual intrusions and help maintain the agricultural setting of the Papscanee Island Historic District.

If you have any questions, I can be reached at (518) 268-2179.


Sincerely,

Nanny Herter

Nancy Herter Archaeology Unit Program Coordinator

APPENDIX G

DRAFT WHARF AND DREDGING E&SC PLANS



ALBANY, NEW YORK 12202

10/12/2021 3:17 PM by COKER, MAEVE; Saved: 10/12/2021 2:59 PM by MCOKER Activel Permits 1094901P-01 : Plotted: Q:INY110949-01120 CADDI


File:


1.

2.


m&n engineering, p.c.

SHEET 1 OF 5 DATE: (REV1) 2021-10-11






Activel_Permits1094901P-03; Plotted: 10/14/2021 9.47 AM by COKER, MAEVE; Saved: 10/13/2021 2:09 PM by MCOKER Q:INY110949-01120 CADDI File:



MCOKER λq 10/14/2021 9:52 AM by COKER, MAEVE ; Saved: 10/13/2021 2:09 PM Permits\1094901P-04 : Plotted: Activel Q:INY110949-01120 CADDI File:





APPENDIX H

SOIL MANAGEMENT PLAN



October 23, 2020

McFarland Johnson, Inc. 60 Railroad Place, Suite 402 Saratoga Springs, New York 12866

Attn: David Rosa

Re: Soil Management Plan Port of Albany Expansion Project Beacon Island Parcel Bethlehem, Albany County, New York MJ Project No. 18641.02 ATL Report No. AT5596CE-05-10-20

Ladies/Gentlemen:

Enclosed is a copy of the Soil Management Plan prepared for the referenced site. This report was completed in accordance with the standard form of agreement between McFarland Johnson, Inc., and Atlantic Testing Laboratories, Limited.

Please contact our office should you have any questions, or if we may be of further assistance.

Sincerely, ATLANTIC TESTING LABORATORIES, Limited

Cheyenne J. Dashnaw, P.E. Senior Engineer

CJD/cjd

Enclosures

cc: Georgie Nugent, McFarland Johnson, Inc.

SOIL MANAGEMENT PLAN

PORT OF ALBANY EXPANSION PROJECT BEACON ISLAND PARCEL BETHLEHEM, ALBANY COUNTY, NEW YORK



WBE certified company

PREPARED BY:

ATLANTIC TESTING LABORATORIES, LIMITED 22 Corporate Drive Clifton Park, New York 12065

PREPARED FOR:

McFarland Johnson, Inc. 60 Railroad Place, Suite 402 Saratoga Springs, New York 12866 *MJ Project No. 18641.02* Albany Port District Commission 106 Smith Boulevard Albany, New York 12202

ATL REPORT NO. AT5596CE-05-10-20

October 23, 2020

TABLE OF CONTENTS

1.1 1.2 1.3	INTRODUCTION Purpose Site Description Plan Contents and Organization Applicability 1.4.1 Areas to be Developed with Buildings/Structures 1.4.2 Areas to be Developed with Asphalt/Concrete Surfaces 1.4.3 Areas to be Developed with Lawn/Landscaping	1 1 1 1 1 2 2
	1.4.4 Areas to Remain Wooded 1.4.5 Areas to be Dredged	
2.1	BACKGROUND INFORMATION AND AREAS OF CONCERN Summary of Previous Investigations Known Locations of Impacted Soil	3
3.1 3.2	COORDINATION OF WORK Roles and Responsibilities Project Notifications Spill Reporting/Administration	4 5
4.1 4.2 4.3	GENERAL SITE WORK AND SOIL MANAGEMENT PLAN CONDITIONS Health and Safety Groundwater Removal and Management (If Applicable) Dust Control and Air Monitoring Personnel and Equipment Decontamination	6 6 6
5.1 5.2	EXCAVATION IN AREAS IMPACTED WITH ASH Soil Removal and Stockpile Excavation Monitoring and Soil Sampling Soil Reuse or Disposal	7 8
6.1 6.2	EXCAVATION IN NON-IMPACTED AREAS Soil Removal and Stockpile Excavation Monitoring Soil Reuse or Disposal	9 9
7.1 7.2	EXCAVATION IN AREAS OF PETROLEUM/CHEMICAL SPILLS Soil Removal and Stockpile Excavation Monitoring and Soil Sampling Soil Reuse or Disposal	10 11
8.0	SOIL COVER SYSTEM INSTALLATION	12
9.0	VAPOR BARRIER SYSTEM INSTALLATION	12
10.1	 DREDGING OF SEDIMENT	12

TABLE OF CONTENTS (CONTINUED)

11.0	BACKFILL AND SOIL REUSE	
11.1	Suitable On-Site Soil	
11.2	Imported Fill	
	WASTE TRANSPORT AND DISPOSAL	
13.0	REPORTING AND RECORDKEEPING	14

APPENDICES

Site Location Map	. A
Soil Managemen ^t Plan Flow Chart	
Summary of Data from Previous Investigations	. C
Aerial Overview of Affected Locations	
Sampling and Analysis Schedule for Fill	. E

1.0 INTRODUCTION

1.1 Purpose

Atlantic Testing Laboratories, Limited (ATL) was retained by McFarland Johnson, Inc., on behalf of the Albany Port District Commission, to prepare a Soil Management Plan that can be used to address areas at the Beacon Island parcel that are impacted with ash material and related debris. The purpose of this Soil Management Plan is to summarize procedures to implement for planned excavation activities, installation of a soil cover system in areas of ash material or other potential impacted fill, and management of waste soil and/or groundwater. This Soil Management Plan also addresses protocol for monitoring and sampling and analysis during excavation and site work, and recommendations for installation of vapor barrier systems beneath proposed buildings.

1.2 Site Description

The project site is the Beacon Island parcel located to the east of River Road (County Route 144) and along the west side of the Hudson River, in the Town of Bethlehem, Albany County, New York. The Beacon Island parcel is comprised of approximately 80 acres, and is the site of a planned expansion for the Port of Albany. A Site Location Map, showing the approximate location of the subject site, is included in Appendix A.

Information provided to ATL by McFarland Johnson, Inc., indicates that planned redevelopment for the site includes land clearing, excavation and backfill operations, dredging sediment for the area along the Hudson River, and construction of facilities to be associated with the Port of Albany.

1.3 Plan Contents and Organization

This Soil Management Plan includes an introductory section (Section 1), a summary of information obtained from prior investigations (Section 2), pertinent coordination items when work is scheduled for impacted areas (Section 4) and a description of procedures that may be warranted for various site work activities (Section 3), a description of procedures to be implemented during specific site work activities (Sections 5 through 12), and a description of reports and records that should be maintained for work completed at the subject site (Section 13). Appendices are included to provide supplemental information that is considered pertinent to the items described in the Soil Management Plan and are referenced where applicable.

This Soil Management Plan is organized in a manner to allow for site representatives to review and identify applicable measures to be implemented for different areas of work and types of work activities being performed. Section 1.4 describes different areas of work and the associated work activities that may be applicable. A Soil Management Plan Flow Chart, contained in Appendix B, is provided to outline tasks to be implemented for management of existing on-site soil and soil that may be imported for use as fill.

1.4 Applicability

1.4.1 Areas to be Developed with Buildings/Structures

Areas to be developed with buildings or other structures will require appropriate soil management procedures, in association with the excavation, backfill, and grading for the

installation of foundation systems, and with the construction of slabs-on-grade for buildings. Following is a summary of the soil management procedures to be implemented, with reference to applicable sections of this Soil Management Plan.

- <u>Excavation for foundations in areas of known/suspect impacts from ash:</u> Refer to Section 5 and Item A of Soil Management Plan Flow Chart (Appendix B)
- <u>Excavation for foundations in areas without known/suspect impacts from ash:</u> Refer to **Section 6** and **Item B** of Soil Management Plan Flow Chart (Appendix B)
- <u>Backfill in areas of construction</u>: Refer to Section 11 and Items E and F of Soil Management Plan Flow Chart (Appendix B)
- <u>Construction of slabs-on-grade for buildings</u>: Refer to Section 9 and Item E of Soil Management Plan Flow Chart (Appendix B)

1.4.2 Areas to be Developed with Asphalt/Concrete Surfaces

Areas to be developed with asphalt or concrete surfaces (e.g., driveways, parking lots, walking paths) will require appropriate soil management procedures, in association with the excavation, backfill, and grading prior to installation of the asphalt or concrete surface cover. Following is a summary of the soil management procedures to be implemented, with reference to applicable sections of this Soil Management Plan.

- <u>Excavation and site preparation in areas of known/suspect impacts from ash:</u> Refer to **Section 5** and **Item A** of Soil Management Plan Flow Chart (Appendix B)
- <u>Excavation and site preparation in areas without known/suspect impacts from ash:</u> Refer to **Section 6** and **Item B** of Soil Management Plan Flow Chart (Appendix B)
- <u>Backfill in areas of construction</u>: Refer to Section 11 and Items E and F of Soil Management Plan Flow Chart (Appendix B)

1.4.3 Areas to be Developed with Lawn/Landscaping

Areas to be redeveloped with lawn or landscaping will require appropriate soil management procedures, in association with the excavation, backfill, grading, and soil cover system installation. Following is a summary of the soil management procedures to be implemented, with reference to applicable sections of this Soil Management Plan.

- <u>Excavation and site preparation in areas of known/suspect impacts from ash:</u> Refer to **Section 5** and **Item A** of Soil Management Plan Flow Chart (Appendix B)
- <u>Excavation and site preparation in areas without known/suspect impacts from ash:</u> Refer to **Section 6** and **Item B** of Soil Management Plan Flow Chart (Appendix B)
- <u>Backfill and soil cover system in areas of lawns and landscaping</u>: Refer to Sections 8 and 11 and Items E and F of Soil Management Plan Flow Chart (Appendix B)

1.4.4 Areas to Remain Wooded

Areas of the subject site that are currently wooded and are planned to remain wooded will not require implementation of specific soil management procedures at this time. In the event that these areas are scheduled for redevelopment in the future, or if there are any ground intrusive activities performed, appropriate soil management procedures should then be provided.

1.4.5 Areas to be Dredged

Management of areas where sediment is planned for dredging is described in general for this Soil Management Plan; however, additional planning and coordination with the New York State Department of Environmental Conservation (NYSDEC), United States Army Corps of Engineers (USACE), and other applicable regulatory agencies will be necessary prior to performing the dredging operations and the handling and reuse or disposal of dredged sediments. Refer to **Section 10** and **Item D** of the Soil Management Plan Flow Chart (Appendix B).

2.0 BACKGROUND INFORMATION AND AREAS OF CONCERN

2.1 Summary of Previous Investigations

ATL performed sediment sampling at the subject site in June 2019 and August 2020, and a subsurface investigation and soil sampling in September 2020. Additionally, ATL was provided with a draft Phase II Environmental Site Assessment report prepared by Bergmann Associates for the Port of Albany and dated April 6, 2017.

The sediment sampling conducted by ATL in June 2019 included the advancement of 5 cores, and the sediment sampling conducted by ATL in August 2020 included the advancement of 10 cores. The cores were advanced in the areas scheduled for dredging as part of planned redevelopment for the site. Sediment samples were collected from the core locations and submitted for subsequent laboratory analysis. Laboratory analysis parameters for the June 2019 sampling event were selected to include compounds described in NYSDEC Technical and Operational Guidance Series (TOGS) 5.1.9, whereas the samples collected in August 2020 were analyzed for parameters to evaluate potential reuse options in addition to the NYSDEC TOGS 5.1.9 parameters. A complete summary of findings for the previously completed sediment sampling and analysis are provided in ATL Report No. CD4644CE-01-07-19, dated July 15, 2019, ATL Report No. CD4644CE-01-07-19 Addendum 1, dated August 2, 2019, and ATL Report No. AT5596CE-03-09-20 dated September 24, 2020.

The subsurface investigation and soil sampling conducted by ATL in September 2020 included the advancement of 45 probes. The probes were advanced in accessible areas throughout the site, to assess the presence or absence of ash material. Additionally, soil samples were collected from locations without ash material to evaluate potential reuse options for consideration during site redevelopment. The subsurface investigation identified multiple locations where ash material is present, but did not identify obvious visual or olfactive evidence of petroleum or chemical-related contamination. Soil samples were collected from areas without ash material, including 22 samples for analysis of volatile organic compounds (VOC), and 11 samples for analysis of semi-VOC, polychlorinated biphenyls (PCB), pesticides, metals, and cyanide. With a few exceptions, laboratory analysis results for the soil samples collected from areas without ash material were below 6 NYCRR Part 360 fill material pre-determined beneficial use criteria and below NYSDEC Unrestricted Use Soil Cleanup Objectives (SCO) listed in 6 NYCRR Part 375 and/or NYSDEC CP-51 document. A general summary of the findings for the subsurface investigation previously completed by ATL is provided as Table C-1 in Appendix C. A complete summary of findings is provided in ATL Report No. AT5596CE-04-10-20, dated October 22, 2020.

The Phase II ESA conducted by Bergmann Associates in February 2017 included the advancement of 12 test pits and 8 borings, and the installation of temporary monitor wells at 3 of the boring locations. Information in the draft Phase II ESA report indicates that coal ash was observed throughout the depths for 3 of the test pits and a fourth test pit exhibited the presence of railroad ties covered in a black tar-like substance at depths of 8 to 12 feet below ground surface. Of the 8 borings advanced during this investigation, 7 exhibited evidence of coal ash. A surface soil sample was collected from the initial 2 inches for each boring. Subsurface soil samples were also collected from the borings at varving depths. There were 3 temporary monitor wells installed for collection of groundwater samples. The soil and groundwater samples were laboratory analyzed for VOC, semi-VOC, cyanide, pesticides, PCB, and target compound list (TCL) metals. With the exception of metals, target compounds for the referenced analytical parameters were non-detect for each of the soil and groundwater samples. A general summary of the findings for the subsurface investigation previously completed by Bergmann Associates is provided as Tables C-2 and C-3 in Appendix C. The report prepared by Bergmann Associates and dated April 6, 2017, should be referenced for additional details pertaining to the findings of the subsurface investigation.

2.2 Known Locations of Impacted Soil

Data and information from the previous subsurface investigation activities indicates that ash material is present at the site in a widespread condition. The ash material has been predominantly observed on the west side of the subject site. No obvious visual or olfactive evidence of petroleum or chemical-related contamination was observed at the locations investigated.

The Aerial Overview of Affected Locations, contained in Appendix D, shows approximate locations for the borings, test pits, and probes previously advanced at the subject site, along with an indication of which exhibited the presence of ash material. The referenced drawing also shows an approximate delineation of areas where ash material is expected to be present, areas where ash material is not expected, and areas that are considered to potentially contain ash material. The areas shown on the drawing are based on existing available data and not intended to represent an exact delineation for the locations of ash material.

3.0 COORDINATION OF WORK

3.1 Roles and Responsibilities

The soil management procedures described herein should be coordinated and conducted by firms and individuals who are familiar with the conditions of the Soil Management Plan, have an understanding of the known or suspected conditions in different areas of the subject site, and have related experience and capabilities to implement the applicable work activities. While the Owner of the property has responsibility for the implementation of the Soil Management Plan, it is anticipated that performance of work activities associated with the Soil Management Plan would be coordinated and completed by design professionals, contractors, and environmental consultants who are retained by the Owner. The following table provides a summary of the primary roles and responsibilities for implementation of the Soil Management Plan.

Role	Responsibilities				
Owner	 Retain and coordinate with Design Professionals, Contractors, and Environmental Consultants for performance of site work pursuant to conditions of the Soil Management Plan Maintain site records and documentation for work completed pursuant to Soil Management Plan 				
Design Professionals	 Incorporate applicable provisions of the Soil Management Plan into design plans and specifications for planned site redevelopment Coordinate with Owner, Contractors, and Environmental Consultants during design and construction phases to confirm work is completed as planned 				
Contractors	 Correspond with NYSDEC (and other regulatory agencies, as applicable) for notifications of work activities Perform site work activities, including, but not limited to, excavation, grading, placement and compaction of backfill, dust control, groundwater management, soil cover system installation, vapor barrier system installation, construction, and waste transport and disposal 				
Environmental Consultants	 Provide guidance and assistance with implementation of the Soil Management Plan Correspond with NYSDEC (and other regulatory agencies, as applicable) to discuss clarifications or modifications to conditions of the Soil Management Plan Conduct monitoring and soil screening during performance of work activities that affect impacted or contaminated soil Conduct air monitoring during ground intrusive activities that affect impacted or contaminated soil Perform soil sampling and laboratory analysis for waste materials, fill materials, and excavation areas 				

3.2 **Project Notifications**

Within 14 days, and no less than 3 days, prior to commencing work activities that may affect areas of the subject site that are impacted with ash, the NYSDEC should be notified of the planned work. This notification should be performed by the Owner and/or Contractor performing the site work. The Design Professional and Environmental Consultant should also be similarly notified.

3.3 Spill Reporting/Administration

The subject site is known to have areas impacted with ash and related debris. Other types of contamination (i.e., petroleum, chemical) have not been encountered at locations of past investigations. The NYSDEC must be notified in the event that petroleum- or chemical-related contaminated soil is discovered on the project site. This notification will need to be provided directly to the NYSDEC Spill Hotline (telephone number 1-800-457-7362).

4.0 GENERAL SITE WORK AND SOIL MANAGEMENT PLAN CONDITIONS

4.1 Health and Safety

In addition to construction site health and safety, site personnel should be aware of the contaminants of concern associated with the ash material (metals) and utilize appropriate control methods, personal protective clothing, and personal protective equipment during the handling and management of impacted materials. Contractors working at the subject site should perform work pursuant to a health and safety plan that is specific to their scope of work and associated hazards or potential hazards.

4.2 Groundwater Removal and Management (If Applicable)

In the event that there is significant groundwater inflow in a zone of contaminated soil, a vacuum truck should be provided to remove the infiltrated groundwater as the excavation progresses or at the completion of excavation activities. Alternatively, groundwater can be pumped into a frac tank(s) or other appropriate receptacles and temporarily stored onsite prior to on-site treatment and discharge or transfer and disposal off-site.

4.3 Dust Control and Air Monitoring

Fugitive dust and vapors should be minimized or mitigated during the excavation and handling of contaminated soil, if encountered. In the event that particulates and/or vapors represent a potential concern for the work area and/or surrounding areas, particulates and/or vapors should be monitored during ground intrusive activities associated with contaminated soil by setting up real-time instrumentation at locations upwind and downwind of the project area. Assessment for airborne dust would be performed using particulate monitors capable of measuring particulate matter less than 10 microns (PM10). Assessment for vapors (applicable to areas where petroleum- or chemical-related contamination is encountered) would be performed using a photoionization detector (PID) to screen the ambient air for the measurable presence of VOC.

If air monitoring for particulates is conducted, an action level of 0.15 milligrams per cubic meter (mg/m³) should be used for PM10 concentrations associated with the project work area. If screening is performed for ambient airborne VOC concentrations, an action level of 5 parts per million (ppm) should be used for the project work area. These action levels are consistent with the NYSDEC DER-10 "Technical Guidance for Site Investigation and Remediation" and the New York State Department of Health (NYSDOH) "Generic Community Air Monitoring Plan."

In the event that the PM10 action level is exceeded for the work site (downwind monitoring station), the upwind background level should be immediately confirmed and it should be determined whether the work site (downwind) level exceeds the upwind background by greater than 0.1 mg/m³. For any such exceedance, work activities should temporarily cease and dust suppression techniques should be implemented. Dust suppression techniques may include some or all of the following (as cited from Appendix 1B of the NYSDEC DER-10):

- Applying water on haul roads
- Wetting equipment and excavation faces
- Spraying water on buckets during excavation and dumping
- Hauling materials in properly tarped or watertight containers

- Restricting vehicle speeds to 10 mph
- Covering excavated areas and material after excavtion activity ceases
- Reducing the excavation size and/or number of excavations

In the event that the VOC action level is exceeded for the work site (downwind monitoring station), the upwind background level should be immediately confirmed and it should be determined whether the work site (downwind) level exceeds the upwind background by greater than 5 ppm. For any such exceedance, work activities should temporarily cease while monitoring continues. If the concentrations readily decrease below 5 ppm over background, work activities can resume. If the concentrations do not readily decrease and a definitive source can not be eliminated, the work site and on-site work activities would require further evaluation to determine an appropriate course of action.

4.4 Personnel and Equipment Decontamination

Equipment that is in contact with contaminated soil should be decontaminated, as necessary to prevent cross-contamination to other areas. Equipment and tools can be decontaminated by initially scrubbing the bulk material from the item, cleaning with a phosphate-free detergent and tap water wash, rinsing with tap water, and rinsing with distilled water. In order to contain decontamination liquids, a decontamination pad, of sufficient size to accommodate the affected portions of equipment, can be constructed using double layers of polyethylene sheeting as a base and a suitable material (i.e., lumber, clean soil, hay bales) for a perimeter berm. A more durable setup would be necessary if larger, heavier items need to be decontaminated. The polyethylene sheeting should be wrapped around the perimeter berm. Wastewater generated from decontamination activities shall be disposed of pursuant to applicable local, state and federal requirements.

5.0 EXCAVATION IN AREAS IMPACTED WITH ASH AND DEBRIS

5.1 Soil Removal and Stockpile

Soil that is impacted with ash and requires excavation for planned site redevelopment activities will need to be transported off-site for disposal. In consideration of the ash materials being widespread at various locations of the subject site, and the soil cover system that will be implemented as described in other sections of this Soil Management Plan, the areal extent of excavation for ash and debris wastes will be only as necessary to complete the scheduled site redevelopment. It is intended that the depths of removal be similarly limited to scheduled depths of excavations; however, if existing available information suggests that waste ash/debris exists at only a limited distance below scheduled depths of excavations, removal of the additional material should be conducted to limit the amount of material that would remain below permanent structures or site features to be constructed.

Excavated soil should be field examined for the visual and/or olfactive indicators of the presence of ash and debris materials or the potential presence of petroleum- or chemical-related impacts. In the event that petroleum- or chemical-related impacts are identified, procedures described in Section 7 should implemented.

Excavated soil should be segregated between soil that is impacted with ash and overburden soil that does not exhibit visual evidence of these wastes. The impacted soil should be stockpiled or directly loaded for subsequent transport and disposal. The

overburden soil can be processed for reuse on-site, provided applicable conditions are satisfied (reference Section 11).

For impacted soil that is stockpiled on-site, the selected location(s) should be an area not susceptible to flooding or inundation of water during precipitation events, readily accessible to equipment that will be utilized for loading and hauling the material, and located away from stormwater or site drainage components. Any contaminated soil stockpile would need to be placed on and covered with 6-mil polyethylene sheeting or other comparable impervious material that can be readily removed and disposed of. The following items should be applicable to stockpiles for contaminated soil materials.

- Polyethylene sheeting or other impervious membrane used for the base of the soil stockpile should be placed with sheets overlapping a minimum of 1 foot.
- The base of the soil stockpile should be bermed at the perimeter to contain the soil stockpile and potential runoff during precipitation events. The berm materials, which can be comprised of mounds of clean soil material, hay bales, lumber, or other readily available suitable materials, should be placed along the perimeter and wrapped with the polyethylene sheeting or other impervious membrane that is used for the base of the soil stockpile. To minimize extraneous handling of materials and the size of the completed soil stockpile area, the berm perimeter can initially be constructed along 2 sides, and the remaining 2 sides can be constructed after all soil material is placed in the stockpile or temporarily bermed at the end of each workday.
- The height and slopes of the soil stockpile should be limited such that slope stability is not compromised during storage or the loading process.
- The soil stockpile should be covered with the polyethylene sheeting upon placement of all impacted soil material or at the end of each workday. Seams should be overlapped a minimum of 1 foot. The stockpile cover should be sufficiently weighted to contain the stored soil and resist damage from wind. Materials used to weigh down and stabilize the stockpile cover should consist of readily available materials that will not tend to damage the cover upon placement (e.g., clean soil material, sand bags, tires).
- Any temporary on-site soil stockpiles should be periodically inspected to ensure that material continues to be contained and is not released to the surrounding environment. The temporary on-site soil stockpiles will need to be properly protected and maintained until removal and off-site disposal. Polyethylene sheeting should be repaired or replaced as needed.
- Water from precipitation events that ponds on the surface of the stockpile cover should be removed upon discovery. The ponded water can be discharged onsite provided there is no contact with the petroleum-contaminated soil, and provided such activities are compliant with any stormwater discharge permits that may be applicable for the site or active construction work. Water that contacts the petroleum-impacted soil shall be properly containerized and managed as impacted waste water.
- Stockpiles with impacted soil should not remain on-site in excess of 60 days.

5.2 Excavation Monitoring and Soil Sampling

A representative of the Environmental Consultant should be on-site during excavation activities in the known or suspect areas of ash materials, to examine exposed soil for the presence of ash. The on-site representative should assist with determinations for the segregation of soil material that is considered relatively clean overburden to be reused and soil material that would be classified as contaminated for off-site disposal. The onsite representative would also be available to provide guidance relative to the management of the contaminated subsurface materials.

Since it is planned to manage ash materials in-place for various locations at the subject site, soil samples are not proposed for excavation area(s) where waste ash/debris is removed, unless other potential contaminants of concern are encountered or suspected. If soil samples are to be collected from these excavation areas, the Environmental Consultant should coordinate with the NYSDEC to confirm analytical parameters, sampling locations, and quantity of samples.

5.3 Soil Reuse or Disposal

Overburden soil scheduled for reuse should be managed pursuant to procedures described in Section 11. Waste soil materials scheduled for disposal should be managed pursuant to procedures described in Section 12.

6.0 EXCAVATION IN NON-IMPACTED AREAS

6.1 Soil Removal and Stockpile

Soil that is excavated from areas without known or suspect impacts from ash can be removed and handled pursuant to routine construction and site work methods. Contractors performing the excavation work should be cognizant of the potential for impacted soil and should visually monitor the soil as removed to determine if it may be potentially affected. If ash material is identified, the excavation and soil management procedures should transition to the methods described in Section 5. In the event that petroleum- or chemical-related impacts are identified, procedures described in Section 7 should implemented.

6.2 Excavation Monitoring

As indicated in Section 6.1, a representative of the Contractor should examine exposed soil for visual and/or olfactive indicators of potential contamination. If suspect impacted materials are encountered, a representative of the Environmental Consultant should be on-site for further assessment and monitoring in the affected area.

Unless suspect contamination is encountered, soil samples are not proposed for the excavations. If soil samples are to be collected from these excavation areas, the Environmental Consultant should coordinate with the NYSDEC to confirm analytical parameters, sampling locations, and quantity of samples.

6.3 Soil Reuse or Disposal

The excavated soil that is scheduled for reuse should be managed pursuant to procedures described in Section 11. In the event that the soil materials need to be disposed of, transport and disposal should be performed pursuant to procedures described in Section 12.

7.0 EXCAVATION IN AREAS OF PETROLEUM/CHEMICAL SPILLS

7.1 Soil Removal and Stockpile

If petroleum- or chemical-related contamination is encountered during site work, a spill will need to be reported (reference Section 3.3) and contaminated soil will need to be removed for disposal. The areal extent and depths of excavation for material affected by a spill should be inclusive of the entirety of the contaminated material, if feasible and practical. If the affected materials cannot be completely removed, an alternate approach to site remediation should be coordinated through the NYSDEC.

Excavated soil should be field examined for the visual and/or olfactive indicators of the petroleum- or chemical-related impacts, and field screened for the measurable presence of VOC with a photoionization detector (PID), equipped with the 10.6 eV lamp. In general, soil exhibiting obvious visual or olfactive evidence of contamination and/or greater than 10 ppm via ambient PID screening should be removed from the excavation, and processed for subsequent disposal. Overburden soil that does not exhibit these characteristics should be stockpiled on-site for subsequent sampling and evaluation of reuse options.

For petroleum-contaminated soil that is stockpiled on-site, the selected location(s) should be an area not susceptible to flooding or inundation of water during precipitation events, readily accessible to equipment that will be utilized for loading and hauling the material, and located away from stormwater or site drainage components. Any contaminated soil stockpile would need to be placed on and covered with 6-mil polyethylene sheeting or other comparable impervious material that can be readily removed and disposed of. The following items should be applicable to stockpiles for contaminated soil materials.

- Polyethylene sheeting or other impervious membrane used for the base of the soil stockpile should be placed with sheets overlapping a minimum of 1 foot.
- The base of the soil stockpile should be bermed at the perimeter to contain the soil stockpile and potential runoff during precipitation events. The berm materials, which can be comprised of mounds of clean soil material, hay bales, lumber, or other readily available suitable materials, should be placed along the perimeter and wrapped with the polyethylene sheeting or other impervious membrane that is used for the base of the soil stockpile. To minimize extraneous handling of materials and the size of the completed soil stockpile area, the berm perimeter can initially be constructed along 2 sides, and the remaining 2 sides can be constructed after all soil material is placed in the stockpile or temporarily bermed at the end of each workday.
- The height and slopes of the soil stockpile should be limited such that slope stability is not compromised during storage or the loading process.
- The soil stockpile should be covered with the polyethylene sheeting upon placement of all impacted soil material or at the end of each workday. Seams should be overlapped a minimum of 1 foot. The stockpile cover should be sufficiently weighted to contain the stored soil and resist damage from wind. Materials used to weigh down and stabilize the stockpile cover should consist of readily available materials that will not tend to damage the cover upon placement (e.g., clean soil material, sand bags, tires).
- Any temporary on-site soil stockpiles should be periodically inspected to ensure that material continues to be contained and is not released to the surrounding environment. The temporary on-site soil stockpiles will need to be properly

protected and maintained until removal and off-site disposal. Polyethylene sheeting should be repaired or replaced as needed.

- Water from precipitation events that ponds on the surface of the stockpile cover should be removed upon discovery. The ponded water can be discharged onsite provided there is no contact with the petroleum-contaminated soil, and provided such activities are compliant with any stormwater discharge permits that may be applicable for the site or active construction work. Water that contacts the petroleum-impacted soil shall be properly containerized and managed as impacted waste water.
- Stockpiles with impacted soil should not remain on-site in excess of 60 days.

7.2 Excavation Monitoring and Sampling

A representative of the Environmental Consultant should be on-site during excavation activities in the areas affected by a petroleum- or chemical-related spill, to examine exposed soil for visual and/or olfactive indicators of petroleum- or chemical-related impacts. Additionally, field screening for the measurable presence of VOC should be performed at the time of the excavation activities, using a portable PID, equipped with a 10.6 eV lamp.

The on-site representative should assist with determinations for the segregation of soil material that is considered relatively clean overburden to be reused and soil material that would be classified as contaminated for off-site disposal. The on-site representative would also be available to provide guidance relative to the management of the contaminated subsurface materials.

Post-excavation soil samples should be collected from the walls and floor of the excavation area(s) where petroleum- or chemical-contaminated soil is removed. The quantities of soil samples to be collected from these excavation areas should be selected pursuant to the following criteria:

- For excavations with a perimeter of less than 20 feet, 1 bottom and 1 sidewall sample should be collected.
- For excavations with a perimeter between 20 and 300 feet, samples from sidewalls should be collected at a frequency of 1 per 30 linear feet and samples from the bottom should be collected at a frequency of 1 per 900 square feet.
- For excavations with a perimeter of greater than 300 linear feet, the quantity of samples to be collected should be coordinated through the NYSDEC, or selected pursuant to the same criteria specified for an excavation perimeter between 20 and 300 feet.

The post-excavation soil samples should be laboratory analyzed for VOC, in accordance with EPA Method 8260; and semi-VOC, in accordance with EPA Method 8270 (base/neutral extractables).

7.3 Soil Reuse or Disposal

Overburden soil scheduled for reuse should be managed pursuant to procedures described in Section 11. Waste soil materials scheduled for disposal should be managed pursuant to procedures described in Section 12.

8.0 SOIL COVER SYSTEM INSTALLATION

A soil cover should be installed in areas of the site that are impacted with ash material and will be utilized as lawn or landscaped areas. The following criteria should be applicable to the soil cover system.

- The upper 6 inches of the soil cover should be suitable to sustain growth of appropriate vegetation at the ground surface.
- A minimum of 1 foot of soil cover should be placed above the ash material.
- The upper 1 foot of the soil cover should not have concentrations of contaminants that exceed the Restricted Residential Soil Cleanup Objectives (SCO) set forth in 6 NYCRR Part 375-6.
- Fill that is placed at a depth below the upper 1 foot of soil cover should not have concentrations of contaminants that exceed the Commercial SCO set forth in 6 NYCRR Part 375-6.
- A demarcation layer should be provided between the soil cover layer and underlying impacted soil, unless approval is obtained from the NYSDEC to forego installation of a demarcation layer.
- In the event that the soil cover system is breached, penetrated, or temporarily removed, restoration to original conditions (or equivalent) should be performed.
- Areas with a soil cover should be inspected at least annually, to assess existing conditions and determine if any restoration or repairs are necessary. Inspections should also be performed after severe weather events or significant site operations that may have adversely affected the soil cover system.

9.0 VAPOR BARRIER SYSTEM INSTALLATION

A vapor barrier system could be considered as an option for buildings that are constructed at the subject site, especially for buildings that would be occupied on a routine basis. While risks with vapor migration from contaminants associated with ash material is relatively low, installation of a vapor barrier system is generally an inexpensive addition to the construction of a new building. A vapor barrier system could consist of a gas permeable layer (i.e., crushed stone) and a soil gas retarder membrane (i.e., polyethylene or polyolefin sheeting) between the gas permeable layer and concrete slab. Soil gas collector pipes could also be installed in the gas permeable layer, and established as a passive system, active system, or passive with capability to be transitioned to an active system. If the Owner opts for installation of a vapor barrier system for buildings, the vapor barrier system should be incorporated into design plans and specifications for the specific building(s) being constructed.

10.0 DREDGING OF SEDIMENT

10.1 Sediment Removal and Management

Dredging of sediment would need to be conducted pursuant to conditions of applicable permits, as determined through the joint application for permits process with state agencies and the USACE. A dredging plan should also be developed to identify the dredging methods and management options. Direct coordination with the NYSDEC and reference to NYSDEC TOGS 5.1.9 would be necessary to ensure that necessary criteria for the dredging operations are addressed.

10.2 Sediment Reuse or Disposal

6 NYCRR Part 360.12(c)(1)(iv) describes conditions for pre-determined beneficial use of navigational dredged material; however, laboratory analysis data for previously collected samples at the site are not indicative of the sediment material meeting the requisite criteria. For navigational dredged material that does not meet the pre-determined beneficial use criteria, a petition for a case-specific beneficial use determination (BUD) could be considered.

Laboratory analysis results from previously collected sediment samples have identified elevated concentrations for metals and PCB, and as such, dredged sediment (or affected portions thereof) should be disposed of at a permitted solid waste management facility. If reuse is desired for portions that may exhibit lesser contaminant concentrations, a plan would need to be developed for segregation and sampling and analysis, along with submitting the petition for a case-specific BUD.

11.0 BACKFILL AND SOIL REUSE

11.1 Suitable On-Site Soil

Laboratory analysis results for samples previously collected from locations on the subject site not impacted with ash indicate that concentrations of contaminants generally do not exceed the 6 NYCRR Part 375 Commercial SCO and the 6 NYCRR Part 360 fill material pre-determined beneficial use criteria. This material should be suitable for on-site reuse below the upper 1 foot of soil cover. Additional sampling and analysis may be needed for areas not previously investigated and for previously sampled areas where exceedances were identified relative to the 6 NYCRR Part 375 Commercial SCO and/or the 6 NYCRR Part 360 fill material pre-determined beneficial use criteria. If additional sampling and analysis is performed, the quantity of samples and analytical parameters should be selected pursuant to the Sampling and Analysis Schedule for Fill in Appendix E.

11.2 Imported Fill

Fill material may need to be imported to the site, for use as the upper 1 foot of soil cover system or for other areas specific types of fill material. Imported fill material should be sampled and analyzed prior to delivery to the site, to confirm the material satisfies criteria established for use as a soil cover (reference Section 8) or criteria for use as general fill, restricted use fill, or limited use fill per 6 NYCRR Part 360.13. The quantity of samples and analytical parameters for imported fill should be selected pursuant to the Sampling and Analysis Schedule for Fill in Appendix E.

12.0 WASTE TRANSPORT AND DISPOSAL

The Contractor should provide for loading and transporting contaminated soil to a permitted solid waste management facility. Transport of waste materials will require use of trucks with applicable permits pursuant to 6 NYCRR Part 364 criteria. The disposal of waste soil materials should be documented via waste manifests and/or copies of waste disposal receipts.

Waste characterization soil samples should be collected and laboratory analyzed from the impacted material, pursuant to requirements of the selected disposal facility. The selected disposal facility should be contacted prior to excavation work to identify applicable

laboratory analysis parameters and quantity of samples, and to process waste profile documentation.

13.0 REPORTING AND RECORDKEEPING

Reports and records of site work should be maintained, as needed to document site conditions and soil management procedures that are completed. Reports and records to be maintained in association with this Soil Management Plan include, but may not be limited to, the following:

- As-built plans
- Waste manifests and/or disposal receipts for ash, soil, and groundwater
- Air monitoring data
- Excavation monitoring data
- Soil sampling and laboratory analysis data
- Site observation reports


APPENDIX A


Site Location Map


	32 (14) Glenmont Peacon Is	sland	9 River Rd	
Site Location Map	Drawn by: TSP	Scale: Not to scale	Project No.: AT5596	Date: May 2020
Beacon Island Parcel Bethlehem, Albany County, New York	Albany, NY Binghamton, Poughkeepsie, Syracuse, N		Elmira, NY	d Plattsburgh, NY Watertown, NY


APPENDIX B

Soil Management Plan Flow Chart









APPENDIX C

Summary of Data from Previous Investigations

Table C-1

Summary of Information from September 2020 Investigation – Probes (Information Available from Environmental Subsurface Investigation and Soil Sampling Report prepared by ATL and dated October 22, 2020)

Probe ID**	Depth Advanced	Coal Ash/Debris Observations	VOC Field Screening (ppm)	Samples Collected for Analysis of VOC	Compounds Exceeding 6 NYCRR Part 375 Unrestricted Use SCO	Samples Collected for Analysis of Semi-VOC, PCB, Metals, Pesticides, and Cyanide	Compounds Exceeding 6 NYCRR Part 375 Unrestricted Use SCO
B-1	20'	Coal Ash @ 0'.5 – 2'	ND				
B-2	20'	Coal Ash @ 0' – 20'	ND				
В-3	20'	Coal Ash @ 0' – 20'	ND				
B-4	20'	Coal Ash @ 0' – 18'	ND				
B-5	20'		ND	Soil @ 0' – 5'		Soil @ 0' – 20' (Composite with B-6 and B-8)	Iron
B-6	20'		ND	Soil @ 10' – 15'		Soil @ 0' – 20' (Composite with B-5 and B-8)	See B-5
B-7	20'	Coal Ash @ 0' – 11'	ND				
B-8	20'		ND	Soil @ 5' – 10'		Soil @ 0' – 20' (Composite with B-5 and B-6)	See B-5
B-9	20'	Coal Ash @ 0.5' – 2.5'	ND – 18.2			/	
B-10	20'		ND			Soil @ 0' – 20' (Composite with B-11 and B-12)	4,4'-DDD, Arsenic, Iron, Vanadium
B-11	20'	Coal Ash @ 8' – 11.5'	ND	Soil @ 15' – 20'		Soil @ 0' – 20' (Composite with B-10 and B-12)	See B-10

 Table C-1 (continued)

 Summary of Information from September 2020 Investigation – Probes

 (Information Available from Environmental Subsurface Investigation and Soil Sampling Report prepared by ATL and dated October 22, 2020)

Probe ID**	Depth Advanced	Coal Ash/Debris Observations	VOC Field Screening (ppm)	Samples Collected for Analysis of VOC	Compounds Exceeding 6 NYCRR Part 375 Unrestricted Use SCO	Samples Collected for Analysis of Semi-VOC, PCB, Metals, Pesticides, and Cyanide	Compounds Exceeding 6 NYCRR Part 375 Unrestricted Use SCO
B-12	20'		ND	Soil @ 0' – 5'		Soil @ 0' – 20' (Composite with B-10 and B-11)	See B-10
B-13	20'		ND	Soil @ 10' – 15'	Acetone	Soil @ 0' – 20' (Composite with B-15 and B-16)	Iron, Vanadium
B-14	20'		ND				
B-15	20'		ND	Soil @ 5' – 10'		Soil @ 0' – 20' (Composite with B-13 and B-16)	See B-13
B-16	20'		ND	Soil @ 15' – 20'		Soil @ 0' – 20' (Composite with B-13 and B-15)	See B-13
B-17	20'		ND	Soil @ 0' – 5'		Soil @ 0' – 20' (Composite with B-18 and B-19)	Iron, Vanadium
B-18	20'		ND	Soil @ 10' – 15'		Soil @ 0' – 20' (Composite with B-17 and B-19)	See B-17
B-19	20'		ND	Soil @ 5' – 10'		Soil @ 0' – 20' (Composite with B-17 and B-18)	See B-17
B-20	20'	Coal Ash @ 0' – 2'	ND				
B-21	20'		ND	Soil @ 15' – 20'		Soil @ 0' – 20' (Composite with B-22 and B-23)	Iron
B-22	20'		ND	Soil @ 5' – 10'		Soil @ 0' – 20' (Composite with B-21 and B-23)	See B-21
B-23	20'		ND	Soil @ 15' – 20'		Soil @ 0' – 20' (Composite with B-21 and B-22)	See B-21
B-24	20'		ND			Soil @ 0' – 20' (Composite with B-25)	Aluminum, Iron
B-25	20'		ND			Soil @ 0' – 20' (Composite with B-24)	See B-24
B-26	5.1' (Refusal)		ND	Soil @ 0' – 5'		Soil @ 0' – 20' (Composite with B-27)	Iron
B-27	20'		ND			Soil @ 0' – 20' (Composite with B-26)	See B-26
B-28	20'		ND	Soil @ 10' – 15'		Soil @ 0' – 20' (Composite with B-29)	Iron

Table C-1 (continued) Summary of Information from September 2020 Investigation – Probes (Information Available from Environmental Subsurface Investigation and Soil Sampling Report prepared by ATL and dated October 22, 2020)

Probe ID**	Depth Advanced	Coal Ash/Debris Observations	VOC Field Screening (ppm)	Samples Collected for Analysis of VOC	Compounds Exceeding 6 NYCRR Part 375 Unrestricted Use SCO	Samples Collected for Analysis of Semi-VOC, PCB, Metals, Pesticides, and Cyanide	Compounds Exceeding 6 NYCRR Part 375 Unrestricted Use SCO
B-29	20'		ND			Soil @ 0' – 20' (Composite with B-28)	See B-28
B-30	10' (Refusal)		ND	Soil @ 5' – 10'		Soil @ 0' – 20' (Composite with B-31)	Iron
B-31	20'		ND	Soil @ 15' – 20'		Soil @ 0' – 20' (Composite with B-30)	See B-30
B-32	20'		ND				
B-33	20'		ND				
B-34	20'		ND				
B-35	20'	Coal Ash @ 0' – 12.5'	ND				
B-36	20'	Coal Ash @ 0.5' – 6'	ND				
B-37	20'	Coal Ash @ 0.5' – 7.5'	ND				
B-38	20'	Coal Ash @ 0' – 11.5'	ND				
B-39	20'	Coal Ash @ 0' – 15'	ND				
B-40	20'	Coal Ash @ 0.5' – 20'	ND				
B-41	20'		ND	Soil @ 5' – 10'		Soil @ 0' – 20' (Composite with B-43)	4,4'-DDE, 4,4'-DDD, Aluminum, Calcium, Iron
B-42	20'	Coal Ash @ 0' – 8'	ND				
B-43	20'		ND	Soil @ 15' – 20'		Soil @ 0' – 20' (Composite with B-41)	See B-41

 Table C-1 (continued)

 Summary of Information from September 2020 Investigation – Probes

 (Information Available from Environmental Subsurface Investigation and Soil Sampling Report prepared by ATL and dated October 22, 2020)

Probe ID**	Depth Advanced	Coal Ash/Debris Observations	VOC Field Screening (ppm)	Samples Collected for Analysis of VOC	Compounds Exceeding 6 NYCRR Part 375 Unrestricted Use SCO	Samples Collected for Analysis of Semi-VOC, PCB, Metals, Pesticides, and Cyanide	Compounds Exceeding 6 NYCRR Part 375 Unrestricted Use SCO		
B-44	20'		ND	Soil @ 0' – 5'		Soil @ 0' – 20' (Composite with B-45)	Iron		
B-45	20'		ND	Soil @ 10' – 15'	Acetone	Soil @ 0' – 20' (Composite with B-44)	See B-44		
** Appro	** Approximate locations of probes are shown on the Aerial Overview of Affected Locations plan in Appendix D.								

Table C-2

Summary of Information from February 2017 Investigation – Borings/Monitor Wells (Information Available from Draft Phase II Environmental Site Assessment Report prepared by Bergmann Associates and dated April 6, 2017)

Boring/ Monitor Well ID**	Depth Advanced	Coal Ash/Debris Observations	VOC Field Screening (ppm)	Groundwater Observations	Samples Collected for Metals Analysis	Metals Exceeding 6 NYCRR Part 375 Unrestricted Use Soil Cleanup Objectives
B-1	100'	Coal Ash @	0.0	Water @ 12.9'	0" – 2" (Soil)	Arsenic, Barium, Nickel
	(environmental assessment to 12')	0' – 12'			10' – 12' (Soil)	Arsenic, Barium
B-2	50' (environmental	Coal Ash @	0.0 – 2.9	Water @ 6'	0" – 2" (Soil)	Arsenic, Barium, Silver
D-2	assessment to 10')	0' – 10'	0.0 - 2.9	Water @ 0	4' – 6' (Soil)	Arsenic, Barium, Chromium, Selenium, Silver
B-3/ MW-	150'				0" – 2" (Soil)	Nickel
1	(environmental	Coal Ash @	0.0 – 13.7	Water @ 14.9'	2' – 4' (Soil)	Silver
•	assessment to 16')	0' – 6'			Groundwater (Screened @ 12' – 22')	Iron, Manganese
	100' (environmental assessment to 12')				0" – 2" (Soil)	Arsenic, Barium, Mercury
B-4/ MW- 3		Coal Ash @ 0' – 12'	0.0 - 0.9		2' – 4' (Soil)	Arsenic, Barium, Mercury
		0 12			Groundwater (Screened @ 5' – 15')	Iron, Sodium
	V- 50' (environmental assessment to 14')				0" – 2" (Soil)	Arsenic, Barium, Silver
B-5/ MW- 2			2.9 – 22.9		4' – 6' (Soil)	Arsenic, Selenium, Silver
					Groundwater (Screened @ 11' – 21')	Iron, Manganese
B-6	-	Coal Ash @	0.0 - 0.2	Water @ 7.8'	0" – 2" (Soil)	Arsenic, Barium, Chromium, Nickel, Silver
	assessment to 14')	0' – 14'			4' – 6' (Soil)	Arsenic, Barium, Nickel
B-7	50' (environmental	Coal Ash @	0.1 – 0.2	Water @ 2.5'	0" – 2" (Soil)	Arsenic, Barium, Nickel, Silver
U-1	assessment to 20')	0' – 18	0.1 – 0.2		1' – 4' (Soil)	Arsenic, Barium, Chromium, Mercury, Nickel
B-8	50' (environmental	Coal Ash @	0.1 – 0.6		0" – 2" (Soil)	
	assessment to 18')	6' – 18'			6' – 8' (Soil)	
** Approxir	nate locations of borir	ngs are shown on	the Aerial Ove	erview of Affected	Locations plan in Append	lix D.


Table C-3

Summary of Information from February 2017 Investigation – Test Pits (Information Available from Draft Phase II Environmental Site Assessment Report prepared by Bergmann Associates and dated April 6, 2017)

Test Pit ID**	Depth Advanced	Coal Ash/Debris Observations	VOC Field Screenin (ppm)
TP-1	12'		0.0 - 0.1
TP-2	12'		0.0 – 0.1
TP-3	12'		0.0 - 0.2
TP-4	12'		0.1 – 0.2
TP-5	12'		0.0 – 0.1
TP-6	12'		0.0
TP-7	12'		0.0
TP-8	12'	Railroad ties covered in black tar-like substance @ 8' – 12'	0.0 – 10.1
TP-9	10'		0.0
TP-10	12'	Coal Ash @ 0' – 12'	0.1
TP-11	12'	Coal Ash @ 0' – 12'	0.0 – 0.1
TP-12	12'	Coal Ash @ 0' – 12'	0.1

APPENDIX D


Aerial Overview of Affected Locations







vith Potential to have Ash Material Present	
	AFFECTEL
	D





APPENDIX E

Sampling and Analysis Schedule for Fill

	Number of Discrete Samples	Number of Composite Samples ¹			
Soil Quantity (cubic yards)	Volatile Organic Compounds (VOC)	Semi-VOC, Inorganics, Polychlorinated Biphenyls (PCB), and Pesticides			
0 - 300	2	1			
300 - 1,000	4	2			
1,000 – 10,000	6	3			
>10,000	2 for every additional 10,000 cubic yards	1 for every additional 10,000 cubic yards			
Notes: ¹ Each composite sample will be comprised of 3 to 5 discrete samples from different locations within the fill material.					

Sampling Criteria for Fill Material per 6 NYCRR Part 360.13(e)

APPENDIX I

SEDIMENT BASIN CALCULATIONS

TEMPORARY SEDIMENT BASIN DESIGN DATA SHEET

Computed b	yNSO	Date _	1/20/22	Checked by		Date			
Project Port of Albany Basin # 1/ WQv Pond #2									
Location _E	Location _ Expansion Site Total Area draining to basin (≤50 Ac.) _ 5.3 Acres								
		BASI	N SIZE I	DESIGN					
1. Sedime	nt storage zone volu	me = 1,000 cu. ft. x n	number of dis	turbed acres =	5,300 cu. ft	., Top of Zone	Elev		
2. Dewate	ring zone volume =	3,600 cu. ft. x numbe	er of drainage	area acres = $\underline{1}$	<u>9,080</u> cu. ft., '	Top of Zone Ele	ev		
-	to width ratio =								
		ment storage zone vo							
		ser feet		0.4	20	0.45			
5. Minimu	m surface area is la	rger of $0.01 Q_{(10)}$	<u>0.15</u> or, 0.	015 DA = 0.0	<u>J8</u> use	<u>0.15</u> a	cres		
	D	ESIGN OF SP	ILLWAY	S & ELEV					
Runoff						sin 1 (WQv Po	nd #2) has and surface area		
	14.96	cfs (A	Attach runoff	computation sh	eets) to fu sed	inction as a ter iment basin. Al	mporary I pipes and		
Pipe Spillw	•					ctures within b			
		$p_{ps} = 0.2 \text{ x}$ D			C13	ered with filter struction. Sedir	ment cleanout is		
		ncy spillway, then rec	-	$Q_{p(10)} = $	oto		final stabilization		
		rel length =				eached.			
		es; $Q_{ps} = (Q)$							
		s; Length			Elev				
11. Trash K	ack: Diameter =	inches; H, hei	gnt =	inches					
	Spillway Design								
12. Emerge	ncy Spillway Flow,	$\mathbf{Q}_{\mathrm{es}} = \mathbf{Q}_{\mathrm{p}} - \mathbf{Q}_{\mathrm{ps}} = _$	=	=		cfs.			
13. Width _	ft.; H _p	ft Crest ele	vation	; Design	n High Water l	Elev			
	-			Гор of Dam Ele	ev				
Exit cha	nnel slope		%						
ANTI-SEEP COLLAR/SEEPAGE DIAPHRAGM DESIGN									
Collars:									
-		:1; pipe slope =							
Use	collars,	inches squa	are; projectio	on =f	t.				
Diaphragm									
#	width	ft. height	ft.						
		DEWATER	ING ORI	FICE SIZ	ING				
		(Determined from	n the Dewater	ring Device Sta	ndard)				
	 15. Dewatering orifice diameter = inches. Skimmer or Riser (check one) 16. Design dewatering time days (Min. 2 days required) 								

TEMPORARY SEDIMENT BASIN DESIGN DATA SHEET

Computed by NSO	Date 1/20/22	Checked by	Date
Project Port of Albany			
Location Expansion Site T	otal Area draining to	basin (≤50 Ac.) 15.2	Acres
I	BASIN SIZE I	DESIGN	
1. Sediment storage zone volume $= 1,000$ cm	u. ft. x number of dis	turbed acres = <u>15,200</u> cu	1. ft., Top of Zone Elev. <u>7.5</u>
2. Dewatering zone volume $=$ 3,600 cu. ft. x	a number of drainage	area acres = $54,720$ cu.	ft., Top of Zone Elev. <u>11.0</u>
3. Length to width ratio =9.2:1			
4. A. Cleanout at 50% of sediment storage 2		6.75'	
B. Distance below top of riser <u>4.25</u>		015 0.22	0.57
5. Minimum surface area is larger of 0.01 Q	$0_{(10)}$ 0.57 or, 0.	015 DA = 0.23	use <u>0.57</u> acres
DESIGN O	F SPILLWAY	S & ELEVATION	IS
Runoff			
6. Q _{p(10)} =56.95	_cfs (Attach runoff	computation sheets)	
Pipe Spillway (Q _{ps})			
7. Min. pipe spillway cap., $Q_{ps} = 0.2 \text{ x}$	5 2 Drainage Area.	acres = 3.04 cfs	
Note: If there is no emergency spillway,			
8. H, head = 5 ft. Barrel length =	<u>115 ft</u>		
9. Barrel: Diam. <u>12</u> inches; $Q_{ps} = (Q)$		fac.) 0.86 = 3.79	_cfs.
10. Riser: Diam. <u>15</u> inches; Length <u>4</u>	$1.5_{ft.; h = 1}$	ft. Crest Elev1	1.0
11. Trash Rack: Diameter =inches;	H, height = 7	inches	
Emergency Spillway Design			
12. Emergency Spillway Flow, $Q_{es} = Q_p - Q_{ps}$	= <u>56.95</u> - <u>3</u>	<u> </u>	cfs.
13. Width 15 ft.: H ₂ 1 ft C	Crest elevation 1	2.0 : Design High Wat	ter Elev. 13.0
Entrance channel slope 1 Exit channel slope 3	%;7	Гор of Dam Elev 14 .	.0
Exit channel slope 3	%		
ANTI-SEEP COLI	AR/SEEPAG	E DIAPHRAGM	DESIGN
Collars:			
14. $y = 4.5$ ft.; $z = 2$:1; pipe slo			
Use $\underline{2}$ collars, $\underline{4}$ - $\underline{0}$ incl	nes square; projectio	n = 1.4 ft.	
Diaphragms:			
# width ft.	heightft.		
DEWA	TERING ORI	FICE SIZING	
(Determin	ed from the Dewater	ring Device Standard)	
_			
 15. Dewatering orifice diameter = <u>5</u> 16. Design dewatering time <u>2</u> days (1 			ie)

TEMPORARY SEDIMENT BASIN DESIGN DATA SHEET

Computed by NSO	DateDAteDAteDAteDAteDA	Date
Project Port of Albany	Basin #	3
Location Expansion Site	Total Area draining to basin (≤50 Ac.) _3	33.0Acres

BASIN SIZE DESIGN

- 1. Sediment storage zone volume = 1,000 cu. ft. x number of disturbed acres = 33,000 cu. ft., Top of Zone Elev. 7.5
- 2. Dewatering zone volume = 3,600 cu. ft. x number of drainage area acres = 118,800 cu. ft., Top of Zone Elev. 11.0
- 3. Length to width ratio = ____11.6:1____
- 4. A. Cleanout at 50% of sediment storage zone volume, Elev. <u>6.75</u>
 B. Distance below top of riser <u>4.25</u> feet
- 5. Minimum surface area is larger of 0.01 $Q_{(10)}$ <u>1.11</u> or, 0.015 DA = <u>.49</u> use <u>1.11</u> acres

DESIGN OF SPILLWAYS & ELEVATIONS

Runoff

6. $Q_{p(10)} =$ 110.93 cfs (Attach runoff computation sheets)

Pipe Spillway (Q_{ps})

- 7. Min. pipe spillway cap., $Q_{ps} = 0.2 \text{ x}$ <u>33</u> Drainage Area, acres = <u>6.6</u> cfs Note: If there is no emergency spillway, then required $Q_{ps} = Q_{p(10)} =$ <u>-</u>cfs.
- Note: If there is no emergency spinway, then required $Q_{ps} Q_{p(10)} \underline{-}$
- 8. H, head = 5 ft. Barrel length = 115 ft
- 9. Barrel: Diam. <u>15</u> inches; $Q_{ps} = (Q)$ <u>7.78</u> x (cor.fac.) <u>0.85</u> = <u>6.61</u> cfs.
- 10. Riser: Diam. <u>18</u> inches; Length <u>4.5</u> ft.; h = 1 ft. Crest Elev. <u>11.0</u>
- 11. Trash Rack: Diameter = <u>27</u> inches; H, height = <u>8</u> inches

Emergency Spillway Design

12. Emergency Spillway Flow, $Q_{es} = Q_p - Q_{ps} = 110.93 - 6.61 = 104.32$ cfs.

 13. Width <u>30</u> ft.; H_p <u>1</u> ft Crest elevation <u>12.0</u>; Design High Water Elev. <u>13.0</u>

 Entrance channel slope <u>1</u> %; Top of Dam Elev. <u>14.0</u>

 Exit channel slope <u>3</u> %

ANTI-SEEP COLLAR/SEEPAGE DIAPHRAGM DESIGN

Collars:	
14. y = _	<u>4.5</u> ft.; $z = $ <u>3</u> :1; pipe slope = <u>0.5</u> %, $L_s = $ <u>31.5</u> ft.
Use _	<u>2</u> collars, <u>4</u> - <u>3</u> inches square; projection = <u>1.6</u> ft.
Diaphra	gms:
#	width ft. heightft.
	DEWATERING ORIFICE SIZING (Determined from the Dewatering Device Standard)
15. Dew	vatering orifice diameter = 7 inches. Skimmer X or Riser (check one)

16. Design dewatering time <u>2</u> days (Min. 2 days required)


Summary for Subcatchment DA1: (new Subcat)

Runoff = 14.96 cfs @ 12.07 hrs, Volume= 0.906 af, Depth> 2.05"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

	Area	(ac) (CN De	escription		
	0.	850	96 G	avel surface	e, HSG D	
	2.	200	80 >7	5% Grass of	over, Good	, HSG D
	2.	250	89 Di	rt roads, HS	GD	
	5.	300	86 W	eighted Ave	rage	
	5.	300	10	0.00% Perv	ious Area	
	Тс	Length	Slop	e Velocity	Capacity	Description
_	(min)	(feet)	(ft/f	t) (ft/sec)	(cfs)	
	3.5	150	0.020	0 0.72		Sheet Flow,
						n= 0.023 P2= 2.40"
	11.6	520	0.002	5 0.75		Shallow Concentrated Flow,
						Grassed Waterway Kv= 15.0 fps
	15.1	670	Total			

Subcatchment DA1: (new Subcat)




Summary for Subcatchment DA2: (new Subcat)

Runoff = 56.95 cfs @ 12.04 hrs, Volume= 3.393 af, Depth> 2.68"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

	Area	(ac)	CN	Desc	cription		
*	6.	900	98	Bldg	А		
	8.	300	89	Dirt	roads, HS0	G D	
15.200 93 Weighted Average				Weig	ghted Aver	age	
8.300 54.61% Pervious Area				54.6	1% Pervio	us Area	
6.900 45.39% Impervious Area				45.3	9% Imperv	vious Area	
	Tc (min)	Lengtl (feet		Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
	4.6	150) 0.	0100	0.54		Sheet Flow,
	8.3	80) ().	0100	1.61		n= 0.023 P2= 2.40" Shallow Concentrated Flow, Unpaved Kv= 16.1 fps
	12.9	950) To	otal			

Subcatchment DA2: (new Subcat)




Summary for Subcatchment DA3: (new Subcat)

Runoff = 110.93 cfs @ 12.06 hrs, Volume= 6.847 af, Depth> 2.49"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type II 24-hr 10-Year Rainfall=3.63"

	Area	(ac)	CN	Desc	cription		
*	7.	000	98	Bldg	BCD		
	26.	000	89	Dirt	roads, HS0	G D	
33.000 91 Weighted Average			ghted Aver	age			
26.000 78.79% Pervious Area				78.7	9% Pervio	us Area	
	7.000 21.21% Impervious Area			1% Imperv	vious Area		
	_		_			•	
	ŢĊ	Length		lope	Velocity	Capacity	Description
_	(min)	(feet)	(ft/ft)	(ft/sec)	(cfs)	
	4.6	150	0.0	0100	0.54		Sheet Flow,
							n= 0.023 P2= 2.40"
	10.1	980	0.0	0100	1.61		Shallow Concentrated Flow,
_							Unpaved Kv= 16.1 fps
	14.7	1,130) To	otal			

Subcatchment DA3: (new Subcat)



18641.00-Construction ActivityType IPrepared by McFarland JohnsonHydroCAD® 10.10-5a s/n 02401 © 2020 HydroCAD Software Solutions LLC

Summary for Pond 2P: (new Pond)

Volume	Invert	Avail	.Storage	Storage Description	n	
#1	6.00'	7	1,786 cf	Custom Stage Dat	t a (Irregular) Liste	d below (Recalc)
Elevation (feet)		.Area sq-ft)	Perim. (feet)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)	Wet.Area (sq-ft)
6.00 7.00 7.50 11.00	1 1:	9,449 1,415 2,407 9,527	976.0 988.9 995.0 1,039.0	0 10,417 5,954 55,416	0 10,417 16,370 71,786	9,449 11,693 12,776 20,738

18641.00-Construction ActivityType IPrepared by McFarland JohnsonHydroCAD® 10.10-5a s/n 02401 © 2020 HydroCAD Software Solutions LLC

Summary for Pond 3p: (new Pond)

Volume	Invert	Avail	.Storage	Storage Description	า	
#1	6.00'	15	6,085 cf	Custom Stage Data	a (Irregular) Listed	below (Recalc)
Elevation (feet)		f.Area (sq-ft)	Perim. (feet)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)	Wet.Area (sq-ft)
6.00 6.50 7.00 7.50 11.00	2 2 2	1,679 3,679 5,694 7,044 1,606	1,328.0 1,338.0 1,347.0 1,353.0 1,419.0	0 11,336 12,340 13,183 119,226	0 11,336 23,676 36,859 156,085	21,679 23,903 25,940 27,395 42,740

APPENDIX J

DRAFT NOI

Table of Contents

Table of Contents	1
NOI for coverage under Stormwater General Permit for Construction Activity	2
(Submission #: HPE-0QXG-AE8EZ, version 1)	2
Details	2
Form Input	2
Owner/Operator Information	2
Project Location	2
Project Details	3
Required SWPPP Components	5
Erosion & Sediment Control Criteria	6
Post-Construction Criteria	6
Post-Construction SMP Identification	8
Other Permits	11
MS4 SWPPP Acceptance	11
Owner/Operator Certification	11
Status History	12
Processing Steps	12

NOI for coverage under Stormwater General Permit for Construction Activity

version 1.32

(Submission #: HPE-0QXG-AE8EZ, version 1)

Details

Originally Started By	Natalie Olivieri
Alternate Identifier	Marmen-Welcon Tower Manufacturing Plant
Submission ID	HPE-0QXG-AE8EZ
Submission Reason	New
Status	Draft
Active Steps	Form Submitted

Form Input

Owner/Operator Information

Owner/Operator Name (Company/Private Owner/Municipality/Agency/Institution, etc.)

Albany Port District Commission

Owner/Operator Contact Person Last Name (NOT CONSULTANT) Hendrick

Owner/Operator Contact Person First Name Richard

Owner/Operator Mailing Address 106 Smith Boulevard

City Albany

State New York

Zip 12205

Phone 5184638763

Email NONE PROVIDED

Federal Tax ID NONE PROVIDED

Project Location

Project/Site Name Marmen-Welcon Tower Manufacturing Plant

Street Address (Not P.O. Box)

309 River Road

Side of Street

East

City/Town/Village (THAT ISSUES BUILDING PERMIT) Town of Bethlehem

State

NY

Zip 12077

DEC Region 4

County ALBANY

Name of Nearest Cross Street Old River Road

Distance to Nearest Cross Street (Feet) 970

Project In Relation to Cross Street South

Tax Map Numbers Section-Block-Parcel 98.00-2-10.23

Tax Map Numbers 98.01-2-1.0

1. Coordinates

Provide the Geographic Coordinates for the project site. The two methods are:

- Navigate to the project location on the map (below) and click to place a marker and obtain the XY coordinates.

- The "Find Me" button will provide the lat/long for the person filling out this form. Then pan the map to the correct location and click the map to place a marker and obtain the XY coordinates.

Navigate to your location and click on the map to get the X,Y coordinates

42.602283629058164,-73.76555834600738

Project Details

2. What is the nature of this project?

New Construction

3. Select the predominant land use for both pre and post development conditions.

Pre-Development Existing Landuse Forest

Post-Development Future Land Use Industrial

3a. If Single Family Subdivision was selected in question 3, enter the number of subdivision lots.

NONE PROVIDED

4. In accordance with the larger common plan of development or sale, enter the total project site acreage, the acreage to be disturbed and the future impervious area (acreage)within the disturbed area.

Total Site Area (acres) 108.6

Total Area to be Disturbed (acres) 72.7

Existing Impervious Area to be Disturbed (acres) 5.2

Future Impervious Area Within Disturbed Area (acres) 65.9

5. Do you plan to disturb more than 5 acres of soil at any one time? Yes

6. Indicate the percentage (%) of each Hydrologic Soil Group(HSG) at the site.

A (%) 3.2 B (%) 0 C (%) 0 D (%) 96.8

7. Is this a phased project?

Yes

8. Enter the planned start and end dates of the disturbance activities.

Start Date 3/7/2022

End Date 9/1/2023

9. Identify the nearest surface waterbody(ies) to which construction site runoff will discharge. Hudson River, Normans Kill, Wetland

9a. Type of waterbody identified in question 9?

Wetland/Federal Jurisdiction On Site (Answer 9b) River On Site Stream/Creek On Site

Other Waterbody Type Off Site Description

NONE PROVIDED

9b. If "wetland" was selected in 9A, how was the wetland identified? Delineated by Consultant

10. Has the surface waterbody(ies in question 9 been identified as a 303(d) segment in Appendix E of GP-0-20-001? No

11. Is this project located in one of the Watersheds identified in Appendix C of GP-0-20-001? No

12. Is the project located in one of the watershed areas associated with AA and AA-S classified waters? $\ensuremath{\mathsf{No}}$

If No, skip question 13.

13. Does this construction activity disturb land with no existing impervious cover and where the Soil Slope Phase is identified as an E or F on the USDA Soil Survey?

If Yes, what is the acreage to be disturbed? NONE PROVIDED

14. Will the project disturb soils within a State regulated wetland or the protected 100 foot adjacent area? Yes

15. Does the site runoff enter a separate storm sewer system (including roadside drains, swales, ditches, culverts, etc)?

No

16. What is the name of the municipality/entity that owns the separate storm sewer system? NONE PROVIDED

17. Does any runoff from the site enter a sewer classified as a Combined Sewer? $\ensuremath{\mathsf{No}}$

18. Will future use of this site be an agricultural property as defined by the NYS Agriculture and Markets Law? No

19. Is this property owned by a state authority, state agency, federal government or local government? Yes

20. Is this a remediation project being done under a Department approved work plan? (i.e. CERCLA, RCRA, Voluntary Cleanup Agreement, etc.) NONE PROVIDED

Required SWPPP Components

21. Has the required Erosion and Sediment Control component of the SWPPP been developed in conformance with the current NYS Standards and Specifications for Erosion and Sediment Control (aka Blue Book)? Yes

22. Does this construction activity require the development of a SWPPP that includes the post-construction stormwater management practice component (i.e. Runoff Reduction, Water Quality and Quantity Control practices/techniques)? Yes

If you answered No in question 22, skip question 23 and the Post-construction Criteria and Post-construction SMP Identification sections.

23. Has the post-construction stormwater management practice component of the SWPPP been developed in conformance with the current NYS Stormwater Management Design Manual? No

24. The Stormwater Pollution Prevention Plan (SWPPP) was prepared by: Professional Engineer (P.E.)

SWPPP Preparer Adam Frosino

Contact Name (Last, Space, First) Frosino, Adam

Mailing Address 60 Railroad Place, Suite 402

City Saratoga Springs

State

Zip

12866

Phone 5185809380

Email afrosino@mjinc.com

Download SWPPP Preparer Certification Form

Please take the following steps to prepare and upload your preparer certification form:

Click on the link below to download a blank certification form
 The certified SWPPP preparer should sign this form
 Scan the signed form
 Upload the scanned document
 <u>Download SWPPP Preparer Certification Form</u>

Please upload the SWPPP Preparer Certification

NONE PROVIDED Comment NONE PROVIDED

Erosion & Sediment Control Criteria

25. Has a construction sequence schedule for the planned management practices been prepared? Yes

26. Select all of the erosion and sediment control practices that will be employed on the project site:

Temporary Structural

Check Dams Construction Road Stabilization Dust Control Perimeter Dike/Swale Sediment Basin Sediment Traps Silt Fence Stabilized Construction Entrance Storm Drain Inlet Protection

Biotechnical

None

Vegetative Measures

Mulching Seeding Temporary Swale Topsoiling

Permanent Structural

Lined Waterway (Rock) Land Grading Retaining Wall Rock Outlet Protection Streambank Protection

Other NONE PROVIDED

Post-Construction Criteria

* IMPORTANT: Completion of Questions 27-39 is not required if response to Question 22 is No.

27. Identify all site planning practices that were used to prepare the final site plan/layout for the project.

Preservation of Undisturbed Area Preservation of Buffers Reduction of Clearing and Grading

27a. Indicate which of the following soil restoration criteria was used to address the requirements in Section 5.1.6("Soil Restoration") of the Design Manual (2010 version). NONE PROVIDED

28. Provide the total Water Quality Volume (WQv) required for this project (based on final site plan/layout). (Acre-feet) 6.27

29. Post-construction SMP Identification

Use the Post-construction SMP Identification section to identify the RR techniques (Area Reduction), RR techniques(Volume Reduction) and Standard SMPs with RRv Capacity that were used to reduce the Total WQv Required (#28).

Identify the SMPs to be used by providing the total impervious area that contributes runoff to each technique/practice selected. For the Area Reduction Techniques, provide the total contributing area (includes pervious area) and, if applicable, the total impervious area that contributes runoff to the technique/practice.

Note: Redevelopment projects shall use the Post-Construction SMP Identification section to identify the SMPs used to treat and/or reduce the WQv required. If runoff reduction techniques will not be used to reduce the required WQv, skip to question 33a after identifying the SMPs.

30. Indicate the Total RRv provided by the RR techniques (Area/Volume Reduction) and Standard SMPs with RRv capacity identified in question 29. (acre-feet)

31. Is the Total RRv provided (#30) greater than or equal to the total WQv required (#28)? No

If Yes, go to question 36. If No, go to question 32.

32. Provide the Minimum RRv required based on HSG. [Minimum RRv Required = (P) (0.95) (Ai) / 12, Ai=(s) (Aic)] (acre-feet)

1.32

32a. Is the Total RRv provided (#30) greater than or equal to the Minimum RRv Required (#32)? No

If Yes, go to question 33.

Note: Use the space provided in question #39 to summarize the specific site limitations and justification for not reducing 100% of WQv required (#28). A detailed evaluation of the specific site limitations and justification for not reducing 100% of the WQv required (#28) must also be included in the SWPPP.

If No, sizing criteria has not been met; therefore, NOI can not be processed. SWPPP preparer must modify design to meet sizing criteria.

33. SMPs

Use the Post-construction SMP Identification section to identify the Standard SMPs and, if applicable, the Alternative SMPs to be used to treat the remaining total WQv (=Total WQv Required in #28 - Total RRv Provided in #30).

Also, provide the total impervious area that contributes runoff to each practice selected.

NOTE: Use the Post-construction SMP Identification section to identify the SMPs used on Redevelopment projects.

33a. Indicate the Total WQv provided (i.e. WQv treated) by the SMPs identified in question #33 and Standard SMPs with RRv Capacity identified in question #29. (acre-feet) 6.17

Note: For the standard SMPs with RRv capacity, the WQv provided by each practice = the WQv calculated using the contributing drainage area to the practice - provided by the practice. (See Table 3.5 in Design Manual)

34. Provide the sum of the Total RRv provided (#30) and the WQv provided (#33a). 6.27

35. Is the sum of the RRv provided (#30) and the WQv provided (#33a) greater than or equal to the total WQv required (#28)?

Yes

If Yes, go to question 36.

If No, sizing criteria has not been met; therefore, NOI can not be processed. SWPPP preparer must modify design to meet sizing criteria.

36. Provide the total Channel Protection Storage Volume (CPv required and provided or select waiver (#36a), if applicable.

CPv Required (acre-feet) NONE PROVIDED

CPv Provided (acre-feet) NONE PROVIDED

36a. The need to provide channel protection has been waived because: Site discharges directly to tidal waters or a fifth order or larger stream.

37. Provide the Overbank Flood (Qp) and Extreme Flood (Qf) control criteria or select waiver (#37a), if applicable.

Overbank Flood Control Criteria (Qp)

Pre-Development (CFS) NONE PROVIDED

Post-Development (CFS) NONE PROVIDED

Total Extreme Flood Control Criteria (Qf)

Pre-Development (CFS) NONE PROVIDED

Post-Development (CFS) NONE PROVIDED

37a. The need to meet the Qp and Qf criteria has been waived because:

Site discharges directly to tidal waters or a fifth order or larger stream.

38. Has a long term Operation and Maintenance Plan for the post-construction stormwater management practice(s) been developed? Yes

If Yes, Identify the entity responsible for the long term Operation and Maintenance Albany Port District Commission

39. Use this space to summarize the specific site limitations and justification for not reducing 100% of WQv required (#28). (See question #32a) This space can also be used for other pertinent project information.

The proposed Facility requires 85 acres of usable manufacturing and storage space along the Hudson River. This site was chosen given it is located adjacent to the existing Port of Albany and is directly on the Hudson River. However, the usable portion of the site adjacent to the Hudson River, is only 66-acre area. Therefore, the entirety of the site is needed for the OSW manufacturing process, with an ancillary receiving site located at 700 Smith Boulevard. In typical space restrictive scenarios, infiltration is a commonly used practice. However, the Expansion Site is a historic fly ash disposal area, containing highly contaminated soil. According to the site specific SMP, developed in coordination with the NYSDEC, infiltration is not recommended.

Post-Construction SMP Identification

Runoff Reduction (RR) Techniques, Standard Stormwater Management Practices (SMPs) and Alternative SMPs

Identify the Post-construction SMPs to be used by providing the total impervious area that contributes runoff to each technique/practice selected. For the Area Reduction Techniques, provide the total contributing area (includes pervious area) and, if applicable, the total impervious area that contributes runoff to the technique/practice.

RR Techniques (Area Reduction)

Round to the nearest tenth

Total Contributing Acres for Conservation of Natural Area (RR-1) NONE PROVIDED

Total Contributing Impervious Acres for Conservation of Natural Area (RR-1) NONE PROVIDED

Total Contributing Acres for Sheetflow to Riparian Buffers/Filter Strips (RR-2) NONE PROVIDED

Total Contributing Impervious Acres for Sheetflow to Riparian Buffers/Filter Strips (RR-2) NONE PROVIDED

Total Contributing Acres for Tree Planting/Tree Pit (RR-3) NONE PROVIDED

Total Contributing Impervious Acres for Tree Planting/Tree Pit (RR-3) NONE PROVIDED

Total Contributing Acres for Disconnection of Rooftop Runoff (RR-4) NONE PROVIDED

RR Techniques (Volume Reduction)

Total Contributing Impervious Acres for Disconnection of Rooftop Runoff (RR-4) NONE PROVIDED

Total Contributing Impervious Acres for Vegetated Swale (RR-5) NONE PROVIDED

Total Contributing Impervious Acres for Rain Garden (RR-6) NONE PROVIDED

Total Contributing Impervious Acres for Stormwater Planter (RR-7) NONE PROVIDED

Total Contributing Impervious Acres for Rain Barrel/Cistern (RR-8) NONE PROVIDED

Total Contributing Impervious Acres for Porous Pavement (RR-9) NONE PROVIDED

Total Contributing Impervious Acres for Green Roof (RR-10) NONE PROVIDED

Standard SMPs with RRv Capacity

Total Contributing Impervious Acres for Infiltration Trench (I-1) NONE PROVIDED

Total Contributing Impervious Acres for Infiltration Basin (I-2)

Total Contributing Impervious Acres for Dry Well (I-3) NONE PROVIDED **Total Contributing Impervious Acres for Underground Infiltration System (I-4)** NONE PROVIDED

Total Contributing Impervious Acres for Bioretention (F-5) NONE PROVIDED

Total Contributing Impervious Acres for Dry Swale (O-1) 0.19

Standard SMPs

Total Contributing Impervious Acres for Micropool Extended Detention (P-1) 5.1

Total Contributing Impervious Acres for Wet Pond (P-2) NONE PROVIDED

Total Contributing Impervious Acres for Wet Extended Detention (P-3) NONE PROVIDED

Total Contributing Impervious Acres for Multiple Pond System (P-4) NONE PROVIDED

Total Contributing Impervious Acres for Pocket Pond (P-5) NONE PROVIDED

Total Contributing Impervious Acres for Surface Sand Filter (F-1) NONE PROVIDED

Total Contributing Impervious Acres for Underground Sand Filter (F-2) NONE PROVIDED

Total Contributing Impervious Acres for Perimeter Sand Filter (F-3) NONE PROVIDED

Total Contributing Impervious Acres for Organic Filter (F-4) NONE PROVIDED

Total Contributing Impervious Acres for Shallow Wetland (W-1) NONE PROVIDED

Total Contributing Impervious Acres for Extended Detention Wetland (W-2) NONE PROVIDED

Total Contributing Impervious Acres for Pond/Wetland System (W-3) NONE PROVIDED

Total Contributing Impervious Acres for Pocket Wetland (W-4) NONE PROVIDED

Total Contributing Impervious Acres for Wet Swale (O-2) NONE PROVIDED

Alternative SMPs (DO NOT INCLUDE PRACTICES BEING USED FOR PRETREATMENT ONLY)

Total Contributing Impervious Area for Hydrodynamic NONE PROVIDED

Total Contributing Impervious Area for Wet Vault NONE PROVIDED

Total Contributing Impervious Area for Media Filter NONE PROVIDED

"Other" Alternative SMP?

Contech Jellyfish Filter

Total Contributing Impervious Area for "Other" 59.6

Provide the name and manufaturer of the alternative SMPs (i.e. proprietary practice(s)) being used for WQv treatment.

Note: Redevelopment projects which do not use RR techniques, shall use questions 28, 29, 33 and 33a to provide SMPs used, total WQv required and total WQv provided for the project.

Manufacturer of Alternative SMP Contech

Name of Alternative SMP Jellyfish Filter

Other Permits

40. Identify other DEC permits, existing and new, that are required for this project/facility. Endangered or Threatened Species (Incidental Take Permit)

If SPDES Multi-Sector GP, then give permit ID NONE PROVIDED

If Other, then identify Wetland Joint Permit Application

41. Does this project require a US Army Corps of Engineers Wetland Permit? Yes

If "Yes," then indicate Size of Impact, in acres, to the nearest tenth 0.9

42. If this NOI is being submitted for the purpose of continuing or transferring coverage under a general permit for stormwater runoff from construction activities, please indicate the former SPDES number assigned. NONE PROVIDED

MS4 SWPPP Acceptance

43. Is this project subject to the requirements of a regulated, traditional land use control MS4? Yes - Please attach the MS4 Acceptance form below

If No, skip question 44

44. Has the "MS4 SWPPP Acceptance" form been signed by the principal executive officer or ranking elected official and submitted along with this NOI?

NONE PROVIDED

MS4 SWPPP Acceptance Form Download Download form from the link below. Complete, sign, and upload. MS4 SWPPP Acceptance Form

MS4 Acceptance Form Upload NONE PROVIDED

Comment NONE PROVIDED

Owner/Operator Certification

Owner/Operator Certification Form Download

Download the certification form by clicking the link below. Complete, sign, scan, and upload the form. <u>Owner/Operator Certification Form (PDF, 45KB)</u>

Upload Owner/Operator Certification Form NONE PROVIDED Comment NONE PROVIDED

Status History

	User	Processing Status
12/16/2021 1:10:48 PM	Natalie Olivieri	Draft

Processing Steps

Step Name	Assigned To/Completed By	Date Completed
Form Submitted		
Under Review	DAVID GASPER	